



STAFF MINUTES

General Publication

4/28/2025

**SCHEDULED
LETTINGS**

May 21, 2025
Jun. 25, 2025
Aug. 13, 2025
Sep. 17, 2025
Nov. 5, 2025

**PLANS
DUE IN PM**

Mar. 28, 2025
May 2, 2025
Jun. 20, 2025
Jul. 25, 2025
Sep. 12, 2025

**INFO TO
NEWSPAPERS**

Apr. 18, 2025
May 23, 2025
Jul. 11, 2025
Aug. 15, 2025
Oct. 3, 2025



LETTING CALENDAR 2025

JANUARY						
S	M	T	W	T	F	S
			1	2	3	4
5	6	7	8	9	10	11
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29	30	31	

FEBRUARY						
S	M	T	W	T	F	S
						1
2	3	4	5	6	7	8
9	10	11	12	13	14	15
16	17	18	19	20	21	22
23	24	25	26	27	28	

MARCH						
S	M	T	W	T	F	S
						1
2	3	4	5	6	7	8
9	10	11	12	13	14	15
16	17	18	19	20	21	22
23	24	25	26	27	28	29
30	31					

APRIL						
S	M	T	W	T	F	S
		1	2	3	4	5
6	7	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30			

MAY						
S	M	T	W	T	F	S
				1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21	22	23	24
25	26	27	28	29	30	31

JUNE						
S	M	T	W	T	F	S
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28
29	30					

JULY						
S	M	T	W	T	F	S
		1	2	3	4	5
6	7	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30	31		

AUGUST						
S	M	T	W	T	F	S
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	25	26	27	28	29	30
31						

SEPTEMBER						
S	M	T	W	T	F	S
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30				

OCTOBER						
S	M	T	W	T	F	S
			1	2	3	4
5	6	7	8	9	10	11
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29	30	31	

NOVEMBER						
S	M	T	W	T	F	S
						1
2	3	4	5	6	7	8
9	10	11	12	13	14	15
16	17	18	19	20	21	22
23	24	25	26	27	28	29
30						

DECEMBER						
S	M	T	W	T	F	S
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30	31			

Advertise
Commission Meeting - Little Rock
Bid Letting - Little Rock

Holiday
Go List
Status List
Staff Meeting
Printing Staff Minutes

Notes

Date Modifications, Project Additions, & Name Changes

JOB NO.	JOB NAME	PAGE NO.	PREV. DATE	NEW DATE	REASON
050533	Hwy. 25 Slide Repair (Independence Co.) (S)	84			Project Added
050439	Hwy. 25 Str. & Apprs. (Independence Co.) (S)	85	11-2025	11-2026	Project Development
040885	Hwy. 59 Realignment (Crawford Co.) (S)	113	06-2025	08-2025	Utilities
020628	I-530 – Hwy. 79B (Franklin St. & 6th Ave.) (Pine Bluff) (S)	246	06-2025	08-2025	Utilities
090433	Hwy. 264/Bellview St./Spring Creek Rd. Inters. Impvts. (Lowell) (S)	253	08-2025	11-2025	Utilities
101099	Hwy. 886 Str. & Apprs. (Jonesboro) (S)	285		01-2027	Staff Schedule
020738	Menard Bayou Str. & Apprs. (S)	296	09-2025	02-2026	ROW & Utilities
090593	Hwy. 62 Inters. Impvts. (Berryville) (S)	307	06-2025	08-2025	ROW
A60055	I-40 – Hwy. 38 (S)	319		2026	Staff Schedule
A80030	Lake Dardanelle State Park – Hwy. 7 (Russellville) (S)	335	2025	2026	Project Development
061839	Markham St. Impvts. (Little Rock) (S)	366			Project Renamed
061897	Middle Fork Saline River Str. & Apprs. (Saline Co.) (S)	371			Project Added
061898	Cedar Creek Str. & Apprs. (Saline Co.) (S)	371			Project Added
061899	Unity Road Str. & Apprs. (Saline Co.) (S)	372			Project Added
101239	Cockle Burr Slough Ditch Str. & Apprs. (Craighead Co.) (S)	394			Project Added
061892	S. Martin St. – Cedar St. Impvts. (Markham St.) (Little Rock) (S)				Project Canceled
080678	Browns & Porter Creeks Strs. & Apprs. (S)				Project Deferred
101217	Lick Creek Str. & Apprs. (S)				Project Deferred

Abbreviations / Acronyms

Abbreviation	Description
4(f)	Section 4(f) of the Department of Transportation Act of 1966 - "protects public parks, refuges, and historic sites"
4LG	4-Lane Grid
6(f)	Section 6(f) of the Land and Water Conservation Fund Act of 1965 "mitigation will require replacement property"
ACHP or Adv Council	Advisory Council on Historic Preservation (U.S. Department of Interior)
ACTSEP	Arkansas Commercial Truck Safety and Education Program
ADA	Americans with Disabilities Act
add'l	additional
ADEQ	Arkansas Department of Environmental Quality
ADH	Arkansas Department of Health
adj	Adjustment(s)
AGFC	Arkansas Game and Fish Commission
AGIO	Arkansas Geographic Information Office
alt	alternative
APHN	Arkansas Primary Highway Network
appr	appraisals for ROW ; bridge approaches in job name
apprvd	approved
arch	archeology/archeological
(art)	Arterial Design Section - Roadway Design Division
assess	assessment
ASU	Arkansas State University
Attrib	Attributable (funds set aside for LR & West Memphis Urbanized Areas)
AUI	Advance Utilities Investigation
auth	authorized; authorization; authority
BA	Biological Assessment for endangered species
BFP	Bridge Formula Program
BNR	Buffalo National River
BR / br(s)	Bridge Division; bridge(s) -
br repl / BR	bridge replacement / Bridge Replacement funds (Federal-aid)
Br.	Bridge
bs	base
BSATS Policy Comm	Bistate Area Transportation Study Policy Committee (Ft. Smith area)
bus relo	business relocatee
CA	Consultation area
cert	certified; certification
CHBP	Competitive Highway Bridge Program
CLRS	Centerline Rumble Stripes
CMAQ-AQ	Congestion Mitigation & Air Quality funds
CMAQ-FLEX	Congestion Mitigation & Air Quality Flexible funds
CMB	Cable Median Barrier
CMGC	Construction Manager/General Contractor
co	county
C.O.	court order
CoE	Corps of Engineers
Col	Urban Collector (functional classification)
(coll)	Collector Design Section - Roadway Design Division

Abbreviations / Acronyms

Abbreviation	Description
Comb PH	combination public hearing (location and design)
CON / (con)	consultant
conc	concurrence
Const	Construction
coord	coordination
COVID-U	HIGHWAY INFRASTRUCTURE PROGRAM URBAN > 200K - COVID SPECIAL AUTHORITY
CR	county road
CRP	Carbon Reduction Program
crp	Conservation Reserve Program
Culv.	Culvert rating
Culv. Ext.	Culvert Extension
culvt(s)	culvert(s)
Deck	Deck rating
DEIS/Draft EIS	Draft Environmental Impact Statement
DEM	Digital Elevation Model
Demo	Demonstration funds (Federal-aid earmark)
des	design
det	determines, determined, determination
Dist	District
Dk.	Deck
DMS	Dynamic Message Sign
doc	documentation
DOI	U.S. Department of Interior
DRP	Data Recovery Plan (concerning archeological survey)
DSUR	design survey - Surveys Division
DTM	digital terrain model (surveying)
EA	environmental assessment
EARMARK	Earmark funds
EB	eastbound
EFLHD	Eastern Federal Lands Highway Division
EIS	Environmental Impact Statement
Enh.	Enhancement
ENV / env	Environmental Division / environmental
EPD	Early Project Delivery
ER	Emergency Relief funds
est	estimates; estimators
ext	extension
(F)	Federal oversight
Fed Reg	Federal Register (Publication of Federal rules, proposed rules, notices, executive orders, etc.)
FEIS	Final Environmental Impact Statement
FEMA	Federal Emergency Management Agency
FHWA	Federal Highway Administration
FLT	Federal Land Transfer
FONSI	finding of no significant impact (environment document)
(fre)	Freeway Design Section - Roadway Design Division
FWS	U.S. Fish and Wildlife Service
Gr	grading

Abbreviations / Acronyms

Abbreviation	Description
Gru	grubbing
HFST	High Friction Surface Treatment
HIP	HWY. INFRASTRUCTURE PROGAM
HIR	Hot In-Place Recycling
hist br	historic bridge
Hist.	Historic bridge
HLD	held (used in status bar; normally in reference to public hearing or meeting)
HPP	High Priority Project funds (Federal-aid)
HRM	hearing requirements met
Hyd Anal	hydraulic analysis
ID Staff	Interdisciplinary Staff
IMD	Interstate Maintenance Discretionary funds (Federal-aid)
impyts	improvements
info	information
insp	inspection
intchg	interchange
inters	intersection
IP	in progress (used in status bar)
ITS	Intelligent Transportation System
(jb)	State Aid Division design section (John Bettis)
JR	Joint Repair
LA / La	Louisiana
LM	Log Mile
Loc & Des Docum	location and design documentation (required for environmental clearance)
Local	Local funds
LOP	Corps of Engineers Letter of Permission Section 404 Permit
low suff br	low sufficiency bridge
LP	Local Programs Division
LTL	left turn lane
MAINT / maint	maintenance - Maintenance Division
Maj Col	Rural Major Collector (functional classification)
MAT	Materials Division; materials
MCL	Maintenance Consent Letter
MDOT	Mississippi Department of Transportation
MDS	minor drainage structures
MFT	Marine Fuel Tax
mi	mile(s)
Min Ar	Minor Arterial (functional classification)
Min Col	Rural Minor Collector (functional classification)
MIS	Major Investment Study
MOA	Memorandum of Agreement
MP	Mile Post
MS / Miss	Mississippi
NA	Not applicable
Natl	National
NB	northbound
NEPA	National Environmental Policy Act

Abbreviations / Acronyms

Abbreviation	Description
NEVI	National Electric Vehicle Infrastructure
NHFP	National Highway Freight Program
NHPP	National Highway Performance Program funds
NHS	National Highway System (Federal-aid system and funds)
NLAA	not likely to adversely affect
NLEB	Northern long-eared bat
NOI	Notice of Intent (Fed Reg notice for EIS)
NOR	no requests (used in status bar)
NP	Not posted with an operational rating equal to or above maximum legal loads.
NPS	National Park Service
NRHP	National Register of Historic Places
NRI	National Rivers Inventory
NSB	National Scenic Byway funds (Federal-aid)
NW	Nationwide (as in Corps of Engineers Nationwide 404 permits 3, 14, 23, etc.)
NWR	National Wildlife Refuge
OB	Obligated for Construction
ONF	Ouachita National Forest
OR Period	Optimization and refinement period
OSA	Off-Site Area
OSFNF	Ozark-St Francis National Forest
Ovly.	Overlay
P&C	Programs and Contracts Division
P0	Posted with an operational rating 39.9% or more below the maximum legal loads.
P1	Posted with an operational rating 30.0% - 39.9% below the maximum legal loads.
P2	Posted with an operational rating 20.0% - 29.9% below the maximum legal loads.
P3	Posted with an operational rating 10.0% - 19.9% below the maximum legal loads.
P4	Posted with an operational rating 0.1% - 9.9% below the maximum legal loads.
PA	Programmatic Agreement (environmental document)
Part WO	partial work order (utilities)
PCE	permanent construction easement
PCN	Pre-Construction Notification
(pe)	Preliminary Engineering Section - Roadway Design Division
PE / P.E.	preliminary engineering
Ph	phase
PH	public hearing (Environmental Division)
photo	photography
PI	Public Involvement
PIF	Project Identification Form
PLAN	Planning Division
PM	Preventative Maintenance
POCI	Project of Corporate (FHWA) Interest
PODI	Project of Department (FHWA) Interest
Poly.	Polymer
poss	possession
PPC	Project Planning Committee
PPO / Pers Prop	personal property relocatee
prelim	preliminary

Abbreviations / Acronyms

Abbreviation	Description
Prin Art	Principal Arterial (functional classification)
PROTECT	Promoting Resilient Operations for Transformative, Efficient, and Cost-saving Transportation Program
PRWC	Preliminary right of way correlation (field inspection with local rep., utilities, etc.)
PS&E	Plans, Specifications & Estimate
PSUR	parcel survey (Surveys Division)
RCB	Reinforced Concrete Box Culvert
RCEP	Railroad Crossing Elimination Grant Program
RDWY / rdwy	Roadway Design Division; roadway
Rdwy info	Roadway Design Division information
reassess	reassessment
REC TRAILS	Recreational Trails funds
rec'd	received
reconst	reconstruct; reconstruction
rehab	rehabilitation
Rem./Wid.	Remodel/Widening
Repl.	Replacement
req	requested
res relo	residential relocatee
ret'd	returned
rev	revised
ROD	Record of Decision
ROW	right of way - Right of Way Division
Rpr.	Repair
rqd	required (not used in status bar)
RQD	required (used in status bar)
RR	railroad
RRP	Railroad Protective devices (Federal-aid safety funds)
RTA	Request for technical assistance (to SHPO)
(S)	State oversight
Sales Tax	Connecting Arkansas Program 1/2 cent sales tax funds
SB	southbound
SC	Scour
sched	scheduled
SD	Structurally deficient
Sel. Secs.	Selected Sections
SHPO	State Historic Preservation Officer
SIR	System Information and Research Division
SP	Special Provision
State	State funds
STBGP	Surface Transportation Block Grant Program funds (Federal-aid)
STP	Surface Transportation Program funds (Federal-aid)
Strs. & Apprs.	structures and approaches
Sub.	Substructure rating
subsurf invest	subsurface investigation
SUE	Subsurface Utility Engineering
Super.	Superstructure rating
SUR	Surveys Division

Abbreviations / Acronyms

Abbreviation	Description
Surf	surfacing
T.O.	Transportation Operation
T1 CE	Tier 1 Categorical Exclusion (environmental document)
T2 CE	Tier 2 Categorical Exclusion (environmental document)
T3 CE	Tier 3 Categorical Exclusion (environmental document)
TAP	Transportation Alternatives Program funds
TBD	to be determined
TCE	temporary construction easement
TCSP	Transportation, Community, and System Preservation funds (Federal-aid earmark)
Tech Assist	technical assistance (see RTA)
TMP	Traffic Management Plan
TN / Tenn	Tennessee
TNDOT	Tennessee Department of Transportation
(tra)	Traffic Engineering Section - Roadway Design Division
TRAF	Signal Plans (Roadway Design Division)
trs	tracts
(ty)	State Aid Division design section (Tim Yu)
U&D	utility and drainage (Surveys Division)
UFI	utility field inspection
UPRR	Union Pacific Railroad Company
(urb)	Urban Design Section - Roadway Design Division
USCG	United States Coast Guard
USGS	United States Geological Survey
UST	underground storage tank
UTBWC	Ultrathin Bonded Wearing Course
UTIL / utils	utilities (Right of Way Division)
UTM	Universal Transverse Mercator
VE	Value Engineering
VPI	Virtual Public Involvement
waiv	waiver valuation for ROW
WB	westbound
WMA	Wildlife Management Area
WO	work order (utilities)
WRP	Wetland Reserve Program

Interstate Jobs

030575 Texas State Line – I-49 (Texarkana) (S)

I-30

(Miller) (fre) (4 mi.) (Urban Interstate) (4LG) /NHPP/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	NA	15%	0%	100%	NA	
TARGET DATE		Sep 23	Jul 24	Nov 24	Oct 23		Feb 26	SCHEDULED DATE: 02-2026 STIP FFY: 2027			
END DATE		Nov 23	Jul 24	Mar 25	Oct 23						

TYPE WORK: Major Widening

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-30-1(161)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

GENERAL: 35,000 ADT.

ENV: Env constraints to Rdwy 2/9/24. Tribal consultation letters sent 2/9/24. PI meeting 10/17/24 4-7 pm @ Trinity Baptist Church, 3115 Trinity Blvd., Texarkana. CR clearance to file 12/17/24. T3CE apprvd 3/19/25.

SUR: Aerial photo flown 2/8/22. CSUR 100%. Plan mapping 100%. Feature extraction 100%. Photo DTM 100%.

DSUR: NTP to Con 5/23/23. U&D 100%. DSUR to Rdwy 11/21/23.

PSUR: 108 certs. PSUR to ROW 10/5/23.

RDWY: (MH) Floodplain SP req'd. Mat & Traffic req 3/31/23. DSUR rec'd 11/21/23. Early Coord Meeting held 12/13/23.

DDD apprvd 1/23/24. Prelim Layouts to ROW & ENV 1/29/24. RDWY Info to ENV 7/22/24. ROW reqm'ts to ROW 7/22/24. UTIL reqm'ts to ROW 9/26/24. PFI & TMP Meeting held 12/18/24. Pavm't Des apprv'd 1/28/25.

ROW: AUI 4/12/23. UFI 2/9/24; Plans to 7 utils 12/20/24, 1 util no involvement

MAT: Soil Survey reported 12/19/23

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (4); AR House (88 & 100); AR Senate (4)

012523 Texarkana – Little Rock ITS Impvts. (S)

I-30

(Various) (fre/maint) (142.98 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: ITS Improvements

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 10/18/24.

GENERAL: 32,000-124,000 ADT.

RDWY: (MH)

RAILROAD INFO: No RR Coord. 11/5/24

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (29, 79, 81, 82, 83, 88, 89, 90, & 100); AR Senate (3, 4, 7, 15, & 16)

Interstate Jobs

012540 Districts 3 & 7 Pavement Friction Impvts. (UTBWC) (S)

I-30 & Hwy. 76

(Hempstead & Ouachita) (fre) (2.84 mi.) (Urban Interstate) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	50%	100%		NA	NA	NA			
TARGET DATE			Mar 25	Feb 25				SCHEDULED DATE: 01-2026			
END DATE			Mar 25	Feb 25							

TYPE WORK: Pavement Friction Improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: HSIP-2952(1)

BACKGROUND INFO: Project programmed on 12/10/24.

GENERAL: 330-34,000 ADT.

ENV: CR clearance to file 1/21/25. T1CE apprvd 2/27/25.

RDWY: (MH) ROW & UTIL reqm'ts to ROW 3/20/25. PFI & TMP Meeting held 4/22/2025.

RAILROAD INFO: No RR Involvement 12/19/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (89 & 98); AR Senate (2 & 3)

012369 Caddo Valley – East (S)

I-30

(Clark & Hot Spring) (fre) (8 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA		5%	NA			TBD	100%	NA	
TARGET DATE								STIP FFY: 2025			
END DATE											

TYPE WORK: Mill & Overlay. Original Scope: Resurfacing.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-30-2(276)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 12/16/11. Project renamed on 5/8/23.

GENERAL: 35,000 ADT. IOM 03/31/2020 - Project superseded Job BB1102.

RDWY: (MH) FWDs & Mats req 2/25/20. Rehab Rec rec'd 1/26/23.

MAT: Soil Survey to Rdwy 12/22/20.

RAILROAD INFO: No RR involvement 7/18/24

SIR: FWD to RDWY 12/10/20.

LEGISLATIVE DISTRICTS: US House (4); AR House (90); AR Senate (7)

Interstate Jobs

012535 Pope Co. Line – Little Rock Interstate Sign Upgrades (S)

I-30, I-40, I-430 & I-630

(Conway, Faulkner & Pulaski) (fre/maint) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Jan 25							

TYPE WORK: Install & replace 152 Overhead/Ground Mounted main lane signs and 4 Overhead Structures

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0076(380)

BACKGROUND INFO: Project programmed on 12/6/24.

ENV: CR clearance to file 12/23/24. T1CE apprvd 1/15/25.

RDWY: (MH)

RAILROAD INFO: No RR Involvement 12/17/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (43, 56, 69, 74, 76, & 80); AR Senate (12, 14, 17, & 25)

061683 Geyer Springs Rd. – South Terminal (S)

I-30

(Pulaski) (bridgefrmr) (4.64 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA	90%	100%	NA		NA	NA	100%	NA	TBD
TARGET DATE											
END DATE				Mar 24							

TYPE WORK: Mill & Overlay – Original Scope: Mill, rubblize & overlay w/ asphalt or mill & overlay w/ concrete.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-30-2(272)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project renamed on 4/7/23.

GENERAL: 96,000-104,000 ADT. IOM 3/31/20 - Project superseded Job BB0603. IOM 4/7/23 - Job 061692 combined into this job

ENV: CR clearance to file 3/8/24. T1CE apprvd 3/12/24.

SUR: Aerial Photo Flown 10/22/13. ORTHO 100%.

RDWY: (TW) FWD req. 8/11/14. Traffic & FWD req. 9/25/14. Mats req 2/25/20. Rehab Rec rec'd 1/26/23. 90% Plans rec'd from CON 3/1/24. FFI req 3/7/24.

MAT: Pavement Coring Complete. Research Reporting Results. Soil Survey Pvmt Soundings to Rdwy 9/14/21.

RAILROAD INFO: No RR involvement; UP RR-Under DOT 600432F (BR A3177 & 03177), DOT 597475S (BR 03179) & DOT 597474K (BR A3179). DOT 600432F closed & tracks removed, per design no br work scoped w/i project 6/5/24.

SIR: Traffic sent to RDWY 10/3/2014.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (79 & 80); AR Senate (12 & 15)

Interstate Jobs

061861 I-30 Bridge Deck Rehab. (Little Rock) (S)

I-30

(Pulaski) (garver) (Urban Interstate) (4LG) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	NA	65%	50%	NA	NA	NA	5%		NA	
		Feb 25	May 25				SCHEDULED DATE: 11-2026 STIP FFY: 2027			
		Apr 25								

TYPE WORK: Bridge Deck Rehabilitation for 12 Bridges

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-06-0(84)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 5/24/24.

GENERAL: 24,000-104,000 ADT.

BRIDGE INFO: 03173 (88.19, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1960); 03176 (80.97, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1959); 03177 (86.67, Hydro., NP, Deck 5, Super. 5, Sub. 5, 1959); 03178 (83.10, Hydro., NP, Deck 5, Super. 5, Sub. 5, 1959); 03179 (74.55, Hydro., NP, SD, Deck 5, Super. 4, Sub. 5, 1961); A3173 (87.96, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1960); A3176 (78.08, Hydro., NP, Deck 5, Super. 5, Sub. 6, 1959); A3177 (86.60, Hydro., NP, Deck 5, Super. 5, Sub. 5, 1959); A3178 (83.10, Hydro., NP, Deck 5, Super. 5, Sub. 5, 1959); A3179 (74.96, Hydro., NP, SD, Deck 5, Super. 4, Sub. 5, 1961); A3335 (84.66, Hydro., NP, SD, Deck 6, Super. 4, Sub. 5, 1960); B3335 (81.05, Hydro., NP, SD, Deck 6, Super. 4, Sub. 5, 1960)

ENV: CR clearance to file 4/22/25.

RDWY: (MH) Early Coord Meeting held 7/24/24. Materials & Traffic req 8/2/24. Materials rec'd 8/22/24. Traffic rec'd 9/10/24. 30% Plans rec'd from CON 9/24/24. 30% Plans rev'd & ret'd to CON 9/27/24. 60% Plans rec'd from CON 4/21/25. 60% Plans rec'd from CON 4/28/25. ROW & UTIL reqm'ts to ROW 4/28/25.

BR: (SWP)

RAILROAD INFO: RR Involvement reqd UP DOT# 600429X (A3335 & B3335), DOT# 597474K (A3179), DOT# 597475S (03179), DOT# 600432F (A3177 & 03177) plan review, MCL & SP reqd 12/11/24.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (80); AR Senate (12)

Interstate Jobs

061612 I-530 – Hwy. 67 (Widening & Reconst.) (I-30 & I-40) P.E.

I-30 & I-40

(Pulaski) (7.22 mi.) (Urban Interstate) (4LG)

WORK ZONE POLICY: Significant.

BACKGROUND INFO: Project programmed on 2/15/19.

GENERAL: 28,000-129,000 ADT.

ENV: Env. Completed under CA0602. NEPA process req'd. Constraints to CAPM 4/30/14. PI held 8/12/14 in NLR & LR; community mtgs held 10/21/14 & 10/27/14 in LR & 10/20/14 & 10/28/14 in NLR. PI meeting held 11/6/14 in LR; PI held 1/29/15 in NLR; PI mtg held 4/16/15 in LR. PI held 10/22/15 in North Little Rock. Cooperating agency req to USCG & CoE 10/14/15. PI held 4/26/16 in NLR. ID Staff meeting 10/5/17; ID SM apprvd 10/16/17. Section 4(f) conc letters to LR & NLR 10/20/17. ID staff meeting held 4/17/18; ID SM apprvd 4/19/18; 6 Lane CD w/ SDI Preferred Alt. Draft EA to FHWA for review 4/19/18; apprvd 6/8/18. L&DPH held 7/12/18 in NLR. FONSI apprvd 2/26/19. Cultural Resources: RTA for 164 properties to SHPO 4/10/14, req for more info rec'd 5/2/14. Rev RTA for 164 properties to SHPO 5/13/14, 2 strs on register & 32 det eligible 6/12/14; RTA addendum for 1 property to SHPO 8/14/18. Tribal consultation from FHWA to Quapaw, Choctaw, Osage, Caddo, Keetoowah & Tunica-Biloxi 7/1/14. CRS apprvd by SHPO; PA req 4/4/16. Add'l RTA to SHPO 4/20/16; conc recd 4/21/16. MOA for HB to SHPO 4/19/16; rev MOA sent 5/25/16. CR addendum to SHPO 11/14/16; conc recd 12/1/16; 2nd addendum to SHPO 9/18/18. RTA for 191 properties to SHPO 6/16/17; response 6/26/17; add'l info submitted 7/13/17; 20 properties eligible 7/19/17; add'l RTA for 1 property submitted 8/14/18. RTA for 31 properties to SHPO 3/21/18; conc recd 3/22/18; 2 eligible, 2 listed. Draft Effects Analysis Report to SHPO 3/26/18. RTA for 1 property; not eligible 8/15/18. Natural Resources: NW 6 permit issued by CoE 11/13/15. ESA conc letter to USFWS 4/7/16. CoE public notice ends 7/30/18.

SUR: Aerial photo flown 1/30/08; 7/22/08; 2/14/13, 9/3/15.

DSUR: Partial DSUR (Photogrammetry on I-30/I-530 Intrchnng to Roosevelt Rd.) to RDWY 3/24/08. WO (DSUR) to CON 1/3/13. WO (LiDAR & Photogrammetry) to CON 12/31/12. AirBorne LiDar (DA) 100%. Mobile LiDar (DA) 100%. CSUR 100%. LiDAR feature extraction 100%. Photogrammetry 100%. U & D Survey 95%. 70% DSUR to CAP PM 4/30/14. Add'l DSUR (req'd 4/1/15) 100%. Add'l LiDAR 100%. Add'l DSUR (req'd 9/14/15) to CAP PM 12/4/15. Add'l DSUR req'd 2/8/16 to CAP PM 3/17/16. Add'l CSUR 100% (to 65th St.) 100%. Util locate I.P. Ph 1-13, 100% complete. Add'l DSUR at intersects req'd 12/19/17 to CAP PM 2/6/18. I.P. 100% to CAP PM 10/10/18. Locust St. BR LiDAR scan 100%.

PSUR: (32 Trs) WO (PSUR ex. ROW) to CON 11/21/12. ExROW to CAP PM 4/30/14. Partial PSUR to CAP PM 5/20/14. Add'l PSUR (Exist. ROW) to CAP PM 12/4/15. Add'l PSUR (req'd 5/12/16) I.P. 33 add'l certs; 90% Cert 34. Rev. to PM 6/28/16. Cert. 67 to CAP PM 7/20/16. 3 add'l trs & 1 rev to CAP PM 8/4/16. Add'l PSUR (top bank) to CAP PM 8/11/16. Rev ROW to CAP PM 2/9/17. Rev PSUR to CAP PM 2/22/17. Add'l PSUR req. 6/16/17 to CAP PM 6/26/17. Rev PSUR to CAP PM 4/13/18. Rev PSUR to CAP PM 5/22/18. 3 new certs 74, 75, 25R. Add'l PSUR req'd 7/16/18 to CAP PM 7/26/18. Rev certs 8, 18, 36, 37 to CAP PM 8/2/18. 2 certs added 8/27/18 Rev. C# 47 & 44. Rev. cert 51 & 52 to CAP PM 10/22/18. 11 add'l certs (87-97) to CAP PM 11/14/19. Add'l PSUR to CAP PM 2/5/20. ROW staking req'd 2/18/20, 100%, to ROW 3/13/20. Tract 24X staking req'd 5/12/20 to ROW 5/19/20. Tract 82 staking req'd 6/11/20 to ROW 6/16/20.

RAILROAD INFO: RR Involvement - UPRR - DOT# 433850L & 600429X (rr-under) 10/3/23.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (72, 73, 75, & 80); AR Senate (12 & 13)

Interstate Jobs

061823 I-30/I-40 Intchnng. Impvts. (NLR) (S)

(Pulaski) (burns&mcd) (Urban Interstate) (4LG) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	65%	100%	75%	10%	NA	10%		NA	
		Mar 25	Jun 25				SCHEDULED DATE: 2026 STIP FFY: 2026			
	Apr 14	Mar 25	Aug 24	May 14						

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Construct new I-40 WB ramp to I-30

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9315(66)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 10/2/23. Project renamed on 11/1/23.

GENERAL: 35,000 ADT.

ENV: Tribal consultation letters sent 1/4/24. PA to SHPO 5/7/24, response 5/16/24. Executed PA Amendment 8/23/24. NEPA completed under CA0602.

SUR: DSUR under CA0602.

RDWY: (MH) No Floodplain SP req'd. Early Coord Meeting held 4/4/24. 30% Plans rec'd from CON 8/9/24. Traffic req 8/22/24. 30% Plans rev'd & ret'd to CON 8/16/24. Traffic rec'd 9/13/24. Materials req 9/18/24. VE completed 11/18/24. Lighting Logistics Meeting held 12/12/24. Add'l Traffic req 2/24/25. 60% Plans rec'd from CON 3/14/25. ROW & UTIL reqm'ts to ROW 3/25/25. 60% Plans rev'd & ret'd to CON 3/26/25. PFI & TMP held 4/24/25.

ROW: Plans 50% (1 tr)

BR: (MCB) Layout 95%. Preliminary Info to Env. 04/21/25.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (71 & 73); AR Senate (12 & 13)

Interstate Jobs

040714 I-40/Hwy. 59 Interchange Impvts. (Van Buren) (S)

I-40

(Crawford) (garver) (Urban Interstate) (4LG) /HIP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	100%	100%	75%	100%	65%	100%	TBD	100%	TBD
TARGET DATE	Feb 19	Nov 19	Feb 21	Oct 22	Dec 19	Nov 24	May 25	SCHEDULED DATE: 05-2025 ADVERTISED			
END DATE	Sep 19	Sep 18	Oct 20	Nov 22	Jun 18	Feb 25					

TYPE WORK: Interchange improvements. To include a roundabout, two button hook ramps & deceleration and acceleration lanes & two DMS.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHFP-9429(15)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 4/1/16. Project renamed on 11/27/18.

GENERAL: 22,000 ADT.

BRIDGE INFO: X0212 (62.92, Br. Repl., NP, Culv. 6, 1965)

ENV: Tribal consultation letters sent 10/27/20. ARS to SHPO 11/23/20, response 11/25/20. PIF to SHPO 12/1/20, response 12/5/20. Ph II VPI held 4/2/-4/23/21 w/ live meeting 4/8/21 5:30-6:30p @ <https://www.ardot.gov/publicmeetings>. T3CE apprvd 11/7/22

LP: Partnering offer 20% up to \$3M submitted by the City on 2/3/17. Response letter from Director 2/28/17 committed to accelerated project development. Resolution & agreement transmitted to city 3/15/19. Resolution executed 5/20/19. Agreement rec'd from City 6/3/19. Agreement executed 6/6/19. Executed Agreement ret'd to City 6/12/19. This project was identified as a good candidate for the CMGC pilot program through MO 2019-078.

SUR: Aerial photo flown 6/08/16, 2/8/17.

DSUR: CSUR 100%. Photogrammetry 100%. U&D 100%. LiDAR scan 100%. 90% Surveys to Rdwy 6/18/18.

Updated DSUR (LiDAR) to Rdwy 9/7/18. Add'l DSUR (hydraulics) req'd 10/15/18 to Rdwy 11/9/18. Add'l DSUR req'd to Rdwy 9/06/19. UAS photo 7/18/19. Feature extraction 100%. Add'l DSUR req'd 10/13/20 to Rdwy 12/31/20.

PSUR: 16 certs. PSUR to ROW 8/12/19. Add'l PSUR (1 tract) to ROW 2/4/21. 2 add'l trs req'd 8/12/21. ROW staking req'd 6/30/22 to ROW 8/11/22. ROW staking for utility relocate req'd 12/18/24 to ROW 1/9/25.

RDWY: (TW) Floodplain SP req'd. Traffic & TMs req 6/14/18. DSUR rec'd 6/20/18 & 9/7/18. Add'l Surety req 10/15/18.

Pavm't Rehab Rec Meeting held 9/9/20. Add'l Surety req 10/13/20. 30% Plans rec'd from CON 10/21/20. T.O. to CON 8/24/20 & 10/28/20. ROW reqmts to ROW 10/30/20. 30% Plans rev'd & ret'd to CON 11/23/20. TMP Meeting held 1/13/21. RDWY Info to ENV 2/23/21. 60% Plans rec'd from CON 3/4/21. UTIL reqmts to ROW 3/8/21. 60% Plans rev'd & ret'd to CON 6/22/21. Rev RDWY Info to ENV 10/1/21. DDD apprvd 2/6/23. FI & TMP Meeting held 4/11/23. Mat req 1/4/24. 90% Plans rec'd from CON 2/9/24. FFI req'd 2/12/24. Plans cert by CON 2/20/24. FFI held 3/11/24. Finals Plans rec'd from CON 4/19/24. Plans to EST 4/19/24. Final Plans rev'd & ret'd to CON 5/13/24. RUC rec'd 6/26/24. Interim Est to PM 11/8/24. Plans to EST 11/14/24. Final Plans rec'd from CON 3/19/25. Final Plans rev'd & ret'd to CON 4/1/25. Rev Final Plans rec'd from CON 4/7/25. Rev Final Plans to EST 4/7/25.

ROW: Garver Fee - Plans 90% (10 trs). Initial Auth Rec'd 12/12/22. 9/9 apprs made & apprvd;8 Options; 8 paid & 2 Condemned - Poss. date 7/2/24.

UTIL: AUI 8/8/19. UFI 3/17/21. Plans to 10 utils 4/13/21; 9/10 est rec'd, 7/8 WO issued, 2 utils no conflict, 3 util adj complete

BR: (SWP) 1 new RC Box, extension of others, & 1 T-Mount Sign Str. Rec'd. 90% Plans 2/9/24. Rec'd. Final Plans 4/19/24.

PLAN: IJR submitted to FHWA for E&O review 9/15/22. FHWA apprvd IJR/E&O 9/16/22. IJR submitted to FHWA for final approval 09/04/24.

12/9/2024__Received FHWA's IJR approval for Job 040714. Please save this letter to the file and update Staff Minutes. Travis will distribute to leadership and other Divisions.

RAILROAD INFO: No RR involvement 1/5/24.

SIR: TMs sent to RDWY 10/19/18.

LEGISLATIVE DISTRICTS: US House (3); AR House (48); AR Senate (29)

Interstate Jobs

061684 Hwy. 67 – East (NLR) (S)

I-40

(Pulaski) (con) (1.71 mi.) (Urban Interstate) (4LG) /NHPP/State/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	NA		5%	NA		NA	0%	100%	NA	
							STIP FFY: 2025			

TYPE WORK: Rehabilitation; Polymer Overlay on 3 bridges.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-40-3(140)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/10/11. Project renamed on 9/20/22 & 5/8/23.

GENERAL: 37,000-54,000 ADT. IOM 03/31/2020 - Project superseded Job BB0605.

BRIDGE INFO: 06641 (93.78, Poly. Ovly., Joint Rpr., NP, Deck 7, Super. 8, Sub. 7, 1998); A3193 (90.89, Poly. Ovly., Joint Rpr., NP, Deck 7, Super. 7, Sub. 6, 1962); B3193 (90.89, Poly. Ovly., Joint Rpr., NP, Deck 7, Super. 7, Sub. 6, 1962)

RDWY: (MH) FWDs & MATs req 2/25/20. Rehab Rec Meeting held 11/22/21.

BR: (CMW)

MAT: Soil Survey Pvm't Soundings to Rdwy 6/2/21.

RAILROAD INFO: RR Involvement on UP DOT# 433847D(Br. A3193 & B3193) SP, MCL req'd 4/12/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (67 & 73); AR Senate (12)

061677 I-440 – Kerr Rd. (S)

I-40

(Lonoke & Pulaski) (fre) (6.35 mi.) (Urban Interstate) (4LG) /CAP-2/ ||Design Criteria: Established

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	50%	50%	75%	NA	15%	NA	100%		
	Dec 23	Dec 24	Mar 25			Dec 25	SCHEDULED DATE: 2026 STIP FFY: 2028			
	Jan 24	Dec 24		Jan 24						

TYPE WORK: Major Widening: 6 lanes

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-40-3(142)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

GENERAL: 37,000-53,000 ADT.

ENV: Tribal consultation letters sent 11/5/24. CR clearance to file 2/5/25.

SUR: CSUR 100%. Aerial photo flown 2/9/22. UAV-LiDAR acquired 2/21/23, 3/7/23, 3/15/23, 3/28/23. Feature extraction 100%. Plan mapping 100%.

DSUR: NTP to Con 7/12/23. U&D 100%. DSUR to Rdwy 1/9/24.

PSUR: NTP to Con 8/10/23. PSUR to ROW 1/19/24.

RDWY: (MH) Floodplain SP req'd. MAT & Traffic req 3/31/23. Prelim Layouts to ROW & ENV 4/15/24. DDD appr'd 11/22/24. ROW reqm'ts to ROW 12/16/24. RDWY Info to ENV 12/16/24. Pavm't Des appr'd 12/16/24. UTIL reqm'ts to ROW 1/22/25. PFI & TMP Meeting held 2/11/25.

ROW: AUI 5/2/24; UFI 5/2/24; 1 util no conflict, Plans to 17 Utils. 1/22/2025; 6/17 est rec'd; 1/17 WO issued; 13 utils no adjustment

MAT: SS 1/30/24

RAILROAD INFO: No RR involvement 9/11/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (61 & 67); AR Senate (11 & 12)

Interstate Jobs

061759 Kerr Rd. – Hwy. 31 (S)

I-40

(Lonoke) (fre) (10.28 mi.) (Interstate) (4LG) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	50%	75%		10%	0%	35%		
TARGET DATE		Dec 23	Feb 25	Feb 25			Aug 26	STIP FFY: 2025			
END DATE		Jan 24			Jan 24						

TYPE WORK: Major Widening: 6 lanes. Replace Kerr Rd. Overpass.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-40-4(91)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

GENERAL: 39,000-47,000 ADT.

BRIDGE INFO: 03222 (77.28, Br. Repl., NP, SD, Deck 4, Super. 6, Sub. 5, 1963); A6872 (89.53, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2003); A6873 (93.17, Rem./Wid., NP, Deck 8, Super. 8, Sub. 8, 2003); B6872 (90.28, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2003); B6873 (93.17, Rem./Wid., NP, Deck 8, Super. 8, Sub. 8, 2004)

ENV: Tribal consultation letters sent 11/18/24. CR clearance to file 2/5/25.

SUR: CSUR 100%. Aerial photo flown 2/9/22. UAV-LiDAR acquired 2/13/23, 2/21/23, 2/23/23. DSUR & PSUR under 061677. Add'l DSUR (Kerr Rd. overpass) to Rdwy 8/15/24.

PSUR: 8 certs at Kerr Rd. PSUR at Kerr Rd. 60%.

RDWY: (MH) Floodplain SP req'd. MAT & Traffic req 3/31/23. Early coord meeting held 12/12/23. Prelim Layouts to ROW & ENV 4/15/24. Add'l Traffic req 9/9/24. DDD appr'd 12/10/24. Prelim Bridge req to Bridge 1/8/25.

ROW: AUI 5/2/24; UFI 5/2/24; 1 util no conflict; 1 util no involvement

BR: (TMG) Layout 10%.

MAT: SS reported 1-24-24

RAILROAD INFO: No RR involvement 9/11/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (11)

110747 Bayou DeView – Forrest City (S)

I-40

(Monroe & St. Francis) (m.baker) (30.2 mi.) (Interstate) (4LG) /NHPP/NHFP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			100%	100%				100%		NA	
TARGET DATE								SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE				Apr 24							

TYPE WORK: Mill & Overlay; Original: UTBWC

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-40-4(90)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/23/22. Project renamed on 3/9/23.

GENERAL: 37,000-43,000 ADT. IOM 3/9/2023 - Job 110798 combined into this project.

BRIDGE INFO: A3731 (90.89, Joint Rpr., NP, Deck 7, Super. 6, Sub. 7, 1966); B3724 (87.32, Joint Rpr., NP, Deck 7, Super. 7, Sub. 6, 1966)

ENV: CR clearance to file 2/13/23. T1CE appr'd 4/12/24.

RDWY: (AH) Rehab Rec rec'd 1/26/23. 60% Plans rec'd from CON 3/28/24. 60% Plans rev'd & ret'd to CON 4/3/24. 90% Plans rec'd from CON 6/21/24. Plans to EST 6/24/24. FFI & TMP Meeting held 7/2/24. 90% Plans rev'd & ret'd to CON 7/15/24. Final Plans rec'd from CON 8/5/24.

BR: (MCB) Rec'd. 90% Plans 6/24/24. Ret'd. 90% Comments 7/10/24. Rec'd Final Plans 8/5/24.

RAILROAD INFO: RR involvement at UPRR Under 787571U, MP 197.53, Jonesboro Sub, Monroe Co. in Brinkley 5/25/22. UPRR MCL Inquiry # 9858 8/12/24. SP sent 8/15/24. MCL distributed 8/30/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (37, 62, 63, & 64); AR Senate (10)

Interstate Jobs

110745 Hwy. 38 – Shearerville (S)

I-40

(St. Francis) (con) (16.46 mi.) (Interstate) (4LG) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			50%				0%		NA	
							STIP FFY: 2025			

TYPE WORK: UTBWC; Mill & Overlay (259.777-262.038)

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-40-5(159)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/23/22.

GENERAL: 38,000 ADT.

BRIDGE INFO: 06937 (88.26, Poly. Ovly., NP, Deck 6, Super. 8, Sub. 8, 2017); 06939 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2017); 06940 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2017); A6938 (87.83, Poly. Ovly., NP, Deck 6, Super. 8, Sub. 7, 2004); B6938 (87.39, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 2004)

ENV: CR clearance to file 12/30/22.

RDWY: (MH) Rehab Rec rec'd 1/26/23.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 64); AR Senate (9 & 10)

Interstate Jobs

110738 Shearerville – West Memphis (S)

I-40

(Crittenden) (fre) (12 mi.) (Urban Interstate) (4LG) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	10%	75%		10%	0%	10%		
TARGET DATE		Dec 23	Dec 24	Mar 25		Dec 25	Sep 26				
END DATE		Feb 24			Jan 24						

TYPE WORK: Major Widening

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-944-8(58)

BACKGROUND INFO: Project programmed on 5/6/22.

GENERAL: 38,000-46,000 ADT.

BRIDGE INFO: A3108 (90.44, Br. Repl., NP, Deck 6, Super. 6, Sub. 7, 1962); A6825 (91.33, Rem./Wid., NP, Deck 6, Super. 8, Sub. 7, 2002); A6840 (90.28, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2002); A6841 (90.28, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2002); A6842 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2002); A6843 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2002); A6844 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); A6845 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); A6846 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); A6847 (87.83, Rem./Wid., NP, Deck 6, Super. 7, Sub. 8, 2003); A6848 (87.39, Rem./Wid., NP, Deck 6, Super. 7, Sub. 7, 2003); B3108 (90.89, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1962); B6825 (91.33, Rem./Wid., NP, Deck 6, Super. 8, Sub. 7, 2002); B6840 (90.28, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2002); B6841 (90.28, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2002); B6842 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2002); B6843 (87.39, Rem./Wid., NP, Deck 6, Super. 7, Sub. 7, 2002); B6844 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); B6845 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); B6846 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); B6847 (90.28, Rem./Wid., NP, Deck 7, Super. 7, Sub. 8, 2003); B6848 (87.36, Rem./Wid., NP, Deck 6, Super. 7, Sub. 7, 2003)

ENV: NA consultation letters to Tribes 12/13/23. Env constraints to Rdwy 2/11/25.

SUR: CSUR 100%. Aerial photo flown 2/15/22. UAV LiDAR acquired 9/27/22-10/5/22, 10/11/22. Feature extraction 100% Plan mapping 100%. Add'l UAV LiDAR acquired to interchn 2/1/24. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 2/26/24.

PSUR: Existing ROW only.

RDWY: (MH) Floodplain SP req'd. Mats & Traf req 3/31/23. Early Coord Meeting held 12/13/23. DSUR rec'd 2/26/24.

Prelim Layouts to ROW & ENV 4/29/24. DDD apprvd 5/21/24.

ROW: AUI 5/3/23, UFI 4/22/24.

MAT: Consultant - Geotechnology

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (35 & 64); AR Senate (9)

Interstate Jobs

110711 Hwy. 131 – Mississippi River (S)

I-40

(Crittenden) (neel-schaffer) (2.59 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	90%	100%	NA	NA	NA	NA	TBD	NA	
TARGET DATE								SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE			Dec 22	Jul 21							

TYPE WORK: Patching, Grinding & Joint Rehab. Pavement Type: Concrete

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9448(47)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project reprogrammed on 5/20/21. Project renamed on 8/25/21.

GENERAL: 54,000 ADT. Split out Job 110813.

BRIDGE INFO: 05141 (68.39, Poly. Ovly., NP, Deck 5, Super. 5, Sub. 6, Hist., 1973)

ENV: CR clearance letter to SHPO 1/13/21, response 1/20/21. T1CE apprvd 7/23/21. Rev CR clearance to file 5/16/22.

RDWY: (TW) Rehab Rec apprvd 3/2/21. T.O. to CON 2/15/22. 30% plans rec'd from CON 4/28/22. FI & TMP held 6/2/22.

30% plans rev'd & ret'd to CON 6/28/22. 90% plans rec'd from CON 12/6/22. FFI held 12/12/22. Rehab Rec rec'd 1/26/23. 90% plans rev'd & ret'd to CON 3/3/23.

ROW: AUI 5/5/22.

RAILROAD INFO: RR involvement at BNSF RR-Under 676179Y (str.#05141) MP 480.30 Thayer Sub. 12/1/21. SP &

MCL reqd and will be dist closer to LET 5/5/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

Interstate Jobs

110651 I-40/I-55/Hwy. 77 Intchnng. Impvts. (West Memphis) (F)

I-40, I-55, Hwy. 77 & Hwy. 191

(Crittenden) (alt.delivery) (1.69 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	60%	95%	75%	60%	10%	5%	100%	60%	RQD
TARGET DATE	May 19	Apr 18	May 24	Jan 21	Jun 18	May 25	Sep 25	SCHEDULED DATE: 2025 STIP FFY: 2025			
END DATE	Jun 19	Apr 18	Oct 24	Nov 23	Aug 18						

CRITICAL NOTES: This project to be delivered using the progressive design build method of procurement.

TYPE WORK: Widening & Interchange Improvements; Inters. Impvts. (Hwys. 77/191); Mill & Overlay (Hwy. 77)

WORK ZONE POLICY: Significant.

FAP NUMBER: ACNHPP-9448(45)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 5/1/17, 6/5/20, 7/30/20, 4/29/21 & 5/20/21. Scope changed on 4/27/21.

GENERAL: 6,000-67,000 ADT. This project has been identified as a good candidate for progressive design build. Key Constructors and Garver selected as PD-B team. Construction expected to begin Mid-2025.

ENV: EA reqd. ID SM in review 3/4/22, apprvd 3/14/22. ID SM in review 12/8/22. ID Staff Recommendation apprvd 12/13/22. ARS to SHPO 6/15/23, response 6/26/23. CRS to SHPO 6/29/23, response 7/19/23. T3CE apprvd 11/13/23. NW23 permit req to USACE 2/7/25.

LP: City to assume ownership of Hwy. 191 between Hwy. 77 & the northern frontage road ramp for I40/55. Partnering agreement w/ City executed 8/9/18. Copy of agreement returned to City 9/26/18. Supplemental Agreement sent to City 10/28/24. Supplemental Agreement executed 1/8/25.

SUR: Aerial photo flown 1/10/16, 1/30/17, 3/8/21. CSUR 100%. Photogrammetry 100%. Add'l DSUR/PSUR may be reqd for scope change. UAV-LiDAR for I-40 acquired 9/8/21. Feature extraction 100%. Add'l DSUR req'd 12/21/22 to Rdwy 3/22/23. Add'l DSUR for drainage req'd 5/1/25.

DSUR: NTP to CON 3/7/18. U&D to Rdwy 4/30/18. ROW staking req'd 3/29/24 to ROW 4/17/24.

PSUR: 22 certs. PSUR to ROW 8/23/18. Add'l PSUR (7 trs) req'd 9/4/23 to ROW/APD 10/16/23. ROW staking req'd 3/22/24 to ROW 4/18/24. Add'l PSUR req'd 2/26/25 IP.

RDWY: DSUR rec'd 4/30/18. 30% plans rec'd from CON 1/27/23. 30% plans rev'd & ret'd to CON 2/17/23. TMs req 7/27/23. Loc & Des apprvd 11/29/23.

ROW: Fee - Plans by Garver 90% (18+ trs); Auth Rec'd 11/21/23. 18/18 apprs made & apprvd.; 7 Options & 7 Paid. 1/4 Bus relos & 1 PPO relo moved, AUJ 8/15/17, UFI 12/2/20, 10 known utils.

BR: (SWP) Layout 85%. Concept Submittal from Alt. Del. to TP&P for submittal to BNSF 4/20/23. Ret'd. comments on RR Concept Submittal 4/25/23.

MAT: Subsurf Invest for Area Hdqts Relocation & RE Office to Maint. 2/7/22.

PLAN: IJR not reqd per 4/7/23 FHWA e-mail.

RAILROAD INFO: RR Involvement. PE, SP, C&M reqd. BNSF owns & UPRR operates @DOTs 665992T, 669351A & 665991L. New DOT#980344S to be located approx. MP 476.62. BNSF & UPRR PEs executed; ROW docs to BNSF 9/17/24. BNSF C&M Legal reviews in progress 10/28/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (35 & 64); AR Senate (9)

Interstate Jobs

040882 "Y" City – S. of Greenwood (Future I-49) P.E.

I-49

(Scott & Sebastian) (32.34 mi.) (4LG) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	5%		5%							

STIP FFY: 2028

CRITICAL NOTES: FHWA Major Project

TYPE WORK: New Location

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-6365(2)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 12/6/24.

SUR: Aerial photo flown 3/10/25. CSUR IP.

PSUR: Title research IP.

RDWY: (MH)

RAILROAD INFO: RR Involvement CPKC & ARS RR - depending on scope/location PE, SP, C&M(s), & new crossing DOT 12/16/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (47 & 52); AR Senate (5)

Interstate Jobs

040748 Hwy. 22 – I-40 (Arkansas River) P.E.

I-49

(Crawford & Sebastian) (hntb) (13.56 mi.) (Interstate) (4LG) ||Design Criteria: Established

CRITICAL NOTES: FHWA Major Project

TYPE WORK: New Location

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-RPEF-RPES-1765(6)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 4/4/17. Project renamed on 6/5/20 & 1/6/22.

GENERAL: Study performed by HNTB to identify tolling feasibility and financial analyses, cost estimation based on a conceptual and preliminary design, environmental reassessment and recommendation for viable project delivery methods. Study findings "Tolling Infeasible". Project is shown on Draft CAP-2 list for \$270M.

ENV: PE under 001747. Design reeval reqd. Outstanding CR-3 Ph III, 8 Ph II, est 830 acres Ph I also remaining. RTA for 37 properties to SHPO 2/5/18; conc recd 2/25/18. RTA addendum sent 6/20/18; conc 1 property eligible 6/21/18. Planning PI held 4/26/18. Tribal consultation sent 3/28/18. Draft reevaluation based on no ROW determination to TPP by HNTB 9/17/18. Tribal consultation to add'l tribes 8/7/20. Coop Agency Letter sent 6/24/21, SHPO response 8/9/21. ARS to SHPO 12/14/21, response 12/16/21. PI held 3/17/22 4-7pm @ First Baptist Church Alma 211 N. Mt. Grove Rd. Alma. SHPO response to Mngmt summary 5/11/22. PI meeting held 9/29/22 4-7pm @ First Baptist Church of Alma Family Life Center 211 N. Mountain Grove Rd Alma, AR 72921. comments from FHWA on draft received 4/28/23. draft re-eval to FHWA 5/26/23. draft 4(f) to DOI review 6/8/23. Ph I/II report to SHPO & Tribes 8/22/23. SHPO response to CRS 9/20/23. MOA executed 11/28/23. Design reeval apprvd by FHWA 11/28/23. Treatment plan to SHPO 2/6/24. Std Ind 404 permit to CoE 3/11/24, issued 9/16/24.

SUR: Aerial LiDAR acquired 3/9/17. Aerial photo acquired 3/9/17, 1/5/18. River Sonar complete 7/26/17.

Photogrammetry 100%. Baseline Control 100%.

DSUR: U&D 100%. DSUR to Rdwy 11/30/18.

PSUR: NTP to CON 3/8/18. 132 certs. PSUR to ROW 11/8/18. Rev. PSUR (Certs 124-126) to ROW 6/4/21. Add'l PSUR to ROW 1/12/22. ROW staking req'd 11/29/23 100% by CTA.

RDWY: Floodplain SP req'd. Des Criteria rev'd & ret'd to CON 10/26/17. Rev Des Criteria rec'd 10/31/17. Des Criteria apprvd 11/8/17. DSUR rec'd 11/30/18. Early NTP 10/8/20. T.O. to CON 11/20/20. 30% Plans rec'd from CON 10/11/21. Prelim plans to RR coord 10/29/21. 30% Plans rev'd & ret'd to CON 11/3/21. ROW reqmts to ROW 12/20/21. TMP & IFI held 6/22/22. Rev. ROW & Util reqmts to ROW 1/19/22. VE study completed 9/29/22. RR coord meeting held 5/4/22. TRAF and Mat req 9/11/23. Loc & Des doc appr'd by FHWA 1/8/24. VE completed 3/25/24 (040748). Rev ROW & UTIL reqm'ts to ROW 4/8/24. Pavm't Des appr'd 5/16/24.

ROW: Plans by HNTB 80% (117 trs). Initial Auth Rec'd 4/15/24. 114/117 apprs made & appr'd; 73 options; 3 USA Tracts signed; 73 paid & 2 to be condemned. 3/26 res, 0/1 frm, 0/1 bus & 1/6 PPOS relos moved; AUI 7/14/21.

BR: (SWP) Layout 10%. Initial Clearance Envelope letter to USCG on 12/13/17 with reply rec'd. 2/21/18. Letter to USCG req. meeting on 2/3/21. Meetings held with USCG on 3/1/21 & 6/28/21. Rec'd. Navigation. Clearance report from HNTB & Seamen's Church Institute (SCI) 12/10/21. Letter to USCG req reduced clearance envelope based on SCI report 12/14/21. Rec'd. USCG Apv'l. for reduced clearances 2/11/22. Rec'd. letter from USCG concerning temporary navigation clearances during const 11/14/22.

RAILROAD INFO: RR Involvement broken into 040904: UPRR south of Hwy. 64 at new crossing DOT 980098J approx. MP 490.37. RR portion under 040904. UPRR PE, SP, Plan review, & C&M reqd 12/1/22.

LEGISLATIVE DISTRICTS: US House (3); AR House (24, 48, & 52); AR Senate (26 & 29)

Interstate Jobs

040902 Gun Club Rd. – Clear Creek Rd. (F)

(Crawford) (6.31 mi.) (4LG)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	60%	100%	75%	20%	15%	25%	50%	NA	
		Jan 22	Apr 23		Jun 25	Apr 26	STIP FFY: 2026			
	Nov 18	Jan 22	Nov 23	Nov 18						

CRITICAL NOTES: Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15.

TYPE WORK: Construct four-lane interstate facility. Pavement type: Alternates

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACNHPP-0017(57)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/6/22. Project renamed on 5/8/23.

ENV: Env under job 040748. Design reeval apprvd by FHWA 11/28/23. Std Ind 404 permit to CoE 3/11/24. Ind Water Quality Cert req., issued 9/16/24. CRS Report to SHPO 6/19/24, response 7/15/24.

RDWY: Floodplain SP req'd. DSUR rec'd 11/30/18. 30% Plans rec'd from CON 10/11/21. TMP & FI held 6/22/22. 30% Plans rev'd & ret'd to CON 11/3/21. Rev ROW & UTIL reqmts to ROW 1/19/22. 50% Plans rec'd from CON 7/28/23. 60% Plans rec'd from CON 9/11/23. VE completed 3/25/24 (040748). Rev ROW reqm'ts to ROW 7/19/24.

ROW: (22 trs) 16/22 apprs made & apprvd; 13 Options & 10 paid. AUI 7/21/21, UFI 8/1/23, Plans to 10 utils 8/23/23; 1 no adjustment

BR: (SWP) Layouts for 5 brs at 95%.

MAT: Consultant - HNTB

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (24 & 48); AR Senate (29)

040903 Clear Creek Rd. – I-40 (Phase 2) (F)

(Crawford) (hntb) (4.4 mi.) (4LG)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	50%	100%	75%	25%	50%	25%	50%	NA	
		Jan 22	Apr 23		Mar 25	Dec 26	STIP FFY: 2025			
	Nov 18	Jan 22	Nov 23	Nov 18						

CRITICAL NOTES: Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15.

TYPE WORK: Base, Surfacing & 6 structures for 4-lane interstate facility. Includes structures for the I-40/I-49 interchange. Pavement type: Alternates

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-40-1(267)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/6/22. Project renamed on 5/8/23 & 3/12/24.

ENV: Env under job 040748. Design reeval apprvd by FHWA 11/28/23. Std Ind 404 permit to CoE 3/11/24. Ind Water Quality Cert req., issued 9/16/24.

RDWY: Floodplain SP req'd. DSUR rec'd 11/30/18. 30% Plans rec'd from CON 10/11/21. TMP & FI held 6/22/22. 30% Plans rev'd & ret'd to CON 11/3/21. Rev ROW & UTIL reqmts to ROW 1/19/22. 50% Plans rec'd from CON 8/7/23. VE completed 3/25/24 (040748).

ROW: AUI 7/21/21; Plans to 10 utils 8/18/23. 45 Options; 38 paid & 1 to be condemned. 10/10 est rec'd, 8 utils no adjustment, 1 no involvement 1/1 Work orders.

BR: (SWP) Layouts for 5 brs at 95%.

MAT: Consultant - HNTB

RAILROAD INFO: RR Involvement at new crossing DOT 980098J UP, approx MP 490.37. PE executed under 040748 2/18/22. PE, SP, Plan review & C&M agmnt reqd. 1/30/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (24); AR Senate (29)

Interstate Jobs

040904 Clear Creek Rd. – I-40 (Phase 1) (F)

(Crawford) (hntb) (4.4 mi.) (4LG) /CAP-2/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	90%	100%	75%	55%	20%	85%	50%		
		Jan 22	Apr 23		May 25	Dec 26	SCHEDULED DATE: 2026 STIP FFY: 2028			
	Nov 18	Jan 22	Nov 23	Nov 18						

CRITICAL NOTES: Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15.

TYPE WORK: Grading & 6 structures for 4-lane interstate facility, includes relocation of existing

SB I-49 to WB I-40 & WB I-40 to NB I-49 ramps at I-40/I-49 interchange & frontage road

improvements. Pavement type: Alternates

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-40-1(268)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/6/22. Project renamed on 5/8/23 & 3/12/24.

ENV: Env under job 040748. Design reeval apprvd by FHWA 11/28/23. Std Ind 404 permit to CoE 3/11/24. Ind Water

Quality Cert req., issued 9/16/24. CRS to SHPO 4/16/25.

RDWY: Floodplain SP req'd. DSUR rec'd 11/8/18. 30% Plans rec'd from CON 10/11/21. TMP & FI held 6/22/22. 30%

Plans rev'd & ret'd to CON 11/3/21. TMs req 4/14/23. 60% Plans rec'd from CON 6/23/23. TMP held 9/12/23. 60%

Plans ret'd to CON 9/1/23. VE completed 3/25/24 (040748). 90% Plans rec'd from CON 11/15/24. FFI req 12/5/24. Rev

ROW & UTIL reqm'ts to ROW 1/24/25.

ROW: 11/11 apprs made & apprvd; AUI 07/21/21. 8 Options, 6 paid & 1 to be condemned. Plans to 12 utils 8/23/23; 6/17

est rec'd, 3/13 WO issued, 1 util no involvement, 2 util no adjustments, 1 util adj complete

BR: (SWP) Layouts 95%. Rec'd. 90% Plans from Consultant 11/18/24.

MAT: Consultant - HNTB

RAILROAD INFO: RR Involvement at new crossing DOT 980098J UP, approx MP 490.37. PE executed under 040748

2/18/22. PE, SP, Plan review & temp construction agmnt reqd. 90% plan sub 1/29/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (24); AR Senate (29)

040845 I-40 – Hwy. 282 Spur (S)

I-49

(Crawford) (con) (10.21 mi.) (Urban Interstate) (4LG) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
90%	NA		5%	NA			0%	100%	NA	
							STIP FFY: 2025			

TYPE WORK: Rehabilitation – Original Scope: Reconstruction

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-40-1(269)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/10/11. Project renamed on 5/8/23.

GENERAL: 9,800-31,000 ADT. IOM 03/31/2020 - Project supersedes Job BB0408.

BRIDGE INFO: 06213 (85.47, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 1989); A6233 (93.33, Poly. Ovly., NP, Deck 7,

Super. 7, Sub. 7, 1989); A6281 (93.30, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1992); A6284 (90.89, Poly. Ovly.,

NP, Deck 6, Super. 7, Sub. 7, 1994); B6233 (90.89, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 1989); B6281 (93.33,

Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1992); B6284 (90.44, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1994)

ENV: Tribal consultation letters sent 2/25/25.

RDWY: (MH) No Floodplain SP req'd. Materials req 2/25/20. Rehab Rec rec'd 1/2/23.

MAT: Soil Survey Pvmt Cores 5/22

RAILROAD INFO: RR Involvement A&M DOT 935980V (Br. A6281 & B6281) Coord reqmnts depend on scope over RR

ROW 4/12/24. RR conf. SP only 4/21/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (24 & 25); AR Senate (29)

Interstate Jobs

012413 I-49 Noise Barrier Walls (S)

I-49

(Benton & Washington) (hdr) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	NA	NA	15%	95%	TBD	NA	
TARGET DATE			Aug 24	Sep 24			Apr 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Sep 22	Aug 24	Nov 24							

TYPE WORK: Construct 5 Noise Barrier Walls.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-49-1(19)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 10/6/21.

GENERAL: 72,000-89,000 ADT.

ENV: CR clearance to file 6/9/22, 11/15/24. Env constraints to RDWY 8/5/22. ID staff recommendation submitted 12/22/23, apprvd 12/27/23. T1CE apprvd 11/15/24.

SUR: Aerial photo flown 7/19/22. Add'l DSUR req'd 7/11/22 to Rdwy 9/30/22. Mapping 100% U&D 100%.

DSUR: CSUR 100%.

RDWY: (AH) T.O. to CON 4/28/22. Early Coord. Meeting held 5/25/22. 30% plans rec'd from CON 6/6/22. Add'l DSUR req 7/11/22. 30% Plans rev'd & ret'd 7/29/22. Rev 30% Plans rec'd from CON 8/15/22 & 3/8/24. Rev 30% Plans rev'd & ret'd to CON 4/4/24. Rev 30% Plans rec'd from CON 6/14/24. Rev 30% Plans rev'd & ret'd to CON 6/17/24. 60% Plans rec'd from CON 8/22/24. ROW & UTIL reqm'ts to ROW 8/26/24. 60% Plans rev'd & ret'd to CON 8/29/24. PFI & TMP held 9/9/24. 90% Plans rec'd from CON 10/16/24. Plans to EST 10/17/24. RUC req 10/17/24. FFI & TMP Meeting sched 10/28/24. 90% Plans rev'd & ret'd to CON 11/6/24.

ROW: AUI 3/22/24; Plans to 12 utilities 9-24-2024; 2/12 est rec'd, 2 util no adjustments

BR: (JYP) 10/17/24-Rec'd. 90% Plans. Ret'd. comments 90% Plans 10/24/24.

RAILROAD INFO: No RR involvement; parallel A&M track > .50 mile east 2/5/24

LEGISLATIVE DISTRICTS: US House (3 & 4); AR House (15, 20, 21, & 22); AR Senate (30, 33, & 35)

A40015 I-49 Frontage Roads Impvts. (Fayetteville) (S)

I-49

(Washington) (con) (2.02 mi.) (Interstate) (Urban Major Collector) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%				NA	TBD	NA	
TARGET DATE								STIP FFY: 2026			
END DATE											

TYPE WORK: Full Depth Patching; Mill & Overlay

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/5/22.

GENERAL: 3,800-6,000 ADT.

ENV: CR clearance to file 6/21/22.

RAILROAD INFO: No RR involvement 5/9/22.

LEGISLATIVE DISTRICTS: US House (3); AR House (21 & 22); AR Senate (30 & 35)

Interstate Jobs

040945 Hwy. 62 – Benton Co. Line (S)

I-49

(Washington) (con) (12.14 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA		5%	NA		NA	NA		NA	
TARGET DATE								SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE											

TYPE WORK: UTBWC

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-49-1(24)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 6/16/23.

GENERAL: 72,000-103,000 ADT.

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (3); AR House (18, 19, 20, 21, & 22); AR Senate (30 & 31)

090676 I-49/NE J St. Intchng. (Bentonville) (S)

I-49

(Benton) (City) (Urban Interstate) (4LG) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	75%		65%	90%			5%	5%			YES
TARGET DATE				Jan 25				STIP FFY: 2027			
END DATE				Jan 25							

TYPE WORK: Interchange & New Location

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-49-1(22)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.

GENERAL: 48,000 ADT.

ENV: ENV CON (Garver). CRS to SHPO 9/21/23, response 10/23/23. Draft EA to FHWA 1/10/24, apprvd 1/18/24. L&D Public Hearing 8/29/24 4-7p @ Bentonville Community Center, 1101 SW Citizens Circle, Bentonville (City Consultant). FONSI to FHWA 12/26/24, apprvd 1/7/25.

LP: ARDOT to provide 50% of project costs up to \$12.5M, handle ROW acquisition, coord util relocation, award & insp. City will handle des, ENV, ROW plans & remaining project cost. Resolution executed 10/11/22. M.O. 2023-020 passed 2/22/23. Agreement sent to City 10/2/23. Agreement rec'd from City 10/18/23. Agreement executed 11/13/23. Executed Agreement ret'd to City 12/7/23. Supplemental Agreement sent to City 7/3/24. Supplemental Agreement rec'd from City & executed 7/3/24.

SUR: Aerial photo flown 3/14/23.

RDWY: (AH) No Floodplain SP req'd. 30% Plans rec'd from PM 2/21/23. 30% Plans rec'd from City 2/21/23. 30% Plans rev'd & ret'd 3/8/23. 60% Plans rec'd from City 2/22/24. 60% Plans rev'd & ret'd to City 3/6/24.

ROW: Auth Rec'd 1/30/25. AUI 3/15/24

BR: (SWP) Layout 80%.

PLAN: Req for SEO concurrence to FHWA 9/4/24. 60% plans to FHWA 9/27/24. Rec'd SEO apprvl from FHWA 10/16/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (8); AR Senate (34)

Interstate Jobs

110836 I-55 Mississippi River Str. & Apprs. (West Memphis) P.E.

I-55

(Crittenden) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				90%				0%		NA	
TARGET DATE								SCHEDULED DATE: TBD STIP FFY: 2025			
END DATE											

CRITICAL NOTES: FHWA Major Project.

TYPE WORK: Replace 1 Bridge

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-01-8(74)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 6/5/24.

GENERAL: Kiewit Infrastructure South Co. selected as CM

BRIDGE INFO: 02271 (68.43, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, Hist., 1949)

ENV: ARS & CRS to SHPO 6/10/24, response 7/24/24, revised SHPO response 8/13/24 & 9/11/24. MOA to SHPO 10/2/24. EA apprvd 10/23/24. Draft FONSI to FHWA 4/24/25, apprvd 4/28/25.

LP: ARDOT and TDOT will split project costs 50/50. TDOT is taking the lead but will keep ARDOT involved throughout all project development activities. Each state is responsible for their own ROW/UTIL work. ARDOT and TDOT received \$393.75M 2024 BIP grant. Agreement executed 3/18/25.

RAILROAD INFO: Possible RR involvement at or near DOT#67618OT Burlington Northern 7/18/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

101108 Crittenden Co. Line – Bassett (S)

I-55

(Mississippi) (pickering) (7.27 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	90%	100%	NA	NA	NA	NA	100%	NA	
TARGET DATE			Sep 21	Sep 21				STIP FFY: 2025			
END DATE			Jan 23	Nov 21							

TYPE WORK: Mill & Overlay; Special Clearing. Original Scope: Project development for rehabilitation. Pavement Type: Asphalt

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-55-1(150)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/10/11.

GENERAL: 22,000 ADT. IOM 03/31/2020 - Project superseded Job BB1001.

ENV: CR clearance to file 11/2/21. T1CE apprvd 11/3/21. Rev CR clearance to file 11/30/21.

SUR: Aerial photo flown 3/12/13. Orthos available.

RDWY: (TW) FWDs & MAT req 2/25/20. Traffic req 6/15/21. Rehab Rec apprv'd 10/22/21. NTP 6/15/22. Early Coord Meeting held 6/21/22. 30% plans rec'd from CON 8/11/22. 30% plans rev'd & ret'd to CON 9/12/22. TMP req 9/12/22. TMP held 9/22/22. 90% plans rec'd from CON 12/21/22. ROW & UTIL rqmts to ROW 1/9/23. FFI & TMP req 1/9/23. FFI held 1/23/23. Rehab Rec rec'd 1/18/23. 90% plans rev'd & ret'd to CON 3/3/23. Hill comments to CON 4/14/25.

BR: (MCB) Rec'd. 90% Plans 12/21/22.

MAT: Soil Survey to Rdwy 1/25/21.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (33 & 34); AR Senate (19)

Interstate Jobs

101110 Hwy. 158 – Hwy. 148 (S)

I-55

(Mississippi) (pickering) (5.4 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	100%	100%	NA	NA	NA	NA	100%	NA	
TARGET DATE			Sep 21	Sep 21				SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE			Jan 23	Nov 21							

TYPE WORK: Mill & Overlay (including ramps); Special clearing. Original Scope: Rehabilitation

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-55-1(147)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/10/11. Project renamed on 5/8/23.

GENERAL: 19,000 ADT. IOM 03/31/2020 - Project superseded Job BB1004.

ENV: CR clearance to file 10/27/21. T1CE apprvd 11/3/21, reeval apprvd 11/23/21.

RDWY: (TW) FWDs & Mat req 2/25/20. Traffic req 6/15/21. Rehab Rec Meeting held 9/2/21. Rehab Rec apprvd 10/22/21. NTP 6/15/22. Early Coord Meeting held 6/21/22. TMP req 9/12/22. TMP meeting sched 9/22/22. TMP held 9/22/22. 90% plans rec'd from CON 12/21/22. FFI & TMP req 1/9/23. ROW & UTIL rem'ts to ROW 1/9/23. FFI held 1/23/23. 90% Plans rev'd & ret'd to CON 3/3/23. Rev 90% Plans rec'd from CON 5/1/24. Rev 90% Plans rev'd & ret'd to CON 7/8/24. RUC req 8/14/24. Final Plans rec'd from CON 8/16/24. Final Plans rev'd & ret'd to CON 9/6/24.

BR: (MCB) Rec'd. 90% Plans 12/21/22 & 5/1/24.

MAT: Soil Survey to Rdwy 5/25/21.

RAILROAD INFO: No RR involvement 5/10/24

LEGISLATIVE DISTRICTS: US House (1); AR House (33 & 34); AR Senate (19)

061915 I-57 Guardrail Impvts. (Lonoke & Pulaski Cos.) (S)

I-57

(Lonoke & Pulaski) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			90%	100%				NA			
TARGET DATE											
END DATE			May 25								

TYPE WORK: Guardrail Improvements

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: HSIP-436-0(8)

BACKGROUND INFO: Project programmed on 3/31/25.

ENV: CR clearance to file 4/30/25. T1CE apprvd 5/2/25.

RDWY: (MH) Plans to EST 4/25/25.

RAILROAD INFO: No RR Involvement 4/7/25.

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (59, 66, 67, 68, & 70); AR Senate (11, 12, & 13)

Interstate Jobs

020315 Great River Bridge P.E. (Phase II) (F)

I-69

(Desha) (Interstate)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HDP-NCPD-SDGRB-0021(21)

BACKGROUND INFO: Project programmed on 5/15/00.

GENERAL: Funding for ROW included in STIP 2007; obligated 10/2006. W.O. issued to CON 3/15/01. Kick-off meeting held 4/13/01. Coord Mtg held 7/2/01 & 9/5/01. Design Concept Study due 11/1/01. 30% plans rec'd from CON 5/9/02. USCG appr'd br span lengths & clearances 3/15/02. FAA Debt expires 5/7/07 (Southern office) & 8/24/07 (Southwest office). VE conducted under Job 020338 11/2001.

ENV: FEIS signed 1/24/00, ROD signed 5/3/00 (under Job 020133). Individual Water Quality cert req'd to ADEQ 5/21/02. DEIS signed 7/29/02. Des PH 12/11/02 in McGehee & 12/12/02 in Benoit, MS. Ind 404 permit req'd.

SUR: PSUR (21 trs)

RDWY: WO to CON for monumentation 11/13/09.

ROW: Auth to acquire 10/25/16. 8/8 apprs made & appr'd; 7 options & 7 paid. UFI 5/8/2014.

BR: Draft layout rec'd 6/18/02; to FHWA, USCG, MDOT, Levee Boards 7/16/02; to CoE 8/5/02 & 9/3/02. Hyd & Scour report rec'd from CON 9/18/02. Geotech Seismic report rec'd from CON 9/25/02; addendum rec'd 3/24/04. Final Geotech report rec'd 10/8/04. Layout appr'd 10/17/02. Layout 80%. Draft 90% plans rec'd 7/24/04. Rec'd Final Vessel Collision & Wind Engineering report 2/07/06.

RAILROAD INFO: RR Involvement UP & AKMD.

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (8)

020316 I-69 P.E. (Hwy. 65 – Miss. Rt. 1)

I-69

(Desha) (Interstate)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: DBP-0021(19)

BACKGROUND INFO: Project programmed on 5/23/00.

ENV: Meeting w/ Choctaw & Chickasaw 2/22/01. PI 3/13-14/01. Loc PHs 9/24/02 in McGehee & 9/25/02 in Benoit, MS. Des PH 12/11/02 in McGehee & 12/12/02 in Benoit, MS. FEIS appr'd by FHWA 3/12/04. PA to Quapaw Tribe for comment. ROD signed 6/23/04. Ind. 404 req'd. Reassess req'd. One mitigation site w/ protected covenant; Ph II req'd on 3 arch sites. Reassess to FHWA 7/3/14, appr'd 7/7/14. CRS to SHPO 10/25/17; conc rec'd 2/26/17.

SUR: PSUR (77 trs). WO (PSUR-monumenting) to CON 9/22/09. ROW staking (tract 12) 100%.

RDWY: Work being done under supplemental agreement #5 to CON contract for Job 020315. CON selected. CON kickoff meeting 10/24/00. Agency scoping meetings 1/23-24/01. 30% plans rec'd from CON 4/4/05. 30% plans reviewed & ret'd to CON 5/31/05. Rev 30% plans rec'd from CON 4/7/06. WO issued to CON for monumentation 9/22/09. Rev ROW & UTIL reqmts to ROW 8/13/15.

ROW: ROW plans 90%.(68 trs). Auth to Rec'd 11/22/16. 40/40 apprs made & 40/40 apprs appr'd; 37 options & 37 paid & 1 condemned - Poss. Date 7/19/17. 1/1 farm, 1/1 res & 3/3 pers prop relocatees moved.

RAILROAD INFO: RR Involvement: future overpass of UP/AKMD.

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (8)

Interstate Jobs

001873 El Dorado – McGehee P.E. (Phase I)

I-69

(Various) (Interstate)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: DPS-0018(31)

BACKGROUND INFO: Project programmed on 9/9/99.

GENERAL: Arkansas I-69 agency coord meeting held 6/12/02 at ARDOT. I-69 Steering Committee meeting held 7/22/02 in Memphis.

ENV: Agency Scoping Meeting 12/5/01. Public Officials Scoping Meeting 12/6/01. PI to review corridors 3/11/02-3/13/02 in McGehee, Monticello & El Dorado. Local officials meeting to review corridors 3/12/02 & 3/13/02. PI 3/10/03-3/13/03 in McGehee, Monticello, Warren & El Dorado. DEIS signed 5/7/04. Loc PHs 6/22/04-6/24/04 at Parkers Chapel, Monticello & McGehee. FEIS apprvd by FHWA 8/17/05. Notice of availability of FEIS in Fed Register 9/9/05; comments rec'd until 10/24/05. ROD issued 5/2/06.

RAILROAD INFO: RR Involvement: UP, F&P, & WSR.

LEGISLATIVE DISTRICTS: -

020732 Hwy. 293 – Hwy. 65 (S)

(Desha & Drew) (fre) (8.56 mi.) (4LG) /NHPP/Earmark/State/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	50%	90%	100%	60%	45%	55%	100%	NA	
	Nov 18	Oct 22	Jan 23	Nov 18	Nov 24	Dec 24	SCHEDULED DATE: 2026 STIP FFY: 2025			
	Nov 18	Jan 23	Jul 23	Nov 18						

TYPE WORK: New location (2 lanes of future 4 lanes divided).

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NCIP-2221(4)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 3/30/22.

ENV: NA consultation letters to Tribes 3/15/23. CRS to SHPO 5/9/23, response 5/16/23. NEPA re-eval apprvd 7/31/23.

SUR: DSUR & PSUR under 020678. Add'l DSUR req'd 11/29/22 to Rdwy 1/31/22. Add'l DSUR req'd 2/14/22 to Rdwy 5/30/23. UAV-LiDAR for add'l acquired 3/14/23.

PSUR: ROW staking req'd 2/20/24 100%. Tract split (cert 27, new cert 47) req'd 6/25/24.

RDWY: (MH) Floodplain SP req'd. Hyd anal complete to BR 10/6/22. Add'l Survey req 11/29/22. ROW & UTIL rqmts to ROW 1/9/23. RDWY Info to ENV 1/9/23. FI held 1/26/23. Rev ROW & UTIL rqmts to ROW 10/16/23.

ROW: Plans 90% (23 trs) Initial Auth Rec'd 4/26/22. 23/23 apprs made & apprvd; 11 Options; 11 paid & 1 to be condemned. ; Plans to 6 utils 1/17/23; 3/6 WO issued, 4/6 est rec'd, 1 auth to bid, 3/6 adj. complete.

UTIL: AUI 6/13/19; UFI 7/22/19; Plans to 6 utils 1/17/23; 4/6 est rec'd, 3/5 WO issued, 1 auth to bid, 3/5 adj. complete. 1 NI

AT&T - AC

C&L Electric - ER

Entergy AR (D) - AC

Entergy AR (T) - ECD 210 days

McGehee W&S - ER, Auth., WO, AC

Vyve Broadband - NI

BR: (CMW) Layout 85%. Des. Ph A: Concept Submittal to TP&P for UPRR sent 4/6/21. Ph A submittal Apv'd. by UPRR w/minor exceptions 5/14/21. Ph B to TP&P for submittal to UPRR 9/29/21, to UPRR 10/4/21. Des. Ph B submittal Apv'd. w/exceptions 11/23/21. Final plans to PM for RR Submittal 3/26/25.

MAT: SS & SI completed as part 020678

RAILROAD INFO: RR Involvement new str UPRR DOT 972363B, MP 405.07, McGehee Sub. 8/12/19. C&M & SP req'd. ROW to RR 6/27/24. BR ETA to submit final plans 11/18/24. Final Rdwy & BR plans to RR 4/1/25.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (94); AR Senate (1 & 8)

Interstate Jobs

020462 Monticello Bypass P.E.

I-69

(Drew) (Interstate)

TYPE WORK: New Location

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NCIIIP-0022(27)

BACKGROUND INFO: First appeared in the 2010-2013 STIP. Project programmed on 7/12/06.

GENERAL: Construction Projects:

020482 - Hwy. 278 West-Hwy. 425 (Add'l Lanes) (Gr. & Strs.) (F)

020483 - Hwy. 278 West-Hwy. 425 (Add'l Lanes) (Bs. & Surf.) (F)

020485 - Hwy. 425-Hwy. 278 East (Add'l Lanes) (Gr. & Strs.) (F)

020486 - Hwy. 425-Hwy. 278 East (Add'l Lanes) (Bs. & Surf.) (F)

Renamed per ACE-Planning in Staff Minutes 2/2007

ENV: Env handling under Job 001873.

SUR: Aerial photo for location mosaic flown 9/15/06.

PSUR: Revisions to ROW 3/14/12.

RAILROAD INFO: Possible RR involvement. No sketch 12/27/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

Interstate Jobs

020470 Hwy. 278 West – Hwy. 425 (Gr. & MDS) (Monticello Bypass) (S)

(Drew) (con) (13.39 mi.) (Interstate) (4LG) ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	50%	90%	75%	45%	55%	5%	NA	NA	HLD
	Oct 13	Jun 14	Mar 16	Oct 13	Jan 25	Jan 26				
	Oct 13	Jul 14	Mar 16	Jan 12						

CRITICAL NOTES: AR Natural Heritage Commission land acquisition required.

TYPE WORK: PE and ROW purchase.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NCIP-RPEF-RPES-0022(34)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 9/5/07. Project renamed on 9/15/08 & 5/10/16. Funding removed on 4/16/18.

GENERAL: VE required. IOM 11/20/15 Combined 020481 w/ this project as turnkey. IOM 5/10/16 Split out job 020611 for Major Strs & Surfacing.

ENV: EIS under Job 001873. Des PH req'd. RTA for 3 strs to SHPO 8/28/12, none eligible 9/14/12. Addendum to CRS report to SHPO 8/8/14, apprvd 9/10/14. DPH held 4/9/15 in Monticello. 2nd CRS report addendum to SHPO 1/4/15; SHPO req further work 2/1/2016; PIF to SHPO 2/1/16; apprvd 2/24/16. Design reassessment to FHWA 3/8/16; apprvd 3/21/16. Wetland & stream mitigation purchased.

SUR: Aerial photo flown 3/3/07 & 3/4/07; 2/12/12

DSUR: CSUR 100%. U&D Survey 100%. Photogrammetry 100%. DSUR to Rdwy 10/25/13. Add'l DSUR (req'd 1/15/14) to Rdwy 4/4/14; 4/18/14. Add'l DSUR (req'd 2/9/15) 100% to Rdwy 3/2/15. Add'l DSUR req'd (5/7/15) 100%. Memo to Rdwy 7/10/15. Wilmar waterline located 9/17/15. Add'l DSUR (RR tracks) to Design 2/25/16. Add'l DSUR req'd 3/28/16 to Rdwy 4/1/16. Add'l DSUR (Hyd) req'd 9/17/17 to Hyd 10/12/17. Add'l DSUR (mobile home) req'd 5/29/18 to ROW 6/18/18.

PSUR: (38 trs). WO (PSUR) to CON 2/29/12. PSUR to ROW 1/24/13. Rev. to ROW 2/2/16. ROW staking req'd 10/12/17 100% to ROW 1/4/18. Add'l PSUR (2 rev & 1 add'l) req'd 11/17/17 to ROW 12/5/17. ROW staking (tract 27&28) req'd 9/01/19, to ROW 9/10/19. ROW staking req'd 2/9/24 to ROW 5/9/24. Add'l PSUR (1 rev., 1 add) req'd 12/31/24 to ROW 1/15/25. Add'l PSUR (1 add, 1 new) req'd 2/26/25 to ROW 3/6/25.

RDWY: (MH) Floodplain SP req'd. DSUR rec'd 10/28/13. Traffic & TMs req. 11/21/13. Hyd. Anal. Complete to BR 9/3/14 & 12/1/17. ROW reqm'ts to ROW 7/14/14. UTIL reqmts to ROW 7/31/14. Landlock parcel survey req. to ROW 10/6/14. Add'l Survey req'd 2/10/15. Interim Est to PM 2/20/15. RDWY Info to ENV 3/3/15. PPC rec'd 3/12/15. Add'l Survey req 5/8/15. Rev ROW & UTIL reqmts to ROW 12/17/15 & 3/17/16. VE completed 5/22/17 (020470 & 020481). T.O. to CON 2/13/24. Early Coord Meeting held 3/18/24.

ROW: Plans 90% (36 trs). Auth Rec'd 12/27/17; 27/36 apprs made & 27/36 apprvd. 11 options & 10 paid. 0/1 res & 0/2 PPO rels moved. UFI 8/15/14. 9/11 Utils est rec'd. 3/7 WO Issued. 4 Utils w/no conflict. Plans to 10 Utils 9/23/14, 3/18/15 & 10/24/17.

BR: (CMW)

RAILROAD INFO: No RR Involvement. Right of Way purchase only 5/8/25.

SIR: Traffic data sent to RDWY on 1/28/14.

LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

Interstate Jobs

020611 Hwy. 278 West – Hwy. 425 (Major Strs. & Surf.) (Monticello Bypass) (F)

(Drew) (con) (13.39 mi.) (Interstate) (4LG)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	10%	90%	75%	NA	NA	10%	5%		NA
			Mar 16							
May 20			Mar 16							

TYPE WORK: New Location (2 lanes of future 4 lanes divided) & Hwy. 530 Connector.

Pavement type: Consider Alternative Pavements

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 5/10/16. Funding removed on 4/16/18. Project renamed on 5/8/23.

GENERAL: Split out from job 020470.

ENV: EIS under Job 001873. Design reassessment to FHWA 3/8/16;apprvd 3/21/16 under Job 020470.

SUR: DSUR and PSUR under 020470.

RDWY: (AH) Floodplain SP req'd. Hyd Anal complete to BR 9/3/14 & 12/1/17. VE completed 5/22/17 (020470 & 020481).

BR: (SQ3) Layout 55%. Prelim. Info to Env. 10/2/15.

MAT: Subsurf Invest 0%.

RAILROAD INFO: RR Involvement AKMD (G&W) leased from UP (975443E) new RR-under str. @Hwy 530 extension.

PE, SP, & C&M reqd. UPRR PE fully exec 5/14/20; AKMD PE execution executed 5/30/24; Concept plans to UPRR & rej in 2018. No other plans submitted.

LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

070212 El Dorado – Shreveport, LA P.E. (Phase I)

I-69

(Various) (Interstate)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: EBE-NCPD-0076(43)

BACKGROUND INFO: Project programmed on 1/10/01.

ENV: CON conducted PI 8/21/03 at Three Creeks, AR. Preferred two-mile wide corridor selected. PI 6/22/04 at Parkers Chapel High School to present alt alignments. DEIS apprvd by FHWA 3/25/05. Loc PHs 5/10/05 in El Dorado & 5/11/05 in Haynesville, LA. ID Staff 9/21/05. Public officials & general public meetings for preferred alt rev 10/2/06 in Minden, LA & 10/3/06 in Haynesville, LA. RTA for strs in AR to SHPO 11/10/08, response 11/20/08, 1 str eligible for NRHP. Ph I arch survey report to SHPO 1/3/09. Draft FEIS rec'd 2/22/10 for review, comments ret'd to LADOT 3/25/10. FEIS apprvd 8/26/11, NOA in Federal Register 9/30/11, comment period ends 11/10/11. ROD apprvd 4/18/12. Des PH req'd.

LP: Joint project with LADOT handling Env & Loc Study. Joint Agreement executed 9/4/01.

PLAN: PE Only.

RAILROAD INFO: No RR Involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (4); AR House (97 & 99); AR Senate (2 & 3)

Interstate Jobs

012541 Districts 2, 6 & 8 Pavement Friction Impvts. (UTBWC) (S)

Various

(Various) (8.45 mi.) (Urban Interstate) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	50%	100%	NA	NA	NA	NA			
TARGET DATE			Mar 25	Feb 25				SCHEDULED DATE: 01-2026			
END DATE			Mar 25	Feb 25							

TYPE WORK: Pavement Friction Improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: HSIP-0076(378)

BACKGROUND INFO: Project programmed on 12/10/24.

GENERAL: 6,700-94,000 ADT.

ENV: CR clearance to file 1/14/25. T1CE apprvd 2/27/25.

RDWY: (MH) ROW & UTIL reqm'ts to ROW 3/20/25. PFI & TMP held 4/29/25.

RAILROAD INFO: No RR Involvement 12/30/24.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (57, 74, 75, 76, 77, 84, 90, & 93); AR Senate (3, 7, 8, 14, 15, & 24)

061852 Fourche Creek Scour Repairs (I-440) (S)

I-440

(Pulaski) (fre/garver) (Urban Interstate) /PROTECT/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			90%	20%				90%		NA	
TARGET DATE											
END DATE											

TYPE WORK: Scour repair on 4 structures

WORK ZONE POLICY: Significant.

FAP NUMBER: PRTT-440-1(29)

BACKGROUND INFO: Project programmed on 3/27/24.

GENERAL: 1,200-20,000 ADT.

BRIDGE INFO: A5700 (82.78, Scour Rpr., NP, Deck 6, Super. 6, Sub. 6, 1977); B5700 (73.75, Scour Rpr., NP, Deck 6, Super. 6, Sub. 6, 1977); G5700 (84.50, Scour Rpr., NP, Deck 7, Super. 7, Sub. 5, SC, 1980); J5700 (84.06, Scour Rpr., NP, Deck 6, Super. 6, Sub. 6, 1980)

ENV: ARS to SHPO 9/24/24, response 10/15/24. ARS addendum to SHPO 10/16/24, response 10/23/24. NW3 permit to USACE 11/6/24.

RDWY: (MH) Loc & Des Doc appr'd 11/7/24.

RAILROAD INFO: RR Involvement UP - PE reqd, SP 6/11/24.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (80); AR Senate (12)

Interstate Jobs

020661 I-530 Access Impvts. (Jefferson Co.) (Phase 1) (S)

I-530

(Jefferson) (crafton tull) (1.59 mi.) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	95%	75%	15%	5%	75%	35%	NA	TBD
TARGET DATE		Dec 22	Sep 23	Sep 23				STIP FFY: 2025			
END DATE		Dec 22	Feb 24	Jun 24	Oct 22						

TYPE WORK: Frontage Rd. on new location to the east of I-530 w/ a new grade separation at Hwy. 365.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-530-1(11)24

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 12/20/22.

ENV: NA consultation letters to Tribes 3/17/22. Env Constraints to RDWY 8/2/22. ARS to SHPO 2/21/23, response 3/20/23. Rev constraints to Rdwy 3/31/23. CRS to SHPO 3/28/23, response 3/30/23. PI meeting 12/12/23 4-7pm @ White Hall Community Center, 9801 Dollarway Rd, White Hall. CRS Addendum to SHPO 5/28/24, response 5/29/24. T3CE apprvd 6/6/24. NW23 permit req to USACE 7/12/24.

LP: Partnering w/ Jefferson Co., AEDC & GTL. Co. will assume ownership of Hwy. segments. \$4M QACF from AEDC. GTL to front \$7M. County will handle ROW acquisition. Department will handle everything else, including UTIL relocation. Resolution and Agreement sent to Co. & GTL on 1/31/25.

SUR: Aerial photo flown 1/24/22. CSUR 100%. UAV-LiDAR acquired 4/27/22, 4/28/22. Feature Extraction 100%. U&D 100%. DSUR to Rdwy 12/21/22. Add'l DSUR req'd 5/4/23 100%. Add'l DSUR req'd 7/26/23 90%.

PSUR: 21 certs. NTP to Con 8/18/22. PSUR to ROW 10/27/22. Add'l PSUR to ROW 8/15/23. Add'l PSUR (1 new, 1 rev) req'd 1/16/25 to ROW 2/4/25.

RDWY: (TW) No Floodplain SP req'd. DSUR rec'd 12/21/22. Traffic req 3/1/23. T.O. to CON 3/3/23. Soil Survey req 3/28/23. 15% Plans rec'd from CON 5/1/23. 15% Plans rev'd & ret'd to CON 5/1/23. Add'l DSUR req 5/4/23. 30% Plans rec'd from CON 5/16/23. Add'l DSUR rec'd 6/9/23. 30% Plans rev'd & ret'd to CON 6/23/23. Add'l DSUR req 7/26/23. Early Coord Meeting held 8/2/23. Rdwy Info to ENV 10/18/23. DDD apprvd 12/1/23. Pavm't Des apprvd 2/9/24. 60% Plans rec'd from CON 2/15/24. ROW & UTIL rqmts to ROW 2/15/24. PFI held 5/9/24. 60% Plans ret'd to CON 5/17/24. Rev Rdwy Info to ENV 5/31/24. Loc & Des Doc apprvd 6/13/24.

ROW: Plans 80% (20 trs). Auth Rec'd 6/27/24. Est 2 res & 1 bus relos, AUI 11/9/22. 2 utils no involvement, 3 util no conflict, 5/11 est rec'd

BR: (JYP) Layout 95%.

MAT: SS to Rdwy 11/27/23

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (4); AR House (93); AR Senate (8)

Interstate Jobs

012515 South Terminal – Grant Co. Line (S)

I-530

(Grant, Pulaski & Saline) (garver) (15.68 mi.) (Urban Interstate) (4LG) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		65%	100%				5%		NA	
							STIP FFY: 2026			
			Sep 24							

TYPE WORK: 2" Mill & 2" Overlay, Polymer Overlay 8 bridges

WORK ZONE POLICY: Significant.

FAP NUMBER: IM-530-1(13)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/13/24.

GENERAL: 17,000-43,000 ADT. IOM 5/13/24-Project supersedes 061761

BRIDGE INFO: A3323 (87.28, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1974); A3324 (85.58, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1974); A3326 (87.39, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1974); A7267 (90.72, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 9, 2013); B3323 (89.76, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1962); B3326 (87.32, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1962); B7266 (90.28, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 8, 2014); B7267 (90.72, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 9, 2014)

ENV: CR clearance to file 8/15/24. T1CE apprvd 9/3/24.

RDWY: (MH) 60% Plans rec'd from CON 8/6/24. 60% Plans rev'd & ret'd to CON 8/9/24. TMP & PFI held 8/21/24.

RAILROAD INFO: No RR Involvement 5/15/24.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (80 & 92); AR Senate (7, 8, & 12)

Interstate Jobs

040889 I-540/Hwy. 255 Intchn. Impvts. (Zero St.) (Fort Smith) (S)

I-540 & Hwy. 255

(Sebastian) (garver) (Urban Interstate) /NHFP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	45%	NA	100%	100%	
TARGET DATE		Apr 22	Mar 23	Jun 23	Nov 22	Oct 24	Apr 25	SCHEDULED DATE: 09-2025 STIP FFY: 2025			
END DATE		Apr 22	Apr 23	Nov 23	Aug 22	Nov 24					

TYPE WORK: Interchange Improvements. To include the realignment of the I-540 southbound on ramp to intersect 36th St. to create a button hook intersection and signal improvements at Hwy. 255/36th St. intersection.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHFP-9150(39)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 52,000 ADT.

ENV: NA consultation letters to Tribes 1/23/23. PIF to SHPO 6/27/23, response 7/18/23. PI meeting 10/12/23 4-7p @ Cavanaugh Free Will Baptist Church 2828 Briarcliff Ave., Ft. Smith. T1CE apprvd 11/15/23.

SUR: Aerial photo 3/4/21. Restricted air space due to Fort Chaffee. CSUR 100%. DSUR to Rdwy 4/29/22.

PSUR: 5 certs. PSUR to ROW 8/4/22.

RDWY: No Floodplain SP reqd. T.O. to CON 4/27/22. DSUR rec'd 5/2/22. Early Coord Meeting held 8/3/22. 30% Plans rec'd from CON 9/12/22. Traffic & Mats req 11/4/22. 30% Plans rev'd & ret'd to CON 11/4/22. Rdwy Info to Env 11/9/22. 60% Plans rec'd from CON 3/31/23. ROW & UTIL rqmts to ROW 4/3/23. 60% Plans rev'd & ret'd to CON 7/12/23. TMP & PFI held 6/11/24. 90% Plans rec'd from CON 10/4/24. TMP Meeting held 11/7/24. Final Plans rec'd from CON 12/12/24. Plans to EST 12/16/24.

ROW: Fee - Plans 85% (2 trs.) Initial Auth Rec'd 12/26/23. 2/2 apprs made & apprvd, 1 options & 1 paid & 1 condemned-poss. date 10/21/2024. 1/1 PPO relo moved; Plans to 9 utils 4/6/23, AUI/UFI 1/12/23, 9/9 est. rec'd, 6/7 WO issued, 2 utils no adjustment, 3 utils adj complete

MAT: Soil Survey. RV to RDWY 5/28/24

PLAN: IJR required per FHWA 1/22/25

RAILROAD INFO: No RR involvement 9/9/24.

SIR: Traffic sent 11/17/22.

LEGISLATIVE DISTRICTS: US House (3); AR House (52); AR Senate (27)

100682 I-555 Access Road P.E.

I-555

(Poinsett) (Interstate)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STDP-0056(26)

BACKGROUND INFO: First appeared in the 2010-2013 STIP. Project programmed on 6/10/08. Project renamed on 8/21/12.

GENERAL: WO to CON 4/22/09.

Construction Projects:

100786 I-555 Access Road (Payneway-Marked Tree) (S)

100782 I-555 Access Road (Hwy. 75-Hwy. 149) (S)

ENV: Scoping meeting 3/31/10. Public Officials meeting 4/1/10. PI 4/1/10. SHPO conc rec'd 12/29/10. Draft EA rec'd for review 10/11. Comments ret'd 11/11. CR report apprvd 12/29/12. EA apprvd 2/15/12. LPH held 4/19/12 in Marked Tree. FONSI apprvd 7/18/12. DPH req'd.

SUR: Photogrammetry under Job 001849. Aerial photo flown 4/16/01. Aerial Photo for mitigation tract flown 6/19/13.

ROW: UFI 05/15/12.

PLAN: PE only.

LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 38); AR Senate (19)

Interstate Jobs

101191 I-555 Operational Impvts. (Jonesboro) (S)

I-555

(Craighead) (fre) (13.65 mi.) (Urban Interstate) (4LG) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%				TBD			
							STIP FFY: 2028			

TYPE WORK: Interchange Improvements

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 10/18/24.

GENERAL: 16,000-26,000 ADT.

RAILROAD INFO: No RR Coordination 12/12/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (30, 32, 33, 36, & 38); AR Senate (19 & 20)

061689 Cumberland St. – Cross St. (S)

I-630

(Pulaski) (con) (0.96 mi.) (Urban Interstate)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%				TBD	100%	NA	

TYPE WORK: Patch & Diamond Grinding. Original Scope: Rehabilitation

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-630-1(3)

BACKGROUND INFO: Project programmed on 11/10/11. Project renamed on 5/8/23 & 8/17/23.

GENERAL: 79,000-107,000 ADT. IOM 03/31/2020 - Project superseded Job BB0615.

RDWY: (MH) Materials req 2/25/20.

MAT: Soil Survey Pvm Soundings to Rdwy 9/14/21.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (51, 75, & 80); AR Senate (12 & 14)

061690 Cross St. – Dennison St. (S)

I-630

(Pulaski) (con) (0.73 mi.) (Urban Interstate)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%				TBD	100%	NA	

TYPE WORK: Patch & Diamond Grinding. Original Scope: Rehabilitation

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-630-1(4)

BACKGROUND INFO: Project programmed on 11/10/11. Project renamed on 5/8/23.

GENERAL: 97,000-107,000 ADT. IOM 03/31/2020 - Project superseded Job BB0616.

RDWY: (MH) Materials req 2/25/20.

MAT: Soil Survey Pvm Soundings to Rdwy 9/14/21.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (51, 75, & 76); AR Senate (12, 12, & 14)

Interstate Jobs

061691 Dennison St. – Cedar St. (S)

I-630

(Pulaski) (con) (0.98 mi.) (Urban Interstate)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	NA			TBD	100%	NA	TBD
TARGET DATE											
END DATE		Oct 14									

TYPE WORK: Patch & Diamond Grinding. Original Scope: Rehabilitation

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-630-1(6)

BACKGROUND INFO: Project programmed on 3/31/20. Project renamed on 5/8/23.

GENERAL: 98,000-108,000 ADT. IOM 03/31/2020 - Project superseded Job BB0617.

SUR: Aerial photo flown 2/14/13. ORTHO under Job CA0608. DSUR to Rdwy 10/31/14.

RDWY: (MH) Materials req 2/25/20.

MAT: Soil Survey Pvm Soundings to Rdwy 9/14/21.

RAILROAD INFO: RR Involvement - UPRR (RR-Under) DOT 433797C, Little Rock Sub, MP 346.66. PE, C&M & SP reqd.

LEGISLATIVE DISTRICTS: US House (2); AR House (74 & 76); AR Senate (12, 14, & 15)

090742 District 9 Pavement Friction Impvts. (UTBWC) (S)

Various

(Benton & Carroll) (fre) (5.83 mi.) (Urban Interstate) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	50%	100%	NA	NA	NA	NA			
TARGET DATE			Apr 25	Feb 25				SCHEDULED DATE: 02-2026			
END DATE			Mar 25	Feb 25							

TYPE WORK: Pavement Friction Improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: HSIP-0076(375)

BACKGROUND INFO: Project programmed on 12/10/24.

GENERAL: 1,800-103,000 ADT.

ENV: CR clearance to file 1/14/25. T1CE apprvd 2/27/25.

RDWY: (MH) ROW & UTIL reqm'ts to ROW 3/26/25. PFI & TMP held 4/29/25.

RAILROAD INFO: No RR Involvement 12/19/24

LEGISLATIVE DISTRICTS: US House (3); AR House (6, 7, 8, 16, 17, & 18); AR Senate (28, 32, 33, & 35)

Interstate Jobs

012493 Statewide Interstate & Freeway Mile Marker Signing (S)

Various

(Various) (maint) /TBD/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	100%			NA	NA		NA	
TARGET DATE											
END DATE											

TYPE WORK: Install & Replace Mile Marker Signs

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0076(354)

BACKGROUND INFO: Project programmed on 10/6/23.

ENV: CR clearance to file 10/13/23. T1CE apprvd 7/12/24.

RDWY: (MH) RUC req 4/10/24. 90% Plans to EST 4/16/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1, 2, 3, & 4); AR House (Various); AR Senate (Various)

Other Federal-Aid & State Jobs

101193 Poinsett Co. Line – Jonesboro (S)

Hwy. 1

(Craighead) (art) (4.52 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	IP		5%				NA			
							STIP FFY: 2027			

TYPE WORK: Major Widening

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 10/18/24.

GENERAL: 6,400-14,000 ADT.

SUR: CSUR 100%. Aerial LiDAR acquired 4/1/25. Feature extraction 85%.

PSUR: 75 certs.

RAILROAD INFO: Possible RR Coord at approx. UPRR MP 243.25 10/30/24. If RR Involvement, PE, SP, & C&M req. 4/10/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19 & 20)

Other Federal-Aid & State Jobs

100979 Caraway Rd. – I-555 (Jonesboro) (S)

Hwy. 1

(Craighead) (m.baker) (2.77 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	90%	75%	15%	50%	60%	100%	65%	
TARGET DATE		Jun 20	Jan 25	Dec 21		Jun 26	Aug 26	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Jun 20	Jan 25	Mar 22	Oct 19						

CRITICAL NOTES: This project to be delivered using the CMGC method of procurement.

TYPE WORK: Widen from 3 lanes to 5 lanes.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9227(99)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 4/29/21.

GENERAL: 9,700-18,000 ADT. Atlas Asphalt selected as CM. Construction expected to begin late 2026.

BRIDGE INFO: 05475 (70.50, Br. Repl., NP, Deck 7, Super. 7, Sub. 5, 1973)

ENV: Tribal consultation letters sent 6/5/19. ARS to SHPO 7/31/19; response 8/1/19. Env constraints to RDWY 8/4/20.

VPI held 9/28/21 5:30-6:30 @ www.ardot.webex.com ARS addendum to SHPO 3/3/22, response 3/7/22. PIF to SHPO 3/7/22, response 3/8/22. T3CE apprvd 3/16/22. 2022 Bat Survey Results: No T&E bats captured.

LP: Preparing Letter & Agreement for transfer.

SUR: Aerial photo flown 1/31/19. CSUR 100%. Photogrammetry 100%. NTP to Con 03/16/20. U&D 100%. DSUR to RdwY 6/4/20. Add'l DSUR to Hwy. 1B to RdwY 8/27/20. Add'l DSUR req'd 10/7/20 100% to RdwY 1/8/20. Add'l DSUR req 4/12/21 to RdwY 5/7/21. Add'l DSUR req'd 8/29/24 95% to Alt. Delivery 10/10/24. Add'l DSUR (new construction) to Alt. Del. 3/25/25.

PSUR: 96 certs total. Add'l PSUR (30 certs) 50%. Add'l PSUR (18 certs) to ROW 2/9/21. Add'l PSUR (11 certs) req by ROW 1/7/22 to ROW 2/25/22. Rev. PSUR to ROW 11/13/24. Rev. PSUR req'd 1/16/25, 2/10/25. Rev. PSUR req'd 4/10/25 to ROW 5/1/25.

RDWY: (HL) Floodplain SP req'd. DSUR rec'd 6/4/20. T.O. to CON 7/8/20. Early Coord Meeting held 7/20/20. Add'l Survey req 10/7/20 & 4/12/21. Traffic & TMs req 10/12/20. Des Criteria appr'd 11/10/20. 30% Plans rec'd from CON 3/9/21. SS & FWD req 3/26/21. 30% Plans rev'd & ret'd to CON 3/29/21. Rev Des Criteria appr'd 4/20/21. Traffic Signal warranted at Caraway. Rev 30% Plans rec'd from CON 6/18/21. Rev 30% Plans rev'd & ret'd to CON 7/19/21. Field Insp & TMP Meeting held 8/4/21. RDWY Info to ENV 8/31/21. 60% Plans rec'd from CON 10/5/21. TMP Meeting held 10/19/21. 60% Plans rev'd & ret'd to CON 11/12/21. Rev 60% Plans rec'd from CON 1/10/22. ROW & UTIL reqmts to ROW 2/25/22. Rev 60% Plans rev'd & ret'd to CON 2/25/22 & 1/31/25. Loc & Des doc appr'd 3/28/22. T.O. to CON 2/26/24. RUC req 10/17/24. Rev 60% Plans rec'd from CON 1/16/25 & 4/22/25.

ROW: Fee - Plans by M.Baker. Plans to 80% (48 trs). Initial Auth Rec'd 4/26/22. Est 1 PPO relo, Utility Field Inspection 5/6/2022.

BR: (MCB) Layout 95%.

MAT: Soil Survey to RdwY 6/23/2021.

RAILROAD INFO: No RR involvement; UPRR track nearby, if job limits extend south to DOT# 425757J 8/28/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (36 & 38); AR Senate (20)

Other Federal-Aid & State Jobs

020777 Prices Branch Str. & Apprs. (DeWitt) (S)

Hwy. 1B

(Arkansas) (art) (0.11 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	85%	95%	75%	100%	50%	100%	100%	NA	
	May 21	Nov 21	Nov 21	Sep 21	Mar 23	Dec 24	SCHEDULED DATE: 2026 STIP FFY: 2026			
	May 21	Nov 21	Mar 22	May 21	Jul 23					

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0001(100)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 11/15/21.

GENERAL: 2,000 ADT.

BRIDGE INFO: M0019 (52.35, Br. Repl., P2, Deck 5, Super. 5, Sub. 5, 1937)

ENV: Tribal consultation letters sent 7/14/21. Env constraints to Rdwy & BR 07/29/21. ARS to SHPO 10/27/21, response 10/28/21. PIF to SHPO 12/7/21, response 12/13/21. VPI held 2/22/22 5:30-6:30 @ www.ardot.gov/publicmeetings
T1CE apprvd 3/24/22. NW14 to req USACE 11/3/22.

SUR: 02x172-M0019. CSUR 100%. DOP 1/7/20. UAV LiDAR DOP 2/2/21. LiDAR feature extraction 100%. DSUR to Rdwy 5/19/21.

PSUR: 11 certs. PSUR to ROW 5/5/21. ROW staking req'd 1/12/23 to ROW 1/26/23.

RDWY: (TW) Floodplain SP reqd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 7/28/21. Hyd Anal complete to BR 8/16/21. Prelim Layouts to ROW & ENV 8/16/21. Des Criteria apprvd 10/15/21. ROW & UTIL reqmts to ROW 11/23/21. RDWY Info to ENV 11/23/21. PFI held 3/8/22. FFI held 1/31/23.

ROW: Fee - Plans 90% (4 trs). Initial Auth Rec'd 5/10/22. 4/4 apprs made; 4/4 apprvd; 4 options & 4 paid. UFI 8/19/21; Plans to 4 utils 1/14/22; 4/5 est rec'd, Plans to 1 add'l util 4/11/23, 4/5 WO issued. 3 utils adjustments complete

BR: (CMW) RCBC Plans complete 6/29/23.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (10)

Other Federal-Aid & State Jobs

100881 Parker Rd. – South (Hwy. 1B) (Jonesboro) (S)

Hwy. 1B

(Craighead) (fisher-arnold) (0.41 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	95%	100%	75%	100%	45%	NA	TBD	95%	RQD
TARGET DATE		Sep 17	Oct 19	May 19	Oct 17	Jun 24	Sep 25	SCHEDULED DATE: 01-2026			
END DATE		Jun 17	Dec 19	Dec 18	Apr 17	Aug 24					

TYPE WORK: Grading, widening to 5 lanes, storm drainage, curb & gutter, sidewalk/multi-use path & intersection improvements. Including a signal or roundabout at Forest Hill Road.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPLC-9227(68)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 3/24/17 & 2/27/18.

GENERAL: 13,000 ADT.

ENV: ENV by CON. CR report to SHPO 6/27/17; conc recd 7/5/17. T3 CE in review 11/8/17. Tribal consultation sent 11/20/17. PI held 12/7/17. 2nd review of T3 CE 6/29/18; 3rd submittal 11/7/18; cmts retd 11/21/18. T3 CE in review 11/30/18; apprvd 12/19/18. NW 14 issued 11/3/17. DPH req'd. PI held 2/28/19 at Central Baptist Church (1st Floor Conf Rm), 3707 Harrisburg Rd in Jonesboro. Re-eval needed for addition of traffic signal, apprvd 10/28/20.

LP: City to provide match for const up to \$400K. City's con to handle des. City expressed interest in providing funding to extend project to fire station. City decided not to extend. Resolution & Agreement executed 6/20/18.

SUR: Aerial photo flown 1/14/16.

DSUR: CSUR 100%. City CON to handle DSUR.

PSUR: 33 certs. PSUR to ROW 4/19/17. 15 certs added 6/14/17 to CON 6/23/17. Add'l PSUR to Row 11/6/17. Rev.

PSUR to ROW 1/6/20. Rev. PSUR to ROW 3/4/20. ROW staking (tract 1) req'd 1/9/23 to ROW 1/26/23.

RDWY: (HL) Floodplain SP req'd. 30% Plans rec'd from City's Con 10/23/17. 30% Plans rev'd & ret'd to City's Con 1/3/18. Rev 30% Plans rec'd from City's Con 7/27/18 & 8/30/18. Rev 30% Plans rev'd & ret'd to City's Con 8/10/18 & 9/14/18. Des Criteria apprvd 12/6/18. Loc & Des Doc apprvd 12/27/18. 60% Plans rec'd from City's Con 12/27/18. 60% Plans rev'd & ret'd to City's Con 1/14/19. Signal warranted at Forest Hill Rd. Rev 60% Plans rec'd from City's Con 9/16/19 & 12/13/19. Rev 60% Plans rev'd & ret'd to City's Con 10/29/19 & 1/14/19. ROW & UTIL req'mts to ROW 12/13/19. FI held 2/20/20. RDWY Info to ENV 6/26/20. RUC req 8/4/20. 90% Plans rec'd from City's Con 8/11/20. Plans to EST 8/13/20. FI held 3/19/21. 90% Plans rev'd & ret'd to City's Con 9/25/20. Rev 90% Plans rec'd from CON 10/31/24. Plans to EST 11/6/24. Rev 90% Plans rev'd & re'td to CON 1/3/25. Rev 90% Plans rec'd from CON 1/22/25. Plans to EST 1/23/25.

ROW: Plans 90% (16 trs). 90% plans rev'd & ret'd to CON 3/24/21. Auth Rec'd 9/24/20. 16/16 apprs made & apprvd; 15 Options; 15 paid & 1 condemned - poss. date 3/10/24. 1/1 PPO rels moved. AUI 2/16/17. UFI 5/5/18. Plans to 7 utils 2/24/20; 7/7 Est. Rec'd 1/21/22, 1 AUTH, 1 No adjs

RAILROAD INFO: No RR involvement 2/2/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (20)

Other Federal-Aid & State Jobs

061262 Benton – Pulaski Co. Line (Widening) P.E.

Hwy. 5

(Saline) (APHN) (Urban Minor Arterial)

TYPE WORK: Project development to widen to 4 lanes.

WORK ZONE POLICY: Significant.

FAP NUMBER: STPSC-9035(34)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 7/8/09.

GENERAL: 9,800-12,000 ADT.

ENV: RTA for 41 strs to SHPO 2/5/10, 3 strs det eligible for NRHP 2/24/10. Constraints to Planning 3/22/10. Coord from FHWA to 5 tribes 9/23/10. Planning Study meetings held on 12/14/10 & 12/4/12 in Bryant.

SUR: Aerial photo flown 6/17/09, 3/18/19. CSUR 100%. Photogrammetry 70% (to Planning CON 10/22/10).

PSUR: (34 Trs)

RDWY: WO issued to CON for conceptual design 12/1/10.

PLAN: To conduct study of needed improvements.

RAILROAD INFO: No RR involvement 1/3/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (81); AR Senate (16)

Other Federal-Aid & State Jobs

061632 Hwy. 183 – Pulaski Co. Line (Widening) (Bryant) (S)

(Saline) (garver) (3.21 mi.) (APHN) (Urban Minor Arterial) /CAP-2/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	60%	100%	75%	20%	10%	NA	100%	60%	HLD
	Jul 20	Aug 24	Sep 24	Aug 20	May 26	Mar 27	SCHEDULED DATE: 2027 STIP FFY: 2026			
	Aug 20	Aug 24	Aug 24	Oct 20						

CRITICAL NOTES: This project to be delivered using the CMGC method of procurement. \$25M Raise Grant must be obligated by Sept. 2027.

TYPE WORK: Major widening & shared use path on north side w/ no bike lanes. Pavement type: Asphalt.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPC-9061(15)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 9/4/19.

GENERAL: 9,800-12,000 ADT. Weaver-Bailey Contrs. Selected as CM.

ENV: ENV CON (Garver). Tribal consultation letters sent 2/4/20. ARS to SHPO 3/25/20, response 4/1/20. Ph. II VPI 7/1-7/23/21 w/ live meeting 7/8/21 5:30-6:30 @ <https://www.ardot.gov/publicmeetings>. CRS to SHPO 9/22/21, response 9/23/21. 2023 Bat Survey Results: No T&E species. Constraints to Rdwy 8/21/23. IOM request to TPP, ROW, RDWY 1/29/24. ARS Addendum to SHPO 2/21/24, response 3/6/24. CRS Report Addendum to SHPO 3/29/24, response 4/29/24. Draft EA in ID staff review. Draft EA to FHWA 5/10/24, appr'd 5/13/24. Loc & Des PH scheduled 6/18/24 @ First Baptist Church 6715 Hwy. 5, Bryant. EA to State Clearinghouse 5/30/24. FONSI to FHWA 8/15/24, appr'd 8/23/24. FONSI to State Clearinghouse 9/3/24. 2nd CRS Addendum to SHPO 9/24/24, response 10/16/24. ID Staff Recommendation appr'd Noise Wall 1/10/25.

LP: \$25M awarded 2023 RAISE Grant must be obligated by 9/30/2027.

SUR: Photogrammetry under 061262. Aerial photo flown 01/20/20. Add'l picks available. Photogrammetry update 100%.

CSUR 100%. U&D 100%. DSUR to Rdwy 8/24/20. Add'l DSUR req'd 3/9/21 to Rdwy 5/12/21. Add'l DSUR req'd 7/18/23 95%. UAV-LiDAR acquired 8/3/23. Add'l DSUR req'd 2/6/24 100% to Rdwy 3/4/24. Add'l DSUR req'd 7/3/24 to Rdwy, Alt Deliv. 8/9/24. Add'l DSUR req'd 9/30/24 to Alt. Deliv. 10/10/24.

PSUR: 121 certs. PSUR to ROW 10/29/20. 60' existing row for corridor added 10/24/23. Add'l PSUR req'd 11/08/23 to ROW 11/16/23. Add'l PSUR req 3/26/24 to ROW 5/10/24, 5/16/24. Add'l PSUR req 6/3/24 to ROW 7/25/24. ROW staking (6x,7x,16x,32x,34x,47x,94x, 123x & 125x) req 7/25/24. ROW staking req 8/6/24 to ROW 9/3/24. Add'l PSUR req 8/5/24 to ROW 8/29/24. Add'l PSUR req'd 10/16/24 to ROW/Alt. Del. 11/7/24. ROW staking (east of Bryant Pkwy) req'd 11/7/24 to Alt. Deliv. 12/13/24. Add'l PSUR (5 certs.) req'd 4/15/25.

RDWY: (HL) No Floodplain SP req'd. Soil Survey, Traffic & TMs req 5/7/20. T.O. to CON 5/12/20. DSUR rec'd 8/24/20. Early Coord Meeting held 8/27/20. Des Criteria appr'd 1/15/21. 30% Plans rec'd from CON 1/26/21. Add'l Survey req 3/9/21. 30% Plans rev'd & ret'd to CON 3/26/21. 30% Signal Plans rec'd from CON 4/7/2021. 30% Plans rev'd & ret'd to CON 4/27/21. RDWY Info to ENV 8/19/21. 60% Plans rec'd from CON 8/20/21. W.O. issued to CON 6/19/23. Traffic & TMs req 1/2/24. Add'l Survey req'd 2/6/24. Rev 45% Plans rec'd from CON 3/4/24. Rev 45% Plans rev'd & ret'd to CON 3/12/24. 60% Plans rec'd from CON 8/27/24. Loc & Des Doc appr'd 9/10/24. Signal not warranted at Hwy. 5 and Main/Lowery Intersection. RUC req 10/30/24.

ROW: Plans 80% (132 trs.). Auth Rec'd 9/18/24. 47/114 apprs made & appr'd, 0/9 res & 2/17 bus, 0/65 PPO relos moved;. AUI & UFI 8/24/21; Plans to utils 10/2/24; 0/8 utils est rec'd,

BR: 1/15/21 - Ext. of newer RCBC.

MAT: Soil Survey to Rdwy 9/9/2020.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (81); AR Senate (16)

Other Federal-Aid & State Jobs

060906 Hwy. 89 – Greystone Blvd. (Cabot) (S)

Hwy. 5

(Lonoke) (art) (2.22 mi.) (APHN) (Urban Principal Arterial) (4LG) /STBGP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	50%	90%	75%	55%	15%	10%	30%	30%	TBD
	Dec 21	Aug 22	Apr 24		Sep 25	Jun 26	SCHEDULED DATE: 2026 STIP FFY: 2027			
	Feb 22	Aug 23	Apr 24	Feb 22						

TYPE WORK: Widen (4 lanes), shared use path, raised median, roundabout at Greystone Blvd.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPF-0043(20)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 10/19/98. Project renamed on 4/29/21.

GENERAL: 17,000 ADT.

BRIDGE INFO: 05238 (86.24, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1968)

ENV: CE. Env constraints to RDWY 12/15/00. Env constraints to ROW & Rdwy 2/24/22. NA consultation letters to tribes 10/19/22. ARS to SHPO 2/28/23, response 3/14/23. PI held 5/16/23 from 4-7pm at New Life Church Cabot. PIF to SHPO 6/21/23, response 11/6/23. PI held 1/9/24 from 4-7pm at New Life Church Cabot. PIF addendum to SHPO 3/8/24, response 4/5/24. T3CE apprvd 4/4/24.

LP: The City is agreeable for the raised median. The Department will pay for a shared-use path.

SUR: Aerial photo flown 3/16/98 & 3/21/98, 1/19/99, 9/29/20. DSUR original completion date 11/1/03. Photogrammetry 100%. UAV-LiDAR acquired 7/7/21. Feature extraction 100%. Add'l DSUR (new house) req'd 4/28/25.

DSUR: DSUR update will be req'd. NTP to Con 10/14/21. DSUR to Rdwy 2/11/22.

PSUR: 45 certs. PSUR to ROW 2/1/22. Add'l PSUR req'd 11/29/23. Revised PSUR req'd 4/5/24 to ROW 4/17/24.

ROW staking req'd 9/2/24 to ROW 9/20/24. Add'l PSUR (4 certs) req'd 12/3/24 to ROW 12/10/24. Revised

PSUR (1 tract) req'd 1/7/25 to ROW 2/18/25. Revised PSUR (1 cert.) req'd 4/23/25 IP.

RDWY: (TW) Floodplain SP req'd. Prelim prints to ROW & Env 11/28/00. DSUR rec'd by Rdwy 11/24/03. Traffic, TMs & MAT req 2/2/22. DSUR rec'd 2/9/22. Early Coord Meeting held 2/22/22. Signal not warranted @ Hwy. 5 & Justice Rd./Quail Trl, Pride Gap Rd./Wildwood Dr. inters. Signal Warranted @ Hwy. 5/Mountain Springs Rd. inters. HYD anal complete to BR 7/5/22. Prelim Layouts to ROW & ENV 9/9/22. DDD apprvd 2/2/23. RDWY Info to ENV 4/5/23. Prelim req to BR 4/24/23. Soil Survey req 5/19/23. RAB lighting & signing req to Maint 7/20/23. ROW reqmts to ROW 8/1/23. UTIL reqmts to ROW 9/1/23. Soil Survey rec'd 3/11/24. Rev Rdwy Info to ENV 3/28/24. Rev DDD apprvd 4/4/24 & 2/25/25. Rev ROW & UTIL reqm'ts to ROW 4/1/24, 2/13/25, & 4/18/25.

ROW: Fee - Plans 90% (57+/- trs.) Auth Rec'd 4/30/24. 53/55 apprs made & 51/54 apprs apprvd; 22 options & 14 paid UFI 8/25/21. Plans to 5 utils 9/5/23, 1/5 est rec'd, 1 util no involvement.

BR: (JYP) Layout 60%. Prelim. Info to Env. 7/10/24.

MAT: Soil Survey to RDWY 5/22/01. Soil Survey % AC to Rdwy 2/7/22. updated soil survey 3/7/24

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (69 & 70); AR Senate (11)

Other Federal-Aid & State Jobs

050514 Sugarloaf Creek Str. & Apprs. (S)

Hwy. 5

(Stone) (fre) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		60%						0%			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0069(27)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 1,600 ADT.

BRIDGE INFO: 05302 (64.03, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 4, 1971)

SUR: Aerial photo flown 2/20/24. UAV-LiDAR acquired 12/17/24. Feature extraction and mapping 100%. CSUR 25%.

RDWY: No Floodplain SP req'd.

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (24)

090647 Hicks Creek Str. & Apprs. (Mountain Home) (S)

Hwy. 5

(Baxter) (urb) (0.11 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	100%	75%	100%	50%	100%	100%	NA	
TARGET DATE		Feb 21	Sep 22	Sep 22	Mar 22	Oct 24	Aug 25	SCHEDULED DATE: 09-2025 STIP FFY: 2025			
END DATE		Sep 21	Sep 22	Nov 22	Feb 22	Dec 24					

TYPE WORK: Replace 1 structure with a 3-lane R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9299(13)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 9,000 ADT.

BRIDGE INFO: 01030 (67.99, Br. Repl., NP, Deck 7, Super. 5, Sub. 6, 1929)

ENV: Tribal consultation letters sent 8/9/21. Env Constraints to BR, ROW & Rdwy 10/26/21. ARS to SHPO 9/9/22, SHPO response 9/13/22. PIF to SHPO 9/13/22, response 9/15/22. PI meeting held 9/22/22 4-7pm @ East Side Baptist Church Family Life Center 718 E. 9th St. Mountain Home AR 72653 T3CE apprvd 11/7/22. T3CE apprvd 11/7/22. NW14 req to USACE 3/16/23, apprvd 9/16/24.

LP: City to accept ownership of Hwy. 5 between Hwy. 62 & Hwy. 62B & Hwy. 5 Spur upon completion of Br. repl. Resolution executed 12/17/20. Agreement executed 6/28/21.

SUR: CSUR 100%. UAV-LiDAR acquired 6/15/21. Feature Extraction 100%. NTP to Con 6/22/21. DSUR to Rdwy 9/24/21.

PSUR: 21 certs. NTP to Con 9/14/21. PSUR to ROW 2/2/22. ROW staking req'd 6/7/23 to ROW 6/15/23.

RDWY: (HL) Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 9/28/21. Early Coord Meeting held 10/19/21.

TM's req 1/3/22. Prelim Layouts to ROW & ENV 6/28/22. Hyd Anal complete to BR 7/8/22. DDD apprvd 7/28/22.

RDWY Info to ENV 8/3/22. ROW reqmts to ROW 9/29/22. Loc & Des Doc apprvd 11/17/22. UTIL reqmts to ROW

3/9/23. PFI & TMP held 8/2/23. Lighting req to Maint 8/2/23. LRFD req to BR 8/29/23. Plans to EST 1/13/25. FFI req 1/14/25. Interim Est to PM 1/22/25.

ROW: Plans 90% (5 trs.) Initial Auth Rec'd 12/12/22. 5/5 apprs made & 5/5 apprs appvd; 3 options; 3 paid & 2

condemned - Poss. Date 9/5/24. 1/2 res, 3/3 bus, & 1/1 PPO relos moved. AUI 8/25/21; Plans to 6 utils 3/15/23, 6/6 est rec'd, 6/6 WO issued, 1/6 adj complete.

BR: (CMW) Box Culvert plans complete 12/20/2024.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

Other Federal-Aid & State Jobs

070508 Freeo Creek & Relief Strs. & Apprs. (S)

Hwy. 7

(Ouachita) (m.baker) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	100%	100%	100%	NA	NA
TARGET DATE		Jun 20	Jun 21	Feb 21	Jul 20	Aug 23	Feb 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Aug 20	Jun 21	Jan 21	Sep 20	Nov 23	Dec 24				

TYPE WORK: Replace 4 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0052(25)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 730 ADT.

BRIDGE INFO: M0162 (59.60, Br. Repl., NP, Deck 6, Super. 6, Sub. 7, 1956); M0163 (62.18, Br. Repl., NP, Deck 7, Super. 5, Sub. 5, 1954); M0164 (65.45, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1954); M0165 (43.87, Br. Repl., P2, SD, Deck 5, Super. 4, Sub. 4, 1955)

ENV: EPD. Constraints to BR, RDWY & SUR 3/13/19. ARS to SHPO 7/10/19; response 7/10/19. PIF to SHPO 11/19/20, response 11/25/20. T3-CE apprv'd 1/4/21. NWP req to USACE 5/2/22, issued 9/20/23.

SUR: Aerial photo flown 3/23/15, 1/20/19. CSUR 100%. NTP to CON 12/02/19. Con delayed due to prolonged high water. 6/22/20 Con IP. DSUR to Rdwy 8/17/20.

PSUR: Existing ROW to ROW 9/14/20. ROW staking req'd 5/20/22 to ROW 6/16/22. ROW re-stake (trs 6 & 11) req'd 11/17/22 to ROW 12/28/22.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 10/23/19. T.O. to CON 2/28/20. DSUR rec'd 8/17/20. Des Criteria apprv'd 10/19/20. Early Coord Meeting held 12/8/20. 30% Plans rec'd from CON 12/23/20. Loc & Des Doc apprv'd 1/5/21. 30% Plans rev'd & ret'd to CON 3/19/21. 60% Plans rec'd from CON 6/4/21. Field Insp held 6/14/21. 60% Plans rev'd & ret'd to CON 6/15/21. RDWY Info to ENV 6/17/21. Rev 60% Plans rec'd from CON 6/30/21. ROW & UTIL reqmts to ROW 6/30/21. Rev 60% Plans rev'd & ret'd to CON 7/23/21. 90% Plans rec'd from CON. 4/20/23. 90% Plans to EST 4/21/23. FFI held 4/21/23. Plans cert. by CON 5/4/23. 90% Plans rev'd & ret'd to CON 7/7/23. 100% Plans rec'd from CON 2/9/24. 100% Plans to EST 4/18/24. Rev Final Plans to EST 6/10/24 & 8/2/24. Interim Est to PM 11/8/24. TMP Meeting held 11/25/24. Soil Survey req 4/21/25.

ROW: C.O. By ARDOT Plans 90% (13 Trs). Rec'd initial auth 9/24/21. 13/13 apprs made & apprv'd; 12 options & 12 paid & 1 condemned. 1/1 PPO relos moved, AUI 1/21/20, UFI 7/15/21; Plans to 3 utils 10/21/21; Plans to 1 add'l util 10/13/23; 4/4 utils est rec'd., 3/3 WO issued, 3/3 adj complete, C.O. filed 11/14/23.

BR: (SWP) Layout 95%. Rec'd. 90% Plans 4/12/23. 90% Br. Plans to Garver for QA 6/12/23. Garver QA comments to Cons. 8/7/23. Rec'd. Final Plans 2/9/24.

MAT: Soil Survey %AC to Rdwy 10/28/19.

RAILROAD INFO: No RR involvement 4/22/24

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

Other Federal-Aid & State Jobs

012422 Hwy. 283 – S. of Garland Co. Line (Sel. Secs.) (S)

Hwy. 7

(Clark & Hot Spring) (art) (17.74 mi.) (APHN) (Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		5%		5%				NA	TBD	NA	
TARGET DATE								STIP FFY: 2025			
END DATE											

TYPE WORK: Passing Lanes

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-1030(4)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

GENERAL: 5,400-6,700 ADT.

SUR: Some DSUR under 012275, 061309, 061440. Aerial photo flown 2/28/23.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (90); AR Senate (7)

061329 Whittington Ave. – Hwy. 5 P.E.

Hwy. 7

(Garland) (fre) (6.17 mi.) (NHS) (Urban Principal Arterial)

TYPE WORK: Increase capacity/safety

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STP-0026(28)

BACKGROUND INFO: First appeared in the 2013-2016 STIP. Project programmed on 7/20/11. Project renamed on 2/11/13 & 11/23/16.

GENERAL: 8,600-19,000 ADT.

ENV: National Park Service involvement. Contractor OSA SP for bats applies. Tribal consultation from FHWA to Quapaw & Caddo 10/24/12. PI meeting held December 13, 2012 in Hot Springs. RTA for 99 strs to SHPO 12/4/12, 19 det eligible & 22 listed on NRHP 12/10/12. Constraints to PL 3/5/13 & 8/9/13. Constraints to RDWY 3/19/14.

SUR: Partial DSUR & PSUR under Job R60140 & Job 061023. Aerial photo flown 01/18/12, 01/20/20. Add'l DSUR (tract 47 residential impvts) to ROW & Rdwy 4/23/20.

DSUR: CSUR 100%. WO (CSUR) to CON 10/03/11. Photogrammetry 100%. WO (DSUR) to CON 7/26/13. U & D Survey 100%. DSUR to Rdwy 1/24/14. Add'l DSUR req'd 5/27/17 100% to Rdwy 6/23/17. Add'l DSUR req'd 3/20/18 to Rdwy 3/27/18.

PSUR: (108 Trs) PSUR to ROW 1/30/14. WO to CON 5/31/13. Rev PSUR to ROW 2/12/14; 3/13/14. 7 add'l trs req'd 5/9/18 to ROW 6/6/18.

ROW: UFI 3/7/2014.

MAT: Soil Survey to Rdwy 6/16/14..

PLAN: Planning study complete 10/2016.

RAILROAD INFO: No RR involvement 1/3/24.

SIR: Traffic sent to RDWY 2/27/14.

LEGISLATIVE DISTRICTS: US House (4); AR House (84); AR Senate (6)

Other Federal-Aid & State Jobs

080606 Hwy. 7 Inters. & Drainage Impvts. (Russellville) (S)

Hwy. 7

(Pope) (city) (NHS) (Urban Principal Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	10%	75%		10%	60%	100%	60%	
TARGET DATE		Dec 19	May 23	Aug 23		Apr 24	Dec 24	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Jan 20			Feb 20						

TYPE WORK: Intersection and drainage improvements.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-0058(66)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 5/29/24.

GENERAL: 16,000 ADT.

ENV: PI to be scheduled. Tribal consultation sent 2/24/20. Constraints to BR & RDWY 4/15/20.

LP: City to design, fund UTIL relocation & assume ownership of Hwy. 326 from Lake Dardanelle State Park south to Hwy. 7. Arkansas Tech University to provide construction easement. ROW to be paid for by City/ATU. ATU partnering resolution passed 12/13/18. Letter w/ rev. partnering offer & City Ordinance 2322 rec'd 3/4/19. ARDOT rev. partnering offer sent to City 4/5/19. Rec'd City Ordinance 2325 6/17/19. Letter transmitting partnering agreement sent to City & ATU 7/8/19. Rec'd letter from City req agreement language changes 7/30/19. Partnering agreement executed 4/5/21. Supp Agreement for battery backup executed 6/16/22. City has req to remove roundabout at the ATU entrance & remove widening portion of the project. Supp Agreement being drafted.

SUR: CSUR 100%. Photogrammetry 100%. Aerial photo flown 2/08/19. UAV Photo 8/01/19. UAV FE 100%. U&D 100%. DSUR to Rdwy 1/21/20.

PSUR: 4 certs. PSUR to ROW 02/04/20.

RDWY: (HL) Floodplain SP reqd. Traffic, TMs, & Mat req 11/21/19. DSUR rec'd 1/21/20. ROW & UTIL Cost Est req to ROW 2/25/20. 15% Plans rec'd from PM 10/19/20. 15% Plans rev'd & ret'd to PM 11/12/20. Rev 15% Plans rec'd from PM 1/15/21. Rev 15% Plans rev'd & ret'd to PM 1/29/21. 30% Plans rec'd from PM 5/3/21. 30% Plans rev'd & ret'd to PM 6/3/21. Rev 30% Plans rec'd from PM 7/30/21, 8/5/21, 11/1/21, 2/22/22, 7/8/22, 9/8/22 & 12/19/22. Rev 30% Plans rejected 8/4/21. Rev 30% Plans rev'd & ret'd to PM 8/25/21, 12/22/21, 3/21/22, 7/22/22, 10/25/22 & 1/13/23. 60% Plans rec'd from PM 7/18/23 & 12/1/23. 60% Plans rev'd & ret'd to PM 7/18/23. Rev 60% plans rev'd & ret'd to PM 10/4/23. Rev 60% Plans rec'd from LP 3/5/24 & 6/5/24. Rev 60% Plans rev'd & ret'd to LP 3/26/24 & 6/27/24.

ROW: AUI 11/6/19, UFI 9/23/21, 1 util no conflict.

BR: (MCB) 1 RCBC.

MAT: Soil Survey %AC to Rdwy 11/26/19.

RAILROAD INFO: No RR involvement 11/22/22.

SIR: TMs sent to RDWY 12/23/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (54); AR Senate (25)

090157 Pope Co. Line – Harrison (Passing Lanes) P.E.

Hwy. 7

(Boone & Newton) (APHN) (Minor Arterial)

TYPE WORK: Passing Lanes

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 8/23/02.

GENERAL: 720-9,000 ADT.

ENV: PI to be scheduled.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (5 & 27); AR Senate (24 & 28)

Other Federal-Aid & State Jobs

090246 Lurton – North & South (Passing Lanes) (S)

(Newton) (pri) (3.4 mi.) (APHN) (Minor Arterial)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	12%		35%				NA	TBD		TBD

TYPE WORK: Passing Lanes: 2 NB & 1 SB

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 10/4/07.

GENERAL: 740-890 ADT.

ENV: Ozark National Forest involved. PI to be scheduled. RTA for 32 properties to SHPO 3/11/14, 2 eligible 3/13/14.

SUR: -

DSUR: Aerial photo flown 01/02/08. CSUR 20%.

RDWY: No floodplain permit req'd.

LEGISLATIVE DISTRICTS: US House (4); AR House (27); AR Senate (28)

090247 Cross Roads – North & South (Passing Lanes) (S)

(Newton) (pri) (2.45 mi.) (APHN) (Minor Arterial)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	12%		35%				NA	TBD		TBD

TYPE WORK: Passing Lanes: 2 NB

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 10/4/07.

GENERAL: 1,000 ADT.

ENV: Ozark National Forest involved. PI to be scheduled. RTA for 9 structures to SHPO 3/12/14, 1 eligible 3/13/14.

SUR: Aerial photo flown 01/02/08.

DSUR: CSUR 20%.

RDWY: No floodplain permit req'd.

LEGISLATIVE DISTRICTS: US House (4); AR House (27); AR Senate (28)

Other Federal-Aid & State Jobs

090248 Hwy. 374 – North & South (Passing Lanes) (S)

(Newton) (pri) (2.4 mi.) (APHN) (Minor Arterial)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	12%		25%				NA	TBD		TBD

TYPE WORK: Passing Lanes: 1 NB & 1 SB

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 10/4/07.

GENERAL: 1,200-1,700 ADT.

ENV: PI to be scheduled. RTA for 19 properties to SHPO 3/18/14, none eligible 3/19/14.

SUR: Aerial photo flown 01/02/08.

DSUR: CSUR 20%.

RDWY: No floodplain permit req'd.

LEGISLATIVE DISTRICTS: US House (4); AR House (27); AR Senate (28)

090249 Buffalo River – Harrison (Passing Lanes) (S)

(Newton & Boone) (pri) (2.8 mi.) (APHN) (Minor Arterial)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	10%		40%				NA	TBD		TBD

TYPE WORK: Passing Lanes: 1 NB & 1 SB

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 10/4/07.

GENERAL: 2,800-4,400 ADT.

ENV: PI to be scheduled. RTA for 17 properties to SHPO 4/14/14, 1 property on NRHP 4/16/14.

SUR: -

DSUR: Aerial photo flown 01/02/08.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (5 & 27); AR Senate (24 & 28)

Other Federal-Aid & State Jobs

012539 Districts 5, 8 & 9 Pavement Friction Impvts. (UTBWC) (S)

Hwys. 7, 65 & 167

(Independence, Newton & Van Buren) (3.89 mi.) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	50%	100%	NA	NA	NA	NA			
TARGET DATE			Apr 25	Feb 25				SCHEDULED DATE: 02-2026			
END DATE			Mar 25	Feb 25							

TYPE WORK: Pavement Friction Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-0076(377)

BACKGROUND INFO: Project programmed on 12/10/24.

GENERAL: 2,800-9,200 ADT.

ENV: CR clearance to file 12/17/24. T1CE apprvd 2/27/25.

RDWY: (MH) ROW & UTIL reqm'ts to ROW 3/26/25.

RAILROAD INFO: No RR Involvement 12/19/24.

LEGISLATIVE DISTRICTS: US House (1, 2, & 4); AR House (27, 28, & 43); AR Senate (22, 24, & 28)

040924 Rock Creek Str. & Apprs. (S)

Hwy. 8

(Polk) (crafton-tull) (0.42 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	90%	75%	15%	30%	50%	TBD	NA	
TARGET DATE		Nov 23	May 24	Mar 25	Dec 23	Dec 25	Jun 26	SCHEDULED DATE: 01-2026 STIP FFY: 2026			
END DATE		Jan 24	Dec 24	Mar 25	Jan 24						

TYPE WORK: Replace 1 Bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0057(31)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 12/19/22.

GENERAL: 1,900 ADT.

BRIDGE INFO: 02242 (65.11, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1951)

ENV: NA consultation letters to Tribes 2/27/23. ARS to SHPO 3/1/23, response 3/16/23. Env constraints to Rdwy 3/27/24. PIF to SHPO 11/18/24, response 12/17/24. T1CE apprvd 3/25/25.

SUR: Aerial photo flown 2/28/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 1/4/24.

PSUR: Existing ROW to ROW 1/5/24. PSUR req'd 1/7/24 to ROW 2/28/25. 15 certs.

RDWY: (ND) Floodplain SP req'd. DSUR rec'd 1/4/24. Traffic & Mat req 1/31/24. NTP & T.O. to CON 2/23/24. Hyd Anal complete to BR 3/18/24. Early Coord Meeting held 3/26/24. 30% Plans rec'd from CON 3/29/24. PFI held 4/25/24.

DDD apprvd 7/26/24. Rev 60% Plans rec'd from CON 10/25/24. 60% Plans rev'd & ret'd to CON 12/6/24. Rev 60% Plans rec'd from CON 12/19/24. ROW & UTIL reqm'ts to ROW 12/19/24. RDWY Info to ENV 3/4/25.

ROW: Plans 80% (15trs). Auth Rec'd 4/28/25.

UTIL: Plans 80% (11 trs) AUI 8/31/23, UFI 4/25/24, Plans to 4 utils 1/30/25; 3/4 est recv'd; 1 util no conflict; 1/3 WO issued;

BR: (TMG) Layout 95%.

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

Other Federal-Aid & State Jobs

080503 Collier & Smith Creeks Strs. & Apprs. (S)

Hwy. 8

(Montgomery) (craft-tull) (0.7 mi.) (APHN) (Minor Arterial) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	100%	40%	100%	TBD	NA	NA
TARGET DATE		Apr 18	May 19	Jul 19	Jun 18	Apr 25	Oct 25				
END DATE		Oct 17	Nov 19	Mar 20	Nov 18	Apr 22					

CRITICAL NOTES: Small Utility Conflict.

TYPE WORK: Replace 1 Bridge & 1 bridge with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0049(17)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 11/23/16.

GENERAL: 3,000 ADT.

BRIDGE INFO: 02707 (48.65, Br. Repl., P1, Deck 6, Super. 6, Sub. 7, Hist., 1951); 02708 (63.75, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1951)

ENV: Hist BR process req'd. Tribal consultation sent 3/22/17. RTA for 2 str to SHPO 4/27/17; conc 5/1/17; 1 str eligible 1/8/18. IWQ Cert req'd. Constraints to RDWY & BR 12/19/17. SHPO conc w/ marketing exemption for HB 2/8/18. HB MOA to FHWA 6/29/18; appr'd 7/20/18. PIF to SHPO 9/11/19; response 10/22/19. T3-CE appr'd 3/5/20. Rev Constraints to RDWY & BR 7/1/20. NW23 permit req to USACE 8/27/20. IWQ cert issued 10/29/20.

SUR: Aerial photo flown 1/12/16. CSUR 100%. DSUR 100% to Rdwy 10/25/17. Bridge scan 100%. Add'l DSUR req'd 4/24/19 100% to Rdwy 5/17/19.

PSUR: 17 certs. PSUR to ROW 11/1/18. Rev. PSUR req'd 01/03/20, to ROW 01/23/20. ROW staking req'd 8/22/21.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 10/25/17. T.O. to CON 5/10/18. Kick Off Meeting held 5/24/18. Traffic req 6/22/18. Des Criteria appr'd 8/20/18. 30% Plans rec'd from CON 2/14/19. Add'l Survey req 4/12/19. 30% Plans rev'd & ret'd to CON 4/15/19. 60% Plans rec'd from CON 8/23/19. 60% Plans rev'd & ret'd to CON 10/2/19. RDWY Info to ENV 10/2/19. Rev 60% Plans rec'd from CON 10/28/19 & 1/24/20. ROW & UTIL req'mts to ROW 11/1/19. 60% Plans to RR Coord 11/12/19. Rev 60% Plans rev'd & ret'd to CON 11/22/19 & 2/11/20. Rev ROW & UTIL req'mts to ROW 2/6/20. Loc & Des Doc appr'd 3/6/20. FI held 6/30/20. Rev ROW & UTIL req'mts to ROW 7/20/20. 90% Plans rec'd from CON 8/10/20. Plans cert by CON 8/10/20. FI held 8/14/20. Plans to EST 8/11/20. 90% Plans rev'd & ret'd to CON 8/18/20. Final Plans rec'd from CON 1/1/21. Rev Final Plans rec'd 2/4/21.

ROW: Plans 90% (6 trs). Auth Rec'd 8/5/20. 7/7 apprs made & appr'd. 7 options & 6 paid. (Tr. 5 deleted) AUI held 11/18/16, UFI held 5/9/19; Plans to 4 utils 11/7/19 & 2/11/20, 3/4 utils est rec'd, 1/3 WO issued, 1 utils adj complete, 1 util no adj,

BR: (JYP) 1 Br. & 1 RCBC. Layout 100%. HBAC Recom. IOM to FHWA for conc 4/3/18. HBAC Demo. Recom. Apv'd. 4/16/18. Rec'd. 90% plans 8/11/20 & 1/1/21. Ret'd. comments 90% plans 11/12/20. Final plans Rec'd. 2/4/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

Other Federal-Aid & State Jobs

070512 Moro Creek & Relief Strs. & Apprs. (S)

Hwy. 8

(Calhoun & Cleveland) (urb) (1.03 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	85%	95%	75%	100%	50%	50%	100%	NA	NA
TARGET DATE		Apr 19	Aug 23	Aug 23		Oct 24	Jun 25	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Apr 19	Aug 23	Jan 24	May 19	Dec 24					

TYPE WORK: Replace 2 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0013(22)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 9/6/19.

GENERAL: 1,500 ADT.

BRIDGE INFO: 02180 (65.62, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, SC, 1941); 02181 (65.80, Br. Repl., NP, Deck 6, Super. 5, Sub. 7, 1941)

ENV: EPD. Constraints to BR, RDWY & SUR 3/26/19. Tribal coord letters sent 5/20/19. ARS to SHPO 5/23/19; response 5/30/19; addendum to SHPO 9/19/19; response 9/23/19. Tribal coord letters sent 9/23/19. PIF to SHPO 9/11/23, response 10/17/23. T3CE apprvd 1/2/24. NW23 permit req to USACE 10/10/24.

SUR: CSUR 100%. Aerial photo flown 1/28/19. DSUR 100% to Rdwy 4/18/19. Add'l DSUR req'd 9/13/19, 100% to Rdwy 10/25/19.

PSUR: 5 certs. PSUR to ROW 5/9/19. One add'l tract (cert 5) req'd 1/26/24.

RDWY: (HL) No Floodplain SP reqd. DSUR rec'd 4/18/19. Traffic & MAT req 5/13/19. Early Coord Meeting held 5/15/19. Add'l Survey req 9/13/19. Prelim Layouts to ROW & ENV 9/13/19. Soil Survey req 9/13/19. Hyd Anal complete to BR 9/24/19. DDD apprvd 4/7/23. Prelim BR Info req 5/2/23. RDWY Info to ENV 8/4/23. ROW & UTIL reqmts to ROW 8/9/23.

ROW: Plans 90% (3 trs), Initial Auth Rec'd 1/9/24. 3/3 apprs made & apprvd; 3 options & 3 paid. UFI 8/2/19. AUI 4/17/19. Plans to 2 utils 8/11/23, 2/2 est rec'd, 2/2 WO issued.

BR: (CMW) Layout 90%. Prelim Info to Env. 5/20/24.

MAT: Soil Survey to Rdwy 5/15/19. Add'l Soil Survey to Rdwy 2/6/2020.

SI to Bridge 10/21/24

RAILROAD INFO: No RR involvement 6/27/24

SIR: STIP Traffic data sent to ENV on 1/7/19. Traffic data sent to RDWY on 5/14/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (1 & 2)

Other Federal-Aid & State Jobs

070592 Hwys. 9/128 Y-Inters. Safety Impvts. (Dallas Co.) (S)

Hwys. 9 & 128

(Dallas) (fisher-arnold) (Non-APHN) (Major Collector) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	90%	100%	35%	50%	75%		10%	NA		NA	
TARGET DATE								STIP FFY: 2027			
END DATE					Mar 24						

TYPE WORK: Improve Y- intersection to include channelization.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-0020(31)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 10/2/23.

GENERAL: 680-2,100 ADT. Broken out of Job 012384.

ENV: Tribal consultation letters 6/5/24. ARS to SHPO 6/26/24, response 7/8/24. PI meeting 10/29/24 4:30-6:30 pm @ Holly Springs Baptist Church, 168 AR-9, Sparkman. PIF to SHPO 10/7/24, apprvd 11/4/24.

SUR: -

DSUR: DSUR under 012384. Add'l DSUR req'd 1/24/25 to Rdwy 3/6/25.

PSUR: 1 cert req'd 12/15/23. PSUR to ROW 3/12/24.

RDWY: (MH) T.O. to CON 3/21/24. Traffic & Materials req 4/11/24. Add'l Survey req 1/24/25. 30% Plans rec'd from CON 4/2/25. 30% Plans rev'd & ret'd to CON 4/9/25.

UTIL: AUI 10/29/2024; UFI 10/29/2024

RAILROAD INFO: No RR Involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

050513 Brushy Creek Str. & Apprs. (S)

Hwy. 9

(Stone) (fre) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		25%						0%			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0069(26)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 1,100 ADT.

BRIDGE INFO: 03666 (42.81, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, 1963)

SUR: Aerial photo flown 2/20/24. UAV-LiDAR acquired 3/13/25. CSUR 100%. Feature extraction 50%.

RDWY: No Floodplain SP req'd.

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (41); AR Senate (24)

Other Federal-Aid & State Jobs

040762 Greenwood Bypass P.E.

Hwy. 10

(Sebastian) (art) (2.76 mi.) (APHN) (Urban Minor Arterial) /NHPP/State/

TYPE WORK: Environmental Study

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0065(63)

BACKGROUND INFO: Project programmed on 8/28/18.

GENERAL: 3,300-4,800 ADT.

ENV: ARS to SHPO 10/2/19; response 10/3/19. Constraints to Rdwy 2/5/20. ARS addendum to SHPO 8/10/20. Ph III PI held 4/21/22 4-7p @ Greenwood First Baptist Church, Greenwood Ar. w/ web comment for availability 4/21-5/6/21. EA apprvd 2/8/23. Loc & Design PH held 4/20/23 from 4-7pm at Greenwood First Baptist Church in Greenwood. FONSI apprvd 6/28/23. LOP to COE 8/25/23.

LP: Partnering agreement with City executed 8/10/20. Supplemental AOU executed 7/25/22.

SUR: CSUR 100%. Aerial photo flown 9/16/19, 12/19/19. DSUR 70% to Rdwy 12/13/19. Add'l DSUR req'd 7-21-21 100% to Rdwy 9/8/21. Add'l DSUR (Coker Rd.) req'd 9/15/21 to Rdwy 10/19/21.

PSUR: Add'l PSUR (3 trs) to ROW 4/27/23.

RDWY: Floodplain SP req'd. Partial DSUR rec'd 12/13/19. DSUR rec'd 6/8/20. Disposition of comments to Env 6/5/23.

ROW: AUI 9/6/19.

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (3); AR House (47); AR Senate (26)

Other Federal-Aid & State Jobs

040862 Hwy. 71 – Coker St. (Widening) (Greenwood) (S)

(Sebastian) (art) (1.8 mi.) (APHN) (Urban Minor Arterial) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	35%	15%	NA	100%	30%	
TARGET DATE		Jun 20	Jul 22	Jan 23	May 20	Jul 25	Jul 26	STIP FFY: 2026			
END DATE		Jun 20	Dec 22	Jun 23	May 20						

TYPE WORK: Major widening. (2 to 5 lanes)

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPF-9177(11)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 3/10/21.

GENERAL: 3,300-4,800 ADT.

ENV: Env under Job 040762. Tribal consultation letters sent 9/13/21. PIF to SHPO 4/5/22, response 4/8/22. PI meeting held 4/21/22 4-7pm @ Greenwood First Baptist Church 19 N. Adair Street Greenwood, AR. EA apprvd 2/8/23. Loc & Design PH held 4/20/23 from 4-7pm at Greenwood First Baptist Church in Greenwood. FONSI apprvd 6/28/23. Std Ind 404 permit app to USACE 8/25/23, issued 2/6/24.

LP: Partnering project w/ City of Greenwood. City to commit to paying 20% of construction costs (up to \$5M for Jobs 040861 & 040862 combined). Upon completion, City to take ownership Hwy. 10 between Bass St. & Elm St. & the portion of Hwy. 10 Spur between Hwy. 10 & Hwy. 71. Resolution executed 4/6/20. Partnering agreement executed 8/10/20. Supplemental Agreement executed 7/26/22.

SUR: DSUR/PSUR under 040762. Pics tied. Photogrammetry 100%. U&D 100%. DSUR to Rdwy 6/8/20. Add'l DSUR req'd 7/21/21 50%. Add'l DSUR req'd 9/27/24 IP to ROW 10/14/24.

PSUR: DSUR/PSUR under 040762. 84 certs. PSUR to ROW 5-1-20. Add'l PSUR to ROW 11/15/23. ROW staking req'd 1/17/25 to ROW 1/24/25. Add'l PSUR (3 certs.) req'd 1/30/25, 2/12/25 to ROW 3/5/25. Revised PSUR req'd 4/10/25 to ROW 4/25/25.

RDWY: (TW) No Floodplain SP req'd. DSUR rec'd 6/8/20. Traffic & FWD req 6/15/21. Mat req 7/6/21. Prelim Layouts to ROW & ENV 9/8/21. Soil Survey req 9/24/21. Early Coord Meeting held 10/7/21. Signal Not-Warranted at Hwy. 10/Coker St. inters. DDD apprvd 11/28/22. ROW & Util to ROW 12/15/22. RDWY Info to ENV 2/27/23. PI meeting held 4/20/23. FI held 5/10/23. Add'd Survey rec'd 10/14/24 & 5/5/25.

ROW: Plans at 80% (62 trs) Fee - Auth Rec'd 6/3/24. 57/62 apprs made & 46/62 apprs apprvd; 9 option & 1 paid. Est 2 res, 2 bus, & 1 ppo rels. AUI 9/06/19, UFI 9/6/21. Plans to 6 utils 10/29/2024

MAT: Soil Survey Pvmt Soundings to Rdwy 10/28/21. Add'l Pvmt Soundings to Rdwy 12/16/21.

RAILROAD INFO: No RR Involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (3); AR House (47); AR Senate (26)

061342 Hwy. 10 Improvements (LR) P.E.

Hwy. 10

(Pulaski) (NHS) (Urban Principal Arterial)

TYPE WORK: Widen

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9253(66)

BACKGROUND INFO: Project programmed on 12/9/09. Scope changed on 10/10/11.

ENV: PI held for planning study 11/16/11. RTA for 32 str from Ferndale to Taylor Loop Rd. to SHPO 12/1/11, 2 str declared eligible 12/21/11. Constraints to Planning 5/18/12. Public officials & PI meetings held 4/18/13 in Little Rock.

PLAN: Corridor Congestion Study adopted

LEGISLATIVE DISTRICTS: US House (2); AR House (74, 75, 76, & 78); AR Senate (14 & 17)

Other Federal-Aid & State Jobs

061382 Taylor Loop Rd. – Pleasant Ridge Rd. (S)

(Pulaski) (fre) (2.31 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	50%	90%	75%	60%	25%	0%	100%	30%	RQD
TARGET DATE		Oct 17	Jul 21	Oct 22	Dec 17	Dec 25	Nov 26	SCHEDULED DATE: 2026 STIP FFY: 2028			
END DATE		Oct 17	Jul 21	Mar 23	Dec 17						

TYPE WORK: Major widening to 6 lanes w/ raised median & Inters. Impvts. At Taylor Loop.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9253(86)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 6/13/12. Project renamed on 10/29/14.

GENERAL: 31,000-36,000 ADT.

BRIDGE INFO: 05997 (84.42, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 1985)

ENV: RTA for 25 strs set to SHPO 10/25/11 under 061342, no strs eligible 11/10/11. Initial consultation from FHWA to Osage, Keetowah, Quapaw, Tunica-Biloxi, Choctaw & Caddo 7/29/13. Constraints to BR & RDWY 2/28/19. PI meeting held Thursday 10/24/19 @ Christ the King Catholic Church (Family Life Center) 4000 N. Rodney Parham Rd., Little Rock. Pankey Neighborhood meeting held 11/17/19. Virtual/on-site Neighborhood meeting held 10/8/20. 2nd virtual/on-site Neighborhood meeting held in Pankey 4/13/21. PIF to SHPO 9/9/21, response 9/13/21. draft EA in ID staff review 6/22/22. Neighborhood Noise Meeting held 6/30/22 from 6-7pm @ Josephine Pankey Community Center, 13700 Cantrell Rd., Little Rock. EA apprv'd by FHWA 7/22/22. Loc & Des PH held 10/20/22 4-7pm @ Christ the King Catholic Church Family Life Center 4000 N. Rodney Parham Rd. Little Rock, AR 72223. 4(f) letter to City 12/22/22. FONSI apprv'd 3/23/23. Info meeting held 8/24/23 4-7pm @ Josephine Pankey Community Center, 13700 Cantrell Rd. Tribal consultation letters 3/15/24. PIF addendum to SHPO 4/24/24, response 5/14/24.

SUR: Aerial photo flown 1/13/12, 1/30/24.

DSUR: CSUR 100%. Mobile LiDAR (data acquisition) & (feature extraction) 100%. DSUR data under 061342.

Photogrammetry 100%. 70% DSUR to Rdwy 7/31/14. U&D 100%. DSUR to Rdwy 10/6/17. Add'l DSUR req'd 1/29/19 100% to Rdwy 3/01/19. Add'l DSUR req'd 1/27/21 100%. Add'l DSUR (waterline) to ROW 8/30/22. Add'l DSUR (CAW pot-holes) 50%. Add'l LiDAR acquired 11/15/23 to Rdwy 2/6/24. Add'l DSUR req'd 10/25/24 to Rdwy 11/21/24. Add'l DSUR (trs. 13,14,20,121,&122) req'd 1/2/24 to ROW 2/24/25.

PSUR: 158 certs. NTP to CON 8/3/17. PSUR to ROW 12/1/17. Add'l PSUR req'd 1/14/21 (34 certs) to ROW 4/19/22.

ROW staking req'd 3/14/23 to ROW 4/13/23. ROW staking req'd 10/5/23 to ROW 10/26/23. ROW re-stake (1,15,16x,17-19,21,23-26,33,87,94,100) req'd 11/29/23 to ROW 12/13/23. Add'l PSUR (4 certs) req'd 12/7/23 to ROW 1/18/24. Add'l PSUR (5 certs) req'd 1/7/25 to ROW 1/7/25. ROW re-stake tracts 59E, 60, and 113S req'd 2/21/25 to ROW 3/13/25. ROW re-stake (Trs. 123E-130E) req'd 4/9/25 80%.

RDWY: (MH) Floodplain SP req'd. DSUR rec'd 10/13/17. Add'l Survey req'd 1/28/19. Prelim Layouts to ROW & ENV 1/28/19. Traffic, TMs, FWDs & Soil Survey req'd 1/28/19. TMP Meeting held 11/7/19. Des Criteria apprv'd 1/28/20. Hyd Anal complete to BR 12/4/20. Add'l Sur req'd 1/27/21. Rev Prelim Layouts to ROW 5/3/21. RDWY Info to ENV 7/30/21. ROW reqmts to ROW 7/30/21. UTIL reqmts to ROW 10/26/21. FI held 11/9/21. TO to CON 12/7/21. Loc & Des Doc apprv'd 6/22/23. Rev ROW & UTIL reqmts to ROW 6/17/22, 10/26/23, & 11/1/23. VE completed 3/25/24. Add'l Survey req'd 10/25/24. Rev ROW & UTIL reqmts to ROW 1/25/25.

ROW: Plans by Garver 90% (132 trs). Initial Auth Rec'd 5/9/23. 103/119 apprs made & apprv'd;53 Options;50 paid;17 condemned - Poss. date 11/14/24 & 8 to be Condemned. 0/3 Bus & 2/2 PPO relos moved. AUI 9/10/15, UFI 7/10/19; Plans to 10 utils 11/4/21; 1/10 utils est rec'd.

BR: (JYP) Prelim. Info. to Env. 10/4/24. Layout 60%.

MAT: Soil Survey to Rdwy 7/22/19.

Subsurface Investigation sent 10/24/24

PLAN: Planning Study Complete (2013).

RAILROAD INFO: No RR involvement 1/3/24

SIR: Traffic data sent to RDWY 2/11/19. FWD to RDWY 3/1/19. TMs sent to RDWY 3/21/19.

LEGISLATIVE DISTRICTS: US House (2); AR House (74); AR Senate (14)

Other Federal-Aid & State Jobs

061454 Gill St. & RR Overpass Strs. & Apprs. (Little Rock) (F)

Hwy. 10

(Pulaski) (garver) (0.39 mi.) (NHS) (Urban Principal Arterial) /NHPP/Earmark/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	60%	45%	99%	100%	NA	TBD
TARGET DATE		Nov 16	Jan 19	Apr 19	Dec 16	Oct 25	Apr 26	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Nov 16	Feb 19	Oct 19	Nov 16						

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Replace 2 structures and add a pedestrian bridge

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9253(79)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 12/20/22 & 5/8/23.

GENERAL: 22,000 ADT.

BRIDGE INFO: 01538 (86.57, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1930); A1538 (84.12, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, 1961)

ENV: ENV by Garver. RTA to SHPO 5/10/17; 3 eligible 5/12/17. Tribal consultation sent 7/30/18. PI held 10/23/18 in Little Rock. AA to SHPO 12/10/18. CR conc request to SHPO 12/20/18; conc recd 12/18/18. T3 CE for advanced acquisition aprvd 3/4/19. Letter to SHPO req rev call on RR br; SHPO response 8/27/19. T3-CE aprvd 10/30/19. NW14, no pcn.

LP: Supplemental Agreement to Job 061423 executed w/ City 2/14/19. Agreement added remaining STP Off-System Br. & Earmark funds to project to construct a pedestrian Br. for the Arkansas River Trail. City to be responsible for pedestrian Br. design plans & all funding for the pedestrian Br. City req to include a trail ext. City will be responsible for all add'l costs.

SUR: Aerial photo flown 3/30/15. Photogrammetry 100%. Tract 1 staking req'd 7/18/19 to ROW 7/30/19. ROW staking req'd 4/21/21 to ROW 5/14/21.

DSUR: CSUR 100%. NTP to CON 8/23/16. U&D 100% DSUR to Rdwy 11/17/16. Add'l DSUR (CAW water main) req'd 2/20/24 to ROW 3/11/24. Add'l DSUR req'd 12/20/24 to ROW 2/27/25.

PSUR: NTP to CON 8/23/16. 31 certs. PSUR to ROW 11/10/16. Add'l PSUR req'd 5/8/19 to ROW 5/23/19. Add'l PSUR req'd 3/16/20. ROW staking req'd 4/21/21 IP. Add'l PSUR (6 certs) req'd 11/22/24 to ROW 12/13/24.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 11/17/16. Prelim Prints to ROW, ENV & RR Coord 11/29/16. Soil Survey, Traffic, & FWDs req 11/29/16. T.O. to CON 7/26/17. TMs req 9/11/17. RUC Report rec'd from CON 2/14/18. RUC Report rev'd & ret'd to CON 4/12/18. 30% Plans rec'd from CON 11/2/18. 30% Plans rev'd & ret'd to CON 12/13/18. Design Criteria aprvd 1/11/19. 60% Plans rec'd from CON 2/8/19. FI & TMP Meeting held 2/20/19. ROW & UTIL reqmts to ROW 2/27/19. 60% Plans rev'd & ret'd to CON 3/1/19. Loc & Des Doc aprvd 11/1/19. Lighting Maint Resolution on Hwy. 10 rec'd from City 6/23/21. Rev plans to RR coord 2/24/23. 90% plans rec'd from CON 6/12/23. FFI & TMP req 6/23/23. 90% plans ret'd to CON 8/30/23. Rev Plans to RR Coord 2/23/24. Interim Est to PM 10/25/24. Rev ROW & UTIL reqmts to ROW 12/19/24. 100% Plans to RR Coord 4/28/25.

ROW: Fee - By ARDOT Plans 90% (18 trs). Auth Rec'd 12/27/19. 11/11 apprs made & aprvd; 9 options; 9 paid & 1 condemned - Poss. Date 9/29/23. AUI held 5/12/16, UFI held 11/30/16; Plans to 8 utils 2/27/19; 7/8 utils est rec'd, 7/8 WO Issued, 1 auth, 1 utils adj complete; Revised plans to 8 util 2/3/25

BR: (SWP) Layout 95%. Prelim Info To UPRR 12/20/17 & 4/10/18. Rec'd RR comments 1/17/18 & 3/21/19. Exhibit A to UPRR 3/27/19. 30%, Des. Ph. B Subm. To TP&P for UPRR 10/19/20. Rec'd. 90% plans 7/1/22 & 10/12/22. Ret'd. 90% comments 8/8/22. Des. Ph. C-Final Plans to TP&P for UPRR 1/25/23. Final Plans Apv'd. by UPRR 3/13/23.

MAT: Soil Survey to Rdwy 1/4/17. consultant SI

RAILROAD INFO: RR Involvement UP DOT 600453Y(Overpass) & 600452S(At-grade - Gill St.) Pulaski Lead Sub. MCL, SP, PE, 2 C&M's Req. Br. Plans aprvd 3/13/23; Gill St. final plans sent to RR 4/28/25 - UP req add'l drawings of Gill St crossing upgrade 4/29/25. UP will not aprvr C&M's w/o final plan aprvl.

SIR: TMs sent to RDWY 10/6/17. FWD to RDWY 2/14/17.

LEGISLATIVE DISTRICTS: US House (2); AR House (74 & 75); AR Senate (14)

Other Federal-Aid & State Jobs

090641 Little Flint Creek Str. & Apprs. (S)

Hwy. 12

(Benton) (burns-mcd) (0.19 mi.) (APHN) (Urban Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	100%	45%	95%	100%	NA	
TARGET DATE		May 21	Jan 22	Jan 22	Sep 21	Mar 25	Jan 26	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		May 21	Feb 22	Jul 22	Aug 21						

CRITICAL NOTES: Small Utility Conflict

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0004(814)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 4,200 ADT.

BRIDGE INFO: 01997 (62.67, Br. Repl., NP, SD, Deck 5, Super. 5, Sub. 4, 1955)

ENV: EPD. Tribal consultation letter sent 7/15/21. ARS to SHPO 7/22/21, response 7/23/21. Env constraints to BR & Rdwy 10/14/21. CRS to SHPO 3/31/22, response 4/4/22. VPI held 5/26/22-6/10/22. T1CE apprvd 7/20/22.

SUR: 09x025-01997. CSUR 100%. DOP 11/8/19. UAV LiDAR DOP 12/22/20. LiDAR feature extraction 100%. DSUR to Rdwy 5/19/21.

PSUR: Partially in City limits, will req PSUR. 10 certs.PSUR to ROW 8/12/21. ROW staking reqd 7/13/23 to ROW 8/3/23. Tract 6 re-stake req'd 10/6/23 to ROW 10/20/23.

RDWY: (TW) Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 5/19/21. T.O. to CON 10/20/21. Early Coord Meeting held 10/28/21. 30% Plans rec'd from CON 11/5/21. 30% Plans rev'd & ret'd to CON 11/19/21. 60% Plans rec'd from CON 12/17/21. DDD apprvd 2/23/22. ROW & Util reqmts to ROW 2/17/22 Rdwy Info to ENV 2/24/22. 60% Plans rev'd & ret'd to CON 5/6/22. 90% Plans rec'd from CON 10/7/22. FFI held 12/5/22. DDD apprvd 4/5/23. 90% Plans rev'd & ret'd to CON 5/4/23. Final plans rec'd from CON 10/27/23.

ROW: Fee - Plans 90% (8 trs). Initial Auth Req 12/29/22. 8/8 apprs made & apprvd. 8 options & 6 paid, AUI 10/13/21, 12/30/21. UFI 2/17/22; Plans to 6 utils 4/25/22; 6/8 est rec'd., 2 utils no adjustments, 2 utils no involvement, 2/4 WO issued; 1 util adj complete

BR: (MCB) Layout 95%. Rec'd. 90% Plans 10/7/22. 90% Br. Plans to Garver for QA 6/12/23. Ret'd. Garver 90% comments to Cons. 9/29/23. Rec'd. Final plans 10/27/23.

MAT: Soil Survey %AC to Rdwy 8/24/21. Subsurf Invest to Br 5/11/22.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

Other Federal-Aid & State Jobs

061745 Crooked Creek Str. & Apprs. (S)

Hwy. 13

(Lonoke) (volkert) (0.38 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	100%	60%	100%	100%	NA	
TARGET DATE		May 21	Feb 22	Feb 22	Sep 21	Jun 24	Jun 25	SCHEDULED DATE: 06-2025 STIP FFY: 2025			
END DATE		May 21	Oct 22	Apr 22	Jun 21	Jul 24					

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0043(42)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 470 ADT.

BRIDGE INFO: M3219 (70.49, Br. Repl., NP, SD, Deck 7, Super. 5, Sub. 4, 1968)

ENV: EPD. Tribal consultation letters sent 8/10/21. Env constraints to Rdwy 9/22/21. ARS to SHPO 9/24/21, response 10/1/21. PIF to SHPO 12/2/21, response 12/9/21. T3CE apprvd 4/11/22. 2023 Bat Survey Results: No T&E species. NW23 permit req to USACE 10/13/23, issued 1/14/25.

SUR: 06x282-M3219. CSUR 100%. DOP 12/23/19. UAV LiDAR DOP 1/26/21. LiDAR feature extraction 100%. DSUR to Rdwy 5/19/21.

PSUR: No ROW of record. Existing centerline & land ties to ROW 6/15/21. ROW staking req'd 4/6/23 to ROW 6/2/23.

RDWY: (MH) Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. NTP to CON 10/7/21. Des Criteria apprv'd 10/14/21. Early Coord Meeting held 10/18/21. T.O. to CON 11/1/21. 30% Plans rec'd from CON 11/15/21. 30% Plans rev'd & ret'd to CON 12/8/21. 60% Plans rec'd from CON 1/21/22. FI held 1/25/22 & 9/29/22. 60% Plans rev'd & ret'd to CON 3/15/22. Loc & Des Doc apprvd 4/18/22. RDWY Info to ENV 8/9/22. 50% Plans rec'd from CON 8/5/22. 50% Plans rev'd & ret'd to CON 8/12/22. Rev 50% Plans rec'd from CON 9/9/22 & 9/22/22. Rev 50% Plans rev'd & ret'd 9/21/22. ROW & UTIL reqmts to ROW 10/26/22. Rev 60% Plans rec'd from CON 9/28/22. Rev 60% rev'd & ret'd to CON 12/7/22. 90% Plans rec'd from CON 7/5/23. 90% Plans to EST 7/6/23. FFI held 7/6/23. 90% Plans rev'd & ret'd to CON 9/15/23. Plans to EST 11/14/24. Plans cert by CON 12/3/24. TMP Meeting held 1/14/25.

ROW: C. O. Plans 90% (6 Trs). Initial Auth Rec'd 1/9/23. 6/6 apprs made & apprvd. 4 options;4 paid & 2 Condemned. AUI 8/18/21, UFI 12/3/21; Plans to 3 utils 9/19/22, Rev Plans 3 utils 10/3/22, Plans to 1 add'l utils 4/10/23; 4/4 est rec'd, 1 util no involvement, 3/3 WO issued, 1/3 utils adj complete C.O. filed 7/23/24.

BR: (MCB) Layout 100%. Rec'd. 100% Plans 11/6/24. Ret'd. comments Final Plans 11/15/24 & 3/14/25. Rec'd. Final Plans 4/11/25.

MAT: Soil Survey %AC to Rdwy 8/24/21. Subsurface Investigation to BR 7/10/23.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (8)

Other Federal-Aid & State Jobs

090556 Campground Creek Str. & Apprs. (Yellville) (S)

Hwy. 14

(Marion) (bridgefmr) (0.37 mi.) (APHN) (Minor Arterial) ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	95%	100%	75%	30%	40%	95%	100%	NA	NA
	Jun 19	Dec 19	Dec 19		Jun 23	Dec 23				
	Feb 19	Feb 20	Feb 20	Apr 19						

CRITICAL NOTES: Small Utility Conflict. Special clearing SP for bats; Tree clearing prohibited March 15 – November 15.

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0045(33)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 3,500 ADT.

BRIDGE INFO: A0339 (70.53, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1929)

ENV: EPD. Tribal consultation sent 12/21/18. Constraints to BR, RDWY, & SUR 1/24/19. ARS to SHPO 11/26/19, response 12/3/19. CRS to SHPO 2/18/20, response 2/25/20. T3-CE apprv'd 2/26/20. rev. CR clearance to SHPO 6/12/20, response 6/12/20. NA consultation to tribes 6/16/20. NW14 no pcn.

SUR: CSUR 100%. Aerial photo flown 1/25/19.

DSUR: DSUR 100% to Rdwy 2/8/19. Add'l DSUR req'd 11/04/19, 100% to RDWY 1/3/20.

PSUR: 10 certs. PSUR to ROW 4/24/19. Add'l PSUR (2 certs) requested 7/27/20 to ROW 8/12/20.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 2/11/19. Prelim Layouts to ROW & ENV 2/15/19. Traffic & Soil Survey req 2/15/19. T.O. to CON 7/26/19. Early Coord Meeting held 8/9/19. Des Criteria apprv'd 10/3/19. 30% Plans rec'd from CON 10/30/19. Add'l Survey req 11/4/19. 30% Plans rev'd & ret'd to CON 11/18/19. TMs req 11/18/19. 60% Plans rec'd from CON 12/23/19. 60% Plans rev'd & ret'd to CON 12/27/19. ROW & UTIL req'mts to ROW 2/10/20. RDWY Info to ENV 2/26/20. Loc & Des Doc apprv'd 2/27/20. FI held 3/12/20. Rev ROW & UTIL req'mts to ROW 5/5/20 & 6/25/20. 90% Plans rec'd from CON 6/4/20. Plans to EST 6/5/20. FFI req 6/5/20. Plans cert by CON 8/2/20. 90% Plans rev'd & ret'd to CON 8/18/20. FFI held 8/19/20.

ROW: Plans 90% (14 trs). Initial Auth Rec'd 6/22/20. 0/14 apprs made & 0/14 apprv'd. UFI 3/5/19; Plans to 4 utils 2/21/20, 3/4 utils est rec'd, 3/4 WO issued.

BR: (MCB) Layout 95%. Rec'd. 90% plans 8/27/20. Ret'd. comments 90% plans 9/1/20.

MAT: Soil Survey to Rdwy 7/3/19.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: STIP Traffic data sent to ENV on 1/7/2019. TMs sent to RDWY 12/23/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (4); AR Senate (23)

Other Federal-Aid & State Jobs

101122 Hwy. 14 Str. & Apprs. (S)

Hwy. 14

(Poinsett) (art) (0.5 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	100%	60%	90%	100%	NA	
TARGET DATE		May 21	Dec 21	Aug 22	Sep 21	Apr 23	Apr 25	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		May 21	May 22	Aug 22	May 21	Apr 23					

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0056(54)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 2,300 ADT.

BRIDGE INFO: 00579 (80.87, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1951)

ENV: Tribal consultation letters sent 7/22/21. Env constraints to Br & Rdwy 8/18/21. ARS to SHPO 8/24/21, response 8/25/21. PIF to SHPO 8/10/22, response 8/15/22. T1CE apprvd 8/26/22. NW14, no pcn.

SUR: 10x096-00579. CSUR 100%. DOP 3/3/2021. DSUR to Rdwy 5/19/21.

PSUR: 3 certs. PSUR to ROW 5/27/21. Rev. PSUR to ROW 12/21/22.

RDWY: (TW) No Floodplain SP reqd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 8/12/21.

Prelim Layouts to ROW & ENV 9/22/21. Soil Survey req 9/22/21. Prelim Br info req 2/18/22. DDD apprvd 2/18/22. FI held 4/20/22. ROW & UTIL rqmts to ROW 5/31/22. RDWY Info to ENV 6/1/22. Hyd Anal Complete to BR 10/12/21.

ROW: Fee - Plans 90% (4 trs.) Initial Auth Rec'd 9/26/22. 4/4 apprs made & apprvd. 4 options & 4 paid 1/1 PPO relo moved. AUI 8/10/21, UFI 5/17/22; Plans to 5 utils 6/23/22; 5/5 utils est rec'd, 1 util not involvement, 1 utils no adjs, 2/3 WO issued, 1/3 adj complete.

BR: (TMG) Layout 95%. Prelim. Info to Env. 6/14/22.

MAT: Soil Survey %AC to Rdwy 8/24/21. Soil Survey to Rdwy 12/7/21. Subsurf Invest 100%.

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (19)

101215 Hwy. 14 Str. & Apprs. (Mississippi Co.) (S)

Hwy. 14

(Mississippi) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		65%						0%			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0047(102)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 1,400 ADT.

BRIDGE INFO: 03274 (60.37, Br. Repl., P3, Deck 5, Super. 6, Sub. 6, 1959)

SUR: Aerial photo flown 3/28/24. UAV-LiDAR acquired 5/21/24. Feature extraction and mapping 100%. CSUR 25%.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

Other Federal-Aid & State Jobs

020802 Hwys. 15/31 Y-Inters. Safety Impvts. (S)

Hwys. 15 & 31

(Jefferson) (fisher-arnold) (APHN) (Minor Arterial) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	90%	100%	75%	85%	25%	NA		NA	
TARGET DATE				May 23		Mar 25	Dec 25	SCHEDULED DATE: 02-2026 STIP FFY: 2025			
END DATE		Jul 21	Feb 23	Apr 23	Jun 23						

TYPE WORK: Improve intersection to include channelization.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-0035(72)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/13/23.

GENERAL: 180-1,300 ADT.

ENV: NA consultation letters to Tribes 3/1/23. CRS to SHPO 4/19/23, response 4/21/23. T1CE apprvd 4/25/23.

SUR: DSUR under 012384. Add'l DSUR req'd 5/16/24 to Rdwy 6/19/24.

PSUR: 3 certs. PSUR to ROW 6/20/23. Re-stake req'd 2/27/24 to ROW 3/4/24.

RDWY: (TW) Job 012384 - T.O. to CON 5/27/21. Early Coord Meeting held 6/8/21. 30% Plans rec'd from CON 1/12/22.

30% Plans rev'd & ret'd to CON 3/16/22. 60% Plans rec'd from CON 8/15/22. Traffic & MAT req 8/29/22. 60% Plans rev'd & ret'd to CON 9/2/22. FI held 9/7/22. Rev 60% Plans rec'd from CON 1/9/23. Rev 60% Plans rev'd & ret'd to CON 2/10/23. RDWY Info to ENV 5/2/23.

Job 020802 - T.O. to CON 3/25/24. Add'l Survey req 5/17/24. Add'l Survey rec'd 6/19/24. 90% Plans rec'd from CON 8/28/24. Rev ROW & UTIL reqm'ts to ROW 9/5/24. FFI req 9/5/24. Rev 90% Plans rec'd from CON 2/3/25.

ROW: Plans 90% (6 trs.) Initial Auth Rec'd 7/31/23; 6/6 Apprs made & apprvd; 6 options & 5 paid. AUI 5/24/23; Plans to 4 utils 5/21/24; 3/4 est rec'd, 3/4 WO issued

RAILROAD INFO: No RR involvement UPRR abandoned rail approx 50' east of inters. Near Sherrill 787383E. ROW to purchase UPRR property needed for const. 10/24/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (66); AR Senate (8)

040486 College Ave. – Stone Bridge Rd. (Fayetteville) P.E.

Hwy. 16

(Washington) (NHS) (Urban Principal Arterial)

TYPE WORK: Widen to 4 Lanes (curb & gutter) with LTL @ selected intersections

WORK ZONE POLICY: Significant.

FAP NUMBER: STP-9142(23)

BACKGROUND INFO: Project programmed on 1/10/02. Project renamed on 9/10/08.

GENERAL: City to participate in 50% of project costs up to \$5M. Interim est req'd. Schedule Date Delay: City wanted to delay Job until 2012, so project development was placed on hold. City now wants to proceed. Work on hold until City & Department resolved intersection issues. Work reactivated 9/2008 - schedule revised.

ENV: RTA to SHPO 9/6/07 for 38 strs; response 9/17/07, 4 strs eligible for NRHP. Env constraints to RDWY 11/16/07. PI 3/31/09. Coord from FHWA to Caddo & Osage tribes 4/8/09. Arch report apprvd 5/7/09. T3 CE apprvd 6/12/09. NW14 apprvd 8/4/11.

SUR: Aerial photo flown 01/02/07.

DSUR: Add'l DSUR to Rdwy 10/28/08. Remapped DSUR to Rdwy 3/25/10. Add'l DSUR req'd 9/6/17 100% to Rdwy 11/3/17.

PSUR: (130 trs) WO (PSUR) to CON 10/21/08. Add'l PSUR to ROW 8/24/09. Rev to ROW 7/2/09; 8/31/09; 9/16/09; 1/28/10. 3 trs to ROW 7/9/09. 2 add'l certs req'd 9/6/17 100%. Add'l PSUR req'd 12/22/17 to ROW 1/18/18. 3 add'l trs req'd 4/2/18, to ROW 4/18/18. Add'l tract (52R) to ROW 8/16/18. Add'l PSUR req'd 5/22/19 to ROW 6/5/19.

MAT: Soil Survey to Rdwy 10/16/08.

PLAN: PE only.

LEGISLATIVE DISTRICTS: US House (3); AR House (20 & 21); AR Senate (29 & 30)

Other Federal-Aid & State Jobs

040785 Stone Bridge Rd. – East Roberts Rd. (Fayetteville) (S)

Hwy. 16

(Washington) (mcclelland) (1.2 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	90%	100%	75%	95%	60%	NA	100%	NA	
TARGET DATE	Jun 19	Jan 20	Apr 21	Jun 21		Apr 25	Feb 26	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE	Jun 19	Mar 20	Mar 21	Jul 21	Mar 20						

TYPE WORK: Widen from 2 lanes to 4 lanes w/ bike lanes (LM 3.75-4.32); Widen from 4 lane to 5 lanes w/ bike lanes (LM 4.33-5).

WORK ZONE POLICY: Significant/Disincentive site use work.

FAP NUMBER: STPC-9142(49)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 16,000-23,000 ADT.

ENV: Tribal consultation letters sent 5/14/19. ARS to SHPO 7/10/18; Env. Constraints to Rdwy 4/22/20. Ph II VPI held 12/10/20. SHPO response to PIF 6/28/21. T3CE apprvd 7/6/21. MOA to FHWA 1/25/22. NW14, no pcn. 2022 Bat Survey Results: No bats captured.

SUR: Partial DSUR under 040569. Add'l CSUR 100%. CSUR under updated 040569 cti. Aerial photo flown 1/30/19, pics available. Photogrammetry 100%. U&D 100%. DSUR to Rdwy 3/3/20. Add'l DSUR rqd 5/28/20 100% to Rdwy 6/12/20.

PSUR: 58 certs. PSUR to ROW 3/11/20. Add'l ROW rqd 9/17/21 (6 certs) to ROW 9/30/21. ROW staking (tract 17) rqd 4/3/23 to ROW 4/19/21. Rev. PSUR to ROW 4/21/23.

RDWY: (HL) Floodplain SP rqd. Traffic, TMs & Mat req 10/11/19. T.O. to CON 1/22/20. DSUR rec'd 3/3/20. Early Coord Meeting held 3/11/20. Add'l Survey req 5/12/20. 30% Plans rec'd from CON 5/21/20. 30% Plans rev'd & ret'd to CON 7/13/20. Rev 30% Plans rec'd from CON 7/30/20. Des Criteria apprvd 7/30/20. Rev 30% Plans rev'd & ret'd to CON 8/24/20. 60% Plans rec'd from CON 11/20/20. RDWY Info to ENV 12/10/20. ROW & UTIL reqmts to ROW 12/18/20. 60% Plans rev'd & ret'd to CON 1/14/21. Rev Des Criteria apprvd 2/5/21. Rev 60% Plans (Site 2) rec'd from CON 3/26/21. Rev RDWY Info to ENV 3/26/21. Rev ROW & UTIL reqmts (Site 2) to ROW 3/26/21. Rev 60% Plans rev'd & ret'd to CON 3/26/21. PFI held 6/3/21. Loc & Des Doc apprvd 7/12/21. RUC req 2/24/23. Rev UTIL reqmts to ROW 2/26/24. 90% Plans rec'd from CON 8/30/24. FFI held 9/12/24. Interim Est to PM 10/25/24. Soil Survey req 2/5/25.

ROW: Plans by MCE. 90% (37 trs) Initial Auth Rec'd 12/20/21. 36/36 apprs made & 36/36 apprs apprvd. 36 options; 35 paid; 1 Donation & 2 to be condemned. 1/1 Bus & 1/1 PPO relos moved. AUI 5/31/19; Plans to 5 utils 2/25/21. 5/5 est rec'd, 1 Auth, 5/5 WO issued.

MAT: Soil Survey %AC to Rdwy 10/14/19.

RAILROAD INFO: No RR Involvement 1/5/24

SIR: TMs sent to RDWY 1/30/20.

LEGISLATIVE DISTRICTS: US House (3); AR House (20); AR Senate (30)

090743 Hwy. 16 Slide Repairs (Madison Co.) (S)

Hwy. 16

(Madison) (coll) (Non-APHN) (Major Collector) /ER/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE								NA			
TARGET DATE											
END DATE											

CRITICAL NOTES: Emergency Relief Funding must be obligated by September 2026.

TYPE WORK: Slide Repairs

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 4/2/25.

GENERAL: 580 ADT.

RAILROAD INFO: No RR Involvement 4/8/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

090644 White River Str. & Apprs. (S)

Hwy. 16

(Madison) (fre) (0.24 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	100%	100%	10%	35%	NA	
TARGET DATE		Feb 22	Aug 22	Feb 23	Mar 22	Oct 24	Mar 25	SCHEDULED DATE: 2026			
END DATE		Jan 22	Feb 23	May 23	Jun 22	Nov 24	Apr 25				

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0044(41)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 580 ADT.

BRIDGE INFO: 01908 (62.45, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 5, 1935)

ENV: ARS to SHPO 11/29/21, response 12/2/21. Tribal consultation letters sent 12/6/21. NRI coord letter sent NPS 12/14/21. Env constraints to BR & Rdwy 12/28/21. CRS to SHPO 2/24/22, response 3/28/23. T3CE apprvd 5/8/23.

2023 Bat Survey Results: No T&E species

SUR: CSUR 100%. Aerial photo 5/14/21. DSUR to Rdwy 1/21/22.

DSUR: NTP to Con 9/9/21. Add'l PSUR (1 cert.) req'd 4/18/24 to ROW 5/8/24.

PSUR: 17 certs. PSUR to ROW 6/16/22. Rev PSUR to ROW 2/22/23. ROW staking req'd 9/29/23 to ROW 10/17/23.

Add'l PSUR (1 cert) req'd 4/18/24.

RDWY: (MH) Floodplain SP req'd. Traffic & Mat req 5/17/21. Early Coord Meeting held 2/8/22. DDD apprvd 4/19/22. HYD anal complete to BR 6/27/22. Prelim BR req 7/5/22. ROW & UTIL rqmts to ROW 2/7/23. RDWY info to INV 2/17/23.

Prelim FI held 3/9/23. Loc & Des Doc appr'd 5/8/23. Soil Survey req 4/8/25.

ROW: Plans 90% (7 trs.). Initials Auth Rec'd 5/31/23. 7/7 apprs made & appr'd; 7 options & 7 paid. ; 0/1 PPO relo moved; UFI 5/11/22; Plans to 3 utils 2/10/23; 3/3 est rec'd, 1 util no conflict, 2/2 WO issued, 2 adj complete

BR: (TMG) Layout 90%.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

050519 Big Creek Relief Str. & Apprs. (S)

Hwy. 16

(White) (fre) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		50%						0%			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0073(105)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 5,700 ADT.

BRIDGE INFO: M0456 (42.36, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 4, 1958)

SUR: Aerial photo flown 2/20/24. UAV-LiDAR acquired 6/10/24. Feature extraction 95%. Plan mapping 60%. CSUR 25%.

RDWY: Floodplain SP req'd.

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (2); AR House (40); AR Senate (18)

Other Federal-Aid & State Jobs

110754 Cache River & Relief Strs. & Apprs. (S)

Hwy. 17

(Woodruff) (garver) (0.8 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	50%	75%		10%	5%	35%	NA	
TARGET DATE		Mar 24	Sep 24	Mar 25	Apr 24	Dec 25	Jun 26	SCHEDULED DATE: 08-2026 STIP FFY: 2027			
END DATE		May 24	Nov 24		Mar 24						

TYPE WORK: Replace 2 bridges

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0074(43)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 920 ADT.

BRIDGE INFO: 02526 (25.00, Br. Repl., P0, SD, Deck 5, Super. 3, Sub. 7, 1948); 02527 (33.14, Br. Repl., P0, SD, Deck 5, Super. 3, Sub. 5, 1948)

ENV: Tribal consultation letters sent 7/9/24. CR clearance to file 2/25/25.

SUR: CSUR 100%. Aerial photo flown 3/29/23. UAV-LiDAR acquired 4/19/23. Feature extraction 100%. Mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 5/2/24.

PSUR: 4 certs. PSUR to ROW 3/21/24.

RDWY: (AH) Floodplain SP req'd. Traffic & Mat req 2/7/24. T.O. to CON 5/22/24. Early Coord Meeting held 6/27/24. 30% Plans rec'd from CON 8/2/24. DDD appr'd 10/1/24. 60% Plans rec'd from CON 11/1/24. PFI & TMP Meeting sched 11/13/24. Soil Survey req 11/13/24. ROW & UTIL reqm'ts to ROW 11/14/24. RDWY Info to ENV 11/14/24. 60% Plans rev'd & ret'd to CON 11/22/24. Soil Survey rec'd 4/16/25.

ROW: 1/5 est rec'd, 3 util no conflict

BR: (SWP) Layout 85%. Prelim. Info to Environmental 7/19/24.

MAT: Consultant. RV to RDWY 2/8/24. SS to Rdwy 4/15/25.

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (10)

Other Federal-Aid & State Jobs

050451 Village Creek Str. & Apprs. (S)

Hwy. 17

(Jackson) (art) (0.19 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	45%	90%	75%		10%	30%	35%	NA	
	Dec 23	May 24	Aug 24	Jan 24	May 25	Feb 26	SCHEDULED DATE: 04-2026 STIP FFY: 2026			
	Sep 23	May 24	Sep 24	Mar 24						

TYPE WORK: Replace 1 bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0034(59)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 3,800 ADT.

BRIDGE INFO: 02438 (28.36, Br. Repl., P1, SD, Deck 5, Super. 4, Sub. 5, 1948)

ENV: NA consultation to Tribes 10/13/23. Env constraints to Rdwy 11/21/23. CR clearance to file 9/4/24. T3CE apprvd 9/10/24.

SUR: Aerial photo flown 3/29/23. CSUR 100%. UAV-LiDAR acquired 5/23/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 9/22/23.

PSUR: 4 certs. PSUR to ROW 3/18/24.

RDWY: (TW) Floodplain SP req'd. Traf & Mat req 7/7/23. Traffic rec'd 7/11/23. Mats rec'd 8/4/23. Early Coord Meeting held 3/27/24. Hyd Anal complete to BR 4/16/24. ROW reqmts to ROW 5/31/24. DDD apprvd 6/4/24. RDWY Info to ENV 6/20/24. Br Ends rec'd 7/29/24. Loc & Des Doc apprvd 11/5/24.

BR: (JYP) Layout 95%. Prelim. Info. to Env. 7/18/24. Prelim Info to Env. 7/18/24.

MAT: Soil Survey & RV to Rdwy 7/12/23

RAILROAD INFO: No RR involvement 1/8/24

LEGISLATIVE DISTRICTS: US House (1); AR House (39); AR Senate (10)

Other Federal-Aid & State Jobs

101091 Hwy. 18 Str. & Apprs. (Craighead Co.) (S)

Hwy. 18

(Craighead) (hdr) (0.03 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	100%	30%	60%	100%	NA	
TARGET DATE		Nov 23	Apr 24	Apr 24	Dec 23	Jan 25	Jul 25	SCHEDULED DATE: 08-2025			
END DATE		May 23	Mar 24	Jun 24	Aug 23	Oct 24					

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0016(99)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 420 ADT.

BRIDGE INFO: M0483 (24.25, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 5, 1960)

ENV: EPD. NA consultation letters to Tribes 5/22/23. Env constraints to Rdwy 6/29/23. ARS to SHPO 5/3/24, response 5/8/24. PIF to SHPO 5/10/24, response 5/31/24. T1CE apprvd 6/5/24.

SUR: CSUR 100%. Aerial photo flown 3/15/23. DSUR to Rdwy 5/5/23

DSUR: U&D 100%.

PSUR: Existing ROW to ROW 8/21/23.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/8/23. DSUR rec 5/5/23. Early Coord Meeting held 5/18/23. T.O. to CON 6/19/23. 30% Plans rec'd 9/15/23. 60% Plans rec'd 12/29/23. RDWY info to ENV 2/16/24. DDD appr'd 2/23/24. ROW & UTIL reqm'ts to ROW 3/6/24. PFI held 3/12/24. 90% Plans rec'd from CON 2/20/25. Soil Survey req 3/26/25. 90% Plans rev'd & ret'd to CON 3/31/25.

ROW: CO - Plans 85%; Auth Rec'd 6/27/24.; 3/3 apprs made & appr'd; 3 Options & 3 paid. AUI 3/23/23, UFI 3/23/23, 4/4 est rec'd, 1 util no conflict, 3/3 WO issued. C.O. filed 10/17/24.

BR: (JYP) RCBC. Rec'd. 90% Plans 3/28/25. Ret'd. "No Comments" 90% Plans 4/2/25.

MAT: Soil Survey % AC & RV to Rdwy 7-10-23

RAILROAD INFO: No RR involvement 6/27/24

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19)

Other Federal-Aid & State Jobs

110701 Hwy. 20 Strs. & Apprs. (S)

Hwy. 20

(Phillips) (bridgefrmr) (2.23 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	50%	100%	75%	NA	NA
TARGET DATE		Jun 19	Dec 20	Jan 20		Aug 24	Apr 25	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Jun 19	May 21	Aug 22	Aug 19	Jan 25					

TYPE WORK: Replace 4 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0054(25)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 120 ADT.

BRIDGE INFO: M3247 (22.94, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 5, 1970); M3248 (38.28, Br. Repl., P0, SD, Deck 5, Super. 7, Sub. 4, 1970); M3249 (41.44, Br. Repl., P0, SD, Deck 5, Super. 6, Sub. 4, 1970); M3250 (37.83, Br. Repl., P0, SD, Deck 5, Super. 6, Sub. 4, 1970)

ENV: EPD. Constraints to BR, RDWY & SUR 2/14/19. rev constraints 9/19/19. ARS to SHPO 12/4/19, response 12/5/19. PIF to SHPO 1/15/20, response 1/16/20. PIF addendum to SHPO 1/31/20, response 2/7/20. T3-CE apprvd 2/18/20. 2nd addendum to SHPO 7/26/21, response 7/29/21. T3 reeval apprvd 8/1/22. NW23 permit to USACE 8/26/22, issued 12/5/24.

SUR: CSUR 100%. Aerial photo flown 3/19/19. Add'l DSUR req'd 8/16/21 to Rdwy 8/17/21.

DSUR: DSUR to Rdwy 6/14/19. Add'l DSUR req'd 11/13/19, 100% to Rdwy 12/20/19.

PSUR: Existing ROW to ROW 8/8/19. Add'l ROW to ROW 1/28/20. ROW staking req'd 11/29/23 to ROW 12/29/23. Tract 8 re-stake req'd 5/15/24 to ROW 5/24/24. ROW re-stake req'd 4/10/25.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 6/14/19. Traffic & Mat req 9/27/19. T.O. to CON 9/30/19. Early Coord Meeting held 10/16/19. 30% Plans rec'd from CON 11/13/19. Add'l Survey req 11/13/19. Des Criteria apprvd 11/19/19. 30% Plans rev'd & ret'd to CON 12/2/19. 60% Plans rec'd from CON 2/13/20. Loc & Des Doc apprvd 2/25/20. FI held 3/11/20. 60% Plans rev'd & ret'd to CON 8/24/20. Rev 60% Plans rec'd from CON 1/5/21 & 5/11/21. Rev 60% Plans rev'd & ret'd to CON 4/16/21. RDWY Info to ENV 4/26/21. ROW & UTIL rqmts to ROW 5/11/21. 90% Plans rec'd from CON 2/16/24. FFI req 2/29/24. 90% Plans ret'd to CON 5/17/24. Final Plans rec'd from CON 8/2/24. Plans cert by CON 8/2/24. Rev 100% Plans rec'd from CON 8/28/24.

ROW: C.O. - Plans 90% (13 trs). Initial Auth Rec'd 10/13/21. 13/13 apprs made & appr'd; 13 Options & 13 paid. UFI 11/21/19; Plans to 4 utils 5/11/22; 4/4 est rec'd, 1/2 WO issued, 1 util no involvement, 1 util no conflict, 1 util adj complete

BR: (MCB) Layout 100%. Rec'd. 90% Plans 2/16/24 & 8/2/24. Ret'd comments on 90% plans 7/17/24 & 8/20/24. Rec'd. Final Plans 8/28/24.

MAT: Soil Survey % AC & RV to Rdwy 9-30-19. Consultant SI

RAILROAD INFO: No RR involvement 7/24/24

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

Other Federal-Aid & State Jobs

090668 Maxwell Creek Str. & Apprs. (S)

Hwy. 21

(Madison) (hntb) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	90%	100%	75%	20%	NA	60%	100%	NA	
	Sep 23	Jul 24	Jun 24	Oct 23	Mar 25	Dec 25	SCHEDULED DATE: 2026 STIP FFY: 2026			
	Oct 23	Aug 24	May 24	Dec 23		Mar 25				

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0044(44)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 2/2/23.

GENERAL: 1,600 ADT.

BRIDGE INFO: 01886 (59.50, Br. Repl., P3, SD, Deck 5, Super. 4, Sub. 6, 1934)

ENV: NA consultation letters to Tribes 3/13/23. Constraints to BR & Rdwy 9/7/23. ARS to SHPO 11/3/23, response 11/29/23. Rev constraints to BR & Rdwy 11/21/23. CRS to SHPO 3/19/24, response 4/15/24. 4(f) de minimis completed 4/24/24. T3CE apprvd 5/15/24.

SUR: CSUR 100%. Aerial photo flown 2/16/23. UAV-LiDAR acquired 1/17/23. Feature extraction 100%. Mapping 100%.

DSUR: NTP to Con 6/13/23. U&D 100%. DSUR to Rdwy 10/4/23.

PSUR: PSUR required. 45 certs. PSUR to ROW 12/28/23.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/8/23. T.O. to CON 7/27/23. Early Coord Meeting held 8/24/23. 30% plans rec'd from CON 11/16/23. RDWY Info to ENV 2/21/24. DDD apprvd 2/23/24. 60% Plans rec'd from CON 2/28/24. ROW & UTIL reqm'ts to ROW 8/8/24. 90% Plans rec'd from CON 8/14/24. Soil Survey req 4/21/25.

ROW: Plans 90% (5trs) AUI 9/26/23. Auth Rec'd 6/19/24.; 1/4 apprs made & 0/4 apprs apprvd; Plans to 3 util 01/30/25; 3/3 est rec'd, 3 utils no adjustment

BR: (SWP)

MAT: Soil Survey % AC & RV to Rdwy 7-11-23

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

090559 Hwy. 412 – Berryville (Passing Lanes) (S)

Hwy. 21

(Carroll) (fisher-arnold) (2.4 mi.) (Non-APHN) (Major Collector) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	30%	15%	NA	100%	NA	
TARGET DATE		Dec 19	Apr 22	Nov 20		Sep 25	Mar 26	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Apr 20	Mar 23	Apr 21	Apr 20						

TYPE WORK: One set of passing lanes.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0008(45)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,800 ADT.

ENV: Tribal consultation letters sent 5/10/19. ARS response 6/24/19. Constraints to RDWY 12/23/20. PIF to SHPO 2/8/21, response 2/12/21. T3 CE appr'd 4/8/21. PIF addendum to SHPO 9/8/22, response 9/13/22. 2021 Acoustic Bat Survey Results: MYGR likely. PI meeting 10/22/24, 4-7pm @ Berryville Community Center, 601 Dr. Spurlin Circle, Berryville.

SUR: Aerial photo flown 1/22/19, 1/25/19, pics available (see 090474 for ortho). CSUR 100%. NTP to CON 10/28/19.

Aerial LiDAR acquired 1/8/20. U&D 100%. QA/QC x-secs complete 3/31/20. LiDAR rec'd 4/9/20.

DSUR: DSUR to Rdwy 4/14/20. Add'l DSUR req'd 7/29/20 to Rdwy 9/8/20. Add'l DSUR req'd 10/20/23 to ROW 1/2/24.

PSUR: Existing ROW to ROW 4/3/20. Add'l existing ROW to ROW 2/11/22. ROW staking req'd 12/28/23 100%. 41 certs. Full PSUR req'd 5/14/24 to ROW 1/21/25.

RDWY: (ND) No Floodplain SP req'd. Passing Lane Locations appr'd 5/9/19. Traffic, FWD, Avg Running Speed, & Soil Survey req 11/18/19. T.O. to CON 1/15/20. Kick Off Meeting held 1/29/20. Des Criteria appr'd 1/30/20. DSUR rec'd 4/14/20. 30% Plans rec'd from CON 7/6/20. Add'l Survey req 7/29/20. 30% Plans rev'd & ret'd to CON 7/29/20. 60% Plans rec'd from CON 12/17/20. 60% Plans rev'd & ret'd to CON 2/19/21. RDWY Info to ENV 3/29/21. Loc & Des Doc appr'd 4/12/21. Rev 60% Plans rec'd from CON 8/25/21, 4/13/22, 11/10/22 & 3/24/23. FI held 9/16/21. Rev 60% Plans rev'd & ret'd to CON 11/9/21, 7/18/22, 2/2/23, & 3/27/23. ROW & UTIL reqm'ts to ROW 3/27/23. TMP appr'd 11/5/24.

ROW: C.O. by ARDOT. Plans 80%. (30 trs.) Rec'd initial auth 9/23/21. 30/30 apprs made & 25/30 apprs appr'd; 0/3 PPO rels moved. AUI & UFI 8/26/21; Plans to 2 utils 3/28/23.

MAT: Soil Survey to Rdwy 2/21/2020.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: FWD to RDWY 12/31/19.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

040888 Waldron Rd. – 74th St. (Fort Smith) (S)

Hwy. 22

(Sebastian) (burns & mc) (1.43 mi.) (NHS) (Urban Principal Arterial) /NHPP/HIP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	60%	100%	75%	10%	15%	NA	100%	60%	
TARGET DATE	May 21	Oct 22	Apr 23	Jul 24	Dec 22	Jul 25	Jul 26	SCHEDULED DATE: 2026			
END DATE	Jul 21	Nov 22	Jul 23	Sep 24	Sep 22						

TYPE WORK: Interchange & Intersection Improvements. To include a raised median w/ mountable curb on Hwy. 22 and capacity improvements at the I-540/Hwy. 22 interchange.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9150(42)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 10/2/23.

GENERAL: 29,000-46,000 ADT. IOM 10/2/23 - Job 040865 combined into this project.

ENV: ARS to SHPO 10/24/22, response 11/8/22. Env Constraints to ROW & RDWY 11/10/22. ARS addendum to SHPO 9/6/23., response 9/28/23. NA consultation letters to tribes 3/1/24. 2nd ARS addendum to SHPO 3/19/24, response 4/19/24. PI meeting 5/30/24 4-7p @ Ft Smith Public Library, 3201 Rogers Ave. PIF to SHPO 5/16/24, response 5/31/24. T3CE apprvd 9/30/24.

LP: City req a side path on south side of Hwy. 22. City has decided not to proceed w/ the side path 10/6/23.

SUR: Aerial photo flown 3/4/21. Restricted airspace due to Fort Chaffee. PICs to Photogrammetry 2/10/22. CSUR 100%. Photogrammetry 100%. Static LiDAR acquired 5/3-5/22, 8/18/22, 8/30/22, 9/1/22. Feature extraction 100%.

DSUR: U&D 100%. Mobile LiDAR for add'l DSUR acquired 7/18/23, feature extraction 100%.

PSUR: 59 certs. NTP to Con 6/16/22. PSUR to ROW 9/16/22. Add'l PSUR to ROW 11/10/23. Add'l DSUR (building ties) to ROW 10/3/24.

RDWY: (TW) Floodplain SP req'd. Traffic, TMs, & Mats req 2/7/22. DSUR rec'd 11/18/22. T.O. to CON 3/9/23. Early Coord Meeting held 4/3/23. FWD req 4/10/23. 30% Plans rec'd from CON 5/19/23. Add'l DSUR req 6/12/23. 30% Plans rev'd & ret'd to CON 6/23/23. 50% Plans rec'd from CON 7/21/23. ROW & UTIL reqmts to ROW 7/31/23. Rdwy Info to Env 8/10/23. DDD apprvd 8/8/23. Rev RDWY Info to Env 12/12/23. Rev DDD appr'd 12/14/23. Rev 50% Plans rec'd from CON 1/26/24. Rev ROW & UTIL reqmts to ROW 2/7/24. 60% Plans rec'd from CON 2/23/24. PFI & TMP held 5/30/24. Pavm't Des appr'd 6/5/24. Rev RDWY Info to ENV 8/27/24. Loc & Des Doc appr'd 11/4/24.

ROW: Fee - Plans 50% (65 trs). Auth Rec'd 12/2/24. AUI 9/21/21. Plans to 8 utils 6/26/24; 0/8 est rec'd

MAT: Soil Survey % AC to Rdwy 2/8/22.

PLAN: I-540/Hwy 22 Study (2019) includes recommendations.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (50 & 52); AR Senate (27)

Other Federal-Aid & State Jobs

080715 Caulksville – Paris Strs. & Apprs. (S)

Hwy. 22

(Logan) (craft-tull) (1.14 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	85%	95%	TBD	NA	TBD
TARGET DATE		Mar 18	Mar 20	May 20	Apr 18	Nov 22	Mar 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		May 18	Mar 20	Apr 20	Jul 18	Jun 24					

TYPE WORK: Replace 3 structures.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0042(17)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 2/7/85.

GENERAL: 4,500-6,500 ADT. MO 1985-050. IOM 9/13/23- Project Supersedes 004980

BRIDGE INFO: 00355 (53.63, Br. Repl., P2, SD, Deck 5, Super. 4, Sub. 6, Hist., 1928); 00356 (86.05, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1928); 00382 (44.61, Br. Repl., P2, SD, Deck 6, Super. 4, Sub. 5, 1928)

ENV: Hist BR involved. Constraints to BR & RDWY 8/16/18. Tribal consultation sent 5/23/19. ARS to SHPO 6/19/19; response 6/24/19. Hist BR Marketing exemption response 9/26/19. MOA to SHPO 1/6/20. PIF to SHPO, response 2/27/20. T3-CE apprvd 4/2/20. NW14 permit req to USACE 8/17/20, issued 5/3/21. 2022 Bat Survey Results: PESU captured.

SUR: Aerial photo flown 3/29/15, 12/13/06. Caulksville brs mapped under 040472. Photogrammetry 100%. Str 00355 br scan to Env 2/24/23.

DSUR: CSUR 100%. U&D 100%. DSUR to Rdwy 5/11/18. Add'l DSUR reqd 10/31/19, to Rdwy 12/18/19, 1/31/20.

PSUR: 31 certs to ROW 7/10/18. ROW staking reqd 7/6/22 to ROW 8/5/22. Tract 6 re-stake & topo update reqd 11/7/22.

RDWY: (TW) Floodplain SP req'd. T.O. to CON 9/20/18. Interim Cost Est to PM 9/20/18. Traffic req 12/20/18. Des Criteria apprvd 3/13/19. 30% Plans rec'd from CON 8/20/19. 30% Plans rev'd & ret'd to CON 9/26/19. Mat req 9/26/19. Add'l Survey req 10/31/19 & 11/5/19. 60% Plans rec'd from CON 2/18/20. 60% Plans rev'd & ret'd to CON 3/4/20. Rev 60% Plans rec'd from CON 3/18/20. ROW & UTIL reqmts to ROW 3/18/20. RDWY Info to ENV 3/18/20. Loc & Des Doc apprvd 4/3/20. Rev 60% Plans rev'd & ret'd to CON 4/8/20. FI held 7/7/20. RUC req 10/27/20. 90% Plans rec'd from CON 5/12/21. Plans to EST 5/13/21. Final Field Insp held 6/11/21. 90% Plans rev'd & ret'd to CON 9/3/21. Final Plans rec'd from CON 6/13/22. Plans Cert by CON 6/13/22. Interim Est to PM 11/8/24.

ROW: Fee - Plans 90% (17 trs). Auth Rec'd 6/29/20. 17/17 apprs made & apprvd; 16 options; 16 paid & 1 condemned - Poss. date 6/15/24 AUI held 1/10/19, UFI held 8/27/19; Plans to 8 utils 5/6/20; 1 add'l utils, 11/11 est rec'd, 1 No adj, 9/9 WO issued, 6/9 utils adj complete.

BR: (MCB) 3 Brs. Layout 95%. Prelim. Info to Env. 8/10/20. Rec'd. 90% plans 5/13/21. Ret'd comments 90% plans 3/9/22 & 6/2/22.

RAILROAD INFO: No RR Involvement 1/9/24.

SIR: Traffic data sent to RDWY 1/7/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (46); AR Senate (26)

Other Federal-Aid & State Jobs

080749 Petit Jean River Relief Str. & Apprs. (S)

Hwy. 23

(Logan) (urb) (APHN) (Minor Arterial) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	60%									
							STIP FFY: 2028			

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0042(25)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 2,800 ADT.

BRIDGE INFO: 03368 (63.39, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 4, 1961)

SUR: Aerial photo flown 3/11/25. UAV-LiDAR acquired 3/10/25. Feature extraction 95%. Plan mapping 95%. CSUR 25%.

RDWY: Floodplain SP req'd.

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (46); AR Senate (26)

040891 North Fork White Oak Creek Str. & Apprs. (S)

Hwy. 23

(Franklin) (m.baker) (0.5 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	60%	100%	75%		15%	10%	35%	NA	
	Dec 23	Jun 24	Sep 24	Jan 24	May 25	Dec 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
	Aug 23	Jun 24	Oct 24	Feb 24						

TYPE WORK: Replace 1 bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0024(44)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 1,600 ADT.

BRIDGE INFO: 02739 (61.37, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 6, 1951)

ENV: EPD. NA consultation letters to Tribes 12/14/23. Env constraints to Rdwy 1/11/24. ARS to SHPO 6/18/24, response 6/19/24. CRS to SHPO 10/2/24, response 10/29/24. T1CE appr'd 10/31/24.

SUR: CSUR under 040815. UAV-LiDAR acquired 3/14/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 8/24/23. Add'l DSUR req'd 3/25/24 to Rdwy 5/8/24.

PSUR: 5 certs. PSUR to ROW 2/13/24. Add'l PSUR req'd 10/12/24 to ROW 10/14/24.

RDWY: (TW) No Floodplain SP req'd. Traffic & Mat req 7/7/23. DSUR rec'd 8/24/23. T.O. to CON 11/27/23. Traffic rec'd 8/7/23. DDD appr'd 1/25/24. Early Coord Meeting held 1/11/24. Add'l Survey req 3/25/24. Add'l Survey rec'd 5/8/24.

60% Plans rec'd from CON 5/7/24. PFI req 5/13/24. RDWY Info to ENV 5/24/24. ROW & UTIL reqmts to ROW 6/28/24. Loc & Des Doc appr'd 10/31/24.

ROW: Plans XX% (5 trs). Auth Rec'd 11/27/24. AUI 1/11/24, UFI 6/13/24; Plans to 4 utils 9/18/24, 1 util no adjustment

BR: (MCB) Layout 95%.

MAT: Soil Survey % AC & RV to Rdwy 7-11-23. Consultant SI

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

040621 Mulberry River Strs. & Apprs. (S)

Hwy. 23

(Franklin) (art) (0.54 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	95%	75%	40%	100%	90%	100%	NA	HLD
TARGET DATE		Feb 16	Dec 17	Sep 24	Jun 16	Mar 25	Jun 25	SCHEDULED DATE: 09-2025 STIP FFY: 2026			
END DATE		Feb 16	Jan 18	Aug 24	Jun 16						

CRITICAL NOTES: Federal Land Transfer.

TYPE WORK: Replace 1 bridge. Construct additional relief structure for hydraulics.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0024(32)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 10/12/12. Project renamed on 1/31/22.

GENERAL: 1,600 ADT. Letter notifying developer that the Department is proceeding with development sent 1/28/2020.

BRIDGE INFO: 01789 (56.56, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, Hist., 1935)

ENV: Wild & Scenic River, Ozark National Forest, NRHP br involved. Tribal consultation from FHWA to UKBCI, Osage, Quapaw of OK & Cherokee of OK on 6/14/12. RTA for 3 str to SHPO 6/15/12, addendum for 2 str to SHPO 7/6/12, 1 str det eligible, 1 on the NRHP 7/11/12, 1 add'l str det eligible 7/26/12. Constraints to RDWY & SURV 7/19/12. Coop Agency letter sent 3/19/13. Coop Agency response 6/18/13. PI held 8/8/13 in Ozark. Scoping letters sent 7/31/13. IWQ cert req'd. PI held 5/23/17 in Ozark. Mktg ltrs sent 11/3/17. Holding per Admin instruction 10/9/18 for USFS/developer coord. NA consultation to tribes 3/30/20. ARS to SHPO 4/1/20, response 4/1/20. Rev Constraints to BR & RDWY 4/16/20. Draft EA to USFS for review 1/20/22. ID staff comments rec'd 5/3/22. EA to FHWA 7/25/22, appr'd 8/5/22. EA to State Clearinghouse 8/9/22. draft EA addendum to ID Staff review 6/12/23. EA addendum appr'd 7/18/23. PIF to USFS for review 7/20/23. PIF to SHPO 8/4/23, response 9/5/23. 2022 Bat Survey Results: MYGR captured. Loc & Des Public Hearing 9/28/23 4-7pm @ First United Methodist Church 104 S. 5th St., Ozark. ID staff recommendation submitted 12/22/23, appr'd 12/27/23. MOA to SHPO and Tribes 1/31/24, SHPO sign 2/22/24, FHWA sign 3/11/24. WSR report to USFW 4/23/24. FONSI to FHWA 8/23/24, appr'd 8/30/24. NW14 permit to USACE 11/8/24.

SUR: Alt alignments to BR, ENV, Rdwy, Planning 1/6/12. Aerial photo flown 2/23/12.

DSUR: CSUR 100%. Photogrammetry 100%. DSUR to Rdwy 2/5/16. Bridge scan 100%.

PSUR: (9) Certs. WO to CON 2/11/16. PSUR to ROW 6/24/16. Rev 5 certs per court case & state quit claim to ROW 6/8/21. ROW staking req'd 3/27/23 to ROW 4/12/23. Add'l PSUR (1 new, 1 revised cert.) req'd 4/8/25 to ROW 5/1/25.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 2/5/16. Hyd Anal complete to BR 7/12/16 & 9/21/17. Add'l Survey req 4/28/16. Prelim Prints to ROW & ENV 10/4/17. Traffic & Soil Survey req 10/4/17. Interim Cost Est to PM 10/17/17. ROW & UTIL req'mts to ROW 1/31/18. RDWY Info to ENV 2/1/18. Updated Traffic req 7/23/20. Rev ROW & UTIL req'mts to ROW 1/29/21. Rev RDWY Info to ENV 2/2/21. Des Criteria appr'd 2/11/21. Rev UTIL req'mts to ROW 2/1/22. FFI req 3/14/25. Plans cert by HYD 4/4/25.

ROW: Fee - Plans 90% (8 trs). Auth Rec'd 9/17/24. 6/8 apprs made & 6/8 appr'd; 2 options & 1 paid. 0/1 bus relos moved. AUI 12/19/15, UFI 9/23/14; Plans to 4 utils 2/13/18; 4/4 utils est rec'd, 3/3 WO issued, 1 utils no conflict, 3/3 utils adj complete.

BR: (TMG) Layout 95%. HBAC Demo. Recom. To FHWA for Apv'l. 10/5/21. HBAC Demo. Recom. Apv'd. 10/21/21. Prelim. Info to Env. 1/2024.

MAT: Soil Survey to Rdwy 1/25/18. Subsurf Invest 100%

RAILROAD INFO: No RR involvement 1/5/24

SIR: Traffic data sent to RDWY 10/17/2017.

LEGISLATIVE DISTRICTS: US House (4); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

090424 Madison Co. Line – Eureka Springs (Safety Impvts.) (Sel. Secs.) (S)

Hwy. 23

(Carroll) (fre) (0.53 mi.) (APHN) (Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	90%	100%		15%	75%		5%	NA	TBD	NA	TBD
TARGET DATE		Dec 15			Oct 16						
END DATE		Apr 16			Oct 16						

CRITICAL NOTES: On Hold to evaluate efficacy of Job 090423.

TYPE WORK: Geometric improvements at 2 curves.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-PEN-4408(28)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/5/14. Project renamed on 8/20/14, 11/27/17, 11/29/17, 4/17/18 & 5/9/18.

GENERAL: 2,900 ADT.

ENV: RTA for 14 str to SHPO 62716; 2 properties eligible 6/29/16.

SUR: Aerial Photo Flown 4/9/14. Photogrammetry 100%. Under 090423.

DSUR: CSUR 100%. U&D 100%. DSUR under 090423.

PSUR: 15 certs. PSUR under 090423.

RDWY: (MH) No Floodplain SP req'd. Scope Meeting held 5/4/17. Final Scope rec'd from TP&P 10/27/17.

ROW: AUI 10/17/2017

PLAN: Job is deferred per scope refinement memo until evaluation of countermeasures in Job 090423 is completed (Min. 3-years of crash data req. after substantial comp. on 7/19/21). Prelim. eval. on 9/15/23 shows no crashes after Impvts. (7/19/21-8/28/23)

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (6); AR Senate (28)

050533 Hwy. 25 Slide Repair (Independence Co.) (S)

Hwy. 25

(Independence) (Non-APHN) (Major Collector) /PROTECT/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Slide Repair

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: PRTT-0032(49)

BACKGROUND INFO: Project programmed on 5/2/25.

GENERAL: 2,700 ADT.

LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

Other Federal-Aid & State Jobs

050439 Hwy. 25 Str. & Apprs. (Independence Co.) (S)

Hwy. 25

(Independence) (art) (0.56 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	60%	100%	75%	35%	15%	30%	35%	NA	
	Nov 23	May 25	Jul 25	Dec 23	Jan 26	Oct 26	SCHEDULED DATE: 11-2026 STIP FFY: 2026			
	Jun 23			Jan 24						

TYPE WORK: Replace 1 bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0032(44)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 5,200 ADT.

BRIDGE INFO: M0591 (33.58, Br. Repl., P0, SD, Deck 6, Super. 3, Sub. 5, 1955)

ENV: Constraints to Rdwy 8/22/23. Tribal consultation letters sent 4/23/24. PIF & ARS to SHPO 7/9/24, response 7/31/24. T1CE apprvd 8/6/24.

SUR: Aerial photo flown 3/29/23. CSUR 100%. UAV-LiDAR acquired 4/19/23. Feature extraction 100%.

DSUR: U&D 100%. DSUR to Rdwy 6/28/23.

PSUR: NTP to Con 11/09/23. PSUR to ROW 1/18/24. ROW staking req'd 10/28/24 to ROW 11/25/24.

RDWY: (TW) Floodplain SP reqd. DSUR rec'd 6/28/23. Traf & Mat req 7/7/23. Early Coord Meeting held 8/22/23. Prelim plans to ROW & ENV 9/15/23. Hyd anal complete to BR 10/3/23. DDD apprvd 11/29/23. PSUR to Rdwy 1/18/24.

Prelim BR Info req 2/9/24. ROW & UTIL reqmts to ROW 4/30/24. RDWY Info to ENV 4/30/24. Add'l Survey req 12/16/24. Add'l Survey rec'd 1/2/25. Rev ROW & UTIL reqm'ts to ROW 4/28/25.

ROW: FEE Plans 80% (5 trs); Auth Rec'd 9/3/24. 5/5 apprs made & apprvd; UFI 8/18/23; Plans to 4 Utils 9/9/24

BR: (TMG) 1 Bridge. Layout 90%.

MAT: Soil Survey % AC & RV to Rdwy 7-11-23

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

Other Federal-Aid & State Jobs

012327 Antoine River Str. & Apprs. (S)

Hwy. 26

(Clark & Pike) (garver) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	90%	40%	90%	35%	NA	
TARGET DATE		May 20	Nov 20	Feb 21		May 25	Dec 25	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Apr 20	Nov 20	Feb 21	Aug 20						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-1055(2)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,500 ADT.

BRIDGE INFO: 02864 (59.06, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 5, 1953)

ENV: NA consultation letters to tribes 3/5/20. Constraints to BR & RDWY 4/13/20. ARS to SHPO 6/8/20, response 6/8/20, addendum to SHPO 12/1/20, response 12/4/20. CRS to SHPO 2/3/21, response 2/10/21. T3-CE apprvd 2/17/21. NW14 req to USACE 10/21/21. 2022 Bat Survey Results: no bats captured.

SUR: Aerial photo flown 03/05/19. CSUR 100%.

DSUR: DSUR to Rdwy 4/14/20. Add'l DSUR req'd 6/22/20 to Rdwy 9/11/20.

PSUR: 19 certs. PSUR to ROW 8/14/20. Add'l PSUR (4 certs) req'd 10/7/21 to ROW 11/17/21.

RDWY: (TW) Floodplain SP req'd. Traffic req 10/31/19. T.O. to CON 11/5/19. Early Coord Meeting held 2/25/20. DSUR rec'd 4/14/20. Add'l Survey req 6/22/20. 30% Plans rec'd from CON 7/28/20. Mat req 8/27/20. 30% Plans rev'd & ret'd to CON 8/27/20. Des Criteria apprvd 9/10/20. Add'l survey rec'd 9/11/20. 60% Plans rec'd from CON 11/13/20. ROW & UTIL reqmts to ROW 11/30/20. Rev 60% Plans rec'd from CON 11/30/20. FI req 12/10/20. RDWY Info to ENV 2/11/21. Rev 60% Plans rev'd & ret'd to CON 2/19/21. Loc & Des Doc apprvd 2/19/21. FI held 9/9/21. 90% plans rec'd from CON 9/28/23. Plans to Est 10/9/23. FFI held 3/8/24.

ROW: Fee - Plans 90% (9 trs). Initial auth rec'd 10/21/21. 9/9 apprs made & apprvd; 8 options; 8 paid & 1 to be Condemned. Est 1 Bus, 2/2 PPO relos moved. AUI/UFI held 3/11/20; Plans to 5 utils on 3/25/21, 4/5 est rec'd, 1 util no involvement.

BR: (SWP) Layout 95%. Rec'd. 90% Plans 9/28/23.

MAT: Soil Survey % AC to Rdwy 5/20/2021.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

Other Federal-Aid & State Jobs

030604 Saline River Str. & Apprs. (S)

Hwy. 27

(Sevier) (art) (0.52 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	55%	10%	75%	15%	15%	20%		NA	
	Jan 24	Aug 24	Dec 24	Feb 24	Aug 25	Apr 26	SCHEDULED DATE: 2026 STIP FFY: 2026			
	Jan 24	Sep 24		Mar 24						

TYPE WORK: Replace 1 Bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0066(45)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 1,600 ADT.

BRIDGE INFO: 03675 (45.39, Br. Repl., NP, SD, Deck 4, Super. 6, Sub. 6, Hist., 1964)

ENV: Env Constraints to Rdwy 2/5/24. NA consultation letters to Tribes 2/9/24. Historic Bridge Marketing Exemption letter to SHPO 12/12/24, response 1/6/25.

SUR: Aerial photo flown 1/5/23. CSUR 100%. UAV-LiDAR acquired 4/11/23. Feature Extraction 100%. Mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 1/10/24.

PSUR: 4 certs. PSUR to ROW 3/25/24.

RDWY: (TW) Floodplain SP req'd. Traffic & Mats req 5/16/23. DSUR rec'd 1/10/24. Traffic rec'd 11/8/23. Early Coord Meeting held 3/27/24. Hyd Anal complete to BR 4/24/24. Prelim Layouts to ROW & ENV 5/29/24. DDD appr'd 7/26/24. ROW & UTIL reqm'ts to ROW 9/12/24. RDWY Info to ENV 9/12/24.

ROW: Plans 80% (4 trs), AUI 9/24/2024; UFI 1/22/25. Plans to 2 utils 2/24/25

BR: (CMW) Layout 75%.

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

Other Federal-Aid & State Jobs

080621 McCoy & Little Creeks Strs. & Apprs. (S)

Hwy. 27

(Pope) (coll) (0.44 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	80%	100%	75%	100%	95%	85%	100%	NA	
TARGET DATE		May 20	Feb 21	Apr 21		May 23	Oct 24	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Jun 20	Feb 21	May 21	Sep 20	Nov 23					

TYPE WORK: Replace 2 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0058(57)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,300-1,600 ADT.

BRIDGE INFO: 02696 (75.71, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1951); 02699 (57.49, Br. Repl., P3, Deck 6, Super. 6, Sub. 6, 1951)

ENV: Constraints to Rdwy 2/12/20. Tribal consultation letters sent 9/24/20. ARS to SHPO 4/13/21, response 4/15/21. PIF to SHPO 4/21/21, response 4/28/21. T1-CE apprvd 5/24/21. NW14, no pcn. 2021 Bat Survey Results: No T&E bats captured.

SUR: Aerial photo flown 4/10/15.

DSUR: NTP to Con 2/20/20. CSUR 100%. DSUR to Rdwy 6/26/20. Add'l DSUR req'd 4/8/22 to Rdwy 5/24/22. Add'l DSUR req'd 3/28/23 to ROW 3/28/23.

PSUR: PSUR to ROW 9/9/20. ROW staking (trs 5x, 5xE-1) req'd 11/28/22 to ROW 12/16/22.

RDWY: (ND) Floodplain SP req'd. DSUR rec'd 6/26/20. Early Coord Meeting held 9/23/20. Mat & Traffic req 10/8/20. Hyd Anal complete to BR 11/6/20. Prelim Layouts to ROW & ENV 11/25/20. ROW & UTIL reqmts to ROW 2/26/21. Des Criteria apprvd 4/1/21. RDWY Info to ENV 5/10/21. FI held 5/17/22.

ROW: C.O. Plans 90% (9 trs). Rec'd initial auth 9/23/21. 9/9 apprs made & apprvd; 9 options & 9 paid. 1/1 PPO relo moved. AUI 9/9/20, UFI 3/4/21; Plans to 4 utils; 4/4 est rec'd, 1 util no involvement, 3/3 WO issued. C.O. filed 11/28/23. 3 util adj complete.

BR: (CMW) Layout 95%.

MAT: Soil Survey % AC to Rdwy 10/12/20. Subsurf Invest to Br 1/25/22.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (44); AR Senate (25)

Other Federal-Aid & State Jobs

030603 Wolf Creek Str. & Apprs. (S)

Hwy. 29

(Pike) (hdr) (0.21 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%	10%	5%	75%	35%	NA	
TARGET DATE			Aug 24	Aug 24	Mar 24	Apr 25	Dec 25	STIP FFY: 2025			
END DATE		Jan 24	Oct 24	Nov 24	Apr 24						

TYPE WORK: Replace 1 Bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0055(36)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 550 ADT.

BRIDGE INFO: 03422 (59.50, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1961)

ENV: EPD. NA consultation letters to Tribes 5/16/23. Env constraints to BR & Rdwy 12/22/23. VPI from 10/25 to 11/8/24.

PIF to SHPO 10/15/24, response 11/21/24. T3CE apprvd 11/26/24.

SUR: Aerial photo flown 1/23/23. CSUR 100%. UAV-LiDAR acquired 4/11/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 1/10/24.

PSUR: Existing ROW to ROW 4/16/24.

RDWY: (ND) No Floodplain SP Req'd. Traffic & Mat req 5/8/23. T.O. to CON 4/17/24. 30% Plans rec'd from CON

5/31/24. Early Coord Meeting held 5/2/24. PFI & TMP held 7/16/24. 60% Plans rec'd from CON 7/18/24. DDD apprvd

7/29/24. ROW & UTIL reqm'ts to ROW 10/2/24. RDWY Info to ENV 11/1/24. Soil Survey req 3/26/25.

ROW: COURT ORDER Plans 50% (4 trs) Auth Rec'd 12/20/24.; AUI - 7/16/24

BR: (JYP) Layout 95%.

MAT: RV to Roadway 7/10/23

RAILROAD INFO: No RR involvement 2/6/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

020812 Waterloo Drainage Ditch Str. & Apprs. (S)

Hwy. 31

(Jefferson) (art) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		65%						0%			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0035(76)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 780 ADT.

BRIDGE INFO: M0418 (72.14, Br. Repl., NP, SD, Deck 6, Super. 5, Sub. 4, 1955)

SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 5/21/24. Feature extraction and mapping 100%. CSUR 25%.

RDWY: (TW) No Floodplain SP req'd.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (65); AR Senate (8)

Other Federal-Aid & State Jobs

110838 Cache Bayou Str. & Apprs. (S)

Hwy. 33

(Woodruff) (fre) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		70%						0%			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0074(44)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 360 ADT.

BRIDGE INFO: M3065 (61.75, Br. Repl., P4, SD, Deck 7, Super. 5, Sub. 4, 1968)

SUR: Aerial photo flown 2/14/24. UAV-LiDAR acquired 4/30/24. Feature extraction 100%. Plan mapping 100%. CSUR 100%.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

101100 Hwy. 34 Str. & Apprs. (Greene Co.) (S)

Hwy. 34

(Greene) (pickering) (0.54 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	100%	75%		15%	60%	35%	NA	
TARGET DATE		Dec 23	Oct 24	Jan 25	Jan 24	Aug 25	Feb 26	SCHEDULED DATE: 01-2026 STIP FFY: 2025			
END DATE		Jun 23	Oct 24	Jan 25	Sep 23						

TYPE WORK: Replace 1 bridge w/ R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0028(69)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 360 ADT.

BRIDGE INFO: M3221 (24.31, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 5, 1969)

ENV: EPD. NA consultation letters to Tribes 8/17/23. Constraints to Rdwy 8/22/23. ARS to SHPO 2/8/24, response 3/1/24. PIF to SHPO 11/6/24, response 12/2/24. T1CE apprvd 1/17/25. NW14, no pcn.

SUR: Aerial photo flown 1/5/23. CSUR 100%. UAV-LiDAR acquired 5/3/23. Feature extraction 100%.

DSUR: U&D 100%. DSUR to Rdwy 6/19/23.

PSUR: Existing ROW to ROW 9/12/23.

RDWY: (MH) Floodplain SP req'd. Traffic & Mat req 5/8/23. DSUR rec'd 6/19/23. Early Coord Meeting held 8/15/23. T.O. to CON 5/15/24. 30% Plans rec'd from CON 7/31/24. Hyd Anal complete to BR 8/23/24 & 9/20/24. DDD appr'd 9/4/24. Rev 30% Plans rec'd from CON 9/13/24. 30% Plans rev'd & ret'd to CON 10/2/24. 60% Plans rec'd from CON 10/21/24. ROW & UTIL reqm'ts to ROW 10/25/24. RDWY Info to ENV 10/25/24. 60% Plans rev'd & ret'd to CON 10/29/24. PFI held 11/21/24. ROW & UTIL reqm'ts to ROW 12/5/24. 90% Plans rec'd from CON 12/20/24. 90% Plans to EST 1/22/25. 90% Plans rev'd & ret'd to CON 1/22/25. Rev ROW reqm'ts to ROW 2/21/25. Soil Survey req 4/8/25.

ROW: Plans 85% (6 trs) Auth Req 2/18/25. AUI 9/27/23; Plans to 4 utils 11/20/2024

BR: (CMW) RC Box Culvert.

MAT: soil survey %AC & RV to Rdwy 7-10-23

RAILROAD INFO: No RR involvement 6/27/24

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

Other Federal-Aid & State Jobs

020814 Hwy. 35 Str. & Apprs. (Grant Co.) (S)

Hwy. 35

(Grant) (art) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		65%						0%			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0027(40)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 1,600 ADT.

BRIDGE INFO: M4005 (81.56, Br. Repl., NP, SD, Deck 7, Super. 4, Sub. 5, 1976)

SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 6/3/24. Feature extraction and mapping 100%. CSUR 25%.

RDWY: (TW) Floodplain SP req'd.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (92); AR Senate (2)

070526 Hwy. 35 Str. & Apprs. (Cleveland Co.) (S)

Hwy. 35

(Cleveland) (hdr) (0.11 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	10%	75%		10%	30%	35%	NA	
TARGET DATE		Sep 24	Mar 25	Mar 25	Oct 24	Dec 25	Aug 26	STIP FFY: 2026			
END DATE		Sep 24			Aug 24						

TYPE WORK: Replace 1 Bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0013(24)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 560 ADT.

BRIDGE INFO: M0798 (47.14, Br. Repl., P0, SD, Deck 6, Super. 4, Sub. 6, 1956)

ENV: EPD. Env constraints to Rdwy 4/30/24. Tribal consultation letters 4/10/24.

SUR: Aerial photo flown 1/27/23. CSUR 100%. UAV LiDAR acquired 1/30/24. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 9/9/24.

PSUR: 7 certs. PSUR to ROW 8/27/24.

RDWY: (MH) No Floodplain SP req'd. Traffic & Mat req 5/8/23. T.O. to CON 12/2/24. Early Coord Meeting held 1/7/25.

30% Plans rec'd from CON 1/10/25. 30% Plans rev'd & ret'd to CON 1/15/25. Prelim Layouts to ROW & ENV 1/15/25.

DDD appr'd 2/4/25. Rev 30% Plans rec'd from CON 3/10/25. Rev 30% Plans rev'd & ret'd to CON 3/12/25.

ROW: AUI 6/14/24; UFI 1/17/25

BR: (JYP)

MAT: soil survey %AC & RV to Rdwy 6-29-23

RAILROAD INFO: No RR involvement 2/6/24

LEGISLATIVE DISTRICTS: US House (4); AR House (93 & 96); AR Senate (1)

Other Federal-Aid & State Jobs

070622 Harrison Creek Str. & Apprs. (S)

Hwy. 35

(Cleveland) (art) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		25%						0%			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0013(29)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 560 ADT.

BRIDGE INFO: M0801 (44.61, Br. Repl., P0, SD, Deck 6, Super. 4, Sub. 4, 1956)

SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 5/28/24. CSUR 25%.

RDWY: (TW) No Floodplain SP req'd.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (1)

050504 Hwy. 305 – Hwy. 13 (Passing Lanes) (S)

Hwy. 36

(White) (urb) (5.68 mi.) (APHN) (Urban Major Collector) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				NA			
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: Passing Lanes

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0073(104)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 10/18/24.

GENERAL: 2,800-12,000 ADT.

RAILROAD INFO: No RR Involvement 10/24/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (58 & 59); AR Senate (18)

Other Federal-Aid & State Jobs

050418 Cache River Relief Str. & Apprs. (S)

Hwy. 37

(Jackson) (half) (0.59 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	45%	100%	100%	NA	NA
TARGET DATE		Dec 19	Jun 20	Jun 20		Aug 22	Apr 23	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Dec 19	Sep 20	Apr 20	Jan 20	Aug 22	Jul 23				

CRITICAL NOTES: Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0034(51)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 190 ADT.

BRIDGE INFO: 02901 (50.14, Br. Repl., P2, Deck 6, Super. 5, Sub. 7, 1954)

ENV: EPD. Constraints to RDWY, SURV, & BR 1/22/19. ARS to SHPO 2/20/20, response 2/21/20. PIF to SHPO 4/2/20, response 4/7/20. T3-CE appr'd 4/9/20. NW23 permit to USACE 11/10/20, issued 6/24/22. 2023 Acoustic Bat Survey Results: No MYSO or MYSE detected. MYGR, PESU likely.

SUR: Aerial photo flown 12/22/15. CSUR 100%. NTP to CON 9/17/19. DSUR to Rdwy 12/20/19.

PSUR: Existing ROW to ROW 01/29/20. ROW staking req'd 9/29/21 to ROW 10/29/21.

RDWY: (AH) Floodplain SP req'd. DSUR rec'd 12/20/19. Traffic & Mat req 12/17/19. DSUR rec'd 12/20/19. T.O to CON 1/7/20. Kick-Off Meeting held 1/24/20. Des Criteria appr'd 2/26/20. Loc & Des Doc appr'd 4/15/20. 30% Plans rec'd from CON 5/7/20. 30% Plans rev'd & ret'd to CON 5/22/20. 60% Plans rec'd from CON 7/20/20. 60% Plans rev'd & ret'd to CON 8/4/20. S.S. req 7/20/20. Rev 60% Plans rec'd from CON 9/1/20. ROW & UTIL rqrmts to ROW 9/2/20. RDWY Info to ENV 9/2/20. Rev 60% Plans rev'd & ret'd to CON 9/16/20. FI held 3/30/21. 90% Plans rec'd from CON 1/10/23. FFI held 1/13/23. Plans to EST 1/12/23. 90% plans rev'd & ret'd to CON 3/1/23. Plans cert by CON 3/20/23. 100% Plans rec'd from CON 3/20/23. 100% Plans to EST 3/20/23 & 10/16/24. Rev 100% Plans rec'd from CON 10/15/24.

ROW: C.O. Plans by Half 90% (2 trs). 90% plans rec'd from CON 5/20/21 & 6/14/21; ret'd 6/15/21. PRWC held x/x/21. 2 Options & 2 Paid. Initial Auth Rec'd 6/2/21. AUI 10/3/19, UFI 12/16/20. Plans to 6 utils 1/27/21; 6/6 est rec'd, 2 utils no involvement, 1 util no conflict, 2/3 WO issued, 2/6 adj. complete. C.O. filed 5/3/22.

BR: (MCB) Layout 100%. Rec'd. 90% plans 1/12/23 & 5/16/23. Ret'd. comments 90% Plans 1/25/23 & 5/16/23. Prelim. Info. to Env. 10/22/20. Rec'd. Final Plans 3/20/23. Ret'd. comments on Final Plans 4/17/23 & 7/14/23.

MAT: Soil Survey by Consult. Subsurf Invest. Consult report to Br 8/4/2021.

RAILROAD INFO: No RR involvement 1/8/24.

SIR: STIP Traffic data to ENV on 1/7/19.

LEGISLATIVE DISTRICTS: US House (1); AR House (39); AR Senate (10)

Other Federal-Aid & State Jobs

050476 Hwy. 37 Strs. & Apprs. (S)

Hwy. 37

(Jackson) (m.baker) (0.13 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	100%	100%	100%	100%	NA	
TARGET DATE		May 21	Nov 21	Nov 21	Sep 21	Aug 22	Oct 24	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		May 21	Dec 21	Jan 22	Jun 21	Feb 24	Oct 24				

TYPE WORK: Replace 2 structures with R.C Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0034(55)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 640-980 ADT.

BRIDGE INFO: M0830 (44.33, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1930); M0831 (51.56, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1925)

ENV: EPD. Env constraints to Rdwy & BR 7/23/21. Tribal consultation letters sent 9/20/21. ARS to SHPO 10/5/21, response 10/6/21. PIF to SHPO, response 11/5/21. T3CE apprvd 1/5/22. 2023 Bat Survey Results: No T&E species
SUR: 05x147-M0830. CSUR 100%. Aerial photo 1/6/20. DSUR to Rdwy 5/19/21. Add'l DSUR (M0829) to Rdwy 5/18/22.

PSUR: Existing ROW to ROW 6/17/21. Centerline extended 5/20/22. ROW staking req'd 4/5/23 to ROW 4/13/23.
RDWY: (ND) No Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. NTP to CON 8/10/21. T.O. to CON 9/1/21. Des Criteria apprvd 9/1/21. Early Coord Meeting held 9/8/21. 30% Plans rec'd from CON 9/16/21. 30% Plans rev'd & ret'd to CON 10/15/21. 60% Plans rec'd from CON 11/15/21. 60% Plans rev'd & ret'd to CON 12/9/21. ROW & UTIL reqmts to ROW 12/14/21. RDWY Info to ENV 12/14/21. Loc & Des Doc apprvd 1/10/22. 90% Plans rec'd from CON 4/29/22. Plans to EST 4/29/22. FFI held 5/2/22. 90% Plans rev'd & ret'd to CON 7/24/23. Final Plans rec'd from CON 9/15/23. Soil Survey req 4/21/25.

ROW: C.O. Plans 90% (4 trs). Initial Auth Rec'd 3/2/22. 4/4 apprs made & apprvd; 4 Option & 4 paid. AUI 8/11/21, UFI 9/17/21; Plans to 3 utils 4/28/22; 1 util no adj, 3/3 est rec'd, 2/2 WO issued, 2/2 adj complete. C.O. filed 2/28/24.

BR: RCBC. Rec'd. Final Plans 9/15/23.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (38 & 39); AR Senate (10)

050516 Cow Lake Ditch Str. & Apprs. (S)

Hwy. 42

(Jackson) (fre) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		70%						0%			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0034(62)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 300 ADT.

BRIDGE INFO: M0884 (59.50, Br. Repl., NP, SD, Deck 5, Super. 6, Sub. 4, 1962)

SUR: Aerial photo flown 2/14/24. UAV-LiDAR acquired 5/1/24. Feature extraction and mapping 100%. CSUR 100%.

RDWY: (MH) Floodplain SP req'd.

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

Other Federal-Aid & State Jobs

110831 Hwy. 42 Slide Repairs (Cross Co.) (S)

Hwy. 42

(Cross) (pickering) (1.41 mi.) (Non-APHN) (Major Collector) /ER/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%		25%	NA		NA	
TARGET DATE			Nov 24	Feb 25	Sep 24	Aug 25	Feb 26	SCHEDULED DATE: 04-2026			
END DATE		Aug 24	Mar 25	Mar 25	Sep 24						

CRITICAL NOTES: Emergency Relief funding must be obligated by September 2025.

TYPE WORK: Slide Repair; Rock Buttress & Geotextile

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACSTPF-0019(61)

BACKGROUND INFO: Project programmed on 2/5/24.

GENERAL: 290 ADT.

ENV: CR clearance to file 9/4/24. T1CE apprvd 3/6/25.

SUR: UAV-LiDAR acquired 5/15/24. DTM to Materials 6/7/24. DSUR to Rdwy 8/29/24. Add'l DSUR req'd 9/19/24 to Rdwy 10/24/24.

DSUR: U&D 100%

PSUR: Existing ROW to ROW 9/4/24.

RDWY: (ND) T.O. to CON 9/9/24. Add'l Survey req 9/16/24. Add'l Survey rec'd 10/24/24. 30% Plans rec'd from CON 11/8/24. 45% Plans rec'd from CON 12/5/24. 45% Plans rev'd & ret'd to CON 1/6/25. 60% Plans rec'd from CON 1/18/25. 60% Plans rev'd & ret'd to CON 3/21/25. ROW & UTIL reqm'ts to ROW 3/21/25.

ROW: Plans 80% (1 tr) Auth Rec'd 3/20/25. AUI 9/17/2024; Plans to 4 utils 4/1/2025; 1/3 WO issued; 1/3 WO issued; 1 util no involvement

RAILROAD INFO: No RR Involvement 2/8/24

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

110861 St. Francis River Str. & Apprs. (Coldwater) (S)

Hwy. 42

(Cross) (garver) (0.23 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	NA	NA	100%	100%	NA	
TARGET DATE		Sep 24	Nov 24	Jan 25	Sep 24			SCHEDULED DATE: 05-2025			
END DATE		Sep 24	Nov 24	Jan 25	Sep 24						

TYPE WORK: Replace 1 collapsed bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0019(64)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 7/9/24.

GENERAL: 270 ADT.

BRIDGE INFO: M3057 (Unable to match to InspectX)

ENV: Tribal consultation letters sent 8/27/24. CR clearance to file 11/21/24. T1CE apprvd 1/16/25.

SUR: CSUR 100%. DSUR to Rdwy 9/26/24.

PSUR: 4 certs.

RDWY: (AH) Floodplain SP req'd. Traffic & Materials req 7/22/24. T.O. to CON 9/10/24. 45% Plans rec'd from CON 11/18/24. ROW & UTIL reqm'ts to ROW 11/19/24. Soil Survey req 11/19/24. RDWY Info to ENV 11/19/24. PFI & TMP held 12/3/24. 45% Plans rev'd & ret'd to CON 12/3/24. 90% Plans rec'd from CON 1/31/25. Plans to EST 2/3/25 & 2/28/25. 90% Plans rev'd & ret'd to CON 2/14/25. Final Plans rec'd from CON 2/28/25.

BR: (SWP) Layout 100%. Rec'd. 90% Plans 1/31/25. Ret'd. 90% Comments to Consultant 2/26/25. Rec'd. Final Plans 2/28/25. Plans complete 3/7/25.

MAT: Subsurf. Invest. to BR 12/17/24

RAILROAD INFO: No RR involvement 7/23/24

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

Other Federal-Aid & State Jobs

090744 Town Creek Str. & Apprs. (S)

Hwy. 43

(Benton) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		70%						0%			
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0004(823)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 3,200 ADT.

BRIDGE INFO: 03018 (60.86, Br. Repl., NP, SD, Deck 5, Super. 5, Sub. 4, 1958)

SUR: Aerial photo flown 3/11/24. UAV-LiDAR acquired 2/4/25. Feature extraction 100%. Plan mapping 100%. CSUR 100%.

RDWY: (HL) Floodplain SP req'd.

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (12); AR Senate (35)

090664 Flint Creek Str. & Apprs. (S)

Hwy. 43

(Benton) (crafton tull) (0.6 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	90%	75%	15%	10%	75%	35%	NA	
TARGET DATE		Sep 23	Aug 24	Nov 24	Oct 23	Jul 25	Feb 26	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		May 23	Dec 24	Nov 24	Nov 23						

CRITICAL NOTES: Small Utility Conflict

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0004(818)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 2,900 ADT.

BRIDGE INFO: 03072 (55.44, Br. Repl., P3, SD, Deck 5, Super. 4, Sub. 5, 1958)

ENV: ARS to SHPO 7/6/23, response 7/19/23. Env constraints to Rdwy 7/26/23. NA consultation letters to Tribes 8/14/23. ARS addendum to SHPO 8/21/23, response 9/5/23. rev constraints to Rdwy 9/18/23. CRS Report to SHPO 6/28/24, response 7/17/24. T3CE appr'd 11/5/24.

SUR: CSUR 100%. Aerial photo flown 2/16/23. UAV-LiDAR acquired 2/16/23. Feature extraction 100%. Photogrammetry 100%.

DSUR: U&D 100%. DSUR to Rdwy 5/5/23. Add'l DSUR req'd 10/10/23 to Rdwy 12/12/23.

PSUR: Existing ROW to ROW 11/7/23. Add'l ROW req'd 2/5/25 to ROW 2/20/25.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/8/23. DSUR rec 5/5/23. Early Coord Meeting held 5/18/23. T.O. to CON 7/27/23. DDD appr'd 10/16/23. Add'l Survey req 10/10/23. 60% Plans rec'd from CON 3/5/24. RDWY Info to ENV 6/4/24. Rev 60% Plans rec'd from CON 7/12/24. ROW & UTIL reqm'ts to ROW 12/10/24. 60% Plans rev'd & ret'd to CON 12/10/24.

ROW: COURT ORDER- Plans 85% (4 trs) Auth Rec'd 11/27/24. AUI 4/26/23, UFI 10/10/24; Plans to 4 utils 3/11/2025

BR: (JYP) Bridge. Layout 95%. 10/29/24-Prelim. Info to Env.

MAT: soil survey %AC & RV to Rdwy 6-29-23. SS to RDWY 4/17/25.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

Other Federal-Aid & State Jobs

090741 Hwy. 43 Slide Repairs (Boone Co.) (S)

Hwy. 43

(Boone) (coll) (Non-APHN) (Major Collector) /ER/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE								NA			
TARGET DATE											
END DATE											

CRITICAL NOTES: Emergency Relief Funding must be obligated by September 2026.

TYPE WORK: Slide Repairs

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 4/2/25.

GENERAL: 750 ADT.

RAILROAD INFO: No RR Involvement 4/8/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (5); AR Senate (28)

110749 Little Cypress Bayou Str. & Apprs. (S)

Hwy. 44

(Desha) (half) (0.15 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	90%	75%	15%	15%	60%	35%	NA	
TARGET DATE			Aug 24	Nov 24		Jul 25	Apr 26	STIP FFY: 2026			
END DATE		Jul 23	Oct 24	Nov 24	Jul 23						

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0021(58)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 160 ADT.

BRIDGE INFO: M3972 (30.78, Br. Repl., NP, Deck 7, Super. 7, Sub. 5, 1975)

ENV: Tribal consultation letters sent 10/11/23. Env constraints to Rdwy 2/28/24. PIF to SHPO 6/3/24, response 6/24/24. T1CE apprvd 11/25/24.

SUR: CSUR 100%. UAV-LiDAR acquired 1/9/23. Feature extraction 100%.

DSUR: U&D 100%. DSUR to Rdwy 7/7/23.

PSUR: Existing ROW to ROW 7/11/23.

RDWY: (MH) No Floodplain SP req'd. Traffic & Mat req 5/8/23. T.O. to CON 6/27/23. Early Coord Meeting held 7/13/23.

DSUR rec'd 7/7/23. 30% Plans rec'd from CON 8/4/23. DDD appr'd 8/21/23. 60% Plans rec'd from CON 10/9/23.

ROW & UTIL reqm'ts to ROW 2/5/24. PFI held 2/28/24. RDWY Info to ENV 2/8/24. Rev 60% Plans rec'd from CON 10/9/24. Rev ROW & UTIL reqm'ts to ROW 10/9/24. Rev 60% Plans rev'd & ret'd to CON 1/14/25. Soil Survey req 4/8/25.

ROW: Plans 80% (1 trs). Auth Rec'd 12/20/24. AUI/UF1 4/27/23; Plans to 3 utils 4/3/24; 2/3 Est Rec'd; 1/3 WO issued

BR: (MCB)

MAT: soil survey %AC & RV to Rdwy 7-10-23

RAILROAD INFO: No RR involvement 2/6/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (8)

Other Federal-Aid & State Jobs

040713 Hwy. 71 – Hwy. 255 (Ft. Smith) (S)

Hwy. 45

(Sebastian) (craft-tull) (2.83 mi.) (APHN) (Urban Major Collector) /HIP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	80%	100%	90%	45%	100%	100%	95%	TBD
TARGET DATE		Mar 18	Feb 25	Mar 25	May 18	May 25	Sep 26	SCHEDULED DATE: 01-2027 STIP FFY: 2027			
END DATE		Apr 18	Feb 25		Jun 18						

TYPE WORK: Widen from 2 lanes to 5 lanes w/ curb & gutter; SUP; Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPC-9150(33)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 4/1/16.

GENERAL: 5,600-18,000 ADT. 040416 combined into this project.

ENV: Tribal consultation sent 11/20/18. Constraints to RDWY 1/2/19. RTA for 5 properties to SHPO 3/5/19; conc 0 eligible rec'd 3/6/19. PIF to SHPO 4/23/19. SHPO response 4/25/19. PI held 8/27/19, Grace Community Church, 4001 Brooken Hill Dr., Fort Smith, AR. PIF addendum to SHPO 4/27/20, response 5/1/20. Add'l tribal consultation 5/7/20. T3-CE appr'd 5/7/20. NW14, no pcn. 2022 Bat Survey Results: No bats captured. Re-eval determination needed.

LP: City of Fort Smith & Sebastian Co. to provide a total of \$5.1M in local funds (\$4M City, \$1.1M Co.). \$100,000 of Co. commitment was from previous STP-City job. Agreement to City & Co. 6/30/17. Partnering agreement executed 8/7/17. Req for 10% partnering deposit (\$880,000) via letter 5/8/19 (includes monies for Jobs 040713 & 040716). Deposit rec'd 6/7/19. Supplemental Agreement letter to realign southern portion & drop a portion of Hwy. 45 to Co. 12/30/19. Resolution executed 1/21/20. 1st Supplemental Agreement executed 1/28/20. 2nd Supplemental Agreement letter to reduce City commitment to \$3,737,500 to City 3/26/21. 2nd Supplemental Agreement executed 4/12/21.

SUR: Aerial photo flown 6/08/16. CSUR 100%. Photogrammetry 100%. U&D 100% to Rdwy 4/24/18. Add'l DSUR req'd 11/20/19, 100% to Rdwy 12/18/19. Add'l DSUR req'd 6/21/21 to Rdwy 8/26/21. Add'l DSUR req'd 7/3/24 to Rdwy. 7/19/24. Add'l DSUR req'd 12/16/24 to Rdwy 1/21/25.

PSUR: 46 certs. PSUR to ROW 6/7/18. Add'l PSUR req'd 3/13/20 to ROW 5/14/20. ROW staking req'd 11/23/20 to ROW 1/6/21. Rev Cert. 41 to ROW. ROW re-stake req'd (trs 37, 38 & 39) 7/9/21 to ROW 7/22/21. ROW re-stake (tr 16) req'd 8/19/21 to ROW 8/27/21. ROW re-stake (tr. 38) req. 2/1/24 IP. ROW re-stake (tr. 32) req'd 2/9/24 to ROW 2/26/24. Rev PSUR (3 add'l certs, 2 revisions) req'd 1/30/25 to ROW 3/11/25.

RDWY: (AH) No Floodplain SP req'd. DSUR rec'd 4/24/18. Prelim Layout to ROW & ENV 11/15/18. Traffic, TMs, FWDs & Soil Survey req 11/15/18. Prelim Layouts to RR Coord 11/16/18. Traffic Signal warranted at Geren & Planters Rds. Des Criteria appr'd 5/8/19. RDWY Info to ENV 5/23/19. ROW rqrmts to ROW 5/31/19. FI held 8/27/19. UTIL rqrmts to ROW 8/9/19. Add'l Survey req 11/20/19. Add'l Survey rec'd 12/18/19. Rev ROW & UTIL rqrmts to ROW 2/28/20. Rev RDWY Info to ENV 3/23/20. Loc & Des Doc appr'd 5/8/20. LRFD req to BR 9/16/20. RUC req 12/21/20. Rev Des Criteria appr'd 1/28/21. Plans to EST 2/17/21. 90% Plans to RR Coord 2/17/21. FFI held 3/2/21. Add'l Survey req 6/21/21. Add'l Survey DSUR rec'd 8/26/21. Rev LRFD req to BR 10/6/21. Rev ROW & UTIL rqrmts to ROW 10/6/21. Rev ROW rqrmts to ROW 11/4/21. Early NTP to CON 5/1/24. Rev DDD appr'd 6/11/24. Rev 30% Plans rec'd from CON 6/17/24. T.O. to CON 6/18/24. Add'l Survey rec'd 7/19/24. 45% Plans rec'd from CON 7/11/24. Rev LRFD req to BR 10/29/24. 60% Plans rec'd from CON 11/15/24. 60% Plans rev'd & ret'd to CON 12/6/24. Rev ROW & UTIL rqrmts to ROW 2/25/25. Interim Est to PM 3/4/25.

ROW: Plans 90% (42 trs). Auth Rec'd 12/21/20. 42/42 apprs made & appr'd; 30 Options; 28 paid, 6 Condemned - Poss. date 6/21/24 & 1 to be condemned. 1/1 PPO moved. AUI held 1/30/18, UFI held 8/8/19; Plans to 10 utils 4/13/20, 11/18/21; 8/10 utils est rec'd, 2 utils no adj., 1 AUTH, 6/7 WO issued.

BR: (TMG) 4 Box Culverts. Box Culvert plans 100% on 1/8/21. Box Culvert plans Rev'd. 10/11/21 & 11/4/24.

MAT: Soil Survey to Rdwy 6/19/19.

RAILROAD INFO: RR Involvement two at-grades w/ FSR & (UP own), DOT440543E & DOT#440546A - SP & C&M's req'd. Site review w/ Patriot & UP 5/3/23. 60% plans submitted to UP & FSR 2/12/25. FSR rej. 60% plans 3/28/25. Rev 60% sent to RR's 4/18/25. UP will not appr'v C&M's w/o final plan appr'vl.

SIR: TMs sent to RDWY 12/17/18. Traffic data to RDWY 11/27/2018. FWD to RDWY 12/21/18.

LEGISLATIVE DISTRICTS: US House (3); AR House (51); AR Senate (27)

Other Federal-Aid & State Jobs

040866 Baron Fork & Fly Creek Strs. & Apprs. (S)

Hwy. 45

(Washington) (fre) (1.17 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	95%	75%	100%	65%	100%	100%	NA	
TARGET DATE		May 21	May 22	May 22	Sep 21	Sep 24	Mar 25	SCHEDULED DATE: 05-2025 ADVERTISED			
END DATE		May 21	May 22	Jul 22	Jun 21	Dec 24					

TYPE WORK: Replace 2 bridges & 1 non-bridge length structure with Box Culvert; Overlay with shoulder widening between bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0072(67)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 1,300 ADT.

BRIDGE INFO: 03096 (65.62, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1957); 03097 (66.98, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 4, 1957)

ENV: Tribal consultation letters sent 9/2/21. ARS to SHPO 10/25/21, response 10/26/21. Env constraints to BR & Rdwy 11/30/21. Rev constraints to BR & Rdwy 5/27/22. VPI held 5/26/22 - 6/10/22. CRS to SHPO 7/7/22, response 7/14/22. T3CE apprvd 7/27/22. CRS addendum to SHPO 7/25/23, response 8/22/23. NW27 to USACE 8/11/23. 2023 Acoustic Bat Survey Results: MYGR detected; No MYSO, MYSE or PESU detected. T3 re-eval apprvd 8/30/23.

SUR: 04x098-03096, 04x219-03097. CSUR 100%. Aerial photo 11/8/19. DSUR to Rdwy 5/27/21. Add'l DSUR req'd 10/11/21 to Rdwy 1/12/22.

PSUR: Existing ROW to ROW 6/29/21. PSUR to ROW 8/25/23.

RDWY: (MH) Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 5/27/21. Add'l Survey req 10/11/21. Early Coord Meeting held 10/14/21. Prelim Layouts to ROW & ENV 4/15/22. Hyd Anal complete to BR 4/12/22. DDD apprvd 4/26/22. ROW reqmts to ROW 5/31/22. RDWY Info to ENV 5/31/22. UTIL reqmts to ROW 8/3/22. FI held 8/17/22. Rev DDD apprvd 1/5/23. Rev DDD apprvd 1/5/23. Rev ROW & UTIL reqmts to ROW 2/21/23. Plans to EST 9/10/24 & 11/14/24. Field Insp held 9/10/24. TMP Meeting held 2/26/25.

ROW: Fee Plans 90% (5 trs). Initial Auth Rec'd 9/6/22. 5/5 apprs made & apprvd, 5 options & 5 paid. UFI 5/11/22; Plans to 3 utils 9/14/22; 3/3 est rec'd., 3/3 WO issued; 1/3 adj complete

BR: (TMG) Layout 100%. Prelim. Info to Env. 11/23/22. Plans complete 12/16/24.

MAT: Soil Survey %AC to Rdwy 8/24/21. Sent to BR 9/5/23

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (24); AR Senate (35)

Other Federal-Aid & State Jobs

101065 Marmaduke – S. of Halliday (S)

Hwy. 49

(Greene) (art) (5.96 mi.) (APHN) (Minor Arterial) /CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	50%	50%	75%	10%	15%	0%	100%	NA	YES
TARGET DATE		Jan 23	Nov 23	Jun 25	Feb 23	Jun 26	Jun 27	SCHEDULED DATE: 09-2027 STIP FFY: 2026			
END DATE	Nov 23	May 23	Dec 23		Mar 23						

TYPE WORK: Widen from 2 to 5 lanes, taper down to 3 lanes in town.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0028(70)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22. Project renamed on 10/18/24.

GENERAL: 5,800 ADT.

BRIDGE INFO: 03083 (70.59, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1961); 03084 (68.88, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1961); 03085 (67.08, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1961); 03086 (67.08, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1961); M0064 (86.39, Br. Repl., NP, Culv. 6, 1961)

ENV: ENV CON (Burns & Mcd). Tribal consultation letters sent 10/16/23. Env Constraints to Rdwy 12/5/23. PI meeting 9/19/24, 4-7 pm @ Marmaduke Community Center, West Warner Street, Marmaduke. ARS & CRS Report to SHPO 11/14/24, response 12/13/24.

SUR: Partial DSUR under 100632. Photogrammetry & CSUR 100% under 100633. Aerial photo flown 1/5/22. Rev mapping complete 5/19/23.

DSUR: U&D 100%. DSUR to Rdwy 5/26/23. Add'l DSUR req'd 8/11/23 to Rdwy 9/22/23.

PSUR: 76 certs. NTP to Con 12/21/22. PSUR to ROW 3/9/23. Add'l PSUR (1 cert.) req'd 3/27/25 to ROW 3/27/25.

RDWY: (TW) Floodplain SP reqd. Traffic & Soil Survey req 3/10/23. DSUR rec'd 5/26/23. Add'l Survey 8/11/23. Early Coord Meeting held 8/30/23. Prelim Layouts to ROW & ENV 9/5/23. Add'l Survey rec'd 10/11/23. DDD apprvd 11/17/23. Prelim req to BR12/4/23. ROW rqmts to ROW 12/15/23. RDWY Info req to Env 12/18/23. UTIL rqmts to ROW 1/26/24. Soil Survey rec'd 2/22/24. Hyd Anal complete to BR 3/28/24 & 4/11/24. Rev ROW & UTIL reqm'ts to ROW 7/15/24.

ROW: Plans 70% (70trs); AUI 3/5/2024, UFI 5/9/2024; Est 11 res, 5 bus, 1 NPO & 7 PPO rels; Plans to 8 utils 11/21/2024

BR: (JYP) Layout 15%.

MAT: Soil Survey to RDWY 2/21/24

RAILROAD INFO: RR involvement near Marmaduke where UPRR property limits overlay our nearby shoulder-no footprint change. SP & MCL reqd. 6/19/24. Will dist agreements closer to LET 4/8/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

Other Federal-Aid & State Jobs

100882 Hwy. 49/Hwy. 91 Inters. Impvts. (Jonesboro) (S)

Hwy. 49

(Craighead) (fre) (NHS) (Urban Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	30%	100%		5%	75%		5%	NA	TBD		TBD
TARGET DATE		Aug 16			Feb 17						
END DATE		Aug 16			Feb 17						

TYPE WORK: Project Development for Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9227(56)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Funding removed on 12/4/17.

GENERAL: 31,000 ADT.

SUR: Aerial photo flown 1/14/16, 5/16/19. Photogrammetry 100%. DSUR updated 5/16/19.

DSUR: CSUR 100%. DSUR to Rdwy 8/15/16.

PSUR: 10 certs. NTP to CON 12/12/16. PSUR to ROW 2/7/17.

ROW: AUI 10/5/16.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (32 & 36); AR Senate (20)

100836 Hwy. 351 South – Hwy. 91 (Jonesboro) (S)

Hwy. 49

(Craighead) (urb) (1.26 mi.) (NHS) (Urban Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	30%	100%		5%	75%			NA	TBD		TBD
TARGET DATE		Jun 17			Aug 17						
END DATE		Jun 17			Jul 17						

TYPE WORK: Major Widening

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACNHPP-9227(70)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Funding removed on 12/4/17.

GENERAL: 23,000-40,000 ADT.

SUR: Aerial photo flown 1/14/16. DSUR under 100882. Photogrammetry 100%. DSUR to Rdwy 6/2/17.

DSUR: CSUR 100%. U&D 100%.

PSUR: 25 certs. PSUR to ROW 7/24/17. Add'l PSUR req'd 5/11/20 to ROW 5/26/20.

RDWY: (HL) DSUR rec'd 6/2/17.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (32 & 36); AR Senate (20)

Other Federal-Aid & State Jobs

100879 Hwy. 49/Parker Rd. Inters. Impvts. (Jonesboro) (S)

Hwy. 49

(Craighead) (fisherarnold) (0.27 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	95%	100%	75%	80%	45%	NA	TBD	95%	TBD
TARGET DATE		Apr 17	Feb 19	Apr 19	Jun 17	Sep 24	May 25	SCHEDULED DATE: 06-2025 STIP FFY: 2025			
END DATE		Mar 17	Aug 19	Apr 19	Apr 17	Sep 24					

TYPE WORK: Grading, widening, storm drainage, curb & gutter, sidewalk & intersection improvements. Add 3rd NB thru lane on Hwy. 49, add a 2nd EB left-turn lane on Parker Rd., Add a 2nd SB left-turn lane on Hwy. 49, separate the WB thru & left-turn movements on Parker Rd., add a 2nd EB travel lane on Parker Rd., and add a 2nd EB thru lane to the west leg of Parker Rd.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9227(67)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 22,000 ADT.

ENV: ENV by CON. SHPO conc recd 9/12/17. PI held 12/7/2017. Draft T3 CE under review 1/24/18; cmts to CON 2/8/18. T3 CE apprvd 4/30/19. NWP14 recvd 8/24/17.

LP: City consultant to handle design & cost to count towards 2016-2020 STIP partnering commitment. Resolution & Agreement w/ City executed 6/20/18.

SUR: Aerial photo flown 1/10/16.

DSUR: CSUR 100%. U&D 100%. DSUR to Rdwy 3/8/17. Add'l DSUR 100%. Add'l DSUR req'd 3/29/19 100%, to City 4/05/19. Add'l DSUR (sign) req'd 8/23/22 to ROW 8/30/22. PSUR (3 add'l certs, 1 rev.) req'd 10/19/23, 10/25/23.

PSUR: 19 certs. PSUR to ROW 4/26/17. Add'l PSUR to ROW 9/14/17. 3 add'l trs req'd 10/24/18 to ROW 10/30/18. ROW staking req'd 7/18/22 to ROW 8/10/22. 3 add'l certs, 1 rev. to ROW 12/07/23. ROW re-stake trs 1 & 2 req'd 1/10/24 to ROW 2/2/24.

RDWY: (HL) No Floodplain SP req'd. DSUR rec'd 3/8/17. 30% Plans rec'd from CON 12/18/17. 30% Plans rev'd & ret'd to CON 2/5/18. Rev 30% Plans rec'd from CON 5/8/18, 8/20/18, & 10/1/18. TMP Meeting held 5/30/18. Rev 30% Plans rev'd & ret'd to CON 6/12/18 & 9/10/18. 30% Plans rev'd & ret'd to CON 11/6/18. Des Criteria apprvd 12/6/18. 60% Plans rec'd from City's Con 3/4/19. FI req 3/4/19. 60% Plans rev'd & ret'd to City's Con 4/12/19. RDWY Info to ENV 4/19/19. Loc & Des Doc apprvd 5/15/19. Rev 60% Plans from City's Con 7/15/19. ROW & UTIL reqm'ts to ROW 8/6/19. Rev 60% Plans rev'd & ret'd to CON 9/26/19. RUC req 6/7/22. 90% Plans rec'd from CON 7/29/24. FFI req 8/2/24. Interim Est to PM 1/22/25. 90% Plans rev'd & ret'd to CON 1/7/25. Final Plans rec'd from CON 3/20/25. Plans to EST 4/3/25. Final Plans rev'd & ret'd to CON 4/11/25. Rev Final Plans rec'd from CON 4/23/25 & 5/6/25. TMP Meeting sched 4/25/25.

ROW: Fee. By CON. Plans 90% (12 trs). Plans rev'd & ret'd to CON 10/28/20. Initial Auth Rec'd 6/29/20. 10/12 apprs made & apprvd; 9 Options; 9 paid & 3 condemned - Poss. date 9/3/24. AUI 2/14/17. UFI 3/8/18. Plans to 7 Utils 8/12/19; 7/7 Utils est rec'd, 1/7 WO Issued.

RAILROAD INFO: No RR involvement 2/16/24

SIR: TMs sent to RDWY 4/25/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (20)

Other Federal-Aid & State Jobs

110807 Hwys. 49/64 Inters. Impvts. (Fair Oaks) (S)

Hwys. 49 & 64

(Cross) (fisher-arnold) (APHN) (Minor Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	50%	75%		10%	NA	100%	NA	
TARGET DATE		Dec 21			Jan 22			STIP FFY: 2025			
END DATE		Aug 21			Sep 21						

CRITICAL NOTES: On hold due to pending RCEP Grant.

TYPE WORK: Intersection Improvements.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0019(56)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 3/22/22.

GENERAL: 1,200-4,100 ADT.

ENV: Tribal consultation letters sent 8/31/21. Env constraints to Rdwy 10/15/21. ARS to SHPO 6/15/22, response 6/29/22. PIF to SHPO 6/30/22, response 7/6/22.

SUR: Aerial photo 3/8/21. CSUR 100%. DSUR to Rdwy 8/13/21. Add'l DSUR req'd 8/25/22 to Rdwy 9/16/22.

PSUR: 6 certs. PSUR to ROW 9/22/21.

RDWY: (ND) No Floodplain SP req'd. MAT, Traffic, & TMs req 9/8/21. NTP to CON 10/7/21. T.O. to CON 11/1/21. 30% Plans rec'd from CON 1/5/22. Rev scope rec'd 8/4/22. Add'l DSUR req 8/25/22. 30% Plans rec'd from CON 12/5/22.

ROW: UFI 4/14/22.

MAT: Soil Survey % AC to Rdwy 3/16/22.

RAILROAD INFO: RR involvement at UPRR 787524L 12/1/21. PE Agreement executed 1/27/22. On HOLD 8/15/24

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

Other Federal-Aid & State Jobs

110708 Arkansas Midland RR Str. & Apprs. (Helena-West Helena) (S)

Hwy. 49

(Phillips) (m.baker) (0.25 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	100%	30%	95%	35%	90%	
TARGET DATE		Jul 20	Aug 21	Nov 21	Aug 20	Nov 22	Apr 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Aug 20	Oct 21	Jan 22	Mar 21	Nov 22					

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9200(9)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 12/20/22.

GENERAL: 3,500 ADT.

BRIDGE INFO: 03260 (76.36, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 3, 1961)

ENV: Tribal consultation sent 5/21/19. ARS to SHPO 5/28/19; response 5/30/19. constraints to RDWY 10/2/20. PIF to SHPO 9/28/21, response 9/30/21. Ph I VPI held 10/21 - 10/18/21 @ www.ardot.gov/publicmeetings T1CE apprvd 1/21/22.

SUR: Aerial photo flown 3/19/19. CSUR 100%. DSUR to Rdwy 8/27/20.

PSUR: 1 cert. PSUR to ROW 3/2/21.

RDWY: (HL) Floodplain SP req'd. Traffic & Mat req 10/23/19. T.O to CON 7/7/20. DSUR rec'd 8/27/20. Early Coord Meeting held 9/24/20. Des Criteria apprvd 11/30/20. 30% Plans rec'd from CON 3/4/21. 30% Plans rev'd & ret'd to CON 3/25/21. TMs req 5/17/21. RDWY Info to ENV 8/3/21. 60% Plans rec'd from CON 9/1/21. FI held 9/27/21. 60% Plans rev'd & ret'd to CON 10/4/21. ROW reqmts to ROW 10/4/21. UTIL reqmts to ROW 7/26/22. 90% Plans rec'd from CON 3/1/24. 90% Plans to RR Coord 3/7/24. 90% Plans rev'd & ret'd to CON 6/1/24. Interim Est to PM 11/8/24. Soil Survey req 4/10/25.

ROW: Fee By ARDOT. Plans 90% (2 trs). Initial Auth Rec'd 5/10/22. 2/2 apprs made; 2/2 apprvd; 2 Options & 2 paid. AUI held 3/16/20, UFI 12/3/20; Plans to 7 utils 10/7/21; 6/7 util est rec'd, 1 utils no involvement, 2 utils no conflict, 2/4 WO issued.

BR: (MCB) Layout 95%. Rec'd. 90% Plans 10/31/23. Ret'd. 90% comments 1/8/24. Rec'd. 100% Plans 3/1/24.

MAT: Soil Survey %AC to Rdwy 10/28/19.

RAILROAD INFO: RR Involvement overpass of AKMD DOT# 425162D, MP 336.50, Helena Sub. No ROW acq. Necessary per ROW 1/8/24. Final plans apprvd 7/1/24. Fully executed C&M rec'd & distributed 10/31/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

Other Federal-Aid & State Jobs

110812 Hwy. 49 Mississippi River Bridge Rehab. (S)

Hwy. 49

(Phillips) (m.baker) (NHS) (Urban Principal Arterial) (4LG) /NHPP/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	NA	65%	100%	NA	NA	NA	50%	NA	NA	
		May 25	Aug 24				STIP FFY: 2028			
		Apr 25	Jul 24							

CRITICAL NOTES: \$43.9M BIP Grant must be obligated by Sept. 2027.

TYPE WORK: General & Structural Repairs, Deck Replacement, Polymer Overlay

WORK ZONE POLICY: Significant.

FAP NUMBER: HIPFCS-C0VD(4)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 9/13/21. Project renamed on 6/5/24.

GENERAL: 3,500 ADT. IOM 6/5/2024 Job 110814 combined in to this job.

BRIDGE INFO: 02899 (41.80, Dk. Repl., Poly. Ovly., NP, SD, Deck 4, Super. 4, Sub. 5, Hist., 1961)

ENV: CR clearance to file 1/20/22. CR letter to SHPO 1/25/22, response 2/22/24. addendum response 3/6/24. T3CE apprvd 7/18/24.

LP: ARDOT and MDOT will split project costs 50/50. ARDOT is taking the lead. ARDOT and MDOT received a \$43.92M 2024 BIP grant. Partnering Agreement will be drafted.

RDWY: (AH) RUC req 10/11/21. NTP to CON 10/20/21. T.O. to CON 11/9/21. 60% Plans rec'd from CON 1/12/22. TMP held 3/3/22. 60% Plans rev'd & ret'd to CON 3/15/22. Loc & Des Doc appr'd 8/5/24. 30% Plans rec'd from CON 2/19/25. 30% Plans rev'd & ret'd to CON 2/24/25. 60% Plans rec'd from CON 4/4/25. ROW & UTIL reqm'ts to ROW 4/7/25. 60% Plans rev'd & ret'd to CON 4/18/25.

BR: (MCB) Rec'd. Draft Insp Report from Con on 12/30/22. HBM Ret'd. Insp Report comments 1/20/23. Rec'd. Final Br. Insp Report 2/23/23. Rec'd. Final Rev'd. Recom. Report 1/30/24. 5/1/25-Letter of inquiry to USCG.

RAILROAD INFO: No RR involvement 6/10/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

Other Federal-Aid & State Jobs

070439 26th St. – Hwy. 67 (Pine St.) (Arkadelphia) (S)

Hwy. 51

(Clark) (urb) (1.41 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	80%	100%	75%	100%	75%	NA	100%	80%	RQD
TARGET DATE		Jun 18	Jan 19	Sep 20	Aug 18	Feb 24	Apr 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Jun 18	Apr 19	Oct 20	Jul 18	Mar 24					

TYPE WORK: Widen to three 12' lanes with sidewalks.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPSC-9013(9)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 7,000-11,000 ADT.

ENV: Constraints to RDWY 9/12/18. Tribal consultation sent 11/6/18. PI held Tuesday, June 4, 2019 from 4:00-7:00 pm, First Presbyterian Church, 1220 Pine St, Arkadelphia. PIF to SHPO 6/13/19; response 6/20/19. Draft EA to FHWA 5/28/20, apprvd 6/16/20. EA review req to Statewide Clearinghouse 6/18/20. Virtual Loc & Des PHg WebEx event held 8/12/20 5:30-6:30 @ www.ardot.gov FONSI issued 10/27/20. NW14, no pcn.

LP: Hwy. 51 from I-30 to Hwy. 67 will be dropped upon completion of the Arkadelphia bypass. City resolution executed 1/6/15. Partnering Agreement to City 2/3/20. Agreement executed 10/5/21. OBU & HBU donated ROW. Supplemental agreement w/ County, OBU & HSU sent 12/3/21. Supplemental Agreement executed 4/8/22.

SUR: Aerial photo flown 1/13/16. CSUR 100%. U&D 95%. Photogrammetry 100%.

DSUR: DSUR to Rdwy 7/5/18. Add'l DSUR req'd 4/15/19 (pipe inverts) to Rdwy 5/6/19.

PSUR: 126 certs. PSUR to ROW 7/26/18. 6 add'l certs req'd 10/16/19 to ROW 11/07/19. ROW staking req'd 4/21/21 to ROW 5/13/21. Add'l PSUR req'd 7/27/21 (1 cert) to ROW 7/29/21. Rev PSUR to ROW 12/13/21. Add'l PSUR (1 tract) req'd 8/17/22 to ROW 8/22/22. ROW re-stake (trs 16,17) req'd 9/29/22 to ROW 12/20/22.

RDWY: (HL) Floodplain SP req'd. DSUR rec'd 7/5/18. Prelim Prints to ROW & ENV 8/3/18. Traffic, TMs, FWDs & Soil Survey req 8/3/18. Early Coord Meeting held 8/27/18. Hyd Anal complete to BR 2/6/19. Des Criteria apprvd 1/10/19. Add'l Survey req 4/15/19. ROW rqmts to ROW 4/22/19. RDWY Info to ENV 5/24/19. FI held 6/4/19. UTIL rqmts to ROW 8/8/19. Rev ROW rqmts to ROW 8/8/19. TMs for 16th & Pine req 8/22/19. Signal not warranted at Hwy. 51/16th St. inters. Rev ROW & UTIL rqmts to ROW 4/17/20 & 4/28/22. Loc & Des Doc apprvd 11/5/20. RUC req 5/4/22 & 4/10/24.

ROW: Plans by Bridgefarmer 90% (102 trs) - Initial Auth Rec'd 12/9/20. 102/102 apprs made & apprvd; 82 options & 82 paid & 20 Condemned - Poss. Date 3/7/24. 6/6 Res, 11/11 Bus, & 3/3 PPO relos moved. UFI 8/9/18; Plans to 6 utils 8/14/19 & 7 utils 4/22/20; 7/7 Utils est rec'd, 7/7 utils WO issued, 2/7 adj complete.

MAT: Soil Survey to Rdwy 11/9/18.

RAILROAD INFO: No RR involvement; track approx .75 miles east 2/5/24

SIR: TMs to RDWY 10/5/18. FWD to RDWY 10/8/18. TMs to RDWY 11/1/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (90); AR Senate (3)

Other Federal-Aid & State Jobs

070573 I-30 Str. & Apprs. (Hwy. 53) (S)

Hwy. 53

(Clark) (bridgefarmer) (0.28 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	50%	100%	15%	10%	35%	NA	
TARGET DATE		Dec 21	Jul 22	Mar 23	Jan 22	Sep 24	Mar 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Dec 21	Nov 22	Mar 23	Jan 22	Sep 24					

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0010(53)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 540 ADT.

BRIDGE INFO: 03813 (87.36, Br. Repl., NP, Deck 5, Super. 6, Sub. 6, 1966)

ENV: Tribal consultation letters sent 8/17/21. Env constraints to BR, RDWY, ROW 11/23/21. ARS to SHPO 2/3/23, response 2/23/23. CRS to SHPO 2/23/23, response 3/2/23. T1CE apprvd 3/9/23. VPI sched 5/8-5/22/23.

SUR: CSUR 100%. DSUR to Rdwy 12/17/21. Add'l DSUR req'd 10/21/22 to Rdwy 2/10/23, 4/1/23.

PSUR: 8 certs. Existing ROW to ROW 1/26/23. PSUR req'd (6 trs) to ROW 3/27/23. ROW staking req'd 8/18/23 to ROW 9/14/23.

RDWY: (TW) No Floodplain SP req'd. Traffic & MAT req 5/17/21. T.O. to CON 12/9/21. DSUR rec'd 12/17/21. Early Coord Meeting held 2/8/22. DDD apprvd 4/26/22. Rdwy Info to ENV 8/10/22. 50% Plans rec'd from CON 9/23/22. Add'l Survey req 10/21/22. ROW & UTIL reqm'ts to ROW 11/1/22. 50% Plans rev'd & ret'd to CON 2/2/23. Add'l DSUR rec'd 2/10/23 & 3/31/23. 60% Plans rec'd from CON 8/22/24. 60% Plans rev'd & ret'd to CON 10/11/24.

ROW: Plans 90% (4 trs). Initial Auth Rec'd 5/9/23. 4/4 apprs made & apprvd, 4 options & 4 paid. UFI 11/28/22; Plans to 11 Utils. 1/13/23, 2 utils no conflict, 4/9 utils est rec'd.

BR: (MCB) Layout 95%. Prelim. Info to Env. 4/21/22.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 6/27/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

Other Federal-Aid & State Jobs

030527 Hwy. 53 Strs. & Apprs. (Lafayette Co.) (S)

Hwy. 53

(Lafayette) (garver) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	100%	30%	90%	100%	NA	NA
TARGET DATE		May 20	Nov 20	Nov 20		Apr 22	Sep 25	SCHEDULED DATE: 08-2026 STIP FFY: 2026			
END DATE		May 20	Dec 20	Jan 21	Aug 20	Apr 22					

TYPE WORK: Replace 2 bridges and 1 bridge with R.C. box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0037(40)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 6/15/21.

GENERAL: 740 ADT.

BRIDGE INFO: M0992 (57.89, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1964); M0993 (59.21, Br. Repl., P3, Deck 6, Super. 6, Sub. 6, 1964); M0994 (59.22, Br. Repl., P3, Deck 6, Super. 5, Sub. 7, 1964)

ENV: EPD. Tribal consultation sent 2/20/19. Constraints to BR, RDWY & SUR 2/26/19. ARS to SHPO 9/29/20, response 9/29/20. CRS to SHPO 1/14/21, response 1/22/21. T1-CE apprvd 1/25/21. NW14 req to USACE 6/27/22. 2022

Acoustic Bat Survey Results: No MYSO or MYSE detected. PESU likely.

SUR: Aerial photo flown 1/29/16. CSUR 100%.

DSUR: NTP to Con 03/11/20. DSUR to Rdwy 5/29/20. Add'l DSUR req'd 10/13/20 to Rdwy 11/12/20.

PSUR: Existing ROW to ROW 8/27/20. ROW staking req'd 11/18/22 to ROW 2/10/23.

RDWY: (TW) No Floodplain SP req'd. T.O. to CON 9/26/19. Traffic & Mat req 10/11/19. DSUR rec'd 5/29/20. Early Coord Meeting held 7/23/20. 30% Plans rec'd from CON 10/5/20. Add'l Survey req 10/13/20. 30% Plans rev'd & ret'd to CON 10/15/20. Des Criteria apprvd 10/19/20. Site 1 60% Plans rec'd from CON 10/30/20. Site 1 ROW & UTIL reqmts to ROW 10/30/20. Add'l DSUR rec'd 11/12/20. Site 2 ROW & UTIL reqmts to ROW 12/17/20. RDWY Info to ENV 12/18/20. FI req 12/18/20. Site 2 60% Plans rec'd from CON 12/16/20. Site 2 60% Plans rev'd & ret'd to CON 3/4/21. Field Insp held 10/27/21. 90% plans rec'd from CON 7/29/22. FFI held 8/9/22. 90% to Est 8/9/22. 90% plans rev'd & ret'd to CON 8/12/22.

ROW: C.O. By ARDOT. Plans 90% (10 trs) - Initial Auth Rec'd 10/13/21. 10/10 apprs made & apprvd; 10 Options & 10 paid. AUI held 3/23/20, UFI 11/5/20; Plans to 3 utils 3/23/21; 4/4 est rec'd, 1/2 WO issued, 2 utils no conflict. C.O. filed 4/17/2024.; 1 util adjustment complete

BR: (SWP) Layout 95%, Rec'd. 90% plans 7/22/22.

MAT: Soil Survey %AC to Rdwy 10/14/19.

RAILROAD INFO: No RR involvement 6/28/24

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

Other Federal-Aid & State Jobs

050447 Calico Creek Str. & Apprs. (Calico Rock) (S)

Hwy. 56

(lzard) (urb) (0.17 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	45%	20%	75%		10%	5%	35%	NA	
TARGET DATE		Mar 24	Sep 24	Jun 25	May 24	Feb 26	Oct 26	STIP FFY: 2026			
END DATE		May 24	Feb 25		Jul 24						

TYPE WORK: Replace 1 Br. & Inters. Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0033(33)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 2,700 ADT.

BRIDGE INFO: 02100 (54.89, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1941)

ENV: NA consultation letters to Tribes 8/17/23. Env constraints to Rdwy 10/26/23. PI Meeting on 4/24/25 from 4:30-6:30 pm @ Calico Rock City Hall, 265 2nd Street. Calico Rock. ARS to SHPO 3/4/25, response 4/1/25.

SUR: Aerial photo flown 4/12/19. CSUR 100%. UAV LiDAR acquired 5/22/23. Feature extraction 100% plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 5/24/24.

PSUR: 22 certs.

RDWY: (HL) Floodplain SP req'd. Traffic, TMs, & Mat req 5/9/23. DSUR rec'd 5/24/24. Early Coord Meeting held 7/1/24.

Prelim Layouts to ROW & ENV 7/22/24. Soil Survey req 7/22/24. DDD apprvd 7/26/24. Hyd Anal complete to BR 8/20/24. Prelim BR Info req 8/20/24. RDWY Info to ENV 2/5/25. ROW reqm'ts to ROW 2/11/25.

ROW: AUI 6/27/24, UFI 8/7/24

BR: (CMW) Layout 70%.

MAT: SS to RDWY 4/3/25.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (23)

050517 Hars Creek Str. & Apprs. (S)

Hwy. 56

(lzard) (fre) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		60%						0%			
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0033(38)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 1,400 ADT.

BRIDGE INFO: M1027 (29.08, Br. Repl., P0, SD, Deck 6, Super. 3, Sub. 3, 1957)

SUR: Aerial photo flown 2/20/24. UAV-LiDAR acquired 12/12/24. Feature extraction and mapping 100%. CSUR 25%.

RDWY: (MH) Floodplain SP req'd.

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (22)

Other Federal-Aid & State Jobs

070623 Hwy. 57 Flood Repairs (Union Co.) (S)

Hwy. 57

(Union) (coll) (Non-APHN) (Major Collector) /ER/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

CRITICAL NOTES: Emergency Relief funding must be obligated by September 2026.

TYPE WORK: Flood Repairs

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: ACSTPF-0070(59)

BACKGROUND INFO: Project programmed on 1/23/25.

GENERAL: 890 ADT.

RDWY: Floodplain SP req'd.

RAILROAD INFO: No RR involvement 3/3/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (97); AR Senate (2)

090638 Decatur – Gentry (Passing Lane) (S)

Hwy. 59

(Benton) (bridgefrmr) (1.2 mi.) (APHN) (Minor Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%	40%	15%	NA	TBD	NA	
TARGET DATE		Aug 22	Apr 23	Jul 23	Sep 22	Jul 25	Jul 26	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		May 22	Jun 23	Jan 24	Aug 22						

TYPE WORK: One NB Passing Lane

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0004(97)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 6/3/21.

GENERAL: 11,000 ADT.

ENV: Env constraints to RDWY 10/10/22. NA consultation letters to tribes 10/24/22. PI meeting held 7/18/23 4-7p @ Decatur Municipal Building 310 East Ave, Decatur. ARS and PIF to SHPO 12/7/23. T3CE apprvd 1/8/24.

SUR: Aerial LiDAR acquired 2/28/22. Mapping 100%. U&D 100%. DSUR to Rdwy 5/23/22. Add'l DSUR reqd 5/15/23 to Rdwy 6/5/23.

PSUR: 11 certs. PSUR to ROW 8/26/22. Rev PSUR to ROW 12/15/23 ROW staking reqd 10/1/24 to ROW 10/16/24.

RDWY: (TW) No Floodplain SP req'd. DSUR rec'd 5/23/22. TO to CON 1/19/23. Early Coord Meeting held 3/15/23. Avg Run Speed req to Mat 4/25/23. 50% plans rec'd from CON 5/5/23. Add'l DSUR req 5/15/23. DDD apprvd 5/23/23. 50% Plans rev'd & ret'd to CON 6/2/23. Rdwy Info to Env 6/2/23. ROW & UTIL reqmts to ROW 6/2/23. Add'l DSUR rec'd 6/5/23. Rev ROW & UTIL reqmts to ROW 11/1/23. Loc & Des Doc apprvd 1/10/24. Plans to RR Coord 6/8/23. 60% Plans rec'd from CON 3/11/24. PFI held 5/1/24. 60% Plans rev'd & ret'd to CON 4/24/24.

ROW: Plans 90% (14 trs.). Initial Auth Rec'd 1/19/24; 14/14 apprs made & apprvd; 3 options; Est 2 NPO rels; AUI 5/8/24; UFI 5/8/24; plans to 7 utils 7/26/24;

RAILROAD INFO: No RR Involvement - CPKC tracks >60' & parallel to project.

LEGISLATIVE DISTRICTS: US House (3); AR House (12); AR Senate (35)

Other Federal-Aid & State Jobs

090665 Hwy. 59 Str. & Apprs. (Siloam Springs) (S)

Hwy. 59

(Benton) (craft-tull) (APHN) (Urban Minor Arterial) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	5%	50%	75%		10%	5%	TBD	NA	
	Dec 23	Oct 24	Jan 25	Jan 24	Oct 25	Oct 26	SCHEDULED DATE: 2026 STIP FFY: 2027			
	Aug 23			Jun 24						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0004(107)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 6,500 ADT.

BRIDGE INFO: 03051 (83.06, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1960)

ENV: Tribal consultation letters 5/16/24. ARS to SHPO 5/21/24, response 6/11/24. PIF to SHPO 7/11/24, response 8/1/24.

LP: The Department has agreed to include a side path at no add'l cost to the City.

SUR: CSUR 100%. Aerial photo flown 2/16/23. UAV-LiDAR acquired 3/15/23. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 8/17/23.

PSUR: 23 certs. NTP to Con 11/29/23. PSUR to ROW 6/3/24.

RDWY: (AH) No Floodplain SP req'd. Traffic, TM, & Mat req 5/10/23. DSUR rec'd 8/17/23. Early Coord Meeting held 8/31/23. T.O. to CON 5/2/24.

ROW: UFI 8/3/23

BR: (TMG) Layout 5%.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

Other Federal-Aid & State Jobs

090506 Illinois River Str. & Apprs. (Hwy. 59) (S)

Hwy. 59

(Benton) (craft-tull) (0.5 mi.) (APHN) (Minor Arterial) /NHPP/REC TRAILS/State/Marine Fuel Tax/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	95%	75%	85%	80%	100%	35%	NA	TBD
TARGET DATE		Oct 18	Aug 21	Jan 22	Nov 18	Nov 23	Sep 25	SCHEDULED DATE: 02-2026 STIP FFY: 2025			
END DATE		Oct 18	Aug 21	Mar 22	Jun 19	May 24					

TYPE WORK: Bridge Replacement

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-RTP-0004(77)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/28/17.

GENERAL: 3,200 ADT.

BRIDGE INFO: 03743 (74.86, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 4, 1963)

ENV: Mussel survey reqd. Constraints to BR, RDWY 8/14/18. Tribal consultation sent 8/30/18. IWQ cert reqd. ARS to SHPO 6/4/19; response 6/11/19. VPI Ph II meeting held 11/12/20 5:30-6:30pm www.ardot.gov. CRS to SHPO 9/29/20. VPI Ph II meeting held 2/24/21-3/17/21 w/ live meeting 3/2/21 @ 5:30-6:30pm www.ardot.gov. ARS addendum to SHPO 5/25/21, response 5/26/21. Info meeting held 6/10/21 4-7pm Holiday Inn Express Board Room 2100 Hwy 412 West Siloam Springs. CRS addendum to SHPO 6/10/21, response 6/30/21. T3CE apprvd 3/8/22. NW14 req to USACE 4/5/22. Info meeting held 6/23/22 4-7pm Holiday Inn Express Board Rm 2100 Hwy 412 West Siloam Springs. 2023 Bat Survey Results: No T&E species

LP: Boat ramps & parking lot to be paid for w/MFT at request of AGFC. AGFC rec'd \$500K RTP 2022 funds for the boat ramp. Agreement sent to Arkansas Game & Fish Commission 9/24/24. Agreement executed 12/17/24.

SUR: Aerial photo flown 1/5/18.

DSUR: CSUR 100%. DSUR to Rdwy 10/26/18. Add'l DSUR req'd 3/4/19, 100% to Rdwy/BR 3/22/19. Add'l DSUR req'd 5/16/19, 100% to Rdwy 7/11/19.

PSUR: 9 certs. PSUR to ROW 1/15/19. ROW staking req'd 5/20/22 IP. 2 add'l certs, 1 rev. cert. req'd 11/2/22 to ROW 11/18/22.

RDWY: (TW) Floodplain SP req'd. T.O. to CON 9/13/18. DSUR rec'd 10/26/18. Traffic req 12/20/18. Avg Running Speed req 3/4/19. Add'l Survey req 3/4/19 & 5/15/19. Des Criteria apprvd 3/13/19. 15% Plans rec'd from CON 8/27/19. Mat req 9/20/19. 15% Plans rev'd & ret'd to CON 9/20/19. 30% Plans rec'd from CON 1/9/20. 30% Plans rev'd & ret'd to CON 1/23/20. 60% Plans rec'd from CON 3/19/20. Prelim ROW & UTIL Cost Est to ROW 3/20/20. Avoid Alt to ENV 6/9/20. 60% Plans rev'd & ret'd to CON 1/14/21. Rev 30% Plans rec'd from CON 1/22/21. Rev 30% Plans rev'd & ret'd to CON 2/12/21. Rev 60% Plans rec'd from CON 3/24/21 & 6/22/21. FI held 6/30/21. RDWY Info to ENV 5/14/21. Rev 60% Plans rev'd & ret'd to CON 5/27/21. ROW & UTIL reqmts to ROW 8/9/21. Rev 60% Plans rev'd & ret'd to CON 8/9/21. Loc & des doc appv'd. 3/14/22. 90% Plans rec'd from CON 11/14/22. FFI held 12/28/22. 90% Plans to EST 11/14/22. Final plans rec'd from CON 10/10/23.

ROW: Garver Fee - By ARDOT. Plans 90% (9 trs). Initial Auth Rec'd 5/10/22. 9/9 apprs made & apprvd. 4 options; 4 paid & 5 condemned - Poss. date 5/2/24. 1/1 Res, 1/1 Bus, & 2/2 PPO rels moved. AUI & UFI 1/4/19. Plans to 2 utils 8/12/21, Plans to 1 add'l util 11/17/22, Plans to 1 add'l util 5/5/23, 4/4 est rec'd, 4/4 WO issued, 3/4 adj complete

BR: (JYP) Layout 100%. Rec'd. 90% plans 11/14/22 & 12/19/22 and Ret'd. comments 11/22/22 & 12/20/22. Rec'd. 100% Plans 10/10/23. Ret'd. comments 100% Plans 11/8/23. Rec'd. Final Plans 11/10/23.

MAT: soil survey to Rdwy 9/2019

RAILROAD INFO: No RR involvement 1/9/24.

SIR: Traffic data sent to RDWY 1/15/19.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

Other Federal-Aid & State Jobs

040885 Hwy. 59 Realignment (Crawford Co.) (S)

Hwy. 59

(Crawford) (craft-tull) (0.38 mi.) (APHN) (Urban Minor Arterial) /ER/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	40%	NA		NA	
TARGET DATE		Feb 23	Aug 23	Nov 23	Mar 23	Sep 24	Jul 25	SCHEDULED DATE: 08-2025			
END DATE		Mar 23	Aug 23	Nov 23	Apr 23	Oct 24					

CRITICAL NOTES: Emergency Relief funding must be obligated by Sept. 2025.

TYPE WORK: Realignment

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 5/25/22.

GENERAL: 7,600 ADT.

ENV: NA consultation letter to tribes 12/21/22. Env constraints to Rdwy 1/19/23. PI meeting held 6/29/23 4-7pm @ Van Buren Senior Activity Center 18 Lafayette St., Van Buren. ARS to SHPO 8/21/23, response 9/5/23. PIF to SHPO 10/17/23, response 11/2/23. T3CE approved 11/16/23.

SUR: CSUR 100%. UAV-LiDAR acquired 11/1/22. LiDAR feature extraction 100%. U&D 100%. DSUR to Rdwy 3/1/23.

PSUR: 13 certs. NTP to Con 3/6/23. PSUR to ROW 4/13/23. Add'l PSUR req'd 4/19/23 to ROW 5/1/23. Add'l PSUR (1 cert.) req'd 10/18/23. ROW staking for utility relocate req'd 12/18/24 to ROW 1/9/25.

RDWY: (MH) No Floodplain SP req'd. Traffic & Mats req 3/15/23. Prelim Layout to ROW & ENV 4/12/23. 30% Plans rec'd from CON 4/14/23. DDD apprvd 5/18/23. 30% Plans rev'd & ret'd to CON 5/1/23. 60% Plans rec'd from CON 7/18/23. 60% Plans rev'd & ret'd to CON 8/3/23. ROW & UTIL rqmts to ROW 8/7/23. RDWY Info to ENV 8/7/23. Rev ROW & UTIL rqmts to ROW 9/25/23. Loc & Des doc apprvd 11/28/23. 90% plans rec'd from CON 12/15/23. FFI req 1/5/24. Plans to EST 1/5/24. 90% rev'd & ret'd to CON 2/6/24. TMP Meeting held 2/26/25.

ROW: Plans 90% (11 trs.). Initial Auth Rec'd 12/14/23. 11/11 apprs made & appvd; 11 options & 11 paid. 3/3 Res relos moved.

UTIL: AUI/UFI 4/19/23. Plans to 5 utils 8/9/23, 4/5 est rec'd, 3/5 WO issued;

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (48); AR Senate (29)

Other Federal-Aid & State Jobs

040872 Pointer Trl. – Mt. Vista Blvd. (Van Buren) (Widening) (S)

Hwy. 59

(Crawford) (urb) (0.93 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	100%	75%	15%	15%	NA	100%	30%	
TARGET DATE		Apr 22	Jan 24	Apr 24	May 22	Jun 25	Jun 26	SCHEDULED DATE: 08-2026 STIP FFY: 2026			
END DATE		Mar 22	Jan 24	Sep 24	Oct 22						

TYPE WORK: Major Widening to 3 lanes with a 5' sidewalk on the east side.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9429(19)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 9/28/23.

GENERAL: 14,000-15,000 ADT.

ENV: Tribal consultation letters sent 6/18/21. Env constraints to ROW & Rdwy 2/24/22. Rev constraints to ROW & RDWY 8/5/22. ARS to SHPO 2/16/22, response 3/10/23. PI meeting held 6/29/23 4-7pm Van Buren Senior Center, 18 Lafayette St., Van Buren. CRS to SHPO 7/31/23, response 8/25/23. ARS addendum to SHPO 8/28/23, response 9/14/23. 2nd Addendum to SHPO 2/13/24, response 3/6/24. CRS Addendum to SHPO 3/6/24, response 4/5/24. Ph. I VPI 8/5-8/19/24. T3CE apprvd 9/18/24.

LP: City to provide \$1M for const. Resolution executed 1/23/23. M.O. 2023-018 passed 2/22/23. City req sidewalk instead of shared-use path 8/21/23. Rescope resolution executed 8/28/23. Agreement to City 10/4/23. Agreement rec'd from City 10/5/23. Agreement executed 10/16/23. Executed Agreement ret'd to City 11/8/23.

SUR: Aerial photo 3/4/21. PICs to Photogrammetry 9/10/21. CSUR 100%. Photogrammetry 100%. U&D 100%. DSUR to Rdwy 3/24/22.

PSUR: PSUR to ROW 10/27/22. Revised PSUR requested 8/12/24 to ROW 9/3/24.

RDWY: (HL) Floodplain SP req'd. Traffic & Mat req 5/17/21. TMs req 2/9/21. DSUR rec'd 3/24/22. Signal not warranted at Hwy. 59 & McKibben St./7th St inters. Early Coord meeting held 6/7/22. Prelim Layout to ROW & ENV 8/17/22. FWD & Soil Survey req 8/17/22. Add'l TMs req 8/22/22. DDD apprvd 3/2/23. Signal not warranted on Hwy. 59 & Parkview St. Right turn lane on Parkview St. Not warranted. Scope rec'd from PM 11/16/22. RDWY info to ENV 5/3/23. FI & TMP held 6/29/23. ROW rqmts to ROW 1/11/24. Rev RDWY info to ENV 2/12/24 & 9/17/24. UTIL & Rev ROW reqm'ts to ROW 4/30/24. Rev ROW & UTIL reqm'ts to ROW 6/12/24.

ROW: Fee - Plans 90% (53 trs). Auth Rec'd 11/5/24. AUI 3/29/22, UFI 7/12/23. Plans to 7 utils 9/24/2024; 2/7 est rec'd, 1 util no involvement

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (48); AR Senate (29)

Other Federal-Aid & State Jobs

080676 Arkansas River – West (Drainage Impvts.) (S)

Hwy. 60

(Perry) (garver) (0.75 mi.) (APHN) (Minor Arterial) /PROTECT/Earmark/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	45%	20%	75%	15%	10%	5%	TBD	NA	
	Jul 22	Jan 24	Jun 25		Mar 26	Mar 27	SCHEDULED DATE: 11-2026 STIP FFY: 2026			
	May 22	Jan 24		Jul 22						

CRITICAL NOTES: 12-week advertisement. Small Utility Conflict. \$6,414,000 of Community project funding must be obligated by Sept. 2026. Federal land transfer.

TYPE WORK: Drainage Improvements.

WORK ZONE POLICY: Significant.

FAP NUMBER: STPF-0053(39)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 5,400 ADT.

BRIDGE INFO: 05279 (Unable to match to InspectX); X0149 (54.17, Br. Repl., NP, Culv. 5, Hist., 1970)

ENV: ENV CON (Garver). NA consultation letters to Tribes 5/11/23. PI meeting 4/30/24 4-7p @ Second Baptist Church 2600 Dave Ward Dr., Conway. Hist Br Marketing Exemption Letter to SHPO 5/23/24, response 6/13/24. PI meeting 7/30/24 4-7p @ Today's Family Church 123 AR-113, Bigelow. ARS to SHPO, response 12/6/24. Bridge MOA to SHPO 1/24/25. MOA to FHWA 4/4/25. Draft EA in ID Staff review 4/1/25.

SUR: Aerial photo 5/14/21. UAV-LiDAR acquired 12/21/21. CSUR 100%. Mapping 100%. U&D 100%. DSUR to Rdwy 5/20/22. Add'l UAV LiDAR acquired 11/14/23, FE 100%. Add'l DSUR req'd 11/3/23 to Rdwy 2/15/24. Add'l DSUR req'd 11/19/24.

PSUR: 28 certs. PSUR to ROW 7/29/22. Add'l PSUR (2 certs) to ROW 3/12/24.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 5/20/22. T.O. to CON 8/11/22. Early Coord Meeting held 9/16/22. Early Coord Meeting held 5/9/23. Add'l DSUR req 11/3/23. 30% plans rec'd from CON 12/4/23. 45% plans rec'd from CON 1/2/24. Rdwy Info to Env 1/2/24. Traf and mat req 1/2/24. ROW and Util req'mts to ROW 1/26/24. Add'l DSUR req 11/19/24.

ROW: Plans 85% (25 trs), Est 2 Res & 2 Bus rels

UTIL: AUI 4/13/22, UFI 4/12/24

BR: (SWP) Layout 80%.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (55); AR Senate (5)

Other Federal-Aid & State Jobs

101129 Frenchmans Bayou Str. & Apprs. (S)

Hwy. 61

(Mississippi) (halff) (0.08 mi.) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	80%	30%	10%	35%	NA	
TARGET DATE		May 21	Dec 21	Dec 21	Sep 21	May 25	Aug 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		May 21	Mar 23	Mar 22	Jun 21						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0047(87)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 380 ADT.

BRIDGE INFO: 01268 (65.94, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 6, 1954)

ENV: EPD. Env constraints to BR & Rdwy 10/13/21. ARS to SHPO 10/26/21, 10/28/21. rev constraints to BR & Rdwy 10/27/21. ARS addendum to SHPO 12/6/21, response 12/8/21. PIF to SHPO 12/9/21, response 12/15/21. T3CE appr'd 3/14/22. NW14, no pcn. VPI held 4/24-5/8/23. 2023 Acoustic Bat Survey Results: MYSO & PESU detected.

SUR: 10x269-01268. CSUR 100%. DSUR to Rdwy 5/19/21. Add'l DSUR for drainage & driveways 100% 11/8/21. Add'l DSUR req'd 10/5/23 to ROW 1/4/24.

PSUR: Existing ROW only. PSUR to ROW 6/21/21. Add'l PSUR (RR ROW) to ROW 12/21/21. Add'l DSUR req'd 10/5/23. Add'l PSUR (USPS office lease) req'd 9/10/24 to ROW 10/14/24.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. NTP to CON 10/4/21. Early Coord Meeting held 10/14/21. T.O. to CON 11/1/21. Des Criteria appr'd 11/4/21. 30% Plans rec'd from CON 3/14/22. Loc & Des doc appr'd 3/15/22. 30% Plans rev'd & ret'd to CON 4/18/22. 60% Plans rec'd from CON 10/27/22. 60% Plans rev'd & ret'd to CON 10/27/22. Rev 60% Plans rec'd from CON 10/28/22 & 3/27/23. FI held 11/10/22. Rev 60% plans rev'd & ret'd to CON 1/25/23 & 9/14/23. RDWY Info to ENV 2/27/23. ROW & UTIL reqmts to ROW 3/28/23.

ROW: Plans by Halff Assoc 90% (6 trs). Initial Auth Rec'd 7/11/23. 6/6 apprs made & appr'd; 6 options; & 6 paid AUI 10/13/21, UFI 12/20/22; Plans to 5 utils; 5/5 util est rec'd, 2 util no involvement, 1 utils no conflict 1/2 WO Issued.

BR: (MCB) Layout 95%. Preliminary Info to Env. 04/21/25.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 6/28/24. BNSF runs parallel at least 150' east of track rail.

LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

Other Federal-Aid & State Jobs

090666 Hwy. 62 Str. & Apprs. (Gateway) (S)

Hwy. 62

(Benton) (m.baker) (APHN) (Minor Arterial) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	10%	10%	75%			0%		NA	
	Jul 23	Nov 24	Feb 25	May 24	Sep 25	Mar 26	STIP FFY: 2025			
	Jul 23			May 24						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0004(113)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 1,900 ADT.

BRIDGE INFO: M1096 (59.22, Br. Repl., P3, Deck 7, Super. 6, Sub. 5, 1927)

ENV: EPD. NA consultation letters to Tribes 8/17/23. Constraints to Rdwy 10/4/23.

SUR: CSUR 100%. Aerial photo flown 2/16/23. UAV-LiDAR acquired 1/17/23. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 7/21/23.

PSUR: 9 certs. PSUR to ROW 5/10/24.

RDWY: (TW) No Floodplain SP req'd. DSUR rec'd 7/21/23. Traf & Mat req 12/18/23.

BR: (MCB)

MAT: Soil Survey % AC to Rdwy 12/21/23.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (7); AR Senate (32)

Other Federal-Aid & State Jobs

090581 Bellefonte – Marion Co. Line (Passing Lanes) (S)

Hwy. 62

(Boone) (art) (1.66 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/Earmark/State/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	70%	100%	100%	NA	
TARGET DATE		Dec 19	Jun 21	Dec 21		May 24	Apr 25	SCHEDULED DATE: 05-2025 ADVERTISED			
END DATE		Dec 19	May 21	Nov 21	Dec 19	Jun 24					

TYPE WORK: One EB & one WB passing lane; CLRS

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0005(50)

BACKGROUND INFO: Project programmed on 10/18/19.

GENERAL: 6,400 ADT. Was originally funded as Job R90095 in Marion County but set up as a new project after an engineering review determined it was more feasible to construct passing lanes in Boone County.

ENV: ARS to SHPO 4/6/20, response 4/6/20. Constraints to RDWY 9/22/20. Ph I VPI held 8/10-8/25/21 @

<https://www.ardot.gov/publicmeetings> PIF to SHPO 11/1/21, response 11/3/21. T3CE apprvd 11/15/21.

SUR: DSUR to Rdwy 12/06/19. Add'l DSUR req'd 10/27/20 to Rdwy 12/16/20.

PSUR: PSUR to ROW 12/19/19. ROW staking (tract 9) req'd 4/26/23 to ROW 5/18/23, 5/2/23.

RDWY: (TW) No Floodplain SP req'd. Passing Lane Locations apprvd under Job R90095 5/9/19. Traffic & Mat req 10/10/19. DSUR rec'd 12/6/19. FWD req 9/15/20. Early Coord Meeting held 9/22/20. Prelim Layouts to ROW & ENV 10/22/20. Add'l Survey req 10/27/20. ROW & UTIL reqm'ts to ROW 5/28/21. FI & TMP Meeting held 6/22/21. RDWY Info to ENV 8/6/21. Loc & Des Doc apprvd 11/16/21. RUC rec'd 2/6/24. LRFD req 9/30/24. FFI held 10/4/24. Interim Est to PM 10/30/24. Final Plans to EST 3/14/25. Rev Final Plans to EST 4/7/25.

ROW: Fee - ROW Plans 90% (13 trs). Initial Auth Rec'd 2/23/22. 13/13 apprs made & apprvd.; 13 options & 13 paid. AUI 11/6/19, UFI 23/3/21; Plans to 7 utils 6/2/21; 7/7 est rec'd, 5/5 WO issued, 2 utils no adj; 2/5 adj complete.

BR: (JYP)

RCBC Plans complete 2/28/25.

MAT: SS to RDWY 3/3/25.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: FWD to RDWY 11/4/2020.

LEGISLATIVE DISTRICTS: US House (1); AR House (5); AR Senate (23)

Other Federal-Aid & State Jobs

090640 Harmon – Snow (Passing Lanes) (S)

Hwy. 62

(Boone & Marion) (craft-tull) (6.64 mi.) (NHS) (Principal Arterial) (4LG) /Earmark/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		5%	75%		5%	NA	35%	NA	
TARGET DATE		Mar 25	Jan 26	Apr 26	Feb 25	Apr 27	Apr 28	SCHEDULED DATE: 03-2028 STIP FFY: 2027			
END DATE		Mar 25			Feb 25						

TYPE WORK: Alternating Passing Lanes

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CPFCDs-NHPP-0045(45)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 4/7/21. Project renamed on 7/3/24.

GENERAL: 5,200-6,400 ADT.

ENV: Tribal consultation letters sent 2/28/25.

SUR: Aerial photo 2/19/20. Ortho available. CSUR 100%. Add'l CSUR 100%. UAV-LiDAR acquired 10/16/23, 1/27/25, 1/28/25. Feature extraction 100%. Plan mapping 75%. Feature extraction (Harmon-Snow) 100%. CSUR (Harmon-Snow) 100%.

DSUR: U&D 100%. DSUR to Rdwy 2/1/24 (Snow-Georges Creek). U&D (Harmon-Snow) 100%. DSUR (Harmon-Snow) to Rdwy 3/31/25.

PSUR: 109 certs total. 55 on west segment. 54 on east segment. NTP to CLS 9-7-23. NTP to Con 10/9/24 for west segment. PSUR (west segment) to ROW 2/24/25.

RDWY: (AH) No Floodplain SP req'd. Traffic & Mat req 8/16/23. Rev Mat req 8/18/23. T.O. to CON 4/22/25.

ROW: AUI 10/11/2024

MAT: SS ongoing

PLAN: Hwy. 412 Corridor Planning Study (2020) provides big picture findings. Need to develop specifics.

RAILROAD INFO: RR Involvement MNA DOT 434980L (RR Under) Possible SP/MCL, SP/C&M 7/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (4 & 5); AR Senate (23)

090745 Snow – Georges Creek (Passing Lanes) (S)

Hwy. 62

(Marion) (crafton-tull) (2.37 mi.) (NHS) (Principal Arterial) (4LG) /Earmark/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%		5%	NA		NA	
TARGET DATE			Oct 25	Jan 26		Jan 27	Jan 28	SCHEDULED DATE: 05-2027 STIP FFY: 2027			
END DATE		Feb 24			Mar 24						

TYPE WORK: Alternating Passing Lanes

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 7/3/24.

GENERAL: 5,300 ADT.

ENV: Tribal consultation letters sent 2/25/25.

SUR: DSUR and PSUR under Job 090640 on EDM.

RDWY: (AH) No Floodplain SP req'd. T.O. to CON 9/23/24.

ROW: AUI 10/11/2024

RAILROAD INFO: No RR Involvement 7/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (4); AR Senate (23)

Other Federal-Aid & State Jobs

090237 Hwy. 62B – Baxter Co. Line (S)

Hwy. 62

(Marion) (art) (2.06 mi.) (NHS) (Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%			10%				TBD	TBD		TBD
TARGET DATE											
END DATE											

TYPE WORK: Widening

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0045(46)

BACKGROUND INFO: Project programmed on 1/3/07. Project renamed on 5/8/23.

GENERAL: 11,000 ADT.

ENV: PI to be scheduled. Tribal consultation sent 8/28/17.

SUR: Aerial photo flown 4/12/13.

RAILROAD INFO: RR Involvement, M&NA passes under Hwy. 62 through tunnel at LM 9.18.

LEGISLATIVE DISTRICTS: US House (1); AR House (4); AR Senate (23)

090653 Norfolk Lake – East (S)

Hwy. 62

(Baxter) (burns-mcd) (3.14 mi.) (NHS) (Principal Arterial) (4LG) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	5%	55%		10%	NA	100%	NA	
TARGET DATE								STIP FFY: 2027			
END DATE		Oct 24									

TYPE WORK: Alternating Passing Lanes

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0003(60)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 7/5/24.

GENERAL: 4,800-5,400 ADT. Project broken out of 012390.

ENV: Tribal consultation letters sent 2/5/25.

SUR: DSUR and PSUR under 012390 on EDM. Feature extraction 100%. Plan mapping 100%. DSUR for 090653 segment to Rdwy 8/28/24, 10/8/24.

DSUR: U&D 100%.

PSUR: 128 certs. NTP to Con 10/9/24.

RDWY: (AH) Floodplain SP req'd. T.O. to CON 9/23/24. Traffic req 9/26/24. Traffic rec'd 10/11/24. DDD appr'd 11/20/24. 30% Plans rec'd from CON 1/30/25. Prelim Layouts to ROW & ENV 2/3/25. Soil Survey req 2/3/25. 30% Plans rev'd & ret'd to CON 2/17/25.

ROW: AUI 10/15/2024, UFI 2/5/25.

MAT: SS to Rdwy 4/16/24.

RAILROAD INFO: No RR Involvement 7/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

Other Federal-Aid & State Jobs

050520 Baxter Co. Line – Hwy. 87 (Passing Lane) (S)

Hwy. 62

(Fulton) (burns-mcd) (1.21 mi.) (NHS) (Principal Arterial) (4LG) /Earmark/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	5%	75%		5%	NA	100%		
TARGET DATE			Oct 25	Jan 26		Dec 26	Dec 27	SCHEDULED DATE: 03-2027 STIP FFY: 2027			
END DATE		Nov 23			Jan 24						

TYPE WORK: Alternating Passing Lanes

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CPFCD5-0025(31)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 7/5/24.

GENERAL: 4,800 ADT. Project broken out of 012390.

ENV: Tribal consultation letters sent 2/4/25.

SUR: DSUR and PSUR under Job 012390 on EDM.

RDWY: (AH) No Floodplain SP req'd. DDD appr'd 4/24/25. Traffic req 9/26/24. Traffic rec'd 10/11/24. 30% Plans rec'd from CON 4/22/25. Prelim Layouts to ROW & ENV 4/22/25.

ROW: AUI 10/15/2024

MAT: SS to RDWY 4/16/24.

RAILROAD INFO: No RR Involvement 7/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

101119 Spring River Str. & Apprs. (Imboden) (S)

Hwy. 62

(Lawrence) (art) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	10%	75%		5%	0%		NA	
TARGET DATE		Dec 23	Oct 24	Apr 25	Jan 24	Jul 26	Jul 27	SCHEDULED DATE: 08-2027 STIP FFY: 2027			
END DATE		Jul 23			Feb 24						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0038(63)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 3,400 ADT.

BRIDGE INFO: 01984 (57.25, Br. Repl., P3, SD, Deck 5, Super. 4, Sub. 6, Hist., 1937)

ENV: NA consultation letters to Tribes 3/14/23. Env constraints to Rdwy 2/5/24.

SUR: CSUR 100%. Aerial photo flown 3/15/23. UAV-LiDAR acquired 3/29/23. Feature extraction 100%.

DSUR: U&D 100%. DSUR to Rdwy 7/26/23.

PSUR: 12 certs. PSUR to ROW 2/21/24.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 7/26/23. TRAF & MAT req 9/18/23.

ROW: AUI 10/9/23; 1/7 est rec'd, 1 util no involvement

BR: (TMG)

RAILROAD INFO: RR involvement at BNSF 667947F. SP, PE, C&M reqd. 8/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

Other Federal-Aid & State Jobs

101150 Eleven Point River Str. & Apprs. (S)

Hwy. 62

(Randolph) (art) (APHN) (Minor Arterial)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	15%	10%	75%			0%		NA	
	Dec 23	Aug 24	Feb 25	Jan 24	Feb 26	Nov 26	SCHEDULED DATE: 01-2027			
	Jan 24			Feb 24						

TYPE WORK: Bridge Replacement

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0061(23)

BACKGROUND INFO: Project programmed on 11/22/22.

GENERAL: 3,400 ADT.

BRIDGE INFO: 02045 (62.19, Br. Repl., P4, Deck 5, Super. 6, Sub. 6, Hist., 1940)

ENV: Env. Constraints to Rdwy 1/31/24. Tribal consultation letters sent 10/28/24.

SUR: Aerial photo flown 3/15/23. CSUR 100%. UAV-LiDAR acquired 10/4/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 1/4/24.

PSUR: 4 certs. PSUR to ROW 2/21/24.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 1/4/24. Traffic & MAT req'd 2/27/24. Soil Survey rec'd 3/5/24. Early Coord Meeting held 8/14/24. Hyd Anal complete to Bridge 8/19/24. Traffic rec'd 9/25/24. ESALS rec'd 10/18/24.

BR: (JYP)

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (21)

101090 St. Francis River Str. & Apprs. (St. Francis) (S)

Hwy. 62

(Clay) (APHN) (Minor Arterial) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		90%	50%			NA	90%		NA	
							SCHEDULED DATE: 2025			

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0011(69)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 880 ADT. To be Let by MODOT.

BRIDGE INFO: A1087 (52.11, Br. Repl., NP, SD, Deck 3, Super. 3, Sub. 5, Hist., 1953)

ENV: NA consultation letters to Tribes 5/9/23. Hist Br Marketing Exemption letter to SHPO 8/25/23, response 9/14/23.

CRS & ARS to SHPO 4/16/24, response 5/13/24.

LP: MODOT will be the lead state for the administration and shall supervise all work related to the design of the bridge.

Duties include direct supervision, coordination and administration of the design and construction, and approvals with all federal agencies. Decisions concerning policy and procedure will be the responsibility of Missouri subject to agreement by Arkansas. Agreement executed 1/9/24. Agreement signed by ARDOT ret'd to Missouri DOT 1/17/25.

Executed Agreement rec'd 2/20/25.

SUR: Aerial photo flown 1/5/23.

RDWY: (DB)Floodplain SP req'd. Interim Est from Agreement 1/17/25. 90% Plans rec'd from MODOT 3/4/25.

ROW: 2/4 est rec'd, 2 utils no involvement.

BR: (SWP) Bridge. 3/4/25-Rec'd. 90% Plans.

RAILROAD INFO: No RR involvement UPRR track parallel @ 54ft east 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

Other Federal-Aid & State Jobs

012157 Mammoth Spring – Black Rock P.E.

Hwy. 63

(Fulton, Sharp & Lawrence) (NHS) (Principal Arterial)

TYPE WORK: Capacity Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0076(350)

BACKGROUND INFO: Project programmed on 7/20/11.

SUR: CSUR 100%. Partial photogrammetry under 100686.

RAILROAD INFO: Possible RR involvement. No sketch 12/27/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (2 & 28); AR Senate (21 & 22)

100981 Hwy. 117 – Hwy. 25 (Black Rock) (S)

(Lawrence) (crafton-tull) (2.18 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/Earmark/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
100%	100%	60%	100%	75%	35%	15%	NA	100%	NA	
	Dec 19	Jun 20	Sep 20		Sep 25	May 26	SCHEDULED DATE: 05-2026 STIP FFY: 2025			
	Feb 20	Sep 24	Jan 21	Jan 20						
CRITICAL NOTES: \$6,414,000 of Community project funding must be obligated by Sept. 2026.										

CRITICAL NOTES: \$6,414,000 of Community project funding must be obligated by Sept. 2026.

TYPE WORK: Widening to four lanes with a painted median.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0038(58)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 8/8/19 & 8/13/19.

GENERAL: 7,900-9,300 ADT. 2018/11/09 IOM- new project programmed by Commission M.O. 2018-080 for 2019-2022 STIP. IOM 8/13/2019-Project Renamed -canceled 050421

ENV: Constraints to Rdwy 11/14/19. Tribal consultation letters sent 5/28/20. VPI meeting via WebEX 7/8/20 5:30-6:30pm @ www.ardot.gov ARS to SHPO 10/16/20, response 10/19/20. PIF to SHPO, response 1/11/21. T3-CE apprvd 1/27/21. 2023 Bat Survey Results: No T&E species

SUR: Aerial photo flown 2/13/19, 3/22/19. CSUR 100%. Photogrammetry under 100686. U&D 100%. DSUR to Rdwy 2/7/20. Add'l DSUR req'd 6/19/24 to Rdwy 7/12/24. Add'l DSUR req'd 10/3/24 to Rdwy 10/17/24.

PSUR: 94 certs. NTP to CON 11/05/19. PSUR to ROW 01/31/20. ROW staking req'd 2/15/23 to ROW 3/31/23.

Rev PSUR (2 certs) req'd 11/22/24 to ROW 12/13/24.

RDWY: (HL) No Floodplain SP req'd. Traffic, TMs & Mat req 10/11/19. DSUR rec'd 1/27/20 & 2/7/20. Early Coord Meeting held 2/11/20. Prelim Layout to ROW & ENV 2/28/20. Soil Survey req 2/28/20. ROW reqm'ts to ROW 9/30/20. RDWY Info to ENV 1/15/21. Loc & Des Doc apprvd 1/29/21. Des Criteria apprvd 2/24/21. UTIL reqm'ts to ROW 1/20/23. NTP to CON 2/23/24. PFI held 3/27/24. Add'l Survey req 6/18/24. 60% Plans rec'd from CON 6/28/24. 60% Plans rev'd & ret'd to CON 8/6/24. Rev ROW & UTIL reqm'ts to ROW 9/6/24. Add'l Survey rec'd 10/17/24.

ROW: Fee - Plans 85% (58 trs). Initial Auth Rec'd 12/20/21. 56/56 apprs made & apprvd. 0/1 PPO rels moved. AUI 1/22/20, UFI 4/20/20; Plans to 8 utils 8/19/22, 4/8 est rec'd, 1util no conflict.

MAT: Soil Survey %AC to Rdwy 10/14/19. Soil Survey to Rdwy 3/16/2021.

RAILROAD INFO: No RR involvement 4/24/24

SIR: TMs sent to RDWY 1/27/20.

LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

Other Federal-Aid & State Jobs

050453 Martins Creek Str. & Apprs. (S)

Hwy. 63

(Sharp) (art) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	10%	10%	75%			0%	35%	NA	
TARGET DATE		Apr 24	Jun 25	Sep 25	May 24	May 26	Jan 27	SCHEDULED DATE: 05-2026 STIP FFY: 2026			
END DATE		May 24			Aug 24						

TYPE WORK: Replace 1 structure w/ 4 Lane structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0067(34)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 6,600 ADT.

BRIDGE INFO: 03406 (67.75, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 6, 1961)

ENV: NA consultation letters to Tribes 2/5/24. Env constraints to Rdwy 4/30/24.

SUR: CSUR 100%. Aerial photo flown 3/15/23. UAV-LiDAR acquired 4/18/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 5/1/24.

PSUR: 4 certs. PSUR to ROW 8/13/24.

RDWY: (TW) Floodplain SP req'd. Traf and Mat req 7/7/23. DSUR rec'd 5/1/24. Avg Running Speed req 5/5/25.

BR: (JYP)

MAT: soil survey %AC & RV to Rdwy 7-7-23

RAILROAD INFO: No RR involvement 1/8/24

LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (22)

101188 Imboden – Co. Rd. 208 (Passing Lanes) (S)

Hwy. 63

(Lawrence) (art) (2.15 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	10%	20%	75%			0%		NA	
TARGET DATE		Dec 24	Dec 25	Mar 26	Jan 25	Mar 27	Mar 28	SCHEDULED DATE: 01-2028 STIP FFY: 2025			
END DATE		Feb 25			Nov 24						

TYPE WORK: Construct 1 set of passing lanes.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0038(66)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 4/2/24.

GENERAL: 6,200 ADT.

BRIDGE INFO: A0651 (62.46, Br. Repl., P2, Deck 7, Super. 7, Sub. 7, 1929); A0652 (77.00, Br. Repl., NP, Deck 7, Super. 7, Sub. 7, 1929)

ENV: Tribal consultation letters sent 7/30/24. ARS to SHPO 12/17/24, response 1/6/25.

SUR: Aerial photo flown 4/22/24. CSUR 100%. UAV-LiDAR acquired 10/22/24. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 2/14/25

PSUR: NTP to Con 9/23/24. PSUR to ROW 11/7/24.

RDWY: (TW) Floodplain SP req'd. Traffic & Mat req 3/14/25. Traffic Counts rec'd 3/17/25. ESALS rec'd 3/18/25.

RAILROAD INFO: No RR Involvement 7/3/24; BNSF track >1000ft east of job limits

LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

Other Federal-Aid & State Jobs

061467 Hwy. 63 & Hwy. 70 Strs. & Apprs. (Prairie Co.) (S)

Hwys. 63 & 70

(Prairie) (con) (0.49 mi.) (APHN) (Minor Arterial) (4LG) /Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	100%	100%	75%	15%	90%	100%	TBD	NA	NA
			May 16				SCHEDULED DATE: 05-2025 ADVERTISED			
		Mar 23	May 16							

TYPE WORK: Construct two R.C. Box Culverts

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 4/1/15. Funding issues on 10/24/16.

GENERAL: 3,000-3,700 ADT.

ENV: CR report to SHPO 11/17/15; apprvd 11/19/15. Env clearance under CoE ROD 2/25/2000.

LP: White River Regional Irrigation Water Distribution District responsible for all costs. Agreement w/ water district executed 12/18/14. White River Regional Irrigation Water Distribution District to handle des, ROW & UTIL. ARDOT to handle ENV, advertising, award & CENG. Supplemental Agreement sent 4/29/22. Supplemental agreement executed 5/3/22.

SUR: DSUR and PSUR by WRID CON.

RDWY: (TW) No floodplain SP req'd. 60% Plans rec'd from WRID's CON 4/20/15. RDWY Info to ENV 4/23/15. 60% Plans rev'd & ret'd to WRID's CON 5/7/15. FI held 5/26/15. 90% Plans rec'd from WRID's CON 7/18/16. 90% Plans rev'd & ret'd to WRID's CON 10/24/16. Traffic req 10/23/19. Rev 90% Plans rec'd from WRID's CON 10/6/21. Scope changed 5/3/22. 30% Plans rec'd from PM 5/12/22. 30% Plans rev'd & ret'd to PM 6/15/22. 60% Plans rec'd from PM 9/26/22. 60% Plans rev'd & ret'd to PM 1/24/23. ROW & UTIL rqmts to ROW 3/9/23. 90% Plans rec'd from PM 12/18/23. 90% Plans rev'd & ret'd to PM 1/2/24. 100% Plans rec'd from PM 6/21/24. Final Plans rec'd from PM 6/24/24. Final conc to PM 6/28/24. Interim Est to PM 1/22/25. Rev Final Plans rec'd from PM 3/14/25. Rev Final Plans rev'd & ret'd to PM 3/24/25. Rev Final Plans rec'd from PM 4/3/25. Rev Final Plans to EST 4/7/25.

ROW: ROW Plans by M. Baker - Plans 90% (7+/- trs). Initial Auth Rec'd 11/5/21. 0/2 PPO rels moved. Plans to 4 utils 11/17/21; 6/6 WO issued; 6/6 est rec'd.; 5/6 util adj complete

BR: (JYP) Rec'd. 90% Plans 12/18/23. Ret'd. "No Comments" 1/5/24. Rec'd. 100% Plans 6/21/24 & 10/29/24.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

Other Federal-Aid & State Jobs

040788 Hwy. 64 Strs. & Apprs. (Mulberry) (S)

Hwy. 64

(Crawford) (neel-schaffer) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	95%	75%	70%	40%	95%	100%	NA	
TARGET DATE		Feb 20	Apr 21	Jul 21	Aug 20	May 25	Aug 25	SCHEDULED DATE: 01-2026 STIP FFY: 2026			
END DATE		Jun 20	Apr 21	Sep 21	Aug 20						

CRITICAL NOTES: Small Utility Conflict

TYPE WORK: Replace 2 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0017(44)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 8/24/20.

GENERAL: 1,900-3,400 ADT.

BRIDGE INFO: 00411 (71.80, Br. Repl., NP, SD, Deck 6, Super. 5, Sub. 4, 1928); 00413 (40.13, Br. Repl., P4, SD, Deck 5, Super. 4, Sub. 4, 1929)

ENV: Tribal consultation letters sent 5/10/19. ARS to SHPO 6/17/19; response 6/24/19. Constraints to Rdwy & BR 1/22/20. ARS addendum to SHPO 3/26/20. PIF to SHPO 4/21/21, response 5/5/21. Ph II VPI 8/11-9/1/21 w/ live meeting 8/17/21 5:30-6:30 @ www.ardot.gov/publicmeetings. T3CE appr'd 9/20/21. 2022 Bat Survey Results: No T&E bats captured. NW14 request to USACE 8/24/23.

SUR: Aerial photo flown 1/9/19, 3/21/19. CSUR 100%. DSUR to Rdwy 6/12/20. Add'l DSUR req'd 10/14/20 to Rdwy 12/23/20.

PSUR: 20 certs. NTP to Con 5/29/20. PSUR to ROW 8/3/20. NTB rev certs per court case & state quit claim to ROW 6/2/21. Add'l PSUR req'd (3 certs) 10/20/21 to ROW 11/1/21. ROW staking req'd 6/30/22 to ROW 8/11/22. ROW staking req'd 11/30/22 to ROW 12/20/22. Rev. PSUR to ROW 4/24/23. ROW staking (tract 1) req'd 6/17/24 to ROW 8/1/24. ROW re-stake (Tr. 1) req'd 4/3/25 to ROW 4/29/25.

RDWY: Floodplain SP req'd. Traffic & MAT req 10/10/19. DSUR rec'd 6/12/20. T.O. to CON 8/21/20. Des Criteria appr'd 9/2/20. Early Coord Meeting held 9/9/20. Add'l MAT req 9/22/20. Add'l Survey req 10/14/20. 30% Plans rec'd from CON 11/3/20. 30% Plans rev'd & ret'd to CON 11/19/20. Add's DSUR rec'd 12/23/20. 60% Plans rec'd from CON 4/5/21. ROW & UTIL req'mts to ROW 4/19/21. 60% Plans rev'd & ret'd to CON 5/4/21. RDWY Info to ENV 5/19/21. FI held 6/3/21. Loc & Des Doc appr'd 9/22/21. 90% plans rec'd from CON 9/22/23. Plans to Est 10/9/23. Plans cert by CON 9/22/23. 90% Plans rev'd & ret'd to CON 11/7/23. FFI held 11/29/23. Final Plans rec'd from CON 6/28/24. RUC req 10/17/24.

ROW: Fee - Plans 90% (9 trs). Rec'd initial auth 10/28/21. 8/9 apprs made & appr'd; 8 options & 8 paid. Est 1 PPO relo. AUI 1/31/20, UFI 8/18/20; Plans to 9 utils 7/1/21; 9/9 est rec'd, 5/7 WO issued. 1 util adjustment complete

BR: (CMW) Layout 95%. Rec'd. 90% Plans 9/22/23. Ret'd. 90% Comments for Site 1 on 5/15/24 and Site 2 on 5/29/24. Ret'd. 90% Comments for Site 1 on 5/15/24 and Site 2 on 5/29/24. Rec'd. 100% Plans 6/28/24.

MAT: Soil Survey %AC to Rdwy 10/15/19. Soil Survey & Subsurf Invest by Terracon 100%

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (3); AR House (25); AR Senate (29)

Other Federal-Aid & State Jobs

040868 Hicks Creek Str. & Apprs. (S)

Hwy. 64

(Franklin) (pickering) (0.09 mi.) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	90%	90%	75%	35%	25%	60%	100%	NA	
	Feb 22	Aug 22	Nov 22	Mar 22	Apr 25	Dec 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
	Mar 22	Aug 22	Jan 23	Mar 22						

CRITICAL NOTES: Pup Season Clearing Restriction; Tree clearing prohibited May 1 – July 31

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0024(42)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 3,500 ADT.

BRIDGE INFO: A1647 (62.33, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, 1931)

ENV: Env Constraints to BR, Rdwy & ROW 1/19/22. NA consultation letters to Tribes 7/21/22. ARS to SHPO 11/15/22, response 11/29/22. PIF to SHPO 1/10/23, response 1/18/23. T3CE appr'd 1/26/23.

SUR: CSUR 100%. DSUR to Rdwy 3/2/22.

PSUR: Existing ROW to ROW 3/7/22. Full PSUR req'd 12/08/23. 4 certs. PSUR to ROW 5/7/24.

RDWY: (TW) Floodplain SP req'd. Traffic & Mat req 5/17/21. TO to CON 2/24/22. DSUR rec'd 3/2/22. 30% Plans rec'd from CON 5/16/22. Early Coord Meeting held 6/6/22. 30% Plans ret'd to CON 6/6/22. DDD appr'd 7/18/22. 60% Plans rec'd from CON 7/29/22. FI req 8/8/22. 60% Plans rev'd & ret'd to CON. Rev 60% Plans req 8/8/22. Rev 60% Plans rec'd from CON 8/17/22. ROW & UTIL reqm'ts to ROW 8/22/22. Rdwy Info to Env 8/22/22. FI req 11/9/22. Rev 60% Plans rev'd & ret'd to CON 2/7/23. Loc & Des Doc appr'd 2/16/23. FI held 3/2/23. 90% Plans rec'd from CON 5/8/24. FFI held 10/10/24.

ROW: Plans by Pickering 80% (4 trs). 1 option; 1 paid & 1 to be condemned. Auth Rec'd 3/9/23. AUI 9/16/21, UFI 11/22/22; Plans to 6 utils 1/12/23. 1 util no conflict, 4/7 est rec'd

BR: (SWP) Rec'd. 90% Plans 5/8/24.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (26); AR Senate (26)

Other Federal-Aid & State Jobs

050477 UPRR Str. & Apprs. (Bald Knob) (S)

Hwy. 64

(White) (art) (0.29 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	100%	75%	15%	15%	0%	35%	30%	
TARGET DATE		Feb 22	Jul 23	Oct 23	Mar 22	Mar 25	Mar 26	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Feb 22	Jul 23	Feb 24	Apr 22						

CRITICAL NOTES: Small Utility Conflict

TYPE WORK: Replace 1 bridge; Hwys. 64 & 367 intersection improvements including adding a signal.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0073(96)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 5,800 ADT.

BRIDGE INFO: A1922 (71.21, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1935)

ENV: Env constraints to Br & Rdwy 10/19/21. ARS to SHPO 10/4/22, response 10/16/22. PIF to SHPO 9/27/23, response 11/6/23. PI 11/14/23 4-7pm @ Bald Knob Methodist Church, 307 East Center St., Bald Knob. T3CE appr'd 2/13/23.

SUR: Aerial photo 5/13/21. CSUR 100%. UAV-LiDAR acquisition 12/8/21. Mapping 100%. DSUR to Rdwy 2/15/22. Add'l DSUR req'd 6/14/23 to Rdwy 7/11/23.

PSUR: 34 certs. NTP to Con 2/7/22. PSUR to ROW 4/13/22. Add'l PSUR (19 trs) to ROW 10/4/23.

RDWY: (TW) No Floodplain SP req'd. Traffic & MAT req 5/17/21. Early Coord Meeting held 6/21/22. Prelim layouts to ROW & ENV 6/28/22. Prelim Br req 6/28/22. Prelim layouts to RR Coord 6/28/22. TMs & TPP Safety rec req 8/29/22. DDD appr'd 9/19/22. Signal Warranted at Hwy. 367 & Hwy. 64/Brown Inters. Add's survey req 6/14/23. Add'l DSUR rec'd 7/19/23. ROW req'mts to ROW 7/31/23. Rdwy Info to Env 8/7/23. UTIL req'mts to ROW 8/31/23. Plans to RR 11/13/23. Rev. Rdwy Info to Env 2/9/24. Loc & Des Doc appr'd 2/13/24.

ROW: Fee - Plans 90% (25 trs.). Initial Auth Rec'd 2/20/24. AUI & UFI 3/10/23, Plans to 5 Utils. 9/5/23, 1 no involvement, 3/6 est rec'd

BR: (CMW) Layout 80%.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: RR involvement at UPRR under on Hwy. 64 STR # A1922 LM 0.55 MP 287.90 DOT# 438233K. Fully exec. PE rec'd from UPRR 8/10/22. Will reqd SP & C&M. Submitted concept & variance req to UP 12/11/24. UP rej concept & variance req. sent to BR 3/17/25.

LEGISLATIVE DISTRICTS: US House (2); AR House (39); AR Senate (18)

CA0102 Cross Co. Line – Hwy. 147 (Widening) P.E.

Hwy. 64

(Crittenden) (APHN) (Minor Arterial) ||Design Criteria: Established

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 7/3/14.

ENV: Tribal consultation from FHWA to Tunica-Biloxi, Osage, Quapaw, Keetoowah, & Choctaw 3/26/14 under CA0101.

RDWY: PPC rec'd 7/18/14.

PLAN: PE only.

RAILROAD INFO: Possible UP RR involvement between DOT#'s 437556C & 437558R 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

Other Federal-Aid & State Jobs

110803 Cross Co. Line – Co. Rd. 375 (Widening) (S)

(Crittenden) (burns & mc) (8 mi.) (APHN) (Minor Arterial) /CAP-2/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	90%	95%	75%	15%	10%	75%	100%	100%	TBD
	Dec 13	Jun 22	Jun 23	Oct 13	Dec 25	Aug 26	SCHEDULED DATE: 2026 STIP FFY: 2027			
	Dec 13	Feb 20	Aug 23	Oct 13						

CRITICAL NOTES: Small Utility Conflict.

TYPE WORK: 4-lane with 11' painted median and 5-lane curb & gutter through city of Earle.

Replace 2 bridges. Pavement type: Asphalt

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: ACNHPP-0018(64)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/25/21.

GENERAL: 4,700-5,400 ADT. Split out of Job CA0101. STIP 2016-2020 note: Contingent upon availability of funds. IOM 03/25/2021 - Project supersedes Job CA0103.

BRIDGE INFO: 03264 (72.94, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1961); 03265 (75.67, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1961)

ENV: NEPA process. Tribal consultation from FHWA to Tunica-Biloxi, Osage, Quapaw, Keetoowah & Choctaw 3/26/14 under CA0101. Sect. 7 conc req 12/16/14; rec'd 1/12/15. ARS to SHPO 11/17/22, response 11/30/22. Env constraints to ROW & RDWY 12/22/22. PI held 4/27/23 from 4-7pm at Earle Elementary School in Earle. CRS addendum to SHPO 7/12/23, response 8/8/23. NA consultation letters to Tribes 7/20/23. T3CE apprvd 8/30/23. Std Ind 404 permit to USACE 2/5/25.

SUR: DSUR and PSUR under CA0101. Add'l DSUR req'd 4/3/24 to Rdwy 4/26/24.

RDWY: (TW) Floodplain SP req'd. Prelim Layouts to ROW & ENV 4/25/19. Traffic & Soil Survey req 4/25/19. FWD req 4/26/19. Prelim Layouts to RR Coord 4/26/19. TMs req 9/30/19. Signal not warranted at Hwy. 64/Hwy. 149 or Hwy. 64/Hwy. 118/Hwy. 64B Inters. Add'l Survey req 5/14/20. TO to CON 8/12/22. RDWY Info to ENV 4/6/23. Loc & Des Doc apprvd 10/18/23. 60% Plans rec'd from CON 11/17/23. Rev 60% Plans rec'd from CON 11/17/23. Rev 60% Plans rev'd & ret'd to CON 11/20/23. Rev ROW reqmts to ROW 1/29/24. Add'l DSUR rec'd 4/26/24. PFI held 6/4/24. 90% Plans rec'd from CON 12/16/24. FFI req 2/21/25.

ROW: Plans 80% (77+/- trs). Auth Rec'd 6/27/24.

UTIL: AUI 5-29-2023, City if Earle has significant gravity sewer conflict with possible financial distress as result.

BR: (MCB) 3 RC Box Culverts.

MAT: Soil Survey to Rdwy 9/3/19.

PLAN: Draft planning study complete. Capacity impvts are not shown as a need within the study horizon.

RAILROAD INFO: No RR Involvement 7/18/24

SIR: FWD to RDWY 5/20/19. TMs sent to RDWY 11/1/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

Other Federal-Aid & State Jobs

110614 I-55 – Hwy. 77 (Marion) (S)

Hwy. 64

(Crittenden) (art) (0.43 mi.) (APHN) (Urban Minor Arterial) /CMAQ-FLEX/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	60%	NA	100%	100%	TBD
TARGET DATE		Jul 17	Sep 18	Mar 19	Sep 17	Mar 24	Jun 25	SCHEDULED DATE: 11-2025 STIP FFY: 2025			
END DATE		Aug 17	Feb 19	May 19	Oct 17	Jun 24					

TYPE WORK: Major Widening. Widen to add a center turn lane, curb & gutter, bike lanes & sidewalks.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: CMF-9278(9)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 8,500 ADT.

ENV: Constraints to RDWY 12/5/17. RTA for 12 properties to SHPO 12/7/17; 1 str eligible 12/7/17. Tribal consultation sent 12/5/17. PI held 3/7/19 at Marion United Methodist Church Fellowship Hall, 81 Military Rd in Marion. SHPO conc rec'd 4/1/19. T3 CE apprvd. 5/13/19.

SUR: Aerial photo flown 1/10/16. Photo ctl. Picked.

DSUR: NTP to CON 5/3/17. CSUR 100%. U&D 100%. NTP to CON 6/20/17. DSUR to Rdwy 8/4/17.

PSUR: Some data under 110337. 29 certs. PSUR to ROW 10/13/17. ROW staking req'd 03/09/20 to ROW 7/9/20.

ROW re-stake (Trs. 9, 14, 18) req'd 9/22/20 to ROW 10/14/20. Rev certs 25-28 to ROW 2/4/21.

RDWY: (TW) No Floodplain SP reqd. DSUR rec'd 8/4/17. Prelim Prints to ROW, ENV & RR Coord 10/19/17. Traffic, TMs FWDs & Soil Surv req 10/19/17. Des Criteria apprvd 8/27/18. Meeting w/ Mayor held 10/8/18. Signal upgrade req to Maint 10/31/18. Plans to RR Coord 2/11/19. ROW rqmts to ROW 2/12/19. RDWY Info to ENV 2/19/19. FI held 3/7/19. UTIL rqmts to ROW 4/22/19. Rev RDWY Info to ENV 5/9/19. Loc & Des Doc apprvd 5/15/19. Rev UTIL rqmts to ROW 5/28/19. RUC req 6/25/20. Plans to EST 7/27/20. FI held 7/29/20. TMP apprvd 10/14/20. TSA rec'd from City 4/9/21. Interim Est to PM 1/22/25.

ROW: Plans 90% (20 trs). Auth Rec'd 5/29/20. 19/20 apprs made & apprvd; 15 options; 3 Donations signed; 15 paid & 6 condemned - poss. date 6/25/24. 2/2 bus rels moved. AUI 8/15/17, UFI 2/14/18. Plans to 7 Utils 5/10/19; 2 utils No Involvement, 6/7 utils est rec'd, 4/5 WO issued, 1/5 util adj complete.

MAT: Soil Survey to Rdwy 2/12/18.

RAILROAD INFO: RR Involvement eastern terminus to interconnect traffic signal w/ nearby BNSF DOT # 665981F. City Traffic Signal Agreement executed 4/9/21. TXDOT form & calculations to BNSF 9/25/20. Final traffic design plans for RR 4/19/24. Awaiting BNSF final plan appvl & C&M legal negotiations to be completed.

SIR: TMs sent to RDWY 11/2/17. FWD to RDWY 2/8/18.

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

090489 Hwy. 65 Bypass (Harrison) P.E.

Hwy. 65

(Boone) (urb) (NHS) (Urban Principal Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%			5%				TBD	TBD		TBD
TARGET DATE											
END DATE											

TYPE WORK: Project development for future Harrison bypass.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

SUR: Preliminary lines to Env, Rdwy, TPP, ROW, D9 4/25/18 for comments.

PLAN: Planning study complete (2014)

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (5); AR Senate (28)

Other Federal-Aid & State Jobs

090578 Industrial Park Rd. – Hwy. 7 (Harrison) (S)

Hwy. 65

(Boone) (art) (2.07 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/Earmark/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	80%	75%	15%	10%	RCB	100%	30%	YES
TARGET DATE		Dec 20	Jun 22	May 25	Feb 21	May 26	Jan 27	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Jan 21	Jul 22		Jan 21						

TYPE WORK: Upgrade the traffic signal & improve the intersection Hwy. 65/ Industrial Park Rd./

Main St. & widen Hwy. 65 from Industrial Park Rd. to Hwy. 7. Replace 2 structures.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9191(13)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 6/12/19. Project renamed on 3/18/20, 6/5/20 & 5/8/23.

GENERAL: 19,000-24,000 ADT. This project has been identified as a good candidate for the CMGC pilot program.

BRIDGE INFO: A0333 (74.31, Br. Repl., NP, Deck 7, Super. 6, Sub. 6, 1928); X0228 (60.83, Br. Repl., NP, Culv. 7, 1972)

ENV: Tribal consultation letters sent 7/9/21. ARS to SHPO 9/7/21, response 9/28/21. PIF to SHPO 9/28/21, response 9/29/21. PI meeting held 3/9/23 4-7pm @ Harrison High School, 925 Goblin Dr., Harrison. IOM to TPP, ROW, RDWY 2/1/24. Draft EA to ID Staff Review 5/24/24. EA apprvd 6/14/24. L&D Public Hearing 8/29/24 4-7p @ North Arkansas College 1515 Pioneer Dr. Harrison. ARS addendum to SHPO 7/22/24, response 8/13/24. PIF addendum to SHPO 8/22/24, response 9/17/24. FONSI to FHWA 3/31/25.

LP: City offered \$2.5M to partner w/ the Department. Resolution to City 6/30/22. Resolution executed 7/28/22. M.O. 2022-090 passed 9/14/22. Agreement to City 12/20/22. Agreement rec'd from City 3/28/23. Agreement executed 4/6/23. Executed Agreement ret'd to City 4/13/23.

SUR: Partial DSUR under 090490. Aerial photo flown 01/25/19. Add'l CSUR 100%. Photogrammetry 100%. LiDAR FE 100%. U&D 100%. Add'l DSUR (Hydraulics) req'd 5/20/21 100% to Rdwy 6/29/21. Add'l DSUR req'd 8/20/21 to Rdwy 10/8/21, 11/9/21. Add'l DSUR (pavement) LiDAR acquired 7/5/22. Mapping updated 7/15/22.

PSUR: 45 certs. PSUR to ROW 1/11/21. PSUR for south segment (Hwy 7-Hwy 65B) to ROW 6/17/21. 2 rev. certs, 6 add'l certs & sign locations req'd 12/12/22, 1/26/23. Rev. PSUR (add'l subdivision lots) to ROW 3/9/23. Add'l PSUR req'd 7/11/24 100% by CLS. Add'l PSUR (1 new, 1 rev) req'd 1/15/25 to ROW 2/18/25. Add'l PSUR req'd 3/10/25 to ROW 3/27/25.

RDWY: (TW) 090490 - Meeting w/ City held 3/7/17 & 12/6/17. Gross Appraisal req 9/22/17. Gross Appraisal rec'd 12/5/17. DSUR rec'd 8/20/18. 090578 - Floodplain SP req'd. DSUR rec'd 1/19/21. Traffic, TMs, FWD & Soil Survey req 5/5/21. Early Coord Meeting held 5/19/21. Prelim Layouts to ROW & ENV 6/9/21. Hyd Anal complete to BR 7/30/21. Add'l Survey req 8/20/21. DDD apprvd 2/24/22. Signals not warranted at Hwys. 65/7, N. Spring St., E. Wolfe St. Inters. ROW reqmts to ROW 7/5/22. Rdwy Info to Env 8/23/22. UTIL reqmts to ROW 10/14/22. Rev Rdwy Info to Env 1/5/23. PI held 3/9/23. Rev ROW reqmts to ROW 8/16/23. Rev ROW & UTIL reqmts to ROW 9/27/23, 5/29/24, & 7/31/24.

ROW: Fee - Plans 70% (73 trs). 2/73 apprs mad & apprvd; Est 6 bus rels, UFI 11/3/22.

MAT: Soil Survey to Rdwy 8/5/21.

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (5); AR Senate (28)

CA0908 Maxie Camp Rd. – Hwy. 123 (Widening) P.E.

Hwy. 65

(Boone & Newton) (NHS) (Principal Arterial) ||Design Criteria: Established

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 7/3/14.

ENV: ENV work until 7/7/14 under CA0906; Endangered Gray bat potentially involved, habitat survey completed. Tribal consultation from FHWA to Caddo, Cherokee, Osage, Quapaw, & Keetoowah 3/26/14. Request of no adverse effect to USFWS 5/30/14, rec'd & submitted to CAPM 6/17/14 under CA0906.

PLAN: PE only.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (5 & 27); AR Senate (23 & 24)

Other Federal-Aid & State Jobs

090637 Hwy. 206 – Western Grove (S)

(Boone & Newton) (burns & mc) (2.14 mi.) (NHS) (Principal Arterial) (4LG) /CAP-2/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	65%	100%	75%	10%	15%	5%	100%	NA	
	Nov 13	Jul 24	Mar 25	Feb 14	Jan 26	Jan 27	SCHEDULED DATE: 09-2027 STIP FFY: 2028			
	Nov 13	Jun 24	Mar 25	Feb 14						

CRITICAL NOTES: Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15

TYPE WORK: Widen to 4 lanes w/ 11' painted median with 5-lane curb & gutter as needed.

Pavement type: Asphalt

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACNHPP-0551(152)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/25/21. Project renamed on 12/21/23.

GENERAL: 6,300-7,800 ADT. Split out of Job CA0906. Previously part of Job 090371. STIP 2016-2020 note: Contingent upon availability of funds. IOM 03/25/2021 - Project supersedes Job CA0909.

BRIDGE INFO: M1180 (71.67, Br. Repl., NP, Culv. 7, 1929); M1181 (66.53, Br. Repl., NP, Culv. 6, 1929)

ENV: NEPA process. ENV work until 7/7/14 under CA0906; Endangered Gray bat potentially involved, habitat survey completed. Tribal consultation from FHWA to Caddo, Cherokee, Osage, Quapaw & Keetoowah 3/26/14. Req of no adverse effect to USFWS 5/30/14; rec'd & submitted to CAPM 6/17/14 under CA0906. CR clearance to file 6/21/22. PI meeting 10/24/24, 4:30-6:30pm @ Western Grove Bible Church, 27503 US 65 Hwy, Western Grove. CR clearance to file 2/4/25. T3CE apprvd 3/19/25.

SUR: DSUR and PSUR under CA0906. Aerial photo flown 12/13/21.

PSUR: Add'l PSUR (5 revised, 5 new) req'd 4/29/25.

RDWY: (TW) No Floodplain SP reqd. PPC rec'd 7/18/14. Prelim Layouts to ROW & ENV 11/30/18. Traffic, FWDs & Soil Survey req 11/30/18. Hyd Anal complete to BR 6/5/19. RDWY Info to ENV 4/29/22. T.O. to CON 8/12/22. Rev 60% Plans rec'd from CON 12/2/22. FI sched 12/7/22. Rev RDWY Info to ENV 1/19/23. TMs req 3/1/23. 60% Plans rev'd & ret'd to CON 4/21/23. Rev 60% Plans rec'd from CON 6/14/24. ROW & UTIL reqm'ts to ROW 6/17/24. PFI req 6/20/24. Rev RDWY Info to ENV 8/13/24. PFI held 9/17/24. Rev RDWY Info to ENV 2/4/25.

ROW: Plans 70% (45 trs)(CA0909)4/26/19. Auth Rec'd 4/28/25. UFI 7/23/19. Est 2 Res, 1 Bus & 4 PPO relos; Plans to 5 Utils 1/16/2025

BR: (MCB) 3 RCBC.

MAT: Soil Survey to Rdwy 7/22/19.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: FWD to RDWY 1/31/2019.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (5 & 27); AR Senate (23 & 24)

Other Federal-Aid & State Jobs

090669 Western Grove – Hwy. 123 (S)

Hwy. 65

(Newton) (burns & mc) (0.82 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%	55%	15%	10%		NA	
TARGET DATE			Jun 23	May 24		Aug 25	Mar 26	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Nov 13	Dec 23	May 24	Feb 14						

CRITICAL NOTES: Pup Season Clearing Restriction; Tree clearing prohibited May 1 – July 31

TYPE WORK: Replace 1 structure & widen to 5 lanes.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0051(30)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23. Project renamed on 12/21/23.

GENERAL: 5,200-6,300 ADT.

BRIDGE INFO: 03735 (73.83, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 7, 1966)

ENV: NA consultation letters to Tribes 5/11/23. Env constraints to ROW and Rdwy 6/15/23. PIF to SHPO 2/2/24, response 2/29/24.. PI meeting 3/26/24 4-7pm Western Grove Bible Church (Fellowship Hall) Western Grove. T3CE apprvd 5/7/24. NW14, no pcn.

SUR: DSUR under CA0906. Add'l DSUR (tract 16) req'd 9/27/24.

PSUR: PSUR under CA0906

RDWY: (TW) No Floodplain SP req'd. T.O to CON 4/18/23. 60% Plans rec'd from CON 12/1/23. ROW & UTIL reqm'ts to ROW 12/4/23. PFI req 12/4/23. Rdwy Info to ENV 12/19/23. PFI held 9/17/24. Add'l Survey req 11/15/24.

ROW: Plans 90% (16 trs). Auth Rec'd 7/11/24. AUI/UFI 12/5/23; 16/16 apprs made & apprvd; 8 options & 3 paid.

BR: (MCB) Layout 95%. Prelim. Info to Env. 12/6/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (27); AR Senate (24)

CA0802 Dennard – Clinton (Widening) P.E.

Hwy. 65

(Van Buren) (NHS) (Principal Arterial) ||Design Criteria: Established

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 7/3/14.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (24)

Other Federal-Aid & State Jobs

080674 Dennard – Hwy. 110 (Widening) (S)

(Van Buren) (garver) (4.47 mi.) (NHS) (Principal Arterial) (4LG)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	50%	50%	75%	15%	10%	NA	100%	NA	RQD
	May 14	May 22	Jun 25	Aug 14	Jun 26	Jun 27	STIP FFY: 2028			
	May 14	Jun 22		Aug 14						

TYPE WORK: Widen to 4 lanes w/ 11' painted median. Pavement type: Asphalt

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACNHPP-0071(43)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/25/21.

GENERAL: 5,700 ADT. Split out of Job CA0801. IOM 03/25/2021 - Project supersedes Job CA0803.

ENV: ENV CON (HNTB). EA. NA consultation letters to Tribes 7/21/22. Env constraints to RDWY 8/12/22. ARS to SHPO 10/4/22. CRS to SHPO 3/6/23, response 3/13/23. Rev constraints to Rdwy 3/10/23. PI meeting 1/23/25 4:30-6:30 pm @ Botkinburg Foursquare Church, 7054 Highway 65N, Clinton.

SUR: DSUR & PSUR under CA0801. Add'l DSUR req'd 9/27/21 to Rdwy 1/20/22. UAV-LiDAR acquired 10/21/21, 11/9/21.

PSUR: Add'l PSUR (Certs 271-290) req'd 9/27/21 to ROW 11/19/21. Add'l PSUR (2 revisions) req'd 4/8/25 IP.

RDWY: (TW) No floodplain SP req'd. PPC rec'd 7/18/14. VE completed 5/22/17 (CA0801). Prelim Layouts to ROW & ENV 2/14/19. Traffic, TMs, FWDs, & Soil Survey req 2/14/19. T.O. to CON 8/28/20. Early Coord Meeting held 1/20/21. Add'l Survey req 9/27/21. 30% plans rec'd from CON 7/21/21. 30% plans rev'd & ret'd to CON 9/9/21. Add'l survey rec'd 1/20/22. ROW & UTIL reqm'ts to ROW 6/23/22. 45% Plans rec'd from CON 6/3/22. Rdwy Info to Env 7/6/22. 45% Plans rev'd & ret'd to CON 7/6/22. Avoidance Alt to ENV 6/24/24.

ROW: Plans 85% (97 trs.) Est. 9 res, 5 bus, 3 ppo relos. AUI 5/13/21, UFI 9/6/22.

MAT: Soil Survey To Rdwy 7/12/19.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: TMs sent to RDWY 3/5/19. FWD to RDWY 12/10/2020.

LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (24)

Other Federal-Aid & State Jobs

020716 I-530 – Hwy. 425 (Minor Widening) (Pine Bluff) (S) **I-530 & Hwy. 65**

(Jefferson) (iconic) (2.79 mi.) (Interstate) (Urban Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	60%	NA	100%	NA	
TARGET DATE		Apr 20	Nov 20	Apr 21		Aug 24	Feb 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		May 20	Nov 20	Apr 21	May 20	Aug 24					

TYPE WORK: Add paved 8 ft. shoulders (Hwy. 65); Mill & Overlay (I-530)

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0035(64)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 12/20/22.

GENERAL: 13,000-18,000 ADT.

ENV: Tribal consultation letters sent 9/28/20. ARS to SHPO 10/1/20, response 10/1/20. Env Constraints to RDWY 10/22/20. PIF to SHPO 10/30/20, response 10/31/20. Ph I WPI held 2/25/21-3/12/21. T1 CE apprvd 4/8/21. NW14, pcn not reqd.

SUR: Aerial photo flown 1/21/19. Pics available. Photogrammetry 100%. CSUR 100%. DSUR to Rdwy 5/19/20. Add'l DSUR (new right turn lane) req'd 4/6/21 to Rdwy 4/23/21.

PSUR: 62 certs. PSUR to ROW 5/11/20. ROW staking (tract 12) req'd 3/6/23 to ROW 4/4/23. Add'l PSUR (2 revs, 2 add'l trs) req'd 5/8/23 50%.

RDWY: (TW) Floodplain SP req'd. Traffic, TMs & Mat req 11/21/19. DSUR rec'd 5/19/20. T.O. to CON 6/2/20. Early Coord Meeting held 6/3/20. 15% Plans rec'd from CON 6/19/20. 15% Plans rev'd & ret'd to CON 7/2/20. Des Criteria apprv'd 7/23/20. 45% Plans rec'd from CON 10/5/20. 45% Plan rev'd & ret'd to CON 10/8/20. 60% Plans rec'd from CON 11/2/20. 60% Plans rev'd & ret'd to CON 11/19/20. Rev 60% Plans rec'd from CON 11/23/20 & 6/23/21. ROW & UTIL reqmts to ROW 11/23/20. RDWY Info to ENV 12/7/20. Rev 60% Plans rev'd & ret'd to CON 2/16/21. FI held 5/17/21. 90% Plans rec'd from CON 10/4/22. FFI held 11/15/22. 90% Plans rev'd & ret'd to CON 11/18/22. Rev 90% rec'd from CON 11/30/22. Rev ROW & UTIL reqmts to ROW 6/15/23. Avg Running Speed req 10/18/23. Rev 90% Plans rec'd from CON 10/27/23. DDD apprvd 11/7/23. Rev UTIL reqm'ts to ROW 6/3/24. Final Plans rec'd from CON 10/12/24. Plans to EST 10/16/24. Interim Est to PM 11/20/24.

ROW: Plans by NTB 90% (30 trs). Auth Rec'd 12/20/21. 29/30 apprs made & apprvd; 27 options; 26 paid & 3 Condemned - Poss. date 6/7/23. UFI 2/23/21; Plans to 13 utils 11/3/21; 13/13 est rec'd, 4 utils no conflict, 1 utils no involvement, 8/9 WO issued, 7/9 utils adj complete,

MAT: Soil Survey %AC to Rdwy 11/26/19.

RAILROAD INFO: No RR involvement 5/16/24

SIR: TMs sent to RDWY 12/12/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (65 & 66); AR Senate (8)

Other Federal-Aid & State Jobs

020804 Hwys. 65 & 425 Cable Median Barrier Impvts. (S)

Hwys. 65, 65B & 425

(Jefferson & Lincoln) (pickering) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	100%	100%	NA	NA	NA	NA		NA	
TARGET DATE			Oct 24	Oct 24				SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE			Aug 24	Apr 24							

TYPE WORK: 24.67 miles of cable median barrier construction.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-3540(3)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 8/17/23.

GENERAL: 2,100-7,300 ADT.

ENV: CR clearance to file 4/9/24. T1CE apprvd 4/15/24.

RDWY: (TW) T.O. to CON 2/23/24. 60% Plans rec'd from CON 5/30/24. PFI held 6/10/24. ROW & UTIL reqm'ts to ROW 8/12/24. 90% Plans rec'd from CON 8/16/24. 90% Plans rev'd & ret'd to CON 9/3/24. FFI held 9/6/24. Final Plans rec'd from CON 9/30/24. Final Plans rev'd & ret'd to CON 10/9/24. Rev Final Plans rec'd from CON 10/10/24. Plans to EST 10/11/24.

RAILROAD INFO: No RR Involvement 12/12/23

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (65, 66, & 93); AR Senate (8)

020781 Hwy. 65 Cable Median Barrier Impvts. (S)

Hwy. 65

(Chicot, Desha & Drew) (pickering) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	100%	100%	NA	NA	NA	NA		NA	
TARGET DATE			Oct 24	Oct 24				SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE			Aug 24	Apr 24							

TYPE WORK: 30.45 miles of cable median barrier construction.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-0076(334)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 8/17/23.

GENERAL: 5,700-8,200 ADT.

ENV: CR clearance to file 9/13/23. T1CE apprvd 4/15/24.

RDWY: (TW) T.O. to CON 2/23/24. 60% Plans rec'd from CON 5/30/24. 90% Plans rec'd from CON 7/19/24. FFI req 7/24/24. 90% Plans rev'd & ret'd to CON 8/7/24. ROW & UTIL reqm'ts to ROW 8/12/24. Final Plans rec'd from CON 8/15/24.

RAILROAD INFO: No RR Involvement NLA & UPRR track >75' away from Hwy 12/8/23

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (65, 94, & 95); AR Senate (1 & 8)

Other Federal-Aid & State Jobs

020736 Bayou Macon Str. & Apprs. (S)

Hwy. 65

(Chicot) (neel-schaffer) (0.69 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	40%	100%	75%			5%	35%	NA	
TARGET DATE		Jul 23	Sep 24	Sep 24	Oct 23	May 25	Nov 25	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Jul 23		Oct 24	Jan 24						

CRITICAL NOTES: Small Utility Conflict.

TYPE WORK: Replace 1 bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0009(49)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 4,000 ADT.

BRIDGE INFO: 02220 (65.81, Br. Repl., NP, SD, Deck 7, Super. 4, Sub. 6, 1946)

ENV: EPD. NA consultation letters to tribes 10/16/23. Env constraints to Rdwy & BR 11/15/23. ARS to SHPO 2/8/24, response 3/5/24. PIF to SHPO 3/7/24, response 4/5/24. T3CE apprvd 10/15/24.

LP: Resolution and agreement sent to Sponsor 1/17/25.

SUR: CSUR 100%. Aerial photo flown 1/27/23. UAV-LiDAR acquired 3/1/23. Feature extraction 100%.

DSUR: NTP to Con 2/16/23. U&D 100%. DSUR to Rdwy 7/12/23.

PSUR: 5 certs. PSUR to ROW 1/31/24.

RDWY: (TW) Floodplain SP req'd. Traf & Mat req 7/7/23. DSUR rec'd 7/12/23. Early Coord Meeting held 8/30/23. Hyd Anal complete to BR 9/6/23. DDD apprvd 3/5/24. 30% Plans rec'd from CON 5/31/24. RDWY Info to ENV 8/8/24. 45% Plans rec'd from CON 11/4/24. Loc & Des Doc apprvd 11/4/24.

ROW: Auth Rec'd 11/26/24.

BR: (JYP) Layout 80%.

MAT: soil survey %AC & RV to Rdwy 7-11-23

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020737 Bayou Macon Str. & Apprs. (Eudora) (S)

Hwy. 65

(Chicot) (art) (0.64 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	50%	90%	75%	10%	15%	0%		NA	
		Jun 24	Sep 24		Jul 25	May 26	SCHEDULED DATE: 2026 STIP FFY: 2025			
	Jul 23	Jun 24	Jan 25	May 24						

TYPE WORK: Replace 1 bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0009(50)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 2,000 ADT.

BRIDGE INFO: 02219 (62.19, Br. Repl., NP, SD, Deck 7, Super. 4, Sub. 6, 1946)

ENV: NA consultation letters to Tribes 10/13/23. Env Constraints to Rdwy & BR 11/15/23. ARS to SHPO 12/11/24, response 1/6/25. PIF to SHPO 1/6/25, response 1/22/25. T1CE appr'd 1/31/25.

SUR: CSUR 100%. Aerial photo flown 1/27/23. UAV-LiDAR acquired 3/1/23. Feature extraction 100%. Mapping 100%.

DSUR: NTP to Con 2/16/23. U&D 100%. DSUR to Rdwy 7/27/23.

PSUR: 9 certs. PSUR to ROW 5/30/24.

RDWY: (TW) Floodplain SP req'd. Traf & Mat req 5/16/23. DSUR rec'd 7/27/23. Early Coord Meeting held 8/29/23.

Prelim Layouts to ROW & ENV 9/15/23. Hyd Anal complete to BR 11/29/23. Soil Survery rec'd 3/5/24. ROW reqm'ts to

ROW 6/28/24. DDD appr'd 7/10/24. UTIL reqm'ts to ROW 8/7/24. RDWY Info to ENV 8/9/24.

ROW: Plans 70% (9 trs); Auth Rec'd 3/4/25. Plans to 7 utils 1/23/2025

BR: (JYP) 1 Br.

RAILROAD INFO: No RR involvement; str 500 ft east of parallel SEAEDD track

LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

080364 Hwy. 64 – Bruce St. (Conway) (S)

Hwy. 65B

(Faulkner) (art) (0.76 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/RR Xing/State/Local/

||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	40%	25%	NA	TBD	30%	RQD
TARGET DATE		Nov 20	Oct 21	Oct 22	Jun 21	Jul 25	Dec 26	SCHEDULED DATE: 05-2026			
END DATE		Dec 20	Oct 21	Dec 23	Apr 21						
								STIP FFY: 2025			

TYPE WORK: Widening to 5 lanes with curb & gutter.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9095(46)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 9/21/09.

GENERAL: 15,000-20,000 ADT. Broken out of Job 080273.

ENV: Env handling under Job 080273. Requires reassess. ARS to SHPO 4/22/21, response 4/23/21. Env Constraints to Rdwy 4/30/21. Ph III PI held 6/9/22 4-7p @ Conway Parks & Rec Don Owens Sports Center Conway, AR w/ web comment form availability 6/9-6/24/22. NA consultation letters to tribes 1/17/23. PIF to SHPO 1/20/23, response 2/8/23. draft EA to ID Staff 5/2/23. draft EA FHWA 5/19/23, EA apprvd 6/7/23. Loc & Des Public Hearing held 9/7/23 4-7p @ Conway Parks & Rec Don Owens Sports Center, 10 Lower Ridge Rd, Conway. FONSI issued by FHWA 12/20/23.

LP: City to contribute \$7M toward construction cost for Jobs 080364 & 080619 & will work w/ utils to reduce reimbursable costs on Job 080364. Agreement & Resolution to City 5/10/21. Resolution executed 6/22/21. Agreement rec'd from City 8/31/21. Agreement executed 9/13/21. Executed Agreement ret'd to City 9/14/21.

SUR: Previous DSUR & PSUR under 080273. Rev DSUR to Rdwy 9/30/09. PSUR to ROW 1/11/08. Aerial photo flown 11/27/18. Add'l PICs to Photogrammetry 7/9/20. Photogrammetry update 75%. DSUR update under 080364 100% to Rdwy 12/11/20. Add'l DSUR (tie structure) req'd 11/24/23.

DSUR: CSUR Recon 6/16/20: Recovered Control points 1-14 & 16, DNF 15, 17-18 were found destroyed, TBM 901 found destroyed, 902 found in good condition & 903 not found. Add'l DSUR req'd 9/15/21 100% to Rdwy 1/20/22. Add'l DSUR req'd 2/14/24 to Rdwy 3/28/24.

PSUR: 30 total certs. 16 certs requiring updated surveys. PSUR update to ROW 4/28/21. Add'l existing ROW (Oak St.) to ROW 5/26/22. Rev PSUR req'd 6/13/23 to ROW 6/27/23. Rev. PSUR (RR ROW) to ROW 10/24/23. ROW staking req'd 5/23/24 to ROW 6/3/24. Add'l PSUR (1 cert.) req'd 9/25/24. Re-stake (Tr. 5) req'd 11/8/24 to ROW 11/19/24. Add'l PSUR req'd 12/12/24 (contiguous property) to ROW 1/2/24.

RDWY: (TW) No floodplain SP req'd. PPC rec'd 12/14/06. Prelim prints to ROW & Env 12/21/06. DSUR rec'd 4/26/07.

Field insp held 9/11/07. Prelim prints to RR Coord 8/10/07. TMP meeting held 10/17/07. Rdwy info to Env 12/4/07. Rev ROW & Util req'mts to ROW 12/3/09. Add'l turning movements req 1/7/08. Signal study req 3/27/08. Traffic signal warranted at Hwy. 65 & Elm St./3rd St. FI for signals held 5/20/08. Loc & Des doc apprvd 10/23/08. Rev Rdwy info to Env 12/3/09. Interim Est to PM 5/24/18. DSUR rec'd 12/11/20. Early Coord Meeting held 2/11/21. Traffic, TMs & FWD req 4/16/21. ROW rqmts to ROW 10/29/21. FI Held 3/8/22. Rev ROW rqmts to ROW 11/17/22. Util rqmts to ROW 2/8/23. Rev Util rqmts to ROW 3/14/23. Preemption calc's to RR coord 10/27/23. Rev Loc & Des doc apprvd 1/5/24. Add'l DSUR req 2/14/24. Interim Est to PM 4/15/25.

ROW: Plans 90% (30 trs.) Initial Auth Rec'd 1/4/24. 28/30 apprs made & apprvd. 8 options & 2 paid. 0/5 bus & 0/2 PPO relos moved.

UTIL: UFI 9/19/07; Plans to 6 utils 2/13/23, 5/6 est rec'd; 2 util no inv;

RAILROAD INFO: RR Involvement 10/14/22 at UP DOT 434232P SP, PE, C&M rqd. 50% plans & rev traffic signal plans to RR 9/23/24. UP rej plan sets 2/18/25. UP will not review C&M until 100% plan apprvl.

LEGISLATIVE DISTRICTS: US House (2); AR House (56 & 57); AR Senate (17)

Other Federal-Aid & State Jobs

080619 Hwy. 60 – I-40 Inters. Impvts. (Conway) (F)

Hwy. 65B

(Faulkner) (alt.delivery) (0.55 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	45%	5%	75%		10%	NA	100%		
TARGET DATE	Jul 21	Jun 21	May 25	Jun 25	Aug 21	Jun 26	Dec 26	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE	May 21	Apr 21			May 21						

CRITICAL NOTES: This project to be delivered using the CMGC method of procurement.

TYPE WORK: Intersection improvements; Widen Hwy. 65B to 6 lanes from Hwy. 365 to I-40 EB ramps; raised median; additional turn bay at Equity & Exchange Ave.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9095(47)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 6/5/20.

GENERAL: 37,000 ADT. Redstone Const. Group selected as CM. Construction expected to begin late 2026.

ENV: NA consultation letters to tribes 5/18/22. Env Constraints to RDWY 11/8/22. PI Meeting 4/22/25 4:30-6:30 pm @ Second Baptist Church 2600 Dave Ward Drive, Conway.

LP: City will contribute \$7M toward Const cost for jobs 080364 & 080619 and will work w/ utils to reduce reimbursable costs on Job 080364. City adopted resolution 6/22/21. Agreement rec'd from City 8/31/21. Agreement executed 9/13/21. Executed Agreement ret'd to City 9/14/2021.

SUR: Aerial photo flown 7/06/18, 1/31/21, 10/15/24. CSUR 100%. Photogrammetry 100%. U&D 95%. DSUR to Rdwy 4/12/21. Add'l DSUR req'd 8/14/24 to Alt. Del. 10/21/24.

PSUR: 20 certs. PSUR to ROW 5/18/21. Add'l PSUR req'd 8/14/24 to ROW 9/25/24. Add'l PSUR (1 cert) to ROW 1/29/25. ROW staking req'd 4/9/25 to ROW 4/18/25.

RDWY: (HL) No Floodplain SP req'd. DSUR rec'd 4/12/21. T.O. to CON 12/15/21. Soil surv req 3/10/23. TMs req to TSMO 8/8/24. Soil Survey req 2/5/25. RDWY Info to ENV 4/8/25.

ROW: Plans by Garver xx% (xx trs).

UTIL: AUI 4/13/22;

MAT: soil survey to Rdwy 7-11-23

PLAN: Apprvd scoping recommendations memo 5/5/21. City not interested in pursuing bicycle accommodations 4/20/22.

RAILROAD INFO: Possible RR involvement near UP DOT#440532S, 434225E & 434226L, depending on scope possible SP/MCL or SP/C&M 8/15/24. RDWY 45% plans to UP 4/22/25.

LEGISLATIVE DISTRICTS: US House (2); AR House (57); AR Senate (17)

Other Federal-Aid & State Jobs

090672 Hwy. 66 Realignment (Leslie) (S)

Hwy. 66

(Searcy) (coll) (0.18 mi.) /STBGP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	80%	100%	75%	80%	20%	65%	35%	NA	
	Dec 22	May 23	Sep 23		Jul 25	Nov 25	SCHEDULED DATE: 08-2025 STIP FFY: 2025			
	Dec 22	Jun 23	Mar 24	Feb 23						

TYPE WORK: Realignment. Including city utilities.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0064(20)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 9/26/22.

BRIDGE INFO: 00680 (80.95, Br. Repl., Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, Hist., 1930)

ENV: NA consultation letter to Tribes 10/14/22. ARS to SHPO 11/22/22, response 12/8/22. Env constraints to ROW& RDWY 1/10/23. PI meeting held 2/23/23 4-7pm @ Leslie Middle School, 800 Elm St, Leslie. 2023 Acoustic Bat Survey Results: PESU detected. CRS to SHPO 9/15/23, response 10/4/23. MOA executed 12/13/23. PI meeting 1/23/24 4-7pm @ Leslie Middle School, 800 Elm St, Leslie. Public officials meeting 1/23/24 2:30-3:30 City Hall 513 Main St. T3CE apprvd 3/13/24.

LP: City to assume bypassed portion of Hwy. 66. ARDOT to include utility work in construction contract. Resolution executed 9/5/23. Agreement executed 11/13/23. Supplemental Agreement to City on 5/17/24. Supplemental Agreement executed 6/10/24.

SUR: CSUR 100%. Aerial LiDAR acquired 10/27/22. Feature extraction 100%. U&D 100%. DSUR to Rdwy 12/30/22. Add'l DSUR (Bldgs and awnings) req'd 12/12/23 to ROW 1/3/24.

PSUR: 16 certs. PSUR to ROW 2/22/23. ROW staking req'd 7/9/24 to ROW 7/24/24.

RDWY: (ND) No Floodplain SP req'd. Traffic Signal warranted at Hwy. 65/Hwy. 66. Traffic & Mat req 10/25/22. DSUR rec'd 12/30/22. Prelim BR info req 1/31/23. Prelim Layout to ROW & ENV 1/31/23. Soil Survey req 1/31/23. Hyd Anal complete to BR 2/23/23. DDD apprvd 3/20/23. Early Coord Meeting held 4/12/23. ROW req'mts to ROW 6/15/23. Rdwy Info to ENV 7/31/23. Add'l DSUR rec'd 1/2/24. Rev RDWY Info to ENV 3/1/24. Loc & Des Doc apprv'd 3/28/24.

UTIL reqm'ts to ROW 5/31/24. Rev ROW & UTIL reqm'ts to ROW 6/12/24 & 1/27/25. Ret Wall req to BR 1/27/25.

ROW: Plans 90% (13 trs.). Auth Rec'd 4/15/24. 13/13 apprs made & 13/13 apprvd; 12 options & 11 paid. 0/1 Bus & 1/1 PPO rels moved, UFI 3/10/23; plans to 6 utils 6/3/24; 3/6 utils est rec'd, 2 utils no adj, 1 util no involvement,

UTIL: UFI 3/10/23; Plans to 6 UTILS 6/3/24;

City of Leslie - ; Entergy - ; Ritter - ; South Mtn. Water - ; Tri-County Tele. - ; Windstream -

BR: (CMW) 1 Br. Layout 95%. HBAC Recom. IOM to FHWA for Apv'l. 3/14/24. HBAC Recom. Apv'd. by ARDOT & FHWA 3/25/24.

MAT: soil survey %AC 11/3/22, soil survey to Rdwy 3/15/23.1 br Crossing Cove Creek

RAILROAD INFO: No RR involvement 1/9/24.

SIR: Traffic sent 10/26/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (24)

Other Federal-Aid & State Jobs

070620 Deceiper Creek Str. & Apprs. (S)

Hwy. 67

(Clark) (art) (APHN) (Major Collector) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	50%						0%			
							STIP FFY: 2028			

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0010(65)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 3,000 ADT.

BRIDGE INFO: 01481 (68.33, Br. Repl., NP, SD, Deck 6, Super. 6, Sub. 4, 1931)

SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 3/18/24. Feature extraction 100%. Plan mapping 10%. CSUR 25%.

RDWY: (TW) Floodplain SP req'd.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

Other Federal-Aid & State Jobs

070509 Caddo River Str. & Apprs. (Caddo Valley) (S)

Hwy. 67

(Clark) (neel-schaffer) (0.6 mi.) (APHN) (Urban Principal Arterial) /NHPP/TAP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	50%	95%	100%	NA	
TARGET DATE		Sep 20	Nov 21	Mar 22	Apr 21	Mar 24	Aug 25	SCHEDULED DATE: 08-2025 STIP FFY: 2025			
END DATE		Aug 20	Dec 21	Jul 22	Mar 21	May 24					

TYPE WORK: Replace 1 bridge; multiuse path on bridge & Hwy. 67

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-TAPR-0010(52)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 7,700 ADT.

BRIDGE INFO: 00899 (77.35, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1930)

ENV: Tribal consultation letters sent 6/22/20. ARS to SHPO 6/22/20, response 6/22/20. Env. Constraints to BR & RDWY 7/29/20. ARS addendum to SHPO 2/17/22, response 2/23/22. CRS to SHPO & Choctaw 6/9/22, SHPO response 6/21/22. T3CE apprvd 7/14/22. 2022 Bat Survey Results: No T&E bats captured.

LP: Local agencies to be responsible for costs of shared use path. Rec'd \$500K TAP 2021 funds, \$500K TAP 2022 funds, & \$499K TAP 2023 funds. Resolution executed 4/12/21. Agreement sent to County 7/18/24. Agreement rec'd from County 8/19/24. Agreement Executed 8/15/24. Executed Agreement ret'd to County 10/3/24.

SUR: Aerial photo flown 3/5/19. CSUR 100%. DSUR to Rdwy 8/17/20. Drainage structure for Env added 1/14/22. Add'l DSUR for multi-use trail req'd 2/21/24 to Rdwy 6/18/24.

PSUR: 7 certs. PSUR to ROW 3/30/21. ROW staking (tract 7) req'd 10/3/23 to ROW 10/24/23.

RDWY: (TW) Floodplain SP req'd. Traffic, TMs & MAT req 11/21/19. DSUR rec'd 8/17/20. Early Coord Meeting held 10/13/20. Hyd Anal complete to BR 3/11/21. ENTP to CON 3/12/21. Kick-Off Meeting held 4/13/21. T.O. to CON 4/19/21. 15% Plans rec'd from CON 5/14/21. 15% Plans rev'd & ret'd to CON 5/20/21. Rev 15% Plans rec'd from CON 6/17/21. 15% Plans rev'd & ret'd to CON 8/13/21. 30% Plans rec'd from CON 9/1/21. 30% Plans rev'd & ret'd to CON 9/22/21. Des Criteria appr'd 10/22/21. 60% Plans rec'd from CON 12/7/21. 60% Plans rev'd & ret'd to CON 12/9/21. ROW & UTIL reqm'ts to ROW 12/13/21. Field Insp Sched 12/14/21. Rdwy Info to Env 3/15/22. FI held 5/17/22. 90% Plans rec'd from CON 2/1/24. Plans cert by CON 2/1/24. FFI held 11/5/24. 90% Plans rev'd & ret'd to CON 11/8/24. Interim Est to PM 11/8/24. RUC rec'd 12/19/24.

ROW: Fee - Plans 90% (10 trs). Initial Auth Rec'd 8/9/22. 10/10 apprs made & 10/10 appr'd; 8 Options; 8 Paid & 2 condemned - Poss. date 4/18/24. 2/2 bus & 50/50 ppo rels moved. AUI 8/20/20; Plans to 7 utils 6/20/22; 7/7 est rec'd, 1 utils no conflict, 6/6 WO issued, 2/6 adj. complete.

BR: (CMW) Layout 95%. Rec'd. 90% Plans 2/1/24. Ret'd. comments 90% Plans 4/6/25 & 4/24/25.

MAT: Soil Survey %AC to Rdwy 11/26/19. In-House Subsurf Invest 100% sent to BR 2/27/23.

RAILROAD INFO: No RR involvement 4/22/24

SIR: TMs sent to RDWY 12/12/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (90); AR Senate (3)

Other Federal-Aid & State Jobs

061344 UPRR Str. & Apprs. (Perla) (S)

Hwy. 67

(Hot Spring) (garver) (0.23 mi.) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	60%	25%	90%	35%	NA	
TARGET DATE		Aug 19	May 20	Aug 20	Mar 23	Aug 25	Jan 26	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Oct 19	Jul 20	Dec 20	Feb 23						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0030(25)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/28/11.

GENERAL: 4,600 ADT.

BRIDGE INFO: 01431 (78.64, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, 1931)

ENV: Env constraints to Rdwy 1/21/20. tribal consultation letters sent 2/24/20. ARS to SHPO 9/18/20, response 9/18/20.

PIF to SHPO 10/28/20, response 10/29/20. T1-CE apprvd 12/31/20. 2022 Bat Survey Results: no bats captured.

SUR: CSUR 100%. NTP to CON 1/29/19. Aerial photo flown 3/18/19. DSUR 100% to Rdwy 10/4/19. Add'l DSUR req'd 4/1/20 to Rdwy 6/19/20.

PSUR: Exist. ROW to ROW 11/12/19. Add'l PSUR (add'l RR) to ROW 5/18/22. ROW staking req'd 9/8/22. Full

PSUR req'd 11/15/22 NTP to Con 12/21/22. PSUR to ROW 2/9/23.

RDWY: (TW) No Floodplain SP req'd. Traffic & Mat req 6/11/19. T.O. to CON 6/14/19. Des Criteria apprvd 10/11/19.

DSUR rec'd 1/16/20. Early Coord Meeting held 2/25/20. Add'l Survey req 4/1/20. 30% Plans rec'd from CON 4/2/20.

30% Plans rev'd & ret'd to CON 4/24/20. Add'l Survey rec'd 6/22/20. 60% Plans rec'd from CON 7/31/20 & 10/26/20.

ROW reqmts to ROW 7/31/20. UTIL reqmts to ROW 10/30/20. FI req 11/2/20. RDWY Info to ENV 11/10/20. 60% Plans rev'd & ret'd to CON 12/8/20. Plans to RR Coord 3/14/25.

ROW: FEE By ARDOT. Plans 80% (10 trs). Initial Auth Rec'd 10/13/21. 10/10 apprs made & apprvd. 5 options & 5 paid.

AUI 3/8/19, UFI 8/20/20; Plans to 6 utils 11/2/20; 2/6 est rec'd, 1 utils no conflict, 1/6 WO issued

BR: (SWP) Layout 95%. UPRR Ph A Concept submittal to TP&P 8/6/20. Rec'd. Ph A, Apv'd. w/ comments, from TP&P

9/18/20. UPRR Ph B 30% submittal to TP&P 3/16/21. Ph B 30% plans Apv'd. by UPRR 4/12/21. Rec'd. 90% Plans

7/3/24 & 11/21/24. Ret'd. comments 90% Plans 1/24/25. Final Plans to PM for Submittal to RR 3/3/25. Rec'd. Approval of Final Plan from Railroad 4/9/25.

MAT: Soil Survey to Rdwy 9/27/19.

RAILROAD INFO: RR involvement at UPRR DOT 425776N (RR-Under), Little Rock Sub, MP 385.75. New DOT

assigned is 978156C. PE, SP, C&M req'd; 4/12/21-30% Plan apprvl rec'd from UPRR. Final plan apprvl fm RR 4/9/25.

C&M sent to RR 4/16/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (29); AR Senate (7)

Other Federal-Aid & State Jobs

061590 I-40 – S. Redmond Rd. (S)

Hwy. 67

(Pulaski) (garver) (8.39 mi.) (NHS) (Urban Freeway/Expressway) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	30%	100%	NA	NA	NA	TBD	TBD	NA	
TARGET DATE								SCHEDULED DATE: 2026			
END DATE				Jan 21							

TYPE WORK: Joint Rehab., Patching & Grinding, Mill & Inlay Shoulders; Rumble Strip. Original

Scope: Patching, Joint Rehab., Select Approach Slab Reconstruction, Select Full Depth

PCCP Reconstruction at I-40 Interchange, Mill & Overlay ACHM Shoulders

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0060(64)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 48,000-75,000 ADT.

ENV: CR clearance to file 8/13/20. T1CE apprvd 9/23/20.

RDWY: (TW) Mats req 2/7/19. Rehab Rec apprvd 3/2/21. ROW & UTIL reqmts to ROW 4/6/21. Traffic req 6/15/21.

Rehab Rec Meeting held 1/6/22. TO to CON 5/17/22.

RAILROAD INFO: Possible RR Involvement if scope of work goes to S. Redmond Rd. JAX DOT 437833J. MP 332.97, Jax Sub, Pulaski Co., D6 12/29/21. No RR involvement reqd 4/20/23

LEGISLATIVE DISTRICTS: US House (2); AR House (67, 68, 71, & 73); AR Senate (12 & 13)

061261 Redmond Rd. – Cabot (Widening) P.E.

Hwy. 67

(Pulaski & Lonoke) (NHS) (Urban Freeway/Expressway) (4LG)

TYPE WORK: Capacity Improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-4360(7)

BACKGROUND INFO: Project programmed on 7/8/09.

GENERAL: 44,000-63,000 ADT.

ENV: Constraints to Planning 4/27/10. Constraints to Rdwy 5/23/11. Public Officials meeting 7/27/10 at AHTD. PI for

Planning Study held 8/17/10 in Jacksonville & 8/18/10 in Cabot. Coord from FHWA to 4 tribes 9/16/10. Agency coord

sent 9/27/10. Public officials meeting & PI meeting held 9/11/12 in Jacksonville; PI held 9/12/12 in Cabot. Tribal

consultation sent 7/28/16.

SUR: Aerial photo (1:24000) for study flown 12/30/08; Aerial photo for DSUR flown 2/18/10; 4/20/10.

RDWY: WO issued to CON for conceptual design 6/9/10.

PLAN: To conduct study of needed improvements.

RAILROAD INFO: No RR involvement 1/3/24.

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (67, 68, 69, & 70); AR Senate (11, 12, & 13)

Other Federal-Aid & State Jobs

061631 Hwy. 5 – Hwy. 89 (Cabot) P.E.

Hwy. 67

(Lonoke) (garver) (3.24 mi.) (NHS) (Urban Freeway/Expressway) (4LG)

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9065(29)

BACKGROUND INFO: Project programmed on 6/19/19.

GENERAL: 40,000-58,000 ADT. IOM 06/19/2019 - New project programmed.

ENV: T3-CE apprvd 4/27/20. rev CE apprvd 5/12/20.

SUR: DSUR under 061372 to Rdwy 10/2019. PSUR under CA0605.

RDWY: Floodplain SP req'd. T.O. to CON 11/19/19. 30% Plans rec'd from CON 11/20/19. TMP Meeting req 11/20/19.

Loc & Des Doc apprvd 5/20/20.

ROW: 12/5/19 Rev'd & Ret'd 30% to CON.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (69); AR Senate (11)

Other Federal-Aid & State Jobs

CA0613 Jacksonville – Cabot (Widening & Intchnng. Impvts.) (Sel. Secs.) P.E.

Hwy. 67

(Lonoke & Pulaski) (garver) (5.23 mi.) (NHS) (Urban Freeway/Expressway) (4LG)

TYPE WORK: Major widening and Interchange Improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-4360(3)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 6/24/20. Project renamed on 3/24/22.

GENERAL: 40,000-58,000 ADT. IOM 06/24/20 - Jobs CA0604, 061371, & 061642 combined into this project. IOM 03/24/22 - Jobs CA0604, 061371, & 061642 reprogrammed.

ENV: CA0604 NEPA process. RTA to SHPO 9/3/14, reply 10/22/14. NLAA det. from USFWS 10/19/15. PI held 3/29/16 in Jacksonville. CR report apprvd 3/23/16. 3rd EA review retd 2/9/17; 4th review 3/16/17. Neighborhood noise mtg. held 3/9/17 in Jacksonville. EA to FHWA 4/4/17; apprvd 4/10/17. PI & L&DPH held 5/25/17 in Jacksonville. Draft FONSI under review 9/7/17; cmts retd 9/20/17; FONSI req. to FHWA 11/14/17; apprvd 11/29/17. NEPA & Ph. I noise analysis for Beverly St noise wall- 061276. NW14 req. to USACE 4/16/19. ID SM for Noise Wall det. Submtd 5/15/20, apprvd 5/22/20. 061371 Tribal consul. Sent 11/7/17. RTA to SHPO 7/5/18; reply 7/9/18; add. Sent 1/23/19; reply 1/28/19. Constraints to RDWY 7/27/18. PI held 4/18/19 at Veterans Park Cabot Event Center, 508 N Lincoln, Cabot. PIF to SHPO 5/22/19; resp. 5/29/19. REV CR clearance to file 4/20/20. T3-CE apprvd 4/27/20. Env doc. 061631. REV. CE apprvd 5/12/20. 061642: CR clearance to file 1/24/20. T3-CE apprvd 4/27/20. Env. Doc. 061631. 061631 T3-CE apprvd 4/27/20. REV CE apprvd 5/12/20. ID staff recommendation apprvg noise wall 2/22/21.

LP: Rec'd \$40M in 2020 INFRA & \$10M BUILD grant funds. BUILD & INFRA Grant agreement executed w/ FHWA 6/15/22.

SUR: -

PSUR: Parcel data under CA0605. Add'l existing ROW to ROW 4/1/21. Add'l PSUR (11 certs) req'd 5/18/21 to ROW 6/10/21. Add'l PSUR (9 certs) req'd 6/30/21 to ROW 7/15/21. Rev. PSUR (add'l ROW points) to ROW 7/28/21. Rev. PSUR req'd 1/12/23 to ROW 1/19/23. Re-stake (tract 128) req'd 2/22/23 to ROW 2/28/23. ROW staking req'd 3/28/23 (Brightspeed) to ROW 3/31/23.

RDWY: ROW & UTIL req'mts to ROW 8/29/18. Loc & Des doc appv'd. 5/20/20 under Job 061631. ROW req'mts to ROW 10/6/20. VE completed 4/6/21 through 061371 & CA0604 with FHWA concurrence. CA0613 Rev ROW req'mts to ROW 3/8/21 & 5/4/21. UTIL reqm'ts to ROW 5/4/21. FI & TMP held 5/19/21. 60% Plans rev'd & ret'd to CON 6/23/21. 90% Plans rec'd from CON 12/2/21. FFI req 12/7/21. 90% Plans rev'd & ret'd to CON 12/17/21. Final Plans rec'd from CON 1/18/22. Plans to EST 1/19/22.

ROW: CA0604 (Garver) UFI 10/09/18; Plans to 14 Utils 1/2/19. 7/9 Bus, 1/2 Res, 1/1 NPR, & 12/12 PPO relos moved. 061371 Plans 90% (44 trs). Auth rec'd 9/16/21; 15/44 apprs made & 0/44 apprs apprvd; 8 options; 6 paid & 1 to be condemned. 0/1 Bus, 0/1 Res, & 1/3 PPO relos moved. 061371 (ARDOT) UFI 3/11/21; Plans to 11 utils 5/18/21 & Plans to 2 add'l utils 12/14/21; 5/15 est. rec'd, 2 utils No involvement, 1 utils no conflict.

BR: (JYP) Cons, JYP: Cabot Intchnng's Garver layouts 95%. ARDOT layouts 95%. Final Cabot br Info. To Env. 12/2/21. Rec'd. 90% plans from Garver 12/2/21. Ret'd. cmts 1/18/22. ARDOT plans 100% 1/28/22.

MAT: Subsurf Invest to Br 6/9/21. Ret. Wall Report to Br. 6/21/21. Temp Ret Wall Report to Br 1/7/22.

RAILROAD INFO: 11/24/21 Work w/AKMD to det. any necessary RR coord to add noise barriers. 12/13/21 Plans separated & emailed RR for review. 12/29/21 Follow-up to AKMD to ensure no other docs. Needed to det. coord needs. 1/3/22 SP distrib. To PM, RDWY, Cons. & Dist. 1/18/22 AKMD will need C&M Agrmt. Rqd template from G&W. 2/22/22 PE agreement fully executed. Plans apprvd by AKMD; to RDWY & PM 3/18/22. Plans to City 7/26/22.

SIR: FWD to RDWY 8/9/19 under 061371.

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (67, 68, & 69); AR Senate (11)

Other Federal-Aid & State Jobs

061371 Hwys. 67/5 Intchnng. Impvts. (Cabot) (F)

(Lonoke) (Garver) (APHN) (Urban Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	75%	100%	80%	95%	75%	90%	45%	100%	100%	90%	
TARGET DATE		Jan 18	Nov 18	Feb 19	Mar 18	Jul 24	May 25	SCHEDULED DATE: 01-2026 STIP FFY: 2025			
END DATE	Sep 18	Jan 18	Dec 18	Apr 20	Jan 18	Aug 24					

CRITICAL NOTES: 12-week advertisement.

TYPE WORK: Reconfigure Hwy. 5 Interchange to a SPUI. Replace 1 bridge.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9065(28)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 2/22/12. Project renamed on 7/2/18 & 5/22/24. Project reprogrammed on 3/24/22.

GENERAL: 19,000 ADT. IOM 06/24/2020 - Project combined into Job CA0613. IOM 03/24/2022 Project Reprogrammed & Renamed. IOM 05/22/2024 Project Renamed. Hwy. 89 intchnng. added to Job 061859.

BRIDGE INFO: 05333 (90.29, Br. Repl., NP, Deck 6, Super. 7, Sub. 6, 1971)

ENV: Tribal consultation sent 11/7/17. RTA for 4 properties to SHPO 7/5/18; 0 eligible 7/9/18; addendum for 5 add'l properties sent 1/23/19; no properties eligible 1/28/19. Constraints to RDWY 7/27/18. PI held on 4/18/19 at Veterans Park Cabot Event Center-Independence Rm, 508 N Lincoln, in Cabot. PIF to SHPO 5/22/19; response 5/29/19. Rev CR clearance to file 4/20/20. T3-CE apprvd 4/27/20. Env doc under 061631. Rev CE apprvd 5/12/20. 2023 Bat Survey Results: No T&E species. Ind Sec 404 permit req to USACE 8/8/24.

SUR: Aerial Photo Flown 2/26/12. DSUR & PSUR for Hwy 89 under 061372.

DSUR: DSUR under 061372. DSUR to Rdwy 1/31/18. Photogrammetry 100%. Add'l DSUR req'd 2/7/20 100% to Rdwy 6/9/20. Add'l DSUR (new Subway parking) req'd 2/20/24 to Rdwy 2/29/24.

PSUR: (46 Trs) PSUR 100% under CA0605. 8 add'l certs req'd 3/7/19, rev. PSUR to ROW 4/10/19. Rev. PSUR to ROW 5/6/19. ROW staking req'd 9/8/21 to ROW 10/15/21. Tract 2 re-stake req'd 9/15/22 to ROW 9/22/22. Rev. PSUR (tract 3) to ROW 9/22/22. Rev. PSUR to ROW 1/19/23. Tract 2 re-stake req'd 1/19/23 to ROW 2/9/23. Tract 43 sign locate req'd 7/14/23 to ROW 7/21/23. ROW re-stake (trs 1,2,5,8,18-22) req'd 8/4/23 to ROW 8/17/23. ROW staking (tract 36x) req'd 6/6/24 to ROW 6/21/24. Add'l PSUR (1 tract) req'd 12/4/24 to ROW 12/13/24.

RDWY: (MH) Floodplain SP req'd. Concept Layouts & Est req from TP&P 11/29/17 under 061372. Prelim Prints to ROW, ENV, & MAINT 5/21/18. Traffic, TMs, FWD & Soil Survey req 5/21/18. TMP Meeting held 11/27/18. ROW rqmts to ROW 12/5/18. Des Criteria not req'd. VE completed 9/11/19. Add'l Survey req 2/7/20. Rev RDWY Info to ENV 3/23/20. Loc & Des Doc apprvd 5/20/20 under Job 061631. Add'l DSUR rec'd 6/9/20. UTIL reqm'ts to ROW 5/4/21. 30% & 60% Plans rec'd under CA0613.

ROW: Plans 90% (44 trs) 4/06/20, 5/1/20. Auth Rec'd 9/16/21. 40/40 apprs made & apprvd; 33 options; 33 Paid & 3 condemned - Poss. Date 1/22/24. 2/2 bus, 1/1 res 2/2 Bus & 3/3 ppo relos moved. AUI 1/8/16. UFI 10/9/18; Plans to 13 utils 5/18/22, 2 add'l utils 2/14/21; 2 utils no involvement, 3 utils no conflict, 13/15 est rec'd, 5/10 WO issued, 1/10 adj complete

UTIL: AUI 1/8/2016. UFI 10/9/2018. Plans to 11 Utils 5/18/2022, 10/11 est. rec'd, 2 Utils No Involvement, 2 Utils No Conflict, 6/7 WO Issued, 1/7 AC:

AT&T - AC, Brightspeed(Lumen) - WO, Cabot Waterworks - WO, Entergy (D) - WO, Jacksonville Water - NI, Lonoke/White Co. Water - NI, Natural Gas Pipeline - NC, Ritter - WO, Summit Utilities - WO, Verizon/MCI - NC Windstream -

BR: (JYP) Layout 100%. Final Info to Env. 12/2/21 & 5/23/23. Rec'd. 90% Plans 9/18/24. Ret'd. comments 90% Plans 9/23/24. Plans Complete 9/25/24.

MAT: Soil Survey 70%. Soil Survey for Job 061372 to Rdwy 7/22/19. SI submitted 9/19/21

PLAN: IJR required.

RAILROAD INFO: No RR involvement 1/3/24.

SIR: TMs sent to RDWY 10/5/18. FWD to RDWY 8/12/19.

LEGISLATIVE DISTRICTS: US House (1); AR House (69); AR Senate (11)

Other Federal-Aid & State Jobs

061859 Hwys. 67/89 Intchnng. Impvts. (Cabot) (S)

(Lonoke) (garver) (APHN) (Urban Minor Arterial) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
75%		45%	50%			15%	80%			
	Jan 18	Nov 24	Feb 25	Mar 18	Nov 25	May 26	SCHEDULED DATE: 01-2026 STIP FFY: 2025			
	Mar 18	Nov 24		Jan 18						

CRITICAL NOTES: 12-week advertisement.

TYPE WORK: Reconfigure Hwy. 89 Interchange to a SPUI. Replace 1 Bridge.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9065(40)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 5/22/24.

GENERAL: Broken out of Job 061371.

BRIDGE INFO: 05334 (90.79, Br. Repl., NP, Deck 6, Super. 7, Sub. 7, 1971)

ENV: NEPA under 061631. Re-eval required. Letter to SHPO 2/26/25, response 4/9/25.

SUR: DSUR and PSUR under 061372.

RDWY: Floodplain SP req'd. 45% Plans rec'd from CON 11/15/24. Rev ROW & UTIL reqm'ts to ROW 11/18/24.

ROW: 6 appr made & aprvd; Plans to 6 utils 12/2/2024;

UTIL: Plans sent to 6 Utils 12/2/2024; Brightspeed - ; Cabot Waterworks - ; Entergy - ; Ritter - ; Suddenlink - ; Summit -

BR: (JYP) Layout 95%. Final Info to Env. 12/2/21 & 5/23/23.

RAILROAD INFO: No RR Involvement 5/24/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (69); AR Senate (11)

061889 Hwy. 67 Intchnng. Impvts. (Cabot) (S)

(Lonoke) (garver) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
75%		45%	5%			48%	80%			
	Jan 18	Nov 24	Feb 25	Mar 18	Nov 25	May 26	SCHEDULED DATE: 01-2026			
	Mar 18	Nov 24		Apr 18						

CRITICAL NOTES: 12-week advertisement.

TYPE WORK: Reconfigure Hwys. 5 & 89 Interchanges to a SPUI. Replace 2 Bridges.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: Project programmed on 12/2/24.

GENERAL: 19,000-44,000 ADT. IOM 12/2/2024 Combination job of 061371 & 061859.

BRIDGE INFO: 05333 (90.29, Br. Repl., NP, Deck 6, Super. 7, Sub. 6, 1971); 05334 (90.79, Br. Repl., NP, Deck 6, Super. 7, Sub. 7, 1971)

SUR: DSUR and PSUR under 061372.

RAILROAD INFO: No RR Involvement 12/5/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (68); AR Senate (11)

Other Federal-Aid & State Jobs

012328 Hwy. 89 – Cypress Bayou (S)

Hwy. 67

(Lonoke & White) (garver) (6.43 mi.) (NHS) (Urban Freeway/Expressway) (4LG) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	30%	100%	75%	NA	NA	5%	100%	NA	NA
TARGET DATE		May 20	Apr 21	Apr 21							
END DATE		May 20	Apr 21	Jul 21	Aug 20						

TYPE WORK: Full Depth Replacement; Replace 6 bridges. Pavement type: Concrete

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-4373(2)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 4/9/21.

GENERAL: 30,000-40,000 ADT.

BRIDGE INFO: A5087 (82.79, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1966); A5088 (84.06, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1969); A5258 (86.46, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1969); B5087 (83.24, Br. Repl., NP, Deck 5, Super. 6, Sub. 5, 1966); B5088 (82.06, Br. Repl., NP, SD, Deck 6, Super. 7, Sub. 4, 1969); B5258 (86.46, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1966)

ENV: EPD. Constraints to RDWY, SURV, & BR 1/22/19. Tribal consultation letters sent 9/9/20. ARS to SHPO 10/8/20, response 10/8/20. PIF to SHPO 10/13/20, response 10/20/20. Constraints to RDWY and BR 5/27/21. T1CE apprvd 7/29/21. NW14, no pcn.

SUR: Aerial photo flown 1/10/19. CSUR 100%. DSUR to Rdwy 5/29/20.

RDWY: (MH) Floodplain SP req'd. DSUR rec'd 5/29/20. Early Coord Meeting sched 9/21/20. MAT & Traffic req 10/9/20. HYD Anal complete to BR 11/2/20 & 7/12/21. ROW rqmts to ROW 4/30/21. Traffic req 5/3/21. MAT req 5/10/21. Des Criteria apprvd 7/12/21. RDWY Info to ENV 7/12/21. Rev Des Criteria apprvd 7/30/21. UTIL rqmts to ROW 11/4/21. FI & TMP held 11/18/21. TO to CON 2/8/22. Materials req 3/13/25.

ROW: AUI 10/06/20, UFI 5/25/21, 10/20/21; 12/14 util est rec'd, 14 utils no adjs.

BR: (TMG) Layout 95%. Joint repair at Rehab. Brs, as necessary. Prelim. Env. Forms sent 1/7/22.

MAT: Soil Survey % AC to Rdwy 10/12/20. Subsurf Invest to Br 5/23/22.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: STIP Traffic data sent to ENV on 1/7/2019

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (60 & 69); AR Senate (11 & 18)

Other Federal-Aid & State Jobs

101131 Current River Str. & Apprs. (S)

Hwy. 67

(Randolph) (art) (0.75 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	90%	75%	100%	50%	50%	100%	NA	
TARGET DATE		Jul 22	Mar 23	Jun 23	Aug 22	Mar 25	Jun 25	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Jul 22	Mar 23	Sep 23	Aug 22	May 25					

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0061(24)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 7/2/21.

GENERAL: 7,500 ADT.

BRIDGE INFO: A0615 (55.94, Br. Repl., P3, Deck 5, Super. 5, Sub. 6, 1929)

ENV: Tribal consultation letters sent 9/1/21. Env constraints to BR & Rdwy 9/30/21. ARS & PIF to SHPO 6/22/23, response 7/18/23. PI meeting held 8/15/23 4-7p @ Pocahontas Community Center 300 Geneva Dr., Pocahontas. 2023 Acoustic Bat Survey Results: No MYSO or MYSE detected. MYGR & PESU likely. T3CE apprvd 9/28/23.

SUR: CSUR 100%. UAV-LiDAR acquired 12/1/21. Mapping 100%. Aerial photo flown 3/2/22. U&D 100%. DSUR to Rdwy 7/19/22. Add'l DSUR req'd 9/30/24 to Rdwy 10/23/24.

PSUR: 7 certs. PSUR to ROW 8/31/22.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 7/19/22. Materials & Traffic req 7/20/22. Early Coord Meeting held 1/23/23. Prelim Layouts to ROW & ENV 2/23/23. HYD Anal complete to BR 3/16/23. DDD apprvd 3/20/23. ROW & UTIL reqmts to ROW 3/31/23. Rdwy Info to Env 4/12/23. PFI held 8/15/23. Loc & Des Doc apprvd 10/16/23. Add'l Survey req 9/30/24.

ROW: Plans 90% (6 trs.) Initial Auth Rec'd 11/13/23. 6/6 apprs made & apprvd; 6 options & 6 paid. AUI 1/23/23. UFI 5/10/23, Plans to 5 utils 3/4/24; 5/5 est rec'd; 1/1 WO issued; 4 utils no adjustments.

BR: (CMW) Layout 90%. Prelim. Info to Env. 12/6/24.

MAT: RV to Rdwy - 7/21/22

Geotech Report sent 11/5/2024

RAILROAD INFO: No RR involvement 11/29/23

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

Other Federal-Aid & State Jobs

100512 Walnut Ridge – Missouri State Line (Future I-57) P.E.

Hwy. 67

(Clay, Lawrence & Randolph) (garver) (42.16 mi.) (Interstate) /NHPP/Earmark/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		85%		90%	75%		5%	5%	TBD	NA	RQD
TARGET DATE				Nov 21				SCHEDULED DATE: TBD			
END DATE				Oct 23	Sep 24						

CRITICAL NOTES: FHWA Major Project.

TYPE WORK: New Location: 4-Lane divided. Pavement type: Alternates

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0076(178)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/29/00. Project renamed on 6/21/18.

ENV: PI 4/29/02 at Walnut Ridge & 4/30/02 at Corning. PI meetings for Planning Study held 9/26/12 in Pocahontas & 9/27/12 in Corning. Constraints to PL 1/14/13. Add'l Public Officials & PI meeting held for Planning Study 11/12/14 in Pocahontas & 11/13/14 in Corning. ENV by Garver. Tribal consultation sent 3/13/19. VPI held 8/13/20-9/02/20. ARS to SHPO 7/9/21, response 7/15/21, addendum to SHPO 8/6/21, response 8/11/21. Supplemental to SHPO 4/6/22, response 4/21/22. SHPO response to PA 6/21/22. rev PA to SHPO 8/15/22, response 8/23/22. Rev PA signed by Osage 8/24/22. DEIS to FHWA 9/13/22, apprvd 9/30/22. Ph 1 Arch report to SHPO 9/27/22, response 9/28/22. DEIS to Statewide Clearing house 10/17/22. Location PHs held 12/13/22 4-7 pm @ Williams Baptist University Moody Rm, 22 McClellan Dr., Walnut Ridge; 12/14/22 4-7pm @ Pocahontas Community Center 300 Geneva Dr., Pocahontas; 12/15/22 4-7pm @ MB Ainley Community Center Banquet Rm, 536 Elm St., Corning. PA to FHWA 2/9/23. Executed PA to SHPO & Osage 2/28/23. Draft FEIS/ROD to FHWA for review 4/6/23. Draft FEIS/ROD to FHWA for review 4/6/23. Rev draft to FHWA for review 5/12/23. draft FEIS/ROD to FHWA for legal review 6/15/23, comments rec'd. Draft FEIS/ROD to FHWA 7/11/23, rev draft 9/11/23. FEIS/ROD apprvd 10/24/23. Ph II Archeological Report to SHPO 6/4/24, response 6/25/24.

SUR: CSUR 100%. Primary GPS control only, no baseline control. Aerial LiDAR acquisition for Alt 2 complete to Black River. Feature Extraction 100% south of Black River. Aerial photo 2/5/21, 3/15/23. Photogrammetry 100%. Aerial LiDAR acquisition Hwy 62-state line 100% 4/17/22. Feature Extraction 100% Photogrammetry 100%. Add'l planimetrics added 2/10/23.

DSUR: NTP to MapTech for UAV-LiDAR Black River to Corning 3/28/23. UAV-LiDAR acquired 4/17/23, 4/18/23. Feature extraction 100%. Plan mapping 100%. Add'l UAV-LiDAR south of Black River acquired 11/1/23, 11/7/23, 11/16/23. U&D Walnut Ridge-Black River 100%. U&D Black River-Corning 100%. Add'l DSUR req'd 4/11/25 for Black River Levee and county road crossings IP.

PSUR: 267 certs, Walnut Ridge to State line. 106 certs, Walnut Ridge to Corning. PSUR to ROW 9/26/24. Add'l PSUR for cul-de-sac areas to ROW 4/23/25.

RDWY: (MH) Kick Off Meeting held 7/12/18. T.O. to CON 6/22/20. Early Coord Meeting held 8/3/23. Add'l DSUR req 6/6/23. DDD appr'd 12/27/23. VE completed 4/29/24 for jobs 101172 & 101173. Pavm't Des appr'd 4/16/24. Add'l DSUR req 4/1/25.

ROW: AUI 12/12/2024

BR: (SWP)

PLAN: PE only.

RAILROAD INFO: RR involvement (UP, BNSF, AMTK) at multiple locations north of Corning to Walnut Ridge 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (1 & 30); AR Senate (21)

Other Federal-Aid & State Jobs

101225 Walnut Ridge – Co. Rd. 416 (Future I-57) (S)

(Lawrence) (fre) (6.6 mi.)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		85%		80%	75%			TBD			
TARGET DATE											
END DATE					Sep 24						
CRITICAL NOTES: FHWA Major Project.											
<u>TYPE WORK</u> : New Location: 4-lane divided. Pavement Type: Alternates											
<u>WORK ZONE POLICY</u> : Non-Significant.											
<u>BACKGROUND INFO</u> : Project programmed on 10/21/24.											
<u>SUR</u> : DSUR under 100512.											
<u>PSUR</u> : PSUR under 100512.											
<u>RDWY</u> : (MH)											
<u>RAILROAD INFO</u> : RR involvement at approx. UP M.P. 220.60. Will require PE, SP, & C&M 11/14/24.											
<u>LEGISLATIVE DISTRICTS</u> : US House (1 & 1); AR House (1 & 30); AR Senate (3, 4, & 21)											

101226 Co. Rd. 416 – Hwy. 304 (Future I-57) (S)

(Randolph) (fre) (6.5 mi.)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		85%		80%	75%			TBD			
TARGET DATE											
END DATE					Sep 24						
CRITICAL NOTES: FHWA Major Project.											
<u>TYPE WORK</u> : New Location: 4-lane divided. Pavement Type: Alternates											
<u>WORK ZONE POLICY</u> : Non-Significant.											
<u>BACKGROUND INFO</u> : Project programmed on 10/21/24.											
<u>SUR</u> : DSUR under 100512.											
<u>PSUR</u> : PSUR under 100512.											
<u>RDWY</u> : (MH)											
<u>RAILROAD INFO</u> : No RR involvement 11/12/24.											
<u>LEGISLATIVE DISTRICTS</u> : US House (1); AR House (1 & 2); AR Senate (21)											

Other Federal-Aid & State Jobs

101227 Hwy. 304 – Windmill Rd. (Future I-57) (S)

(Randolph) (fre) (6.5 mi.)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		80%		80%	75%			TBD			
TARGET DATE											
END DATE					Sep 24						
CRITICAL NOTES: FHWA Major Project.											
<u>TYPE WORK</u> : New Location: 4-lane divided. Pavement Type: Alternates											
<u>WORK ZONE POLICY</u> : Non-Significant.											
<u>BACKGROUND INFO</u> : Project programmed on 10/21/24.											
<u>SUR</u> : DSUR under 100512.											
<u>PSUR</u> : PSUR under 100512.											
<u>RDWY</u> : (MH)											
<u>RAILROAD INFO</u> : No RR involvement 11/12/24.											
<u>LEGISLATIVE DISTRICTS</u> : US House (1); AR House (1); AR Senate (21)											

101228 Windmill Rd. – Duck Levee Rd. (Future I-57) (S)

(Randolph) (fre) (4.2 mi.)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		85%		80%	75%			TBD			
TARGET DATE											
END DATE					Sep 24						
CRITICAL NOTES: FHWA Major Project.											
<u>TYPE WORK</u> : New Location: 4-lane divided. Pavement Type: Alternates											
<u>WORK ZONE POLICY</u> : Non-Significant.											
<u>BACKGROUND INFO</u> : Project programmed on 10/21/24.											
<u>SUR</u> : DSUR under 100512.											
<u>PSUR</u> : PSUR under 100512.											
<u>RDWY</u> : (MH)											
<u>RAILROAD INFO</u> : No RR involvement 11/12/24.											
<u>LEGISLATIVE DISTRICTS</u> : US House (1); AR House (1); AR Senate (21)											

Other Federal-Aid & State Jobs

101229 Duck Levee Rd. – Corning Bypass (Future I-57) (S)

(Clay & Randolph) (fre) (8.86 mi.)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		85%		80%	75%			TBD			
TARGET DATE											
END DATE					Sep 24						
CRITICAL NOTES: FHWA Major Project.											
TYPE WORK: New Location: 4-lane divided. Pavement Type: Alternates											
WORK ZONE POLICY: Non-Significant.											
BACKGROUND INFO: Project programmed on 10/21/24.											
SUR: DSUR under 100512.											
PSUR: PSUR under 100512.											
RDWY: (MH)											
RAILROAD INFO: No RR involvement 11/12/24.											
LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)											

101173 Corning – Missouri State Line (Future I-57) (S)

(Clay) (garver) (4.74 mi.) /NHPP/Earmark/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	80%	75%	15%		5%	35%	NA	
TARGET DATE		Oct 23	Aug 24	May 25		Nov 25	Nov 26	SCHEDULED DATE: 11-2026 STIP FFY: 2027			
END DATE		Sep 23	Oct 24		Oct 23						
CRITICAL NOTES: 8-week advertisement. FHWA Major Project.											
TYPE WORK: New Location: 4-lane divided. Pavement type: Alternates											
WORK ZONE POLICY: Non-Significant.											
FAP NUMBER: CPFCDs-0011(68)											
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/17/23.											
ENV: NEPA under 100512. PI Meeting needed prior to ROW acquisition. PI meeting 12/5/24, 4-7 pm @ M.B. Ainley Community Center, 538 E Elm St., Corning. CRS to SHPO 10/8/24, apprvd 11/21/24. CRS Addendum to SHPO 3/11/25.											
SUR: DSUR and PSUR under 101172.											
DSUR: U&D 100%.											
PSUR: ROW staking req'd 3/11/25 to ROW 4/3/25 (Tracts 1, 3, 4, 5, 6, 7, 9, 12, 13, 14x, 15, 18, 19, 21 denied access for staking).											
RDWY: (MH) No Floodplain SP req'd. Early Coord Meeting held 8/3/23. Add'l DSUR req'd 9/11/23. 30% Plans rec'd from CON 9/11/23. 30% Plans rev'd & ret'd to CON 9/25/23. Traffic req 10/13/23. Soil Survey req 10/13/23. DDD apprvd 12/27/23. Add'l DSUR req'd 1/10/24. VE completed 4/29/24 (100512). ROW & UTIL reqm'ts to ROW 8/26/24. Rev ROW & UTIL reqm'ts to ROW 10/16/24. RDWY Info to ENV 12/10/24. 60% Plans rec'd from CON 1/2/25. 60% Plans rev'd & ret'd to CON 1/13/25. PFI held 1/29/25.											
ROW: Plans 90% (22 trs) 2/22 apprs made & 0/25 apprs apprvd;											
BR: (SWP) Layout 80%.											
MAT: SI Consultant											
RAILROAD INFO: No RR Involvement 6/28/24											
LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)											

Other Federal-Aid & State Jobs

050420 Hwy. 394 – Moorefield (S)

Hwy. 69

(Independence) (volkert) (1.63 mi.) (APHN) (Urban Minor Arterial) /STBGP/RR Xing/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	100%	75%	80%	45%	NA	100%	90%	
TARGET DATE		Jun 20	Jun 21	Aug 21		Aug 25	Aug 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Jun 20	Jun 21	Aug 21	Jul 20						

TYPE WORK: Widen to 3 lanes. Includes installation of traffic signal w/ interconnect at Hwy.

233 & RR signal upgrades at Missouri & Northern Arkansas RR crossing w/ Hwy. 233.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: RHCP-RPD-STP-STPF-0032(38)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 9/24/21.

GENERAL: 7,000-9,400 ADT. RR Signal Upgrade & traffic signal interconnect were approved by MO 2018-067.

ENV: PI to be scheduled. Tribal consultation letters sent 8/13/20. ARS to SHPO 10/16/20, response 10/19/20.

Constraints to RDWY 12/3/20. PIF to SHPO 6/11/21, response 6/16/21. T1CE apprv'd 8/19/21. NW14, no pcn.

SUR: Aerial photo flown 12/18/18, 1/31/19. Pics available. CSUR 100%. Photogrammetry 100%. NTP to Con 03/16/20.

U&D 100%. DSUR to Rdwy 6/24/20. Add'l DSUR req'd 10/15/20 to Rdwy 1/28/21. Add'l DSUR req'd 7/9/21 to Rdwy 9/22/21. Add'l DSUR (tract 2 sign) req'd 2/16/23 to ROW 3/10/23.

PSUR: 65 certs. NTP to Con 3/24/20. PSUR to ROW 7/7/20. Add'l Existing ROW req'd 7/9/21 to ROW 7/30/21.

Add'l PSUR (15 certs) by NTB to ROW 3/15/22. RR ROW revisions req'd 10/22/24 to ROW 10/30/24.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 6/24/20. Traffic, TMs, & MAT req 9/4/20. Early Coord Meeting held 9/18/20. Add'l Survey req 10/15/20. Hyd Anal complete to BR 2/3/21 & 5/17/21. Prelim Layout to ROW, ENV, & RR Coord 3/9/21. RDWY Info to ENV 4/14/21. Des Criteria apprv'd 5/17/21. 30% Plans & Preemption Calc's to RR Coord 5/27/21. ROW reqm'ts to ROW 6/30/21. Add'l Survey req 7/9/21. Add'l Survey rec'd 9/22/21. Soil Survey req 2/11/22. Rev Preemption Calc's to RR Coord 4/26/22. Signed Preemption req form to RR Coord 10/27/23. FWDs req'd 9/7/22. UTIL reqm'ts to ROW 12/1/22. T.O. to CON 7/1/24. 60% Plans rec'd from CON 9/6/24.

ROW: Plans by B & F - Plans 90% (25 Trs) Initial Auth Rec'd 5/24/22. 25/25 apprs made & apprv'd; 23 Options; 23 paid & 1 condemned - poss. date 9/5/2024. 1/1 res, 1/1 PPO Relos moved. AUI 3/4/20, UFI 5/16/22; Plans to 9 utils 11/2/22; 8/9 est rec'd, 4 utils no adj, 4/5 WO issued, 1/5 adj complete

MAT: Soil Survey %AC to Rdwy 9/8/2020. Soil Survey 90%. Completed 8-8-22

RAILROAD INFO: RR Involvement at-grade UP/MNA (DOT 437727B). SP, PE & C&M Rqd. Sub rev Final traffic sig plans to UP 2/23/24. 60% plans to RR's 9/10/24. UP will not apprv/review C&M w/o final plan apprvl.

LEGISLATIVE DISTRICTS: US House (1); AR House (28 & 40); AR Senate (22)

Other Federal-Aid & State Jobs

101132 Hwy. 69 Str. & Apprs. (Poinsett Co.) (S)

Hwy. 69

(Poinsett) (pickering) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	95%	100%	75%	100%	50%	100%	100%	NA	
	Sep 23	Jul 24	Jan 24	Oct 23	Mar 25	Oct 25	SCHEDULED DATE: 09-2025 STIP FFY: 2025			
	May 23	Jul 24	May 24	Sep 23	Mar 25					

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0056(68)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 1,800 ADT.

BRIDGE INFO: M1290 (33.27, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 4, 1962)

ENV: EPD. NA consultation letters to Tribes 12/19/23. Env constraints to Rdwy 2/20/24. PIF to SHPO 4/8/24, response 5/2/24. T1CE appr'd 5/3/24. VPI from 10/28 to 11/12/24.

SUR: CSUR 100%. Aerial photo flown 3/15/23. UAV-LiDAR acquired 3/20/23. Feature extraction 100%. Mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 5/12/23.

PSUR: Existing ROW to ROW 9/29/23.

RDWY: (ND) No Floodplain SP req'd. Traffic & Mat req 5/8/23. DSUR rec'd 5/12/23. Early Coord Meeting held 5/30/23.

Hyd. Anal 80%. T.O. to CON 11/27/23. 30% Plans rec'd from CON 1/30/24. DDD appr'd 2/15/24. RDWY Info to ENV 2/16/24. PFI held 3/12/24. 60% Plans rec'd from CON 3/15/24. 60% Plans rev'd & ret'd to CON 7/9/24. Rev 60% Plans rec'd from CON 7/15/24. ROW & UTIL reqm'ts to ROW 7/26/24. 90% Plans rec'd from CON 8/2/24. Final Plans rec'd from CON 10/3/24. Interim Est to PM 1/22/25. Soil Survey req 3/26/25. Plans cert by HYD 4/22/25.

ROW: Plans XX% (2 trs), Auth Rec'd 6/5/24, AUI 3/12/2024. UFI 10/21/2024; Plans to 3 utils 1/24/2025, 3/3 est rec'd, 1 util no adj, 2/2 WO issued. 1 Option & 1 Paid. Court Order filed 3/3/2025.

BR: (MCB) RCBC. Rec'd. 90% Plans 8/2/24. 8/26/24-Ret'd. "No Comments" 90% Plans. Rec'd. Final Plans 10/3/24.

MAT: soil survey %AC & RV to Rdwy 7-10-23

RAILROAD INFO: No RR involvement 6/27/24

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19)

Other Federal-Aid & State Jobs

100615 I-555 – Hwy. 463 (Trumann) (S)

Hwy. 69

(Poinsett) (craft-tull) (1.68 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	95%	95%	75%	100%	40%	NA	100%	95%	TBD
TARGET DATE		Dec 17	Apr 21	Jul 21	Jun 20	Mar 25	Dec 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Sep 17	Apr 21	May 21	Jul 17						

TYPE WORK: Widen to 3 lanes with curb and gutter. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9421(2)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 11/17/04.

GENERAL: 3,400-8,600 ADT.

ENV: Tribal consultation sent 7/16/18. RTA for 13 properties to SHPO 8/9/18; 1 property eligible 8/9/18. Constraints to BR, RDWY & SUR 2/7/19. PI held 12/3/19. SHPO response to PIF 4/13/21. T3-CE apprvd 5/27/21. NW14 permit req to USACE

SUR: -

DSUR: Aerial photo flown 1/10/16. CSUR 100%. Photogrammetry 100%. NTP to CON 6/1/17. U&D 100%. DSUR to Rdwy 9/13/17. Add'l DSUR req'd 6/13/19, 100% to Rdwy 7/29/19.

PSUR: 102 certs. PSUR to ROW 7/21/17. ROW staking req'd 3/8/22 to ROW 4/22/22. Add'l PSUR req'd 6/22/22.

Tract 50 re-stake req'd 10/6/22 to ROW 10/11/22. ROW re-stake (trs 12, 13, 18, 25) req'd 10/18/22 to ROW 10/28/22. Tract 10 re-stake req'd 12/15/22 to ROW 1/26/23.

RDWY: (HL) No Floodplain SP req'd. DSUR rec'd 9/14/17. T.O. to CON 9/6/18. Traffic & FWD req 12/20/18. Soil Survey req 1/15/19. TMs req 1/15/19. Des Criteria apprv'd 3/29/19. Add'l Survey req 6/13/19. 30% Plans rec'd from CON 8/14/19. 30% Plans rev'd & ret'd to CON 9/26/19. ROW & UTIL Cost Est req to ROW 2/24/20 & 8/14/20. 60% Plans rec'd from CON 3/15/21. FI held 3/31/21. RDWY Info to ENV 4/9/21. ROW & UTIL req'mts to ROW 4/15/21. Loc & Des Doc apprv'd 6/2/21. 60% Plans rev'd & ret'd to CON 6/18/21. Rev 60% Plans rec'd from CON 7/13/21. Rev 60% Plans rev'd & ret'd to CON 8/16/21. 90% Plans rec'd from CON 10/7/22. FFI held 10/24/22. Plans to EST 10/11/22. 90% Plans rev'd & ret'd to CON 9/5/23. Final Plans rec'd from CON 11/6/23. Final Plans to EST 11/6/23. Interim Est to PM 1/22/25.

ROW: Fee - By ARDOT. Plans 90% (98 trs.) Initial Auth Rec'd 8/30/21. 98/98 apprs made & apprvd; 92 options; 1

Donation; 90 paid & 6 condemned - poss date 4/26/23 2/2 Bus & 1/1 PPO relos moved. AUI 4/26/17, UFI 10/10/17;

Plans to 7 utils 4/7/21 add'l 2 utils 11/17/22; 6/9 est rec'd, 4/9 WO issued, 2 utils no adjustment

MAT: Soil Survey to Rdwy 5/30/19.

RAILROAD INFO: No RR involvement 5/16/24

SIR: Traffic data sent to RDWY 1/10/19. FWD to RDWY 1/24/2019. TMs sent to RDWY 2/14/19.

LEGISLATIVE DISTRICTS: US House (1); AR House (36); AR Senate (19)

Other Federal-Aid & State Jobs

030412 Hwy. 70 Strs. & Apprs. (S)

Hwy. 70

(Sevier) (neel-schaffer) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	100%	25%	75%	100%	NA	TBD
TARGET DATE		Dec 19	Mar 21	Jun 21	Nov 20	Jul 24	Mar 25	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Feb 20	Apr 21	Jul 21	Dec 20	Aug 24					

TYPE WORK: Replace 3 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0066(29)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 3,800-4,400 ADT.

BRIDGE INFO: 02461 (78.94, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1947); 02462 (80.75, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1947); 02463 (62.59, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 6, 1947)

ENV: tribal consultation letters sent 2/20/20. Constraints to BR & RDWY 3/9/20. PIF to SHPO 6/9/21, response 6/11/21.

T3CE apprvd 7/6/21. 2022 Bat Survey Results: No T&E bats captured. NW14 permit to USACE 12/10/24.

SUR: Aerial photo flown 2/20/12.

DSUR: CSUR 100%. Photogrammetry 100%. Aerial photo flown 3/6/19. U&D 100%. DSUR to Rdwy 02/06/20. Add'l DSUR req'd 10/27/20 to Rdwy 11/18/20.

PSUR: (13 Trs) PSUR to ROW 12/3/20. Add'l PSUR (3 trs) req'd 9/2/22 to ROW 9/27/22. ROW staking req'd 4/26/23 to ROW 6/28/23.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 2/6/20. Early Coord Meeting held 2/18/20. Traffic & Materials req 8/20/20.

T.O. to CON 8/21/20. Prelim Layouts to ENV 9/1/20. Kick-Off Meeting held 9/9/20. Add'l Survey req 10/9/20. 30% Plans rec'd from CON 10/26/20. Add'l Survey req 10/26/20. 30% Plans rev'd & ret'd to CON 11/16/20. Add'l DSUR rec'd 11/18/20. Rev 30% Plans rec'd from CON 12/16/20 & 1/8/21. Rev 30% Plans rev'd & ret'd to CON 12/17/20 & 1/11/21. Des Criteria apprvd 1/26/21. 60% Plans rec'd from CON 3/19/21. ROW & UTIL reqmts to ROW 4/6/21. FI held 4/9/21. RDWY Info to ENV 5/20/21. 60% Plans rev'd & ret'd to CON 5/27/21. Loc & Des Doc apprvd 7/12/21. 90% Plans rec'd from CON 6/28/23. Plans to Est 7/10/23. 90% Plans ret'd to CON 8/18/23. Plans cert by CON 6/19/23. FFI held 7/24/23.

ROW: Garver Fee - Plans 90% (10 trs). Initial Auth Rec'd 8/30/21. 10/10 apprs made & apprvd. 9 options; 9 paid; 1 Donation & 1 Condemned - Poss. date 2/1/24. AUI 1/21/20, UFI 8/18/20; Plans to 3 utils 6/11/21; 2/3 est rec'd, 2 utils no conflict.

BR: (CMW) Layout 90%. Prelim. Info. to Env. 3/31/2023. Rec'd. 90% Plans 6/28/23.

MAT: Soil Survey %AC to Rdwy 8/31/20. Subsurf Invest by Terracon

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

Other Federal-Aid & State Jobs

061764 Hwy. 70 Str. & Apprs. (Little Rock) (S)

Hwy. 70

(Pulaski) (urb) (NHS) (Urban Principal Arterial) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	5%	20%	75%			0%		NA	
	Feb 24	Aug 24	Aug 24	Jun 24	May 25	May 26	STIP FFY: 2026			
	Feb 24			Sep 24						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9253(118)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 9,300 ADT.

BRIDGE INFO: M0129 (55.17, Br. Repl., P1, Deck 5, Super. 5, Sub. 7, 1920)

ENV: EPD. Tribal consultation letters sent 2/8/24. Env constraints to Rdwy & ROW 4/10/24. ARS to SHPO 11/8/24, response 12/10/24.

SUR: CSUR 100%. UAV-LiDAR acquired 11/22/22. Aerial photo flown 3/13/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 2/7/24.

PSUR: 24 Certs. PSUR to ROW 9/4/24.

RDWY: (HL) No Floodplain SP req'd. Traffic, TMs & Mat req 5/10/23. DSUR rec'd 2/7/24. Early Coord Meeting held 3/19/24.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (77); AR Senate (15)

Other Federal-Aid & State Jobs

061510 Hwy. 70/University Ave. Inters. Impvts. (S)

Hwy. 70

(Pulaski) (tra) (0.22 mi.) (NHS) (Urban Principal Arterial) /NHPP/Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	100%	100%	75%	100%	60%	NA	100%	100%	TBD
TARGET DATE		Nov 17	Dec 21	Mar 21	Sep 17	May 22	Mar 25	SCHEDULED DATE: 06-2025			
END DATE		Feb 18	Feb 21	Apr 21	Mar 18	Jan 23					

TYPE WORK: Intersection improvements.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9253(85)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 4/22/21.

GENERAL: 30,000 ADT.

ENV: Constraints to TPP 8/28/17. Info PI to be scheduled. Tribal consultation sent 3/28/18. PIF to SHPO 4/1/21, response 4/13/21. T1 CE apprvd 4/15/21.

LP: City to provide \$600K & Department to provide \$600K toward cost of impvts. Metroplan has apprvd an add'l \$600K in STBGP-Attributable funds, w/ City providing match. Resolution executed 12/6/16. Agreement to City 2/16/17. Agreement executed 3/2/17. Executed Agreement ret'd to City 3/24/17.

SUR: Aerial photo flown 1/13/16. Photo CTL 100%. Photogrammetry 100%.

DSUR: CSUR 100%. U&D 100%. Static LiDAR 100%. DSUR to Rdwy 2/22/18. Add'l DSUR (At&T pot-holes) to Util 4/28/22.

PSUR: 4 certs. PSUR to ROW 3/6/18. ROW staking req'd 11/30/21 to ROW 2/9/22.

RDWY: (JH) No Floodplain SP req'd. Kick Off Meeting held 4/27/17. DSUR rec'd 2/23/18. ROW & UTIL Cost Est req to ROW 7/24/18. EST to TPP 9/10/18. Meeting w/ City 12/4/18. Interim Cost Est to PM 6/25/19. Traffic & Soil Survey req 10/2/20. ROW & UTIL reqmts to ROW 2/25/21. FFI req 3/28/22. FFI Held 4/4/22. Plans to EST 4/6/22. Interim Cost Est to PM 9/25/23. Plans to EST 12/12/23 & 4/23/24. TSA to City 5/6/24.

ROW: Plans 90% (5 trs). Initial Auth Rec'd 8/5/21. 5/5 apprs made & apprvd. 4 options; 4 paid & 1 condemned - Poss. Date 1/11/23. Plans to 10 utils 7/19/21; 10/10 utils est rec'd, 1 utils no adjs, 9/9 WO issued; 2 utils adj complete

MAT: Soil Survey % AC to Rdwy 10/2/20.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (77); AR Senate (15)

Other Federal-Aid & State Jobs

012440 Central AR – West Memphis ITS Impvts. Ph. 2 (S)

Hwy. 70

(Various) (garver) (NHS) (Urban Minor Arterial) (4LG) /CRP-FLEX/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	95%	100%	NA	NA	NA	NA		95%	
TARGET DATE			Jun 23	Apr 24				SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE			Dec 23	Jun 24							

TYPE WORK: ITS improvements: Signal Upgrades, Way Finding Static/Hybrid signs.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CRPF-0076(331)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 6/13/22.

GENERAL: 810-19,000 ADT. Broken out of Job 012410

ENV: CR letter to SHPO 3/13/24, response 4/4/24. 4(f) de minimis completed 5/9/24. T3CE apprvd 6/6/24.

RDWY: (HL) 30% Plans rec'd from Maint 5/4/23. 30% Plans rev'd & ret'd to Maint 5/16/23. 60% Plans rec'd from Maint 8/1/23. 60% Plans rev'd & ret'd to Maint 8/4/23. Rev 60% plans rec'd from Maint 11/29/23. ROW & UTIL req'm'ts to ROW 12/4/23. 100% Plans rec'd from Maint 8/16/24. Interim EST to PM 11/20/24.

BR: (SWP) LRFD Std. Overhead Signs for Maint. T-Mount already reviewed.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (35, 37, 61, 62, 63, 64, & 67); AR Senate (9, 10, 11, & 12)

110752 Ditch at L.M. 17.388 Str. & Apprs. (S)

Hwy. 70

(St. Francis) (iconic) (0.04 mi.) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	15%	5%	50%	35%	NA	
TARGET DATE			Feb 24	Feb 24		May 25	Nov 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Jul 23	Feb 24	May 24	Jul 23						

TYPE WORK: Replace 1 structure with R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0068(51)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 2,800 ADT.

BRIDGE INFO: M1336 (52.64, Br. Repl., NP, SD, Culv. 4, 1931)

ENV: EPD. Env constraints to Rdwy 7/26/23. PIF to SHPO 3/6/24, response 4/5/24. T1CE apprvd 5/3/24. VPI from 10/14 to 10/29/24.

SUR: CSUR 100%. UAV-LiDAR acquired 1/9/23. Feature extraction 100%. Aerial photo flown 3/15/23.

DSUR: U&D 100%. DSUR to Rdwy 7/14/23.

PSUR: Existing ROW to ROW 7/17/23.

RDWY: (AH) Floodplain SP req'd. Traffic & Mat req 5/8/23. Early Coord Meeting held 7/13/23. DSUR rec'd 7/14/23. T.O. to CON 7/21/23. Hyd Anal complete to BR 8/2/23. 30% Plans rec'd from CON 8/22/23. 60% Plans rec'd from CON 10/20/23. DDD appr'd 11/14/23. Rev 60% Plans From CON 12/6/23. ROW & UTIL req'm'ts to ROW 2/5/24. RDWY Info to ENV 2/16/24. PFI held 4/24/24. 90% Plans rec'd from CON 7/1/24. FFI held 7/1/24. 90% Plans to EST 7/2/24. Soil Survey req 4/8/25.

ROW: Plans 80% (4 trs) Auth Rec'd 6/5/24. AUI 4/24/24;

BR: (CMW) RCBC

MAT: Soil Survey %AC & RV to Rdwy 7-11-23

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (64); AR Senate (10)

Other Federal-Aid & State Jobs

110828 Fifteenmile Bayou Str. & Apprs. (West Memphis) (S)

Hwy. 70

(Crittenden) (urb) (APHN) (Urban Minor Arterial) / CoE/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	15%	100%	75%		10%	0%		NA	
TARGET DATE		Dec 24	Sep 25	Dec 25	Jan 25	Sep 26	Jun 27				
END DATE		Jan 25		Feb 25	Feb 25						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9448(57)

BACKGROUND INFO: Project programmed on 4/22/24.

GENERAL: 4,800 ADT.

BRIDGE INFO: 06454 (89.83, Br. Repl., NP, Deck 7, Super. 7, Sub. 7, 1994)

ENV: FONSI issued by USACE 3/30/2009.

LP: Department to handle all phases. USACE to reimburse all costs. MO2023-097.

SUR: CSUR 100%. UAV-LiDAR acquired 6/13/24. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 1/13/25.

PSUR: NTP to Con 12/5/24. PSUR to ROW 2/11/25.

RDWY: (HL) Floodplain SP req'd. DSUR rec'd 1/13/25. Early Coord Meeting held 2/4/25. Prelim Bridge Info rec'd 4/7/25.

Prelim Layouts to ROW & ENV 4/7/25. Soil Survey & Traffic req 4/7/25.

UTIL: AUI 2/4/2025; UFI 3/12/2025; 1 util no conflict

BR: (CMW) 1 Bridge.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (64); AR Senate (9)

061742 Gulpha Creek Strs. & Apprs. (Hot Springs) (S)

Hwy. 70B

(Garland) (fre) (NHS) (Urban Freeway/Expressway)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%		5%	0%	35%	NA	
TARGET DATE		May 21			Sep 21						
END DATE		Apr 21			Aug 21						

TYPE WORK: Replace 2 structures.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9210(45)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 6,000 ADT.

BRIDGE INFO: 02942 (83.79, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1958); A2942 (83.79, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1958)

ENV: Env constraints to Rdwy 2/5/24.

SUR: CSUR 100%. U&D 100%. DOP 1/7/2020. Photogrammetry 100%. DSUR to Rdwy 4/30/21.

RDWY: (MH) Floodplain SP req'd. Traffic & MAT req 5/17/21. Hyd Anal 80%.

ROW: AUI 10/6/21; 3/6 est rec'd, 3 utils no involvement.

MAT: Soil Survey %AC to Rdwy 8/24/2021.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (84); AR Senate (6)

Other Federal-Aid & State Jobs

030601 Nix Creek Str. & Apprs. (Texarkana) (S)

Hwy. 71

(Miller) (m.baker) (0.3 mi.) (APHN) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	5%	100%	60%	20%	75%	10%	10%	5%		NA	
TARGET DATE		Dec 23	Jun 25	Sep 25	Jan 24	Jul 26	Jul 27	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Feb 24			May 24						

TYPE WORK: Replace 1 bridge; includes shared-use path on east side

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0046(57)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 11,000 ADT.

BRIDGE INFO: 02094 (64.69, Br. Repl., P2, SD, Deck 6, Super. 4, Sub. 5, Hist., 1939)

ENV: NA consultation letters to Tribes 3/16/23. Env constraints to Rdwy 9/28/23. ARS to SHPO 10/29/24, response 11/21/24.

SUR: Partial DSUR under 030388. Aerial photo flown 1/5/23. CSUR 100%. UAV-LiDAR acquired 10/2/23. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 2/5/24. Add'l DSUR req'd 1/22/25 to Rdwy 3/7/25.

PSUR: Add'l PSUR req'd 1/22/25 to ROW 2/26/25.

RDWY: (AH) Floodplain SP req'd. Traffic, TMs, & Mat req 5/3/23. DSUR rec'd 2/5/24. Early Coord Meeting held 3/26/24.

T.O. to CON 6/18/24. Kickoff/Early Coord Meeting held 7/31/24. DDD appr'd 11/6/24. 30% Plans rec'd from CON 2/12/25. Prelim Layouts to ROW & ENV 2/12/25. Soil Survey req 2/12/25. 30% Plans rev'd & ret'd to CON 2/17/25.

60% Plans rec'd from CON 4/30/25.

ROW: Plans 50% (14 trs) ; AUI 8/22/2024; UFI 1/22/2025;

BR: (MCB)

RAILROAD INFO: RR involvement at UPRR DOT 789618U. PE, SP, C&M 3/11/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (100); AR Senate (4)

030304 Texarkana – De Queen P.E.

Hwy. 71

(Little River, Miller & Sevier) (con) (NHS) (Principal Arterial)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CA-HPP-1514(2)

BACKGROUND INFO: Project programmed on 5/19/03.

GENERAL: Hwy 67 – Hwy 71: W.O. issued to CON 12/29/03. Kick-off meeting held 1/14/04.

ENV: Env handling under Job 30108. FEIS appr'd by FHWA-AR 1/24/02. ROD issued 12/9/02. Ind 404 issued 12/18/02, permit extension issued 12/21/07, permit expires 12/31/12.

SUR: Control Survey 60%.

DSUR: Aerial photo flown 3/19/03; 3/27/03.

RAILROAD INFO: No RR Involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

Other Federal-Aid & State Jobs

030477 Hwy. 67 – Arkansas Blvd. (Texarkana) (F)

Hwy. 71

(Miller) (bridgefarmer) (2.48 mi.) (NHS) (Urban Principal Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	30%	50%	75%		5%	NA	100%		NA
TARGET DATE		Jun 24	Oct 25	Jan 26	Aug 24	Oct 26	Oct 27	SCHEDULED DATE: 2027 STIP FFY: 2028			
END DATE		Jun 24			Jun 24						

TYPE WORK: Reconstruction, construct 5' sidewalk on east side, & construct 8' shared use path & lighting on west side

WORK ZONE POLICY: Significant.

FAP NUMBER: STPLC-9414(40)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 5/8/23 & 4/1/24.

GENERAL: 3,500-21,000 ADT.

ENV: CR clearance to file 3/5/25.

LP: Partnering w/ TXDOT. Partnering letter w/ draft agreement to TXDOT 12/11/2019. Rec'd letter from TXDOT 2/3/20 agreeing to partner w/ ARDOT leading the project. TXDOT confirmed scope on TX side is also system preservation via email 4/14/20. Rec'd TxDOT agreement comments 8/18/20. Final agreement apprvd 8/22/20. TX to sign & return for execution. Agreement executed 8/25/21. Executed Agreement ret'd to TXDOT 9/3/21.

SUR: Aerial photo flown 3/5/19, 1/30/24, 10/10/24. CSUR 100%. Photo Ctl to Photogrammetry 9/11/20.

Photogrammetry 70%. UAV-LiDAR acquired 2/8/24. Feature extraction 100%.

DSUR: U&D 100%. Add'l DSUR req'd 9/25/24 95%. Plan mapping 100%. Add'l UAV-LiDAR acquired 11/6/24. Feature extraction 100%.

PSUR: Existing right of way only to ROW 6/13/24.

RDWY: (TW) No Floodplain SP req'd. Traffic & Materials req 5/17/21. T.O. to CON 4/30/24. DSUR rec'd 6/18/24. Early Coord Meeting held 8/8/24. Add'l DSUR req 11/1/24. Rev DSUR rec'd 2/26/25. 30% Plans rec'd from CON 3/7/25.

ROW: AUI 4/12/23.

MAT: Soil Survey %AC to Rdwy 8/9/2021.

RAILROAD INFO: No RR involvement 6/10/24

LEGISLATIVE DISTRICTS: US House (4); AR House (100); AR Senate (4)

Other Federal-Aid & State Jobs

030630 Arkansas Blvd. – I-30 (Texarkana) (S)

Hwy. 71

(Miller) (art) (0.45 mi.) (NHS) (Urban Principal Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		50%	75%			NA			
TARGET DATE								STIP FFY: 2028			
END DATE		Jun 24			Jun 24						

TYPE WORK: Roadway modifications & inters. Impvts at Hwy. 71/Arkansas Blvd./Texas Blvd. & Hwy. 71/E. 49th St./W. 52nd St.

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 4/1/24.

GENERAL: 25,000 ADT. Broken out of Job 030477.

ENV: Tribal consultation letters sent 3/13/25. CR clearance to file 4/7/25.

LP: Formerly part of Job 030477 partnering w/ TXDOT. Partnering letter w/ draft agreement to TXDOT 12/11/2019. Rec'd letter from TXDOT 2/3/20 agreeing to partner w/ ARDOT leading the project. TXDOT confirmed scope on TX side is also system preservation via email 4/14/20. Rec'd TxDOT agreement comments 8/18/20. Final agreement apprvd 8/22/20. TX to sign & return for execution. Agreement executed 8/25/21. Executed Agreement ret'd to TXDOT 9/3/21.

SUR: DSUR and PSUR (existing ROW only) under Job 030477.

RDWY: (TW) No Floodplain SP req'd.

RAILROAD INFO: No RR Involvement 6/10/24

LEGISLATIVE DISTRICTS: US House (4); AR House (100); AR Senate (4)

030531 Red River – Ogden (S)

Hwy. 71

(Little River) (fre) (1.46 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	95%	75%	75%	20%	NA	100%	NA	NA
TARGET DATE		Jan 20	May 21	Jun 21	Feb 20	Feb 23	Dec 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Jan 20	May 21	Sep 21	Feb 20	Apr 24					

TYPE WORK: Raise roadway grade.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0041(46)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 12,000 ADT.

ENV: Env constraints to RDWY 7/15/20. Tribal consultation letters sent 9/8/20. PIF to SHPO 6/28/21, response 6/29/21. T3CE apprvd 9/15/21. NW14 permit request to USACE 7/21/23. 2022 Bat Survey Results: No T&E bats captured.

SUR: Aerial photo flown 3/5/19. CSUR 100%. Photo mapping 100%. NTP to CON 10/21/19. U&D 100%. DSUR to Rdwy 1/3/20.

PSUR: 15 certs. NTP to CON 10/29/19. PSUR to ROW 02/07/20. C of A added 3/7/22. ROW staking req'd 10/18/22 to ROW 12/16/22.

RDWY: (MH) Floodplain SP req'd. DSUR rec'd 1/3/20. Prelim Layouts to ROW & ENV 2/21/20. Traffic & Soil Survey req 2/21/20. Des Criteria apprv'd 10/16/20. ROW reqm'ts to ROW 5/28/21. RDWY Info to ENV 5/28/21. UTIL reqm'ts to ROW 10/1/21. FI held 10/21/21. Rev ROW & UTIL reqm'ts to ROW 3/9/22. Plans to EST 10/10/23. Plans cert by HYD 10/17/23. FFI held 10/24/23.

ROW: Plans by NTB (90%) (7 trs). Initial Auth Rec'd 4/21/22. 7/7 apprs made; 7/7 apprvd; 7 Options & 7 paid. 0/1 PPO relo. AUI held 3/18/20, UFI 10/22/20. Plans to (5) utils 10/14/21, 1 add'l util 8/12/22; 5/6 est rec'd, 4/7 WO issued, 2 utils No Involvement, 1 utils no conflict; 1 util adjustment complete

MAT: Soil Survey to Rdwy 9/8/2020.

RAILROAD INFO: No RR involvement 6/27/24

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

Other Federal-Aid & State Jobs

030607 Winters Creek Str. & Apprs. (S)

Hwy. 71

(Sevier) (garver) (0.5 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	10%	75%	10%	10%	60%		NA	
TARGET DATE		Mar 24	Sep 24	May 25	Apr 24	Jan 26	Sep 26	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Mar 24	Jan 25		Jun 24						

TYPE WORK: Replace 1 bridge w/ R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0066(44)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/9/23.

GENERAL: 4,800 ADT.

BRIDGE INFO: 01707 (64.78, Br. Repl., P4, Deck 6, Super. 6, Sub. 7, 1934)

ENV: Tribal consultation letters sent 10/15/24. Env constraints to Rdwy 10/17/24. CRS Report to SHPO 4/21/25.

SUR: Aerial phot flown 2/28/23. CSUR 100%. UAV-LiDAR acquired 12/11/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 3/13/24.

PSUR: 2 certs. PSUR to ROW 6/21/24. Add'l PSUR (6 certs) req'd 2/26/25 to ROW 4/17/25.

RDWY: (AH) Floodplain SP req'd. Traffic, TMs, & Mat req 5/3/23. DSUR rec'd 3/13/24. T.O. to CON 8/5/24. Early Coord Meeting held 10/16/24. DDD appr'd 10/22/24. 30% Plans rec'd from CON 11/8/24. Prelim Layouts to ROW & ENV 11/14/24. Soil Survey req 11/14/24. 30% Plans rev'd & ret'd to CON 12/3/24. 60% Plans rec'd from CON 12/31/24.

ROW & UTIL reqm'ts to ROW 1/6/25. RDWY Info to ENV 1/6/25. PFI & TMP Meeting held 1/21/25. 60% Plans rev'd & ret'd to CON 1/21/25.

ROW: Plans 70% (5 trs)

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

030624 Hwy. 71 Strs. & Apprs. (Sevier Co.) (S)

Hwy. 71

(Sevier) (urb) (NHS) (Principal Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%			0%		NA	
TARGET DATE			Oct 25	Jan 26		Oct 26	Jul 27				
END DATE		Jul 24			Jan 25						

TYPE WORK: Replace 6 structures

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0066(46)

BACKGROUND INFO: Project programmed on 2/9/23.

GENERAL: 4,500-5,600 ADT.

BRIDGE INFO: 01321 (64.41, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1934); 01869 (67.30, Br. Repl., NP, Deck 5, Super. 5, Sub. 7, 1934); 02028 (63.31, Br. Repl., P4, Deck 5, Super. 5, Sub. 6, 1937); 02029 (66.92, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1937); 02030 (68.72, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1937); 02040 (79.89, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, Hist., 1938)

ENV: Env constraints to RDWY 4/28/25.

SUR: Aerial photo flown 3/28/23. DSUR & PSUR for str 02040 under 030591. CSUR 100%. UAV-LiDAR acquired 12/11/23 & 12/13/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 7/25/24.

PSUR: 22 certs. NTP to Con 9/20/24. PSUR to ROW 1/28/25.

RDWY: (HL) Floodplain SP req'd. Traffic, TMs & Mat req 5/3/23. Mat rec'd 12/2/24.

RAILROAD INFO: RR involvement at DQE RR, 845285Y (str. 02040) MP 12.00 SP, PE & C&M reqd.

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

Other Federal-Aid & State Jobs

030026 Cossatot River – De Queen (S)

Hwy. 71

(Sevier) (garver) (5.7 mi.) (NHS) (Principal Arterial) /NHPP/Earmark/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	70%	60%	85%	100%	NA	
TARGET DATE		Nov 04	Apr 19	Oct 20	May 04	Jan 24	Mar 25	SCHEDULED DATE: 2026 STIP FFY: 2027			
END DATE		Nov 04	Aug 19	Nov 20	May 04	Mar 24					

TYPE WORK: Widen to 5 lanes with shoulders and replace 2 structures.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: RPEF-0066(35)

BACKGROUND INFO: First appeared in the 2005-2007 STIP. Project programmed on 2/2/88.

GENERAL: 6,600 ADT. Project was included in the 2005-2007 STIP for FFY 2005. Project deferred in 2005 because of City's inability to fund utility relocation. Project funded in the 2016-2020 STIP. Renamed 16-20 STIP.

BRIDGE INFO: 02061 (81.77, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1940); 02062 (72.30, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1939)

ENV: Public water supply involved. PI 2/22/05. Arch report appr'd by SHPO 6/8/05. T2 CE appr'd 6/10/05. Reassmt req'd. Tribal consultation sent 12/13/18. ARS to SHPO 5/23/19; response 6/5/19. PIF to SHPO 8/5/19. PI held 8/20/19 @ Memorial Missionary Baptist Church (Fellowship Hall), 802 E. Vandervoot Ave., DeQueen. EA req. EA info req to RDWY, TPP & ROW 12/11/19. DPH to be scheduled. Draft EA to FHWA 5/29/20, appr'd 6/16/20. EA review to statewide clearinghouse 6/18/20. Virtual Loc & Des PH WebEx event held 8/13/20 5:30-6:30 @ www.ardot.gov. FONSI to FHWA 10/30/20, appr'd 11/2/20. NW14 req to USACE 9/24/20, issued 12/3/21.

SUR: CSUR 100%. Aerial photo flown 2/9/93, 01/15/02; 2/8/13.

DSUR: DSUR to Rdwy 11/3/04. Add'l DSUR (pavement) req'd 11/30/16. DSUR under 003948. Add'l DSUR req'd 12/3/18 to Rdwy 3/8/19, 4/24/19. Add'l DSUR req'd (by ROW) 1/16/20, 100% to ROW 1/31/20. Add'l DSUR req'd (signs) 9/8/22 to ROW 9/20/22.

PSUR: (124 trs) PSUR to Rdwy to ROW 5/14/04. PSUR update 100% to Rdwy 3/21/19. Add'l PSUR req'd 1/14/21 (6 rev, 14 add'l trs) to ROW 3/17/21. Add'l PSUR (2 trs) req'd 9/23/21 to ROW 9/23/21. ROW staking req'd 11/8/21 to ROW 3/4/22. Rev. PSUR (4 rev, 2 add'l certs) req'd 4/28/22 to ROW 6/30/22. ROW staking req'd 1/17/23 to ROW 1/26/23, 2/23/23.

RDWY: (TW) Floodplain SP req'd. PPC rec'd 7/8/04. Prelim Layout to ROW & ENV 8/3/04. DSUR rec'd by Rdwy 11/4/04. Rev Prelim Layouts to ROW & Env 11/16/04. Traffic req 11/16/04. Hyd Anal complete to BR 12/10/04. FI held 2/22/05. Rdwy Info to Env 4/6/05. Rev ROW & UTIL reqm'ts to ROW 7/6/09, 11/12/10, & 3/10/14. Loc & Des Doc appr'd 6/17/05. Rev des to SUR 7/6/09. Add'l Survey req 11/29/16. Updated Traffic & FWDs req 9/5/18. T.O. to CON 9/21/18. Kick Off Meeting held 10/29/18. Updated Soil Survey req 12/3/18. Add'l Survey req 12/3/18. 30% Plans rec'd from CON 1/22/19. 30% Plans rev'd & ret'd to CON 3/4/19. Des Criteria appr'd 3/13/19. 60% Plans rec'd from CON 6/11/19. FI held 8/20/19. 60% Plans rev'd & ret'd to CON 6/27/19. ROW & UTIL reqmts to ROW 8/6/19. Rev RDWY Info to ENV 8/7/19. Rev ROW & UTIL reqmts to ROW 10/1/20. Loc & Des Doc appr'd 11/12/20. 90% plans rec'd from CON 12/1/23. FFI req 12/6/23. Plans to Est 12/6/23. 90% plans ret'd to CON 12/21/23. FFI held 12/20/23. Interim Est to PM 10/25/24.

ROW: Plans 90% (94 trs). Initial Auth Rec'd 12/21/20. 93/93 apprs made; 93/93 appr'd; 89 Options; 89 paid; 5 Condemned Poss. date 8/31/23 & 2 to be condemned. 1/1 res, 1/1 bus & 17/17 PPO relos moved. Plans to 5 utils 11/19/19; 4/5 utils est rec'd, 1 util auth, 4/4 WO, 1 adj complete

BR: (CMW) Layouts 95%. Final info to Env. 11/30/23. Rec'd. 90% plans 12/1/23.

MAT: Soil Survey to RDWY 1/4/05. Subsurf. Invest. To Br. 4/5/05. Add'l Soil Sur to Rdwy 6/19/19.

RAILROAD INFO: No RR involvement 2/2/24

SIR: Traffic data sent to RDWY 9/5/2018. FWD to RDWY 10/10/18.

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

Other Federal-Aid & State Jobs

040867 Sixmile Creek Str. & Apprs. (S)

Hwy. 71

(Polk) (burns-mcd) (0.54 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	95%	75%	100%	35%	100%	100%	NA	
TARGET DATE		May 21	Jan 22	Jan 22	Sep 21	Jun 24	Mar 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		May 21	Jan 22	May 22	Jul 21	Aug 24					

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0057(26)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 4,500 ADT.

BRIDGE INFO: 02147 (60.54, Br. Repl., P4, SD, Deck 5, Super. 4, Sub. 5, 1940)

ENV: EPD. Env constraints to BR & Rdwy 10/22/21. Tribal consultation letters sent 1/19/22. ARS to SHPO 3/9/22, response 3/11/22. PIF to SHPO 4/25/22, response 4/26/22. T1CE apprvd 5/10/22. 2023 Bat Survey Results: PESU captured. NW14 permit to USACE 12/6/24.

SUR: 04x099-02147. CSUR 100%. Aerial photo 2/27/20. DSUR to Rdwy 5/19/21. Add'l DSUR req'd 11/3/21 to Rdwy 1/18/22.

PSUR: 6 certs. PSUR to ROW 7/9/21. 1 add'l cert, 1 rev. cert req'd 11/21/22 to ROW 1/17/23. ROW staking req'd 11/3/23 to ROW 1/18/24.

RDWY: (TW) Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 5/19/21. T.O. to CON 10/11/21. Early Coord Meeting held 10/11/21. 30% Plans rec'd from CON 10/29/21. Add'l Survey req 11/3/21. 30% Plans rev'd & ret'd to CON 11/5/21. 60% Plans rec'd from CON 12/17/21. FI req 12/20/21. ROW & UTIL reqmts to ROW 1/28/22. DDD apprvd 2/10/2022. Rdwy Info to ENV 2/24/22. 60% Plans rev'd & ret'd to CON 3/8/22. Add'l DSUR rec'd 11/18/22. 90% Plans rec'd from CON 12/16/22. FFI held 7/10/23. 90% Plans rev'd & ret'd to CON 7/10/23. Final Plans rec'd from CON 6/24/24 & 11/11/2024. Plans cert by CON 11/11/24.

ROW: FEE - Plans 90% (6 trs). Initial Auth Rec'd 8/1/22. 6/6 apprs made & 6/6 apprvd. 6 options & 6 paid. UFI 12/29/21; Plans to 6 utils 6/21/22;

3/7 est rec'd; 1 util no involvement, 2/7 WO issued;

BR: (MCB) Layout 100%. Rec'd. 90% Plans 12/16/22. Ret'd. comments 90% Plans 4/26/24. Rec'd. 100% Plans 6/21/24, 8/8/24 & 11/11/24. Ret'd. comments 100% Plans 6/27/24.

MAT: Soil Survey %AC to Rdwy 8/24/21. Subsurf Invest by Terracon, to BR 7/25/23.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

Other Federal-Aid & State Jobs

040892 McKinney Creek Str. & Apprs. (S)

Hwy. 71

(Polk) (craft-tull) (NHS) (Principal Arterial) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	30%	10%	75%			5%	35%	NA	
	Apr 24	Sep 24	Dec 24	Jul 24	Aug 25	Apr 26	STIP FFY: 2026			
	Feb 24			Jun 24						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0057(27)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 6,500 ADT.

BRIDGE INFO: 01920 (63.34, Br. Repl., P3, Deck 5, Super. 5, Sub. 6, 1935)

ENV: Tribal consultation letters sent 8/17/23. Env constraints to Rdwy 7/12/24. ARS to SHPO 4/16/25.

SUR: Aerial photo flown 2/28/23. UAV-LiDAR acquired 3/30/23. Feature extraction 100%. CSUR 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 2/14/24. Add'l DSUR req'd 10/23/24 (FFE on multiple mobile homes) to Rdwy 11/19/24.

PSUR: 15 certs. PSUR to ROW 6/14/24.

RDWY: (TW) No Floodplain SP req'd. Traf and Mat req 7/7/23. DSUR rec'd 2/14/24. T.O. to CON 6/13/24. Early Coord Meeting held 7/11/24. 30% Plans rec'd from CON 4/30/25.

BR: (JYP)

MAT: Soil Survey %AC & RV to Rdwy 7-11-23

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

Other Federal-Aid & State Jobs

040787 Mena – "Y" City (Passing Lanes) (S)

Hwy. 71

(Polk & Scott) (iconic) (2.49 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	95%	75%	100%	85%	NA	100%	NA	
TARGET DATE		Dec 19	Aug 20	Apr 21		Jul 24	Aug 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Jan 20	Oct 20	Sep 21	Dec 19	Jul 24					

CRITICAL NOTES: Small Utility Conflict. Federal Land Transfer.

TYPE WORK: 1 Northbound and 1 Southbound passing lanes.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-5763(1)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 10/18/19.

GENERAL: 2,100-2,600 ADT.

ENV: Cooperating Agency letter to USFS 11/1/19, response 1/3/20. Constraints to Rdwy 2/5/20. Tribal consultation letters sent 8/11/20. PIF to SHPO 5/14/21, response 5/21/21. T3CE apprvd 9/2/21. NW14 req to USACE 5/3/22. 2022 Bat Survey Results: No T&E bats captured. VPI held 1/8-1/29/21.

SUR: Aerial photo flown 3/6/19, 3/21/19. Pics available for south segment. CSUR 100%. DSUR 100% to Rdwy 1/13/20. Add'l DSUR to Rdwy 9/25/20. Add'l DSUR req'd 9/30/21 to Rdwy 11/4/21.

PSUR: 15 certs. PSUR to ROW 12/19/19.

RDWY: (TW) No Floodplain SP req'd. Passing Ln Locations apprvd 5/9/19. Traffic & MAT req 10/10/19. DSUR rec'd 1/13/20. T.O. to CON 1/15/20. Kick-Off Meeting 2/3/20. Des Criteria apprvd 6/23/20. Avg Running Speed req 6/19/20. 15% Plans rec'd from CON 6/30/20. 15% Plans rev'd & ret'd to CON 7/1/20. 30% Plans rec'd from CON 8/5/20. 30% Plans rev'd & ret'd to CON 8/7/20. Rev 30% Plans rec'd from CON 9/2/20. Rev 30% Plans rev'd & ret'd to CON 9/21/20. 45% Plans rec'd from CON 10/2/20. 45% Plans rev'd & ret'd to CON 10/5/20. Rev 45% Plans rec'd from CON 10/8/20. ROW req'mts to ROW 10/9/20. 60% Plans rec'd from CON 11/2/20. FI req 11/12/20. UTIL reqmts to ROW 11/23/20. RDWY Info to ENV 12/7/20. 60% Plans rev'd & ret'd to CON 2/9/21. FI held 5/11/21. Loc & Des Doc apprvd 9/7/21. Add'l Survey rec'd 11/2/21. Rev. 60% rec'd from CON 12/17/21. Rev ROW & UTIL reqm'ts to ROW 5/16/22. Rev 60% rev'd & ret'd to CON 6/8/22. 90% Plans rec'd from CON 8/29/22. FFI held 11/4/22. 90% Plans rev'd & ret'd to CON 3/12/23. Rev 90% Plans rec'd from CON 10/12/23. Finals rec'd from CON 11/17/23. Final Plans rev'd and ret'd to CON 12/21/23. Interim Est to PM 11/20/24.

ROW: Fee - Plans by ARDOT. Plans 90% (12 trs). Initial Auth Rec'd 12/20/21. 12/12 apprs made & apprvd; 12 Options & 12 paid. 1 FLT.

UTIL: AUI 10/14/19, UFI 8/18/20; Plans 3 utils 12/7/20; 3/3 est rec'd, 3/3 WO issued, 2/3 adj complete.

MAT: Soil Survey %AC to Rdwy 10/15/19.

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (4); AR House (53 & 86); AR Senate (5)

Other Federal-Aid & State Jobs

040871 Rock Creek Str. & Apprs. (West Fork) (S)

Hwy. 71

(Washington) (urb) (0.54 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	70%	100%	75%	80%	45%	45%	100%	NA	
TARGET DATE		May 21	Jun 22	Sep 22	Sep 21	Apr 25	Sep 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		May 21	Jun 22	Sep 22	Apr 21						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0072(68)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 5,700 ADT.

BRIDGE INFO: A1424 (69.44, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1930)

ENV: Tribal consultation letters sent 8/9/21. Env constraints to Br & Rdwy 8/26/21. ARS to SHPO, response 1/4/22. Ph I VPI held 7/25-8/8/22 @ www.ardot.gov/publicmeetings CRS to SHPO 9/13/22, response 9/14/22. T3CE apprvd 9/21/22. 2023 Bat Survey Results: No T&E species

SUR: 04x114-A1424. CSUR 100%. Aerial photo 12/11/19. DSUR to Rdwy 5/19/21. Add'l DSUR req'd 10/26/21 to Rdwy 12/17/21.

PSUR: 14 certs. PSUR to ROW 4/21/21. Add'l PSUR (3 certs) req'd 7/8/22 to ROW 8/4/22. Add'l PSUR (1 cert) req'd 10/13/22 to ROW 11/18/22. ROW staking req'd 4/4/23 to ROW 4/28/23. ROW re-stake req'd 8/4/23 to ROW 9/7/23.

RDWY: (HL) Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 8/25/21.

Hyd Anal complete to BR 8/26/21. Prelim Layouts to ROW & ENV 9/16/21. Prelim Br req 9/16/21. Add'l Survey req 10/25/21. DDD apprv'd 3/21/22. ROW & UTIL reqm'ts to ROW 6/14/22. RDWY Info to ENV 6/28/22. Loc & Des Doc apprv'd 9/26/22. PFI & TMP held 8/16/23.

ROW: C.O. Plans 90% (10 trs.). Initial Auth Rec'd 1/9/23. 10/10 apprs made & apprvd. 9 options; 5 paid & 1 Condemned - Poss. date 3/20/24. AUI 10/14/21, Plans to 6 utils 9/19/23; 2/6 WO issued; 5/6 est rec'd

BR: (JYP) Layout 85%. Prelim. Info to Env. 5/9/22.

MAT: Soil Survey %AC to Rdwy 8/24/21. Subsurface to BR 5/11/23.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (23); AR Senate (29)

Other Federal-Aid & State Jobs

040723 Hwy. 271 – Hwy. 64 (Towson Ave.) (Fort Smith) (S)

Hwy. 71B

(Sebastian) (garver) (3.8 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	65%	80%	75%	15%	25%	NA	100%	65%	YES
	Feb 20	Jul 20	Mar 25	Feb 20	Jun 26	Sep 27	SCHEDULED DATE: 11-2027 STIP FFY: 2027			
	Mar 20	Jul 20		Mar 20						

TYPE WORK: Mill & Inlay. Drainage & sidewalk improvements. Pavement type: Asphalt.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0065(53)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 2/11/20.

GENERAL: 15,000-20,000 ADT.

ENV: PIF to SHPO 6/1/18; conc recd 6/1/18. T1 CE apprvd 11/20/18. Reeval necessary. Env. Constraints to Rdwy 3/19/20. Tribal consultation letters sent 8/27/20. VPI held 9/29/20 5:30-6:30pm. ARS to SHPO 11/23/20, response 11/24/20. PIF to SHPO 12/8/20, response 12/12/20, add'l response 1/2/21. T3-CE apprvd 1/11/21. NW14 no pcn. PI meeting 11/30/23 4-7pm, Ft Smith Public Library, 3201 Rogers Ave, Ft Smith. IOM req to TPP, ROW & RDWY 1/29/24. PIF rev response from SHPO 5/7/24. Draft EA to FHWA 11/14/24, apprvd 11/21/24. Loc & Des PH scheduled 2/27/25, 4:00-7:00pm @ Fort Smith Library, 3201 Rogers Avenue, Fort Smith. EA to State Clearinghouse 1/27/25.

LP: City to commit \$2M towards project costs & assume ownership of Hwy. 71B between Hwy. 271 & Hwy. 64 upon completion of drainage, sidewalk & pavement impvts. M.O. 2019-091 passed 9/4/19. Draft resolution & agreement to City 9/9/19. Resolution executed 10/1/19. Agreement rec'd from City 10/16/19. Agreement executed 11/1/19.

SUR: CSUR 100%. Mobile LiDAR acquired 9/24/19. Aerial photo flown 11/8/19. Feature Extraction 100%. NTP to Con 10/28/19. Photogrammetry 100%. U&D 100%. DSUR to Rdwy 3/25/20. Add'l DSUR reqd 6/23/20 100%. Add'l DSUR reqd (signs & awning) 100%.

PSUR: NTP to CON 10/11/19. 249 certs. PSUR to ROW 03/05/20. B&F Revs to ROW 7/14/21. Add'l PSUR req'd 10/8/24 TO ROW 10/18/24, 11/5/24. Add'l PSUR (1 cert) req'd 11/8/24. ROW staking req'd 11/4/24 90%. Add'l PSUR (1 cert) req'd 11/20/24 to ROW 12/2/24. Add'l PSUR req'd 12/3/24 to ROW 1/9/25. Rev. PSUR req'd 1/16/25, 1/27/25, 3/3/25 to ROW 3/6/25. ROW re-stake req'd 4/23/25 30%.

RDWY: (TW) No Floodplain SP req'd. T.O. to CON 12/16/19. Early Coord Meeting held 2/25/20. Traffic & Mat req 3/2/20. DSUR rec'd 3/25/20. 30% Plans rec'd from CON 5/1/20. 30% Plans rev'd & ret'd to CON 6/19/20. Add'l Survey req 6/22/20. ROW & UTIL reqmts to ROW 7/31/20. FI req 8/18/20. 60% Plans rev'd & ret'd to CON 9/11/20. TMs req 9/17/20. RDWY Info to ENV 11/10/20. Loc & Des Doc apprvd 2/2/21. FI & TMP Meeting held 3/3/21. Rev RDWY info to ENV 9/1/23. Prelim Est to ENV & PM 5/7/24. Updated PI Display to ENV 10/30/24.

ROW: Plans by NTB 85% (187 trs.) Initial Auth Rec'd 6/9/21. Est 6 Bus & 8 PPO rels,

UTIL: AUI 9/6/19, UFI 6/16/20. Plans to 8 utils 10/22/20; 4/8 est rec'd, 1/8 WO issued.

MAT: Soil Survey %AC to Rdwy 3/2/2020.

PLAN: P&N IOM to Env. 3/19/24.

RAILROAD INFO: RR Involvement 10/5/21. DOT# 434542J: (leased to FSR by UP). Each RR reqd PE & SP, UP C&M. 60% plans to RR 12/11/24. RR reqsted Live Plan Review Doc. RDWY sent Plan Review Doc 3/4/25. Resubmit 60% to RR 3/4/25. W/O 100% plan apprvl C&M will not be executed.

LEGISLATIVE DISTRICTS: US House (3); AR House (49 & 50); AR Senate (27)

Other Federal-Aid & State Jobs

090338 Dixieland Rd. – 8th St. (Rogers) (S)

Hwy. 71B

(Benton) (craft-tull) (1.2 mi.) (NHS) (Urban Principal Arterial) /NHPP/Earmark/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	50%	100%	100%	100%	NA
TARGET DATE		Apr 12	Apr 14	Sep 14	Apr 12	Jun 22		SCHEDULED DATE: 2026 STIP FFY: 2028			
END DATE		May 12	Apr 14	Sep 14	May 12	Jul 23					

CRITICAL NOTES: On hold due to potential revisions to partnering agreement.

TYPE WORK: Widening; include utility relocation

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-TAPU-9373(19)

BACKGROUND INFO: First appeared in the 2013-2016 STIP. Project programmed on 2/8/12.

GENERAL: 23,000-27,000 ADT. Pulled from Sept. 2023 Letting. All bids rejected-Feb. 2024 \$45.6M

ENV: PI meeting held 4/11/13 in Rogers. T3 CE to FHWA 9/3/14, apprvd 9/15/14. < 1 acre clearing; no bat restrictions.

T3 re-eval apprvd 1/30/24.

LP: City responsible for 50% of total up to \$5M. ARDOT to handle ROW & Util. City responsible for all costs associated w/ addition of 1ft of width to sidewalk. City rec'd \$3.25M of 2016 STP-A funds (later adjusted to \$3,702,804 when more funds became available). City rec'd \$212,047 of 2018 TAP-A funds for sidewalk widening. TAP-A funds had to be obligated to another project in FFY19, City to pay for 100% of wider sidewalk costs again. Resolution executed 7/26/11. Agreement executed 1/26/16. City req to include util work, supplemental agreement to City 7/12/23. Changed the let date until we get a better understanding of what the City's new scope is going to be. May deobligate to use the limited funding elsewhere in the meantime. Supplemental Agreement executed 8/20/23. City has requested to make major changes to the partnering arrangement. Drafting a response letter and second Supplemental Agreement. Second Supplemental Agreement sent to City 9/3/24.

SUR: DSUR & PSUR by CON (Contract through City of Rogers). U&D survey 100%.

PSUR: (100 trs) PSUR in progress. DSUR to ROW 5/8/12. Revs & add'l trs to ROW 8/16/12. Rev. PSUR to ROW 9/1/17. Add'l cert to ROW 10/03/19. Sign locate (tract 48) to ROW 4/14/23.

RDWY: (HL) Floodplain SP req'd. 30% plans rec'd from City 6/12/12. 30% plans reviewed & ret'd to City 7/11/12. FWD req 8/9/12. Rev 30% plans rec'd from City's CON 10/18/12. Rev 30% plans reviewed & ret'd to City's CON 12/10/12. 60% Plans rec'd from CITY's CON 4/21/14. 60% Plans rev'd & ret'd to City's CON 6/13/14. 60% Signal Plans rev'd & ret'd to CON 7/7/14 & 4/3/15. LOC & DES Doc appr'd 9/25/14. Rev 60% Plans rec'd from CON 10/2/14, 9/8/16, & 5/23/17. Rev. 60% Plans rev'd & ret'd to CON 11/6/14, 10/19/16, & 5/23/17. FI held 4/6/17. 90% Plans rec'd from CON 11/17/17. 90% Plans rev'd & ret'd to CON 2/12/18. RUC req 2/16/18 & 4/11/18. Final Plans rec'd from CON 8/30/18. FFI held 9/18/18. Plans to EST 9/24/18. Rev Final Plans rec'd from CON 2/25/19, 4/11/23, 5/18/23, & 10/11/23. Rev Final Plans rev'd & ret'd to CON 3/11/19, 5/4/23, 5/19/23, & 12/4/23. RUC req 4/26/21. 100% to EST 7/3/23. TMP appr'd 7/10/23. TSA to City 7/25/23. TSA rec'd from City 7/26/23.

ROW: By ORC. Plans 90% (84 trs.) ROW kick-off mtg held 5/30/19. Auth Rec'd 9/21/16. 84/84 apprs made & 84/84 apprs appr'd. 78 options; 78 Paid & 6 condemned - poss. date 6/8/23. UFI 12/21/12. Plans to 6 Utils 10/7/14 & 3/20/17; 6/6 Est Rec'd, 4/4 WO issued, 1 util No involvement.

BR: (JYP) Rec'd. 100% plans 2/25/19.

MAT: SS to RDWY 1/25/25.

RAILROAD INFO: No RR involvement 11/21/22.

LEGISLATIVE DISTRICTS: US House (3); AR House (7 & 15); AR Senate (32 & 33)

Other Federal-Aid & State Jobs

090648 Hwy. 72 Impvts. (Bentonville & Pea Ridge) P.E.

Hwy. 72

(Benton) (URB) (7.16 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

TYPE WORK: Operational Impvts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-0004(96)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 2/28/23.

GENERAL: 2,900-18,000 ADT.

ENV: Env constraints to Rdwy 6/15/22. 2023 Bat Survey Results: No T&E species

SUR: Aerial photo 12/1/20.

RDWY: No Floodplain SP req'd.

ROW: Est 11 Bus & 2 PPO relos

PLAN: Hwy. 72 Impvt Study (2019) provides vision for impvts. Need to identify specific impvts based on recent land use changes.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (8); AR Senate (32)

090702 Hwy. 72/Plentywood Rd. Inter. Impvts. (S)

(Benton) (urb) (APHN) (Urban Minor Arterial) /STBGP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	75%	100%	75%	15%	15%	NA	100%	NA	
	Nov 23	Feb 24	May 24	Dec 23	Aug 25	Jan 26	SCHEDULED DATE: 02-2026 STIP FFY: 2026			
	Feb 24	Aug 24	Sep 24	Jan 24						

TYPE WORK: Construct (NB) left-turn lane at Plentywood Rd

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-0004(106)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/28/23.

GENERAL: 13,000 ADT.

ENV: ARS to SHPO 7/1/24, response 7/25/24. ARS addendum to SHPO 7/23/24, response 8/13/24. PIF to SHPO 8/14/24, response 9/16/24. T1CE apprvd 9/24/24.

SUR: CSUR 100%. UAV-LiDAR acquired 10/17/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 2/28/24.

PSUR: 13 certs. NTP to Con 10/2/23. PSUR to ROW 1/12/24. Rev. PSUR to ROW 10/31/24. ROW staking req'd 2/26/25 100%. Tract 4 re-stake req'd 4/29/25 IP.

RDWY: (HL) No Floodplain SP req'd. Traffic, TMs, & Soil Survey req 5/10/23. DSUR rec'd 2/15/23. Early Coord Meeting held 3/21/24. Prelim Layouts to ROW & ENV 4/11/24. Soil Survey req 4/11/24. ROW & UTIL reqm'ts to ROW 8/12/24.

RDWY Info to ENV 8/12/24. PFI & TMP held 12/16/24. Rev ROW reqm'ts to ROW 3/10/25.

ROW: Plans 90% (7 trs). Auth Rec'd 11/22/24. AUI 9/8/22; UFI 5/8/24, Plans to 5 utils 8/23/2024; Revised plans to 5 utils 3/14/2025; 4/5 est rec'd; 2 utils no adjustment

MAT: SS to RDWY 1/27/25.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (8); AR Senate (34)

Other Federal-Aid & State Jobs

090667 Hwy. 72 Str. & Apprs. (Pea Ridge) (S)

Hwy. 72

(Benton) (horner-shifrin) (APHN) (Urban Major Collector) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	30%	20%	75%		10%	10%		NA	
	Sep 23	Feb 24	May 24	Oct 23	Nov 24	Aug 25	STIP FFY: 2025			
	Aug 23			Oct 23						

CRITICAL NOTES: Project on hold until partnering arrangements are determined

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0004(103)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 2,900 ADT.

BRIDGE INFO: M3896 (54.08, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 5, 1932)

ENV: Env constraints to Rdwy 7/26/23. NA consultation letters to Tribes 8/17/23. Rev constraints to Rdwy 9/28/23. ARS to SHPO 11/9/23, response 11/27/23.

SUR: CSUR 100% Aerial photo flown 2/16/23. UAV-LiDAR acquired 2/15/23. Feature extraction 100%. Photogrammetric mapping 100%.

DSUR: NTP to Con 6/13/23. U&D 100%. DSUR to Rdwy 8/25/23.

PSUR: 14 certs. NTP to Con 6/13/23. PSUR to ROW 10/5/23.

RDWY: (AH) Floodplain SP reqd. Traffic & Mat req 5/10/23. Early Coord Meeting held 7/20/23. T.O. to CON 7/24/23. DDD apprvd 8/10/23. DSUR rec'd 8/25/23. 30% plans rec'd from CON 12/29/23.

ROW: UFI 7/25/23.

BR: (TMG) Layout 10%.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (8); AR Senate (32)

Other Federal-Aid & State Jobs

090554 Holman Creek Str. & Apprs. (S)

Hwy. 74

(Madison) (half) (0.1 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	30%	95%	100%	NA	NA
TARGET DATE		Feb 20	Jun 21	Nov 20	Aug 20	Jun 23	May 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Mar 20	May 21	Mar 21	Aug 20	Nov 23					

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0044(16)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 2,100 ADT.

BRIDGE INFO: 03420 (58.61, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1960)

ENV: Tribal consultation sent 12/18/18. RTA for 2 properties to SHPO 2/5/19; conc 0 eligible recd 2/6/19. Constraints to BR, RDWY & SUR 2/14/19. ARS to SHPO 6/15/20, response 6/16/20. NPS coord letter for Trail of Tears sent 8/10/20. Rev constraints to BR & RDWY 9/11/20. CRS to SHPO 2/5/21, response 2/12/21. T3-CE apprvd 3/2/21. Cont. Tribal consultation sent 4/27/21. 2020 Bat Survey Results: MYGR captured.

SUR: Aerial photo flown 1/30/19. CSUR 100%. DSUR to Rdwy 03/13/20.

PSUR: Existing ROW to ROW 8/27/20. Add'l PSUR (9 certs) req 3/10/22 to ROW 6/28/22. ROW staking req'd 4/19/23 to ROW 4/28/23. Tract 1 re-stake req'd 4/18/25 to ROW 4/30/25.

RDWY: (AH) Floodplain SP req'd. Traffic & Mat req 7/11/19. Des Criteria apprvd 10/18/19. DSUR rec'd 3/16/20. T.O. to CON 4/14/20. Early Coord Meeting held 5/21/20. Prelim ROW & UTIL Cost Est to ROW 8/6/20. 30% Plans rec'd from CON 9/21/20. 30% Plans rev'd & ret'd to CON 10/14/20. Rev 30% Plans rec'd from CON 1/7/21. RDWY Info to ENV 1/8/21. SS req 2/16/21. Rev 30% Plans rev'd & ret'd to CON 2/19/21. Loc & Des Doc apprvd 3/2/21. 60% Plans rec'd from CON 5/7/21. FI held 7/27/21. 60% Plans rev'd & ret'd to CON 5/14/21. Rev 60% Plans rec'd from CON 5/26/21. ROW & UTIL reqm'ts to ROW 5/27/21. Rev 60% Plans rev'd & ret'd to CON 6/15/21. 90% Plan rec'd from CON 4/22/22. Plans to EST 4/25/22. FI held 5/19/22. 90% Plans rev'd & ret'd to CON 8/30/23. Interim Est to PM 3/4/25.

ROW: C.O. - Plans 90% (7 trs). Initial Auth Rec'd 6/2/21. 7/7 apprs made & apprvd; 7 options & 7 paid. UFI 9/24/20; Plans to 3 utils 6/2/21; 2/3 est rec'd; 1/3 WO issued; 1/3 adjustments complete

BR: (MCB) Layout 95%. Prelim. Env. Form sent 5/20/21. Rec'd. 90% plans 3/23/22. Ret'd. 90% plans 4/18/22.

MAT: Soil Survey %AC to Rdwy 7/15/19. Soil Survey to Rdwy 6/2/21. Subsurf Invest Consult report to Br 8/4/21.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

090753 Hwy. 74 Slide Repairs (Madison Co.) (S)

Hwy. 74

(Madison) (coll) (Non-APHN) (Major Collector) /ER/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE								NA			
TARGET DATE											
END DATE											

CRITICAL NOTES: Emergency Relief Funding must be obligated by September 2026.

TYPE WORK: Slide Repairs

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 4/2/25.

GENERAL: 560 ADT.

RAILROAD INFO: No RR Involvement 4/8/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

110832 Hwy. 75 Slide Repairs (Cross Co.) (S)

Hwy. 75

(Cross) (pickering) (0.25 mi.) (Non-APHN) (Major Collector) /ER/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	95%	75%	15%	15%	NA		NA	
TARGET DATE			Nov 24	Feb 25	Aug 24	Aug 25	Feb 26	SCHEDULED DATE: 04-2026			
END DATE		Sep 24	Dec 24	Feb 25	Sep 24						

CRITICAL NOTES: Emergency Relief funding must be obligated by September 2025.

TYPE WORK: Slide Repair; Rock Buttress

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACSTPF-0019(62)

BACKGROUND INFO: Project programmed on 2/5/24.

GENERAL: 420 ADT.

ENV: CR clearance to file 2/21/24. Tribal consultation letters sent 9/17/24. PIF to SHPO 12/11/24, response 1/13/25.

T1CE apprvd 2/18/25. NW14 permit to USACE 4/30/25.

SUR: UAV-LiDAR acquired 4/30/24. DTM to Materials 6/7/24. U&D 100%. DSUR updated with U&D 9/20/24.

PSUR: Existing ROW to ROW 9/4/24. Full PSUR req'd 11/15/24 to ROW 2/4/25. 3 certs.

RDWY: (ND) T.O. to CON 9/9/24. DSUR rec'd 9/19/24. Early Coord Meeting held 9/18/24. 30% Plans rec'd from CON 9/27/24. 45% Plans rec'd from CON 10/18/24. 60% Plans rec'd from CON 11/1/24. 60% Plans rev'd & ret'd to CON 12/2/24. Rev 60% Plans rec'd from CON 12/10/24. Rev 60% Plans rev'd & ret'd to CON 12/12/24. ROW & UTIL reqm'ts to ROW 12/12/24. 90% Plans rec'd from CON 12/13/24. Interim Est to PM 4/15/25.

ROW: Plans 80% (5 trs) Auth Rec'd 2/28/25. AUI 9/17/2024; Plans to 4 utils 2/12/2025; 1/4 est rec'd; 1/4 WO issued; 1 util no involvement

RAILROAD INFO: No RR Involvement 2/8/24

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (10)

Other Federal-Aid & State Jobs

101128 Hwy. 75 Str. & Apprs. (S)

Hwy. 75

(Poinsett) (hntb) (0.05 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	100%	100%	55%	95%	100%	NA	
TARGET DATE		May 21	Jun 22	Jun 22	Sep 21	Jul 24	Sep 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		May 21	Aug 22	Sep 22	Jun 21	Aug 24					

CRITICAL NOTES: Small utility conflict.

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0056(60)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 90 ADT.

BRIDGE INFO: M1428 (54.51, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1955)

ENV: EPD. Tribal consultation letters sent 7/22/21. ARS to SHPO 8/11/21, response 8/16/21. Env constraints to Rdwy 10/13/21. PIF to SHPO 12/10/21, response 12/15/21. T1CE apprvd 9/29/22. NW14, no pcn.

SUR: 10x241-M1428. CSUR 100%. Aerial photo flown 2/2/21. DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 6/16/21. ROW staking req'd 5/10/23 to ROW 6/6/23.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. TO to CON 10/28/21. 30% Plans rec'd from CON 1/14/22. 30% Plans rev'd & ret'd to CON 2/4/22. Early Coord Meeting held 5/6/22. DDD apprvd 6/29/22. 60% plans rec'd from CON 8/4/22. 60% plans rev'd & ret'd to CON Rev'd 60% plans req 8/8/22. Rdwy Info to Env 8/10/22. FI held 8/24/22. Rev 60% plans rec'd from CON 8/25/22. ROW & Util reqmts to ROW 8/31/22. Rev 60% plans rev'd & ret'd to CON 11/16/22. 90% Plans rec'd from CON 6/15/23. FFI held 6/30/23. Plans to EST 6/16/23. 100% Plans rec'd from CON 6/12/24. Soil Survey req 4/21/25.

ROW: Plans 90% (5 trs.) Initial Auth Rec'd 1/9/23. 5/5 apprs made; 5/5 apprvd; 5 Options & 5 paid. AUI 9/21/21, UFI on 9/1/22; Plans to 3 utils 10/4/22, 2/3 est rec'd, 2/3 WO issued. C.O. filed 8/19/2024.

BR: (SWP) Rec'd. 90% Plans 6/15/23. Rec'd. Final Plans 6/12/24.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 7/9/24

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (19)

Other Federal-Aid & State Jobs

030602 Black Creek Str. & Apprs. (S)

Hwy. 76

(Nevada) (volkert) (0.03 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	90%	90%	75%	15%	15%	75%	35%	NA	
		Jul 24	Jul 24	Feb 24	Mar 25	Nov 25	STIP FFY: 2026			
	May 23	Sep 24	Oct 24	Mar 24						

TYPE WORK: Replace 1 structure with R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0050(43)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 150 ADT.

BRIDGE INFO: M1430 (43.69, Br. Repl., P1, SD, Deck 6, Super. 4, Sub. 6, 1955)

ENV: EPD. Env constraints to ROW and RDWY 6/19/23. Tribal consultation letters sent 1/3/24. PIF to SHPO 8/26/24, response 9/24/24. T1CE apprvd 10/21/24. VPI from 1/17/25 to 2/4/25.

SUR: Aerial photo flown 1/5/23. CSUR 100%. DSUR to Rdwy 5/4/23.

PSUR: Existing ROW to ROW 3/18/24.

RDWY: (AH) Floodplain SP req'd. Traffic & Mat req 5/8/23. DSUR rec 5/4/23. Early Coord Meeting held 5/18/23. NTP to CON 2/23/24. 30% Plans rec'd from CON 6/18/24. Rev 30% Plans rec'd from CON 7/10/24. 60% Plans rec'd from CON 7/29/24. 60% Plans rev'd & ret'd to CON 8/8/24. DDD appr'd 8/13/24. Rev 60% Plans rec'd from CON 8/30/24. ROW & UTIL reqm'ts to ROW 9/3/24. 90% Plans rec'd from CON 10/1/24. FFI sched 10/2/24. RDWY Info to ENV 10/21/24. Soil Survey req 3/17/25.

ROW: Plans 80% (4 trs). Auth Rec'd 11/26/24. AUI 6/15/23, UFI 2/14/25; Plans to 3 utils 4/14/25

BR: (MCB) RC Box Culvert. Rec'd. 90% Plans 10/2/24. Ret'd. comments 90% Plans 10/28/24.

MAT: Soil Survey %AC & RV to Rdwy 7-10-23

RAILROAD INFO: No RR involvement 2/6/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89 & 98); AR Senate (3)

Other Federal-Aid & State Jobs

110805 I-40 Str. & Apprs. (Hwy. 78) (Wheatley) (S)

Hwy. 78

(St. Francis) (fre) (0.31 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	80%	100%	75%	100%	NA	40%	100%	NA	
TARGET DATE		Dec 21	Jun 22	Jun 22	Jan 22	Sep 24		SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Sep 21	Jun 22	Aug 22	Feb 22	Sep 24					

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0068(50)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 420 ADT.

BRIDGE INFO: 03767 (83.78, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1965)

ENV: EPD. Env constraints to BR, ROW & Rdwy 10/29/21. NA consultation letters to Tribes 6/30/22. ARS to SHPO 7/19/22, response 7/20/22. Ph I VPI held 7/25-8/8/22 @ www.ardot.gov/publicmeetings. PIF to SHPO 8/4/22, response 8/8/22. T1CE apprvd 8/12/22.

SUR: 01x239. CSUR 100%. Aerial photo 5/13/21. DSUR to Rdwy 9/10/21.

PSUR: 11 certs. PSUR to ROW 2/11/22.

RDWY: (MH) No Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 9/10/21. Early Coord Meeting held 11/30/21. Prelim Layouts to ROW & ENV 12/7/21. DDD apprvd 12/14/21. Rev DDD apprvd 1/4/22 & 4/20/22. ROW & UTIL req to ROW 6/29/22. RDWY Info to ENV 6/29/22. FI held 7/13/22. Rev UTIL req to ROW 9/15/22.

ROW: C.O. - Plans 90% (3 trs). Initial Auth Rec'd 9/7/22. 3/3 apprs made & apprvd; 1 Option; 1 paid & 2 Condemned - Poss. date 8/1/24. AUI 7/6/21, UFI 10/4/22; Plans to 5 utils 11/22/22, 1/5 est rec'd, 4 utils no adj;

BR: (TMG) Layout 95%.

MAT: Soil Survey %AC to Rdwy 8/24/21. SI report to BR on 2/12/24

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (10)

Other Federal-Aid & State Jobs

020615 Pine Bluff – South (S)

Hwy. 79

(Jefferson) (m.baker) (2.36 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	100%	45%	95%	100%	NA	NO
TARGET DATE		Nov 17	Sep 19	Dec 20	Dec 17	Mar 24	Mar 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Nov 17	Sep 20	Sep 20	Nov 17	Mar 24					

TYPE WORK: Widen to 5 lanes. Polymer overlay of one bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0035(54)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 4,000-6,700 ADT.

BRIDGE INFO: 06571 (90.72, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 1997)

ENV: Tribal consultation letters sent 8/30/18; 9/6/18. Constraints to BR & RDWY 9/24/18. RTA to SHPO 3/13/19; conc 1 str eligible 3/14/19. Rev constraints to Rdwy 5/19. PI held 2/18/20 @ Liberty Hill Baptist Church 6300 Hwy 79 S., Pine Bluff. PIF to SHPO 5/29/20, response 6/3/20. T3CE apprvd 9/23/20. 2023 Bat Survey Results: No T&E species. Letter to SHPO 10/3/24, response 11/1/24. NW23 permit to USACE 12/30/24.

SUR: Aerial photo flown 1/13/16. NTP to DSUR con 5/10/17. Mapping 100%.

DSUR: CSUR 100%. U&D 100%. DSUR to Rdwy 11/13/17. Add'l DSUR (house) to ROW 8/29/22.

PSUR: 86 certs. PSUR to ROW 11/20/17. ROW staking rqd 6/17/22 to ROW 7/13/22. Rev. PSUR (2 trs) req'd 9/22/22 to ROW 9/28/22. 1 add'l cert, 1 rev cert req'd 11/10/22 to ROW 11/22/22. Rev PSUR rqd 2/8/23 to ROW 2/15/23. Rev PSUR to ROW 3/3/23. Rev PSUR rqd 4/19/23 to ROW 4/27/23. ROW re-stake (trs 20&21) rqd 9/14/23 to ROW 10/27/23.

RDWY: (HL) Floodplain SP req'd. DSUR rec'd 11/13/17. T.O. to CON 9/26/18. Soil Survey, Traffic & FWD req 12/20/18. Des Criteria apprvd 7/5/19. Early Coord Meeting held 7/25/19. 30% Plans rec'd from CON 9/20/19. 30% Plans rev'd & ret'd to CON 10/16/19. RDWY Info to ENV 11/7/19. FI held 12/11/19. 60% Plans rec'd from CON 6/19/20. 60% Plans rev'd & ret'd to CON 7/2/20. Rev 60% Plans rec'd from CON 8/27/20. ROW & UTIL reqmts to ROW 9/1/20. Rev 60% Plans rev'd & ret'd to CON 9/15/20. Loc & Des Doc apprvd 9/25/20. 90% Plans rec'd from CON 12/10/20. FFI held 1/8/21. Plans to EST 12/14/20. Rev ROW & UTIL reqmts to ROW 5/3/21. 90% Plans rev'd & ret'd to CON 5/5/21. Final Plans rec'd from CON 3/28/22. Rev Final Plans rec'd from CON 2/5/24, 5/1/24, & 10/31/24. Plans cert by CON 2/2/24. Rev Final Plans rev'd & ret'd to CON 9/17/24. Interim Est to PM 10/25/24.

ROW: Plans by MBI 90% (74 trs). Initial Auth Rec'd 10/13/21. 71/77 apprs made & apprvd; 71 Options; 71 Paid & 3 Condemned - poss. date 9/26/23. 1/1 Bus & 1/1 PPO relos moved, AUI 2/8/17. Plans to 8 utils 1/12/21, Rev plans to 8 utils 5/25/21; 7/8 utils est rec'd, 7/8 WO issued.

BR: (MCB) Rec'd. 90% plans 12/14/20. Ret'd comments 90% plans 2/12/21. Rec'd. Final Plans 3/28/22.

MAT: Soil Survey to Rdwy 5/22/19.

RAILROAD INFO: No RR involvement 6/27/24

SIR: Traffic data sent to RDWY 1/10/19. FWD to RDWY 1/17/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (66); AR Senate (8)

Other Federal-Aid & State Jobs

020758 Hwy. 13 – Bayou Meto (Sel. Secs.) (F)

Hwy. 79

(Arkansas) (m.baker) (3.89 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	80%	NA	100%	NA	
TARGET DATE		Feb 21	Aug 21	Oct 21	Mar 21	Mar 25	May 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Apr 21	Aug 21	Feb 22	Mar 21	Mar 25					

TYPE WORK: Realignment; shift existing alignment to the west.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0001(36)

BACKGROUND INFO: Project programmed on 5/28/20. Project renamed on 5/8/23.

GENERAL: 3,800-4,300 ADT.

ENV: Env constraints to Rdwy 4/2/21. ARS to SHPO 4/27/21, response 5/5/21. PIF to SHPO 9/14/21, response 9/16/21.

Ph I PI meeting held 12/16/21-01/07/22 @ www.ardot.gov/publicmeetings. T3CE apprvd 2/3/22. Ind Sec 404 permit req to USACE 12/5/22, apprvd 4/11/25. Ind Water Quality Cert. to USACE 11/6/24.

SUR: CSUR 100%. Aerial photo 3/8/21. CSUR & DSUR under 020630. Aerial LiDAR acquired 12/22/20. Aerial LiDAR feature extraction 100%. U&D 100%.

PSUR: 19 certs. NTP to Con 11/20/20. PSUR to ROW 3/5/21. ROW staking req'd 6/30/22 to ROW 8.26/22.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 4/2/21 Early Coord Meeting held 4/15/21. Traffic & Soil Survey req 4/22/21. Rehab Rec Meeting held 5/12/21. Prelim Layouts to ROW & ENV 7/16/21. Hyd Anal complete to BR 7/29/21. RDWY Info to ENV 8/31/21. ROW & UTIL rqmts to ROW 8/31/21. Des Criteria appr'd 9/1/21. Prelim Plans to RR Coord 9/2/21. Loc & Des Doc appv'd 2/8/22. PFI held 4/28/22. PSUR rec'd 1/10/24. 60% Plans rec'd from CON 2/7/24. Final Plans rec'd from CON 3/8/24. FFI held 3/25/24. Rev Final Plans rec'd from CON 5/8/24. Rev Final Plans ret'd to CON 5/13/24. Rev Final Plans rec'd from CON 5/13/24. Rev Final Plans ret'd to CON 6/3/24. Rev Final Plans rev'd & ret'd to CON 6/26/24. Interim Est to PM 11/20/24.

ROW: Fee - Plans to 90% (18 trs). Initial Auth Rec'd 5/10/22. 18/18 apprs made & appr'd; 14 options; 14 paid & 4 condemned - Poss. date 3/7/2025. AUI 4/13/21, UFI 8/12/21; Plans to 6 utils; 4/6 est rec'd, 2 utils no conflict, 4/4 WO issued.

MAT: Soil Survey to Rdwy 7/7/21.

RAILROAD INFO: No RR Involvement; UPRR track parallel of roadway >75ft 7/18/24

SIR: FWD to RDWY 8/18/2021.

LEGISLATIVE DISTRICTS: US House (1); AR House (62 & 66); AR Senate (8)

Other Federal-Aid & State Jobs

110568 Big Piney, Little Piney & Cat Creeks Strs. & Apprs. (S)

Hwy. 79

(Lee) (bridgefrmr) (1.2 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	95%	75%	100%	100%	95%	100%	NA	NA
TARGET DATE		Sep 20	Sep 21	Nov 21		Mar 23	Aug 24	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Aug 20	Sep 21	Feb 22	Feb 21	Jun 24	Aug 24				

TYPE WORK: Replace 1 bridge and 2 bridges with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0039(25)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/28/11. Project renamed on 11/27/18 & 3/20/19.

GENERAL: 610-2,000 ADT.

BRIDGE INFO: 02393 (75.13, Br. Repl., NP, SD, Deck 7, Super. 4, Sub. 7, 1952); 02394 (43.79, Br. Repl., P0, SD, Deck 7, Super. 3, Sub. 7, 1952); 02398 (59.03, Br. Repl., P4, SD, Deck 7, Super. 4, Sub. 7, 1949)

ENV: RTA for 3 strs to SHPO 2/19/19; conc 0 eligible 3/1/19. Tribal consultation sent 2/20/19. Constraints sent 2/27/19. ARS addendum to SHPO 12/18/20, response 12/18/20. PIF to SHPO 1/6/21, response 1/12/21. T3CE appr'd 2/9/22. NWP request to USACE 3/30/23. 2023 Bat Survey Results: No T&E species

SUR: Aerial photo flown 2/13/19. CSUR 100%. NTP to Con 4/27/20. DSUR to Rdwy 9/21/20. Add'l DSUR req'd 9/1/21 to Rdwy 10/19/21.

PSUR: 23 certs. PSUR to ROW 2/22/21. ROW staking req'd 4/4/23 to ROW 5/19/23.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 9/21/20. Mat & Traffic req 10/8/20. Early Coord Meeting held 10/21/20.

Prelim Layout to ROW & ENV 11/9/20. Hyd Anal complete to BR 2/26/21. Early Notice to Proceed to CON 4/2/21. 30% Plans rec'd from CON 5/5/21. 30% Plans rev'd & ret'd to CON 8/9/21. 60% Plans rec'd from CON 9/13/21. ROW & UTIL reqm'ts to ROW 9/17/21. RDWY Info to ENV 9/17/21. FI req 9/17/21. 60% Plans rev'd & ret'd to CON 9/17/21. Des Criteria appr'd 10/4/21. Loc & Des Doc appr'd 2/11/22. Plans cert by CON 10/9/23. 90% Plans rec'd from CON 3/30/23. FFI req 5/17/24.

ROW: Fee - Plans 90 % (10 trs). 10 Options & 10 Paid. Initial Auth Rec'd 6/27/22. AUI 9/30/20, UFI 5/27/21; Plans to 4 utils 11/3/21; 4/4 util est rec'd, 1 util no adj, 3/3 WO issued; 3 util adj complete.

BR: (MCB) Layout 95%. Concep. Workroad to Env. 2/23/23. Rec'd. 90% Plans 3/30/23 & 11/29/23. 90% Br. Plans to Garver for QA 6/12/23. 90% Plan Comments ret'd. to Consultant 10/20/23.

MAT: Soil Survey % AC to Rdwy 10/12/20. Subsurf Invest by Grubbs 2/23

RAILROAD INFO: No RR involvement 6/28/24

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (10)

Other Federal-Aid & State Jobs

070621 Ouachita River Str. & Apprs. (S)

Hwy. 79B

(Ouachita) (art) (APHN) (Urban Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		95%						0%			
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0052(38)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 3,700 ADT.

BRIDGE INFO: 02466 (56.67, Br. Repl., P3, SD, Deck 5, Super. 4, Sub. 5, Hist., 1947)

SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 3/18/24. Feature extraction and mapping 100%. CSUR 100%.

DSUR: U&D 100%.

RDWY: (TW) Floodplain SP req'd.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

030646 Hwy. 237 – Mosley Rd. (S)

Hwy. 82

(Miller) (con) (2.01 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		IP		5%				NA			
TARGET DATE											
END DATE											

TYPE WORK: Major Widening

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9414(49)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 12/2/24.

GENERAL: 3,800-7,700 ADT.

SUR: CSUR IP.

RDWY: (HL) No Floodplain SP req'd.

RAILROAD INFO: No RR Involvement 12/6/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (99 & 100); AR Senate (4)

Other Federal-Aid & State Jobs

030647 Mosley Rd. – Co. Rd. 15 (S)

Hwy. 82

(Miller) (con) (3.01 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	IP		5%				NA			

TYPE WORK: Major Widening

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 12/2/24.

GENERAL: 3,800-7,700 ADT.

SUR: CSUR IP.

RDWY: (HL) Floodplain SP req'd.

RAILROAD INFO: No RR Involvement 12/6/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (4)

030649 Hwy. 82 Realignment (Stamps) P.E. (S)

Hwy. 82

(Lafayette) (NHS) (Principal Arterial) (4LG) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%							

TYPE WORK: Realignment

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 12/2/24.

GENERAL: 4,600-5,700 ADT.

RAILROAD INFO: Possible UPRR involvement at DOT's 787657D & 787633P depending on scope 12/6/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

Other Federal-Aid & State Jobs

070458 UPRR Grade Separation (East of Lafayette Co. Line) (S)

Hwy. 82

(Columbia) (m.baker) (1.26 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/Earmark/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	100%	90%	30%	100%	100%	NA	TBD
TARGET DATE		Feb 18	Dec 19	Feb 20	Mar 18	Mar 24	Jun 24	SCHEDULED DATE: 09-2025			
END DATE		May 18	Mar 20	Mar 20	May 18						
								STIP FFY: 2026			

TYPE WORK: Construct one 4-lane painted median structure.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0014(36)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 4,400 ADT.

BRIDGE INFO: 02128 (Unable to match to InspectX)

ENV: Tribal consultation sent 11/29/18. Constraints to BR & RDWY 3/27/19. ARS to SHPO 7/17/19; response 7/18/19.

PIF to SHPO 2/5/20, response 2/7/20. T3-CE apprvd 3/6/20. NW23 permit req to USACE 8/9/21, issued 9/15/21. PIF addendum to SHPO 4/28/22, response 5/2/22. NW23 reissued 6/10/22. T3CE reeval apprvd 10/18/22. 2022 Bat Survey Results: No T&E bats captured.

SUR: Aerial photo flown 1/18/12. CSUR 100%. DSUR 100% to Rdwy 5/29/18. Add'l DSUR req'd 1/24/19, 100% to Rdwy 4/10/19.

PSUR: 5 certs. PSUR to ROW 5/02/18. Add'l PSUR (3 certs) req'd 12/8/20 to ROW 2/4/21. ROW staking req'd 9/27/21 to ROW 4/8/22.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 5/29/18. T.O. to CON 10/5/18. Traffic req 12/20/18. Add'l Survey req 1/14/19 & 1/22/19. 30% Plans rec'd from CON 2/7/19. 30% Plans rev'd & ret'd to CON 3/1/19. Des Criteria apprvd 7/5/19. RDWY Info to ENV 11/7/19. 60% Plans rec'd from CON 11/26/19. FI held 2/11/20. 60% Plans rev'd & ret'd to CON 2/24/20. Loc & Des Doc apprvd 3/23/20. ROW to ROW 3/26/20. UTIL rqmts to ROW 5/1/20. 90% Plans rec'd from CON 7/23/21. Plans to EST 7/23/21. FFI held 3/15/23. 90% Plans rev'd & ret'd to CON 8/18/23. Final Plans rec'd from CON 2/2/24. Rev Final Plans rev'd & ret'd to CON 7/10/24. Rev Finals rec'd from CON 7/22/24. Rev Finals rev'd & ret'd to CON 8/7/24. Interim Est to PM 11/8/24.

ROW: Plans 90% (13 trs). Initial Auth Rec'd 8/5/20. 13/13 apprs made & apprvd; 12 options & 12 paid. RR info to UPRR x/x/21.

UTIL: AUI 4/24/18, UFI 3/5/19; 2/2 WO Issued, 3 utils no adj, 2 Adj Complete.

BR: (TMG) Layout 100%. Prelim./60% plans to UPRR 2/27/20. Prelim./60% plans Apv'd. w/ comments 5/20/20. Rec'd. 90% plans 7/23/21. Ret'd. comments 90% plans 10/8/21. Rec'd. Final Plans 2/2/24 & 3/19/24. Design Phase C, Final Plans, to PM for distribution to RR 2/27/24. Final Plans rej by UPRR 3/25/24. Cons. Comments on Rej plans rec'd. 4/12/24.

MAT: Consultant - Terracon 10/2019 submitted

RAILROAD INFO: UPRR-over Hwy 82 DOT# 790362P (new str DOT# 440766V), final plans apprvd by UPRR 5/14/24.

C&M to RR 5/1/24; SP sent 5/1/24. Leadership met w/ UPRR on 7/29/24 to determine path to progress. UPRR will close existing str, update C&M language & provide closure est - MBI to design closure plans & due to BR by 10/9/24; timeline for C&M update based on closure plans for job 070597 11/13/24.

SIR: Traffic data sent to RDWY 1/16/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

Other Federal-Aid & State Jobs

070597 UPRR Crossing Closure (Columbia Co.) (S)

Hwy. 82

(Columbia) (m.baker) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			90%	100%		NA	NA	50%			
TARGET DATE		Feb 18	Nov 24	Feb 25	May 18						
END DATE		May 18		Dec 24	May 18						

TYPE WORK: Fill in existing RR overpass

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0014(48)

BACKGROUND INFO: Project programmed on 2/29/24.

GENERAL: 4,400 ADT. Broken out of Job 070458.

ENV: PIF to SHPO 11/5/24, response 12/2/24. T1CE apprvd 12/5/24.

RDWY: (TW) No Floodplain SP req'd. 90% Plans rec'd from CON 10/9/24. FFI req 10/11/24.

RAILROAD INFO: RR Involvement at UPRR 790362P 3/11/24. PE, SP & C&M req'd. Closure plans to UPRR 2/27/24; apprvd w/ conditions 6/12/24-apprvl notice to BR 6/19/24. RR comments for design 10/29/24. Submitted 30% to RR 2/24/25. 60% plans to RR 4/21/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

070619 Co. Rd. 132 – Hwy. 98 (S)

Hwy. 82

(Columbia) (con) (3.08 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				NA			
TARGET DATE											
END DATE											

TYPE WORK: Major Widening

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0014(52)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 12/2/24.

GENERAL: 4,400-4,800 ADT.

ENV: Tribal consultation letters sent 3/10/25.

RDWY: (TW) No Floodplain SP req'd.

RAILROAD INFO: Possible UPRR involvement at DOT's 787643V & 787644C depending on scope 12/6/24. If RR involvement, PE, SP, & C&M will be req'd. 4/3/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

CA0707 Hwy. 98 – Hwy. 79 (Widening) P.E.

Hwy. 82

(Columbia) (9.09 mi.) (NHS) (Principal Arterial) /Sales Tax/ ||Design Criteria: Established

TYPE WORK: Widen to 4 lanes.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: Project programmed on 7/3/14.

RDWY: PPC rec'd 7/18/14. Design Criteria appr'd 4/19/19.

RAILROAD INFO: LNW RR involvement at DOT# 852121A & UP RR DOT# 790212G, & UP RR DOT# 787643V 7/18/24

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

Other Federal-Aid & State Jobs

070570 Hwy. 98 – Co. Rd. 27 (Widening) (S)

(Columbia) (garver) (3.24 mi.) (NHS) (Principal Arterial) (4LG) /TBD/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	90%	75%	10%	15%	5%	100%	NA	TBD
TARGET DATE		Jun 14	Sep 21	Dec 21	Aug 14	Dec 25	Oct 26	STIP FFY: 2027			
END DATE		Jun 14	Sep 21	Feb 22	Aug 14						

TYPE WORK: Widen to 4 lanes w/ 11' painted median. Pavement type: Asphalt

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0014(47)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/25/21.

GENERAL: 4,500-4,800 ADT. Split out of Job CA0705. STIP 2016-2020 note: Contingent upon availability of funds. IOM 03/25/2021 - Project supersedes Job CA0708.

BRIDGE INFO: 05213 (87.80, Br. Repl., NP, Deck 8, Super. 6, Sub. 7, 1969)

ENV: ENV process by AHTD. Tribal consultation sent 10/19/15. Env Constraints to Rdwy 2/25/21. Ph I PI meeting held 12/9/21-12/24/21 @ www.ardot.gov/publicmeetings. ARS to SHPO 1/24/22, response 1/25/22. PIF to SHPO 1/25/22, response 1/27/22. T3CE apprvd 2/8/22.

SUR: DSUR & PSUR under CA0705. Add'l DSUR (Hyd) req'd 11/7/18.

RDWY: (TW) Floodplain SP req'd. Add'l Survey req 11/7/18. T.O. to CON 8/28/20. Early Coord Meeting sched 1/14/21.

Early Coord Meeting held 1/27/21. Soil Survey & TMs req 1/27/21. 30% Plans rec'd from CON 3/18/21. 60% Plans rec'd from CON 9/21/21. UTIL reqm'ts to ROW 9/24/21. RDWY Info to ENV 9/24/21. ROW reqmts to ROW 9/30/21. Loc & Des Doc appv'd 2/8/22. 30% plans rev & ret'd to CON 5/24/21. 60% plans rec'd from CON 9/21/21. 60% plans rev & ret'd to con 9/30/21. FI req'd 9/2/21.

ROW: Plans 50% (14trs). Auth Rec'd 5/13/24. Util by ArDOT. UFI 10/19/15; Plans to 7 utils 8/26/24.

BR: (SWP) Layout 90%.

MAT: Soil Survey to Rdwy 7/26/21

RAILROAD INFO: Crosses UP DOT 790212G, DOWCO Ind. Lead, MP 1.850. Will req PE, SP, & C&M Agmt. Inq. #9742. PE executed 10/11/24. On-site diagnostic 1/16/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

020803 Hwy. 82 (Ashley County) P.E.

Hwy. 82

(Ashley) (16.95 mi.) (NHS) (Principal Arterial) (4LG)

TYPE WORK: PE/ Environmental Assessment

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0002(53)

BACKGROUND INFO: Project programmed on 3/6/23.

GENERAL: 1,100-3,100 ADT.

ENV: ENV CON (Michael Baker). PE for jobs 020770, 020771, 020772, 020773. ARS to SHPO 7/7/23, response 7/24/23. NA consultation letters to Tribes 8/28/23. CRS to SHPO 2/5/24, response 3/5/23. Draft EA to ID Staff review 4/24/24. Draft EA to FHWA 5/10/24, apprvd 5/14/24. Loc & Des PH scheduled 6/27/24 @ First Baptist Church 203 E Parker Street, Hamburg. FONSI to FHWA 8/15/24, apprvd 8/20/24. FONSI to State Clearinghouse 8/30/24.

RDWY: Loc & Des Doc apprv'd 9/10/24. VE in process (020803).

RAILROAD INFO: No RR Involvement.

LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020770 Hamburg – East (Widening) (S)

(Ashley) (m.baker) (2.7 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/CAP-2/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	65%	90%	75%	20%	25%	25%	100%	30%	
	Aug 21	Sep 22	Sep 24	Nov 21	Mar 25	Nov 25	SCHEDULED DATE: 2026 STIP FFY: 2027			
	May 21	Jan 23	Aug 24	Nov 21						

TYPE WORK: Major Widening.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0002(47)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/26/21.

GENERAL: 3,100 ADT.

BRIDGE INFO: 06568 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 1996); 06569 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 1996); 06570 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 1996); M1529 (75.56, Br. Repl., NP, Culv. 6, 1935)

ENV: Tribal consultation letters sent 8/20/21. ARS to SHPO 5/3/22, response 5/16/22. PIF to SHPO 2/3/23, response 2/15/22. Env constraints to ROW & Rdwy 6/15/23. PI meeting held 7/27/23 4-7p @ First Baptist Church 203 E. Parker St., Hamburg. FONSI to FHWA 8/15/24, apprvd 8/20/24. PIF addendum to SHPO 10/31/24, apprvd 11/7/24.

SUR: DSUR under 020676. DSUR to Rdwy 5/20/21. Add'l LiDAR (Hydraulics) to Rdwy 10/8/21. Add'l DSUR (pavement update for overlay) req'd 2/22/22.

PSUR: PSUR under 020676. 65 certs. PSUR to ROW 11/12/21, 12/7/21. Add'l PSUR req'd 12/12/24 (west side of intersection at job beginning) to ROW 1/23/25. ROW staking req'd 3/5/25 to ROW 3/27/25.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 5/20/21. Traffic & Soil Survey req 6/22/21. Des Criteria appr'd 7/20/21.

T.O. to CON 9/2/21. Early Coord Meeting held 9/9/21. Add'l HYD DSUR req 10/7/21. FWD req 11/16/21. 30% Plans rec'd from CON 11/24/21. TMs req 11/30/21. 30% Plans rev'd & ret'd to CON 2/17/22. Add'l DSUR req 2/22/22. Rev DDD appr'd 2/28/22. Rev 30% Plans rec'd from CON 5/31/22. Rev 30% Plans rev & ret'd to CON 7/11/22. 60% Plans rec'd from CON 12/1/22. FI held 12/29/22. ROW & UTIL reqmts to ROW 1/32/23. 60% Plans rev & ret'd to CON 1/31/23. RDWY Info to ENV 3/20/23. Loc & Des Doc appr'd 9/10/24 (under 020803). VE in process (020803).

ROW: C.O. - Plans 90% (63 trs.) Plans by MBI. Auth Rec'd 12/12/24. AUI 4/14/22. 11/62 Apprs made & 4/62 apprs appr'd; Auth Req 9/11/24.

UTIL: Plans to 6 utils 1/23/23 1 utils no involvement, 2/5 WO issued, 3/5 est rec'd.

Ashley Chicot Elec.- NI; ATT AR- ; Cable South/Media 3- ; Entergy AR (D)- ER, WO; Hamburg Water (PE)- WO; Windstream-

BR: (MCB) Layout 95%.

MAT: Soil Survey to Rdwy 11/4/21. Geotechnology SI

PLAN: Not a capacity need.

RAILROAD INFO: No RR involvement 4/23/24

LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020771 Mist – Hwy. 160 (Widening) (S)

(Ashley) (m baker) (7.25 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/CAP-2/

||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	60%	90%	75%	20%	15%	10%	CON	NA	
	Jun 22	May 23	Sep 24		May 25	Jan 26	SCHEDULED DATE: 2026 STIP FFY: 2027			
	Oct 22	Nov 23	Aug 24	Apr 23						

TYPE WORK: Major Widening.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACNHPP-0002(48)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/26/21.

GENERAL: 1,800 ADT.

BRIDGE INFO: 06870 (90.28, Rem./Wid., NP, Deck 7, Super. 7, Sub. 8, 2003); M1530 (75.56, Br. Repl., NP, Culv. 6, 1933); M1531 (80.97, Br. Repl., NP, Culv. 6, 1925)

ENV: Env Constraints to ROW and RDWY 7/13/22. NA consultation letters to Tribes 9/28/22. PI meeting held 7/27/23 4-7p @ First Baptist Church 203 E. Parker St., Hamburg. FONSI to FHWA 8/15/24, apprvd 8/20/24.

SUR: CSUR 100%. Aerial LiDAR acquired 3/24/22, 3/25/22. Feature Extraction 100%. 95% DSUR to Rdwy 7/29/22.

DSUR to Rdwy 10/11/22.

DSUR: U&D 100%.

PSUR: 114 certs. NTP to Con 4-12-22. Add'l PSUR (1 cert, 1 rev.) req'd 10/28/24 to ROW 11/19/24. Add'l PSUR (ROW extended to west) to ROW 12-20-24. ROW staking req'd 2/10/25 to ROW 3/27/25. Add'l PSUR (4 certs.) req'd 2/21/25 to ROW 3/13/25.

RDWY: (TW) Floodplain SP req'd. T.O. to CON 5/25/22. Traffic req 5/25/22. Early Coord Meeting held 6/30/22. DSUR rec'd 10/7/22. 30% Plans rec'd from CON 12/14/22. Add'l DSUR rec'd 12/15/22. Add'l DSUR req 1/11/23. 30% plans rev'd & ret'd to CON 1/30/23. DDD apprvd 1/31/23. RDWY Info to ENV 3/20/23. 60% Plans rec'd from CON 7/6/23. FI & TMP held 7/18/23. 60% Plans rev'd & ret'd to CON 7/31/23. Rev 60% Plans rec'd from CON 11/21/23. ROW & UTIL reqmts to ROW 11/27/23. Loc & Des Doc appr'd 9/10/24 (under 020803). VE in process (020803).

ROW: Fee - Plans 90% (107+/- trs.) Plans by MBI xx%. Auth Rec'd 11/26/24. AUI 3/29/22, UFI 7/10/23, plans to 3 utils 11/30/23

BR: (MCB) Layout 95%.

PLAN: Not a capacity need.

RAILROAD INFO: No RR involvement 4/23/24

LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020772 Hwy. 160 – Montrose (Widening) (S)

(Ashley) (m baker) (4.8 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/CAP-2/

||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	65%	90%	75%	45%	15%	10%	50%	NA	
	Jul 22	Sep 23	Sep 24	Sep 22	Mar 25	Mar 26	SCHEDULED DATE: 2026 STIP FFY: 2026			
	Oct 22	Sep 23	Aug 24	Apr 23						

TYPE WORK: Major Widening.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACNHPP-0002(50)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/26/21.

GENERAL: 1,400-1,800 ADT.

BRIDGE INFO: 06871 (90.72, Rem./Wid., NP, Deck 7, Super. 8, Sub. 8, 2003); 06964 (90.72, Rem./Wid., NP, Deck 7, Super. 8, Sub. 8, 2004); 06965 (90.72, Rem./Wid., NP, Deck 7, Super. 8, Sub. 8, 2004)

ENV: Env constraints to ROW & RDWY 6/28/22. PI meeting held 7/27/23 4-7p @ First Baptist Church 203 E. Parker St., Hamburg. FONSI to FHWA 8/15/24, apprvd 8/20/24.

SUR: DSUR and PSUR under 020771. 95% DSUR to Rdwy 7/29/22.

PSUR: PSUR to ROW 4/10/23. ROW staking req'd 10/7/24 to ROW 11/1/24.

RDWY: (TW) Floodplain SP req'd. T.O. to CON 6/7/22. Traffic req 6/7/22. Early Coord Meeting held 6/30/22. DSUR rec'd 10/7/22. Add'l DSUR rec'd 12/15/22. DDD apprvd 4/7/23. 30% Plans rec'd from CON 4/20/23. RDWY Info to ENV 5/2/23. 30% Plans rev'd & ret'd to CON 6/21/23. 60% Plans rec'd from CON 8/7/23. PFI & TMP held 8/31/23. ROW & UTIL reqmts to ROW 9/19/23. 60% Plans rev'd & ret'd to CON 9/19/23. Loc & Des Doc apprvd 9/10/24 (under 020803). VE in process (020803).

ROW: Plans by MBI 90% (18+/- trs.). Auth Rec'd 11/26/24. 15 apprs made&apprvd; 7 options & 3 paid.

UTIL: AUI 3/29/22, UFI 7/10/23; Funds Apprv'd 9/25/2023; Plans to 2 Utils. 11/16/23

Ashley-Chicot Elec. - ECD=ROW +240

AT&T AR - ECD=ROW +180

BR: (MCB) Layout 95%.

MAT: Consultant Geotechnology SI

PLAN: Not a capacity need.

RAILROAD INFO: No RR involvement 4/23/24

LEGISLATIVE DISTRICTS: US House (4 & 4); AR House (95); AR Senate (1 & 1)

Other Federal-Aid & State Jobs

020773 Montrose Bypass Impvts. (Widening) (S)

(Ashley) (m.baker) (2.37 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/CAP-2/

||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	60%	90%	75%	15%	10%	10%	65%	NA	
	Jun 22	Jun 24	Sep 24		Sep 25	Sep 26	SCHEDULED DATE: 2026 STIP FFY: 2026			
	Oct 22	Aug 24	Aug 24	Aug 23						

TYPE WORK: Major Widening.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACNHPP-0002(49)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/26/21.

GENERAL: 1,100-1,800 ADT.

ENV: NA consultation letters to tribes 3/22/22. Constraints to Rdwy 3/29/22. ARS to SHPO 3/8/23. PI meeting held 7/27/23 4-7p @ First Baptist Church 203 E. Parker St., Hamburg. FONSI to FHWA 8/15/24, appr'd 8/20/24.

SUR: DSUR and PSUR under 020771. 95% DSUR to Rdwy 7/29/22.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 10/7/22. Add'l DSUR rec'd 12/15/22. T.O. to CON 3/1/23. DDD appr'd 7/13/23. Traffic req 7/12/23. 30% Plans rec'd from CON 11/21/23. Rdwy Info to ENV 12/6/23. 60% Plans rec'd from CON 4/30/24. 60% Plans ret'd to CON 5/29/24. Rev 60% Plans rec'd from CON 8/9/24. ROW & UTIL reqm'ts to ROW 8/16/24. PFI req 8/16/24. Loc & Des Doc appr'd 9/10/24 (under 020803). VE in process (020803).

ROW: Plans 80% (18trs). Auth Rec'd 11/5/24. AUI 3/29/22, UFI 7/10/23

BR: (MCB) Layout 95%. Des. Phase A (Concept) and B (30%) submittal to RR Coord. 10/3/24. Rec'd. comments from UPRR 11/7/24. Ret'd. UPRR comments to PM 1/21/25. Phase A & B Approval received from UPRR 4/29/25.

MAT: Consultant UES. Report sent to Bridge 4/21/25. Soil Survey pending.

PLAN: Not a capacity need.

RAILROAD INFO: Crosses UPRR crossing DOT# 425353N (RR-Under str/ 07230) at MP 432.44 Hwy. 82. McGehee Subdivision. PE, SP & C&M rqd. 7/25/24. Signed PE agmt. rec'd 10/1/24. 30% plans to RR 10/31/24 & 2/26/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020676 E. of Hamburg – Mist (Widening) (S)

Hwy. 82

(Ashley) (m.baker) (3.4 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	85%	20%	90%	TBD	NA	NA
TARGET DATE		Jul 18	May 21	Jun 21	Aug 18	Mar 25	Sep 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Jul 18	Aug 21	Nov 21	Sep 18						

TYPE WORK: Major Widening - 5 Lanes.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0002(37)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 11/17/16. Project renamed on 4/24/17, 2/5/18, 6/19/18 & 2/26/21.

GENERAL: 1,800-3,100 ADT.

ENV: Constraints to RDWY 9/18/18. Tribal consultation sent 5/23/19. ARS to SHPO 11/13/19; response 11/21/19. PIF to SHPO 12/17/19, response 12/20/19. PI meeting to be rescheduled. CRS to SHPO 5/7/20, response 5/9/20. VPI scheduled 7/6/-7/20/20. T3 CE apprvd 8/6/20. NW23 permit packet to USACE 9/29/20. ARS addendum to SHPO 5/19/21, response 5/21/21. 2nd addendum to SHPO 6/29/21, response 7/1/21. Ph I VPI held 10/4/21 - 10/18/21 @ www.ardot.gov/publicmeetings T3 CE reevaluation apprvd 11/1/21. NW23 permit to USACE 11/8/24.

SUR: NTP to CON 4/4/18. CSUR 100%. Aerial photo flown 2/17/17, 2/3/21.

DSUR: DSUR to Rdwy 7/26/18. Add'l Utils to Rdwy 8/14/18. UAV LiDAR aquired 2/24/21, 5/11/22. Add'l LiDAR FE 100%. Add'l DSUR 100% to Rdwy 5/20/21. Add'l LiDAR for updated roadway surface acquired 5/11/22. Feature Extraction 100%.

PSUR: 118 trs. PSUR to ROW 9/6/18. ROW staking req'd 6/30/22 to ROW 9/7/22.

RDWY: (TW) No Floodplain SP req'd. Passing lane location apprvd 4/18/17. DSUR rec'd 7/27/18. T.O. Order to CON 9/25/18. Traffic & FWD req 12/20/18. Early Coord Meeting held 7/25/19. Avg Running Speed req 8/2/19. 30% Plans rec'd from CON 9/20/19. 30% Plans rev'd & ret'd to CON 10/29/19. Des Criteria apprvd 11/19/19. Field Insp held 1/28/20. 60% Plans rec'd from CON 4/14/20. 60% Plans rev'd & ret'd to CON 5/6/20. ROW & UTIL reqm'ts to ROW 6/23/20. RDWY Info to ENV 6/23/20 & 6/25/21. Loc & Des Doc apprvd 8/19/20. 90% Plans rec'd from CON 9/22/20. 30% Plans rec'd from CON 3/23/21. Rev Des Criteria apprvd 4/12/21. 30% Plans rev'd & ret'd to CON 4/14/21. Rev 60% Plans rec'd from CON 6/24/21 & 8/18/21. FI held 7/30/21. Rev 60% Plans rev'd & ret'd to CON 7/21/21 & 8/20/21. ROW & UTIL reqm'ts to ROW 8/20/21. 90% Plans rec'd from CON 5/31/22. Plans to EST 6/1/22. FFI held 7/5/22. 90% plans rev'd & ret'd to CON 9/5/23. VE in process (020803).

ROW: Fee - Plans 90% (38 trs.) Initial Auth Rec'd 9/24/20. 38/38 apprs made & apprvd; 36 options;35 paid;1 condemned - poss. date 10/16/24 & 1 to be condemned. 1/2 PPO Relos moved. AUI 7/19/19. UFI 10/24/19; Plans to 6 utils 4/23/24; 4/6 est rec'd, 1/4 WO issued, 1 util no involvement, 1 util no adj.

BR: (MCB) Rec'd. 90% Plans 6/1/22.

PLAN: Planning study completed (2015).

RAILROAD INFO: No RR involvement 4/23/24

SIR: Traffic data sent to RDWY 1/14/19. FWD to RDWY 1/17/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020675 Montrose – Lake Village (Sel. Secs.) (S)

Hwy. 82

(Ashley & Chicot) (garver) (1.36 mi.) (NHS) (Principal Arterial) (4LG) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	95%	75%	100%	80%	100%	TBD	100%	NA
TARGET DATE		Jul 17	Apr 19	Apr 19	Jul 17	Dec 21	Aug 22	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Sep 17	Sep 19	Jan 20	May 17	Dec 22					

CRITICAL NOTES: Small Utility Conflict.

TYPE WORK: Replace 5 structures w/ 4-lane painted median structures. Replace 2 eastern most structures w/ 5-lane structures, Major Widening.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0209(12)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 11/17/16.

GENERAL: 1,700-2,900 ADT.

BRIDGE INFO: 02347 (75.82, Br. Repl., NP, Deck 7, Super. 6, Sub. 6, 1950); 02348 (65.52, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 7, 1950); 02350 (81.68, Br. Repl., NP, Deck 8, Super. 6, Sub. 7, 1950); 02351 (63.27, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 6, 1950); 02352 (65.52, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 7, 1950); 02353 (79.88, Br. Repl., NP, Deck 7, Super. 6, Sub. 7, 1950); 02358 (77.92, Br. Repl., NP, Deck 7, Super. 7, Sub. 7, 1950)

ENV: Tribal consultation sent 11/30/17. Constraints to RDWY & BR 12/19/17. RTA for 14 str to SHPO 6/12/18; 0 str eligible 6/14/18; addendum RTA for 5 addl properties sent 1/30/19; SHPO conc 0 properties eligible 1/31/19. PI held 8/22/19 @ Lakeside High School (Commons Area), 336 Hwy. 82 West, Lake Village. ARS to SHPO 8/28/19; conc 9/3/19. SHPO response to CRS 11/8/19. Rev CRS to SHPO 12/5/19, response 12/13/19. T3-CE apprvd 1/24/20. Re-evaluation apprvd 3/11/20. NW23 permit req to USACE 8/9/21.

LP: Resolution and agreement sent to Sponsor 1/17/25.

SUR: Aerial photo flown 3/28/15, 1/24/17, 2/3/21. Ortho 100%. Add'l CSUR 100%.

DSUR: DSUR for bridges I.P. Survey data under 020612. Add'l DSUR 100% to Rdwy 9/1/17. Add'l DSUR req'd 1/31/19, 100% to Rdwy 4/8/19, 4/17/19. Add'l DSUR req'd to Rdwy 5/21/19, 100% to CON 5/22/19. Add'l DSUR to Rdwy 12/10/19. (Loves Gas Station). Add'l CSUR 100%. UAV LiDAR flown 3/3/21, 3/4/21. LiDAR FE 100%.

PSUR: 60 certs. PSUR to ROW 5/8/17. Six (6) add'l certs req'd 10/25/19, 100%, to ROW 12/11/19. Rev. PSUR to ROW 01/06/20. ROW staking req'd 5/5/21 100% to ROW 6/18/21.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 9/1/17. FWD req 3/13/18. Traffic req 6/22/18. T.O. to CON 7/17/18. Kick Off Meeting held 8/13/18. Add'l Survey req 2/5/19 & 5/6/19. 30% Plans rec'd from CON 6/4/19. ROW req'mts to ROW 6/5/19. 30% Plans rev'd & ret'd to CON 6/7/19. 60% Plans rec'd from CON 9/3/19. UTIL req'mts to ROW 9/30/19. Rev ROW req'mts to ROW 10/2/19. UTIL req'mts to ROW 10/2/19. Des Criteria appr'd 10/3/19. Field Insp req 10/4/19. RDWY Info to ENV 10/25/19. 60% Plans rev'd & ret'd to CON 12/19/19. Loc & Des Doc appr'd 5/11/20. FI held 5/14/20. 90% Plans rec'd from CON 8/20/20. FFI held 9/1/20. Plans cert by CON 8/10/20. 90% Plans rev'd & ret'd to CON 9/3/20. Final Plans rec'd from CON 9/11/20. Rev ROW req'mts to ROW 9/17/20. Rev ROW & UTIL req'mts to ROW 6/17/21. Rev Finals rec'd from CON 6/28/21. VE in process (020803).

ROW: Plans 90% (82 trs). Auth Rec'd 7/7/20. 82/82 apprs made & appr'd; 80 options, 80 Paid & 2 Condemned - Poss. date 8/11/22. 1 AHC tr. 1/1 Res, & 3/3 PPO Relos moved. AUI held 9/8/17, UFI held 6/11/19. Plans to 7 utils 11/12/19; 6/7 utils est rec'd. 2 No Adjs, 4/5 WO issued; 3 utils adjustments complete

BR: (SWP) Layout 100%. Rec'd. 90% plans 8/20/20. Ret'd. 90% comments 8/28/20. Rec'd. 100% plans 9/11/20.

MAT: RV to RDWY 8/3/20. AC% - 8/3/20

PLAN: Planning study complete (2015). New sketch 5/2021.

RAILROAD INFO: No RR involvement 7/3/24

SIR: Traffic data sent to RDWY 6/27/2018. FWD to RDWY 4/3/19.

LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020768 Montrose – Hwy. 293 (Widening) (S)

Hwy. 82

(Ashley & Chicot) (garver) (4 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	90%	75%	75%	15%	NA	100%	NA	
TARGET DATE		Aug 21	Jun 22	Sep 22	Sep 21	Jul 25	Jun 26	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Aug 21	Sep 22	Jan 23	Oct 21						

TYPE WORK: Major Widening.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0209(14)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 2/9/21.

GENERAL: 1,700-2,100 ADT.

ENV: ARS to SHPO 5/25/21, response 5/26/21. Env constraints to BR & Rdwy 12/27/21. CRS to SHPO 12/30/22, response 1/10/23. T3CE apprvd 1/10/23.

PI meeting held 7/25/23 4-7p @ Lake Village Fire Station #2, 2017 Hwy 82, Lake Village

SUR: DSUR and PSUR under 020612. U&D 100%. DSUR to Rdwy 8/27/21. Add'l DSUR (Tr. 20) req'd 3/13/25 to ROW 4/2/25.

PSUR: Certs 62-74, job 020612. PSUR to ROW 10/8/21. Rev. PSUR (showing 020675 acquisition) to ROW 10/10/22. ROW staking req'd 3/18/24 to ROW 3/27/24. ROW re-stake (Trs. 26, 28, 31, and 33) req'd 4/16/25 to ROW 4/23/25.

RDWY: (TW) Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 8/2/21. TO to CON 2/10/22. Early Coord Meeting held 3/10/22. 30% Plans rec'd from CON 4/15/22. 30% Plans rev & ret'd to CON 6/21/22. 60% Plans rec'd from CON 9/8/22. FI req'd 9/12/22. ROW & UTIL reqm'ts to ROW 9/12/22. Rdwy Info to ENV 9/12/22. 60% Plans rev & ret'd to CON 2/15/23. Rev Rdwy Info to ENV 9/22/23. VE in process (020803).

ROW: Plans 90% by Garver (36 trs.). Auth Rec'd 9/27/23. 36/36 apprs made & apprvd; 26 options; 20 paid & 2 to be condemned. AUI 5/3/22, UFI 4/4/23, Plans to 3 utils 3/21/24.

MAT: Soil Survey %AC to Rdwy 8/24/21.

PLAN: Not a capacity need.

RAILROAD INFO: No RR involvement 2/16/24 job start approx 1 mile east of track

LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020769 Hwy. 293 – Lake Village (Widening) (S)

Hwy. 82

(Chicot) (garver) (5.53 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	90%	75%	80%	20%	5%	100%	NA	
TARGET DATE		Oct 21	Oct 22	Jan 23	Nov 21	Jul 25	Apr 26	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Aug 21	Jan 23	Sep 23	Jan 22						

TYPE WORK: Major Widening.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0009(48)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 2/9/21.

GENERAL: 2,100-2,900 ADT.

BRIDGE INFO: M1532 (87.92, Br. Repl., NP, Culv. 7, 1950); M1533 (84.31, Br. Repl., NP, Culv. 7, 1950); M1534 (71.67, Br. Repl., NP, Culv. 7, 1950); M1535 (75.28, Br. Repl., NP, Culv. 7, 1950)

ENV: ARS to SHPO 6/29/21, response 6/30/21. Constraints to ROW & Rdwy 1/3/22. CRS to SHPO 3/28/23, response 4/20/23. PI meeting held 7/25/23 4-7p @ Lake Village Fire Station #2, 2017 Hwy 82, Lake Village. T3CE apprvd 9/26/23.

SUR: DSUR & PSUR under 020612. DSUR to Rdwy 8/27/21. Add'l DSUR req'd 9/14/22 to Rdwy 10/19/22. Add'l DSUR (trs. 30 & 31) 90%.

PSUR: PSUR to ROW 1/12/22. 56 certs. PSUR under 020612. Add'l PSUR req'd 7/5/23 to ROW 8/10/23 (2 new, 1 rev tract). ROW staking req'd 6/20/24 100%. Add'l PSUR req'd 8/15/24 to ROW 8/15/24.

RDWY: (TW) Floodplain SP req'd. Traffic & Mat req 5/17/21. TO to CON 3/2/22. Early Coord Meeting Held 8/16/22.

Rdwy Info to Env 9/12/22. Add'l survey req 9/14/22. 30% plans rec'd from CON 9/26/22. 30% plans rev & ret'd to CON 10/11/22. 60% plans rec'd from CON 12/22/22. ROW & Util reqmts to ROW 1/6/23. FI req 2/15/23. 60% plans rev'd & ret'd to CON 2/15/23. Rev Rdwy Info to Env 9/22/23. Loc & Des doc appr'd 10/18/23. VE in process (020803).

ROW: Plans by Garver 90% (44 trs.). Auth Rec'd 11/7/23. 44/44 apprs made & appr'd; 35 Options; 21 Paid; 5 condemned - poss. date 3/14/2025 & 1 to be Condemned.

UTIL: AUI 1/19/23, UFI 5/3/23; Plans to 5 utils 5/31/23; 3/5 util est rec'd, 2/3 WO issued; 2 util no conflict.; 1/3 Utils Adj. Complete

BR: (SWP)

MAT: Soil Survey %AC to Rdwy 8/24/21.

PLAN: Not a capacity need.

RAILROAD INFO: No RR involvement 6/10/24

LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

070367 Hwy. 82B Improvements (El Dorado) (S)

Hwy. 82B

(Union) (craft-tull) (4 mi.) (NHS) (Urban Principal Arterial) /State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	95%	100%	75%	85%	45%	95%	100%	90%	NA
TARGET DATE		Oct 12	May 19	Jun 20	Jan 13	Jun 25	Sep 25	SCHEDULED DATE: 11-2026 STIP FFY: 2028			
END DATE		Oct 12	Aug 19	Jul 20	Jan 13						

TYPE WORK: Widen to 3-lanes w/ multi-use trail, construct roundabouts at College & S. West Ave. w/ 2 mid-block crossings between roundabouts & various inters. Impvts. City Util Incl.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-STP-9130(9)

BACKGROUND INFO: First appeared in the 2013-2016 STIP. Project programmed on 7/20/11. Project renamed on 1/30/12, 9/17/12, 9/17/15 & 10/15/18.

GENERAL: 10,000-12,000 ADT. Job 070377 combined into this project.

BRIDGE INFO: 00639 (Unable to match to InspectX); 01801 (66.39, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, Hist., 1935); 01983 (87.01, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, Hist., 1936)

ENV: Non-NEPA by CTA. Tribal consultation 6/6/12. RTA to SHPO 6/12/12, 21 strs declared eligible & 1 on NRHP 7/11/12. Constraints to RDWY, SURV & BR 9/6/12. Hist RR BR; marketing ltrs sent 5/12/14. Draft MOA to SHPO 7/15/14. RTA addendum to SHPO 7/28/14, 1 str elig 7/28/14; RTA addendum to SHPO 1/8/15; 4 str elig 1/14/15. Hist Br MOA for Hillsboro St Br 01983 apprvd 10/6/14; termination ltr to SHPO 9/18/18; conc recd 9/26/18. Tribal consult. for 070377 12/5/13. Hist Br 01801 MOA apprvd 10/6/14 under 070377. PIF to SHPO 10/27/17 under 070377; conc recd 11/1/17. PIF for 070367 to SHPO 10/30/18; response 11/1/18. PI mtg held 1/30/20. Env Clearance apvd 7/21/20.

LP: City req impvts. At expense of City including, relocat. of underground utils on Hwy. 82B btwn Washington Ave. & College Ave., decorative signal mast arms, BR. Enh., RR br. Lighting, light poles, landscaping & irrigation systems. City to accept ownership of Hwy. 82B btwn Hwy. 82 & Hwy. 167B & Hwy. 167B btwn Hwy. 82 & Hwy. 167 upon completion of projects. Resolution exec. 6/21/18. Agrmnts exec. 10/19/17 & 11/14/18. Exec. Agrmnt. ret'd to City 1/2/19. M.O. 2017-120 - 12/6/17. M.O. 2018-071 - 7/11/18.

SUR: Partial Aerial photo flown 2/20/09; 1/18/12; 2/20/12. Rev. alt. alignment to BR, ENV, Rdwy 3/8/12.

DSUR: CSUR 100%. WO (CSUR) to CON 11/7/11; 01/18/12. Phtgrmmtry 100%. U&D sur. 100%. WO (LiDAR data acq.) to CON 6/1/12. Mobile LiDAR (data acq. & feature extr.) 100%. DSUR to Rdwy 10/4/12. Add'l DSUR (Req. 6/20/14) to Rdwy 8/29/14. Add'l RR track ties to CTA 5/23/18. Add'l DSUR req'd 7/11/18 to Rdwy & CTA 7/26/18. Add'l DSUR (util.) to CTA 12/14/18. Add'l DSUR (drainage) req'd 1/17/19. S5113 70%. Add'l DSUR (trs 25,44,47, & 90) to Rdwy & ROW 9/24/21. Add'l DSUR/PSUR req'd 5/15/24 100%. Add'l DSUR (tract 157x) req'd 10/24/24 to ROW 11/15/24.

PSUR: (254 trs) WO (PSUR) to CON 6/8/12. PSUR to ROW 1/4/13. Add'l PSUR to ROW 9/15/14. Add'l PSUR req'd 6/15/20. Add'l 10 certs req'd 6/25/20 to ROW 7/15/20. ROW staking IP (B&F), NTP 4/8/21. Add'l PSUR (lot splits 11, 51, 159x) to ROW 9/22/21. Add'l PSUR req'd 12/29/21 to ROW 1/28/22, 3/2/22. add'l PSUR (1 tract) req'd 8/17/22 to ROW 8/25/22. ROW staking (tract 194R) req'd 1/3/23 to ROW 1/11/23.

RDWY: (AH) Floodplain SP req'd. DSUR rec'd 10/4/12. Prelim Prints to ROW & ENV 3/29/13. Traffic, TM, FWD & Soil Survey req 3/29/13. Prelim Prints to RR Coord 4/1/13. Add'l Survey req 6/20/14. Signal Study req 8/8/14 for Timber Lan, S. Smith, & S. Nelson. Add'l TMs req 8/8/14 & 8/14/14. Kick Off Meet. held 10/10/17. PDC appr'd 2/16/18. Rev Traffic req 5/9/18. 30% Plans rec'd from CON 7/12/18. 30% Plans rev & ret'd to CON 8/22/18. 60% Plans rec'd from CON 7/18/19. ROW & UTIL reqmts to ROW 8/7/19. Met w/City 11/13/12, 10/30/14, 2/12/15 & 10/7/19. 60% Plans rev & ret'd to CON 10/17/19. RDWY Info to ENV 2/12/20. Rev 60% Plans rec'd from CON 5/11/20. Rev ROW & UTIL reqmts to ROW 6/2/20 & 10/4/21. Rev 60% Plans rev & ret'd CON 6/2/20. Plans to RR Coord 6/2/20. FI held 8/18/20. 90% Plans rec'd from CON 12/29/21. Plans to EST 1/3/22. FFI held 1/28/22. 90% Plans rev & ret'd to CON 2/2/23. Add'l Survey req 5/15/24.

ROW: Plans By CTA 90% (198 trs) Auth Rec'd 3/29/21. 5 RR trs; 211/211 apprs made & appr'd; 176 options; 176 paid; 4 Donations & 33 Condemned -Poss. Date 8/22/23. 3/3 res, 27/27 bus, & 45/45 PPO relos moved. UFI 4/10/13. Plans to 10 utils 7/17/20, 7/21/20, 8/6/20, 9/10/20 & 12/9/20. 1 No involv., 1 No adj, 1 adj in hwy contract, 9/10 utils est rec'd, 6/7 WO issued, 4/7 adj complete.

BR: (JYP) Layout 95%. Rec'd. 90% plans from Cons. 1/3/22. Ret'd. comments 90% plans 9/2/22. Rec'd. Final Plans 1/27/23 & 12/6/24. Final plans to TP&P for submittal to RR 3/7/23, 5/24/23 & 3/4/25.

MAT: Soil Sur. to Rdwy 6/25/13. Soil Sur. for Job 070377 to Rdwy 5/1/14. Subsurf Invest Prelim Inform to Br 7/9/14 for Job 070377.

PLAN: Memo study completed 5/21/12.

RAILROAD INFO: RR Inv. 425786U UPRR (RR-under) & 425792X (RR-over UP constructs) & ARDOT appr'd plans 10/11/21 -req UPRR for updated sched. & est 7/18/24. OUCH RR 967140A no RR Coord. For UPRR 425786U-UPRR rej final plan 4 times w/ latest UPRR resp. 4/26/24 & ARDOT resubmission ETA TBD; C&M agrmts drafted. SP reqd SIR: Traffic sent to RDWY 9/12/14. TM sent to RDWY 10/27/14. FWD to RDWY 2/25/17.

LEGISLATIVE DISTRICTS: US House (4); AR House (97); AR Senate (2)

Other Federal-Aid & State Jobs

020775 Hwy. 83 Strs. & Apprs. (S)

Hwy. 83

(Drew) (neel-schaffer) (0.25 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%	100%	50%	80%	100%	NA	
TARGET DATE		May 21	Feb 22	Feb 22	Sep 21	Nov 22	Apr 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		May 21	Mar 22	Jul 22	Jun 21	Nov 22					

TYPE WORK: Replace 2 bridges with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0022(43)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 1,400 ADT.

BRIDGE INFO: M1538 (28.17, Br. Repl., P0, SD, Deck 3, Super. 5, Sub. 6, 1930); M1539 (38.03, Br. Repl., P0, Deck 5, Super. 5, Sub. 5, 1931)

ENV: Tribal consultation letters sent 9/1/21. ARS to SHPO 11/18/21, response 11/19/21. Env constraints to BR & Rdwy 11/30/21. PIF to SHPO 1/21/22, response 1/25/22. T1CE apprvd 7/21/22. 2023 Bat Survey Results: No T&E species.

SUR: 02x147-M1539, 02x149-M1538. CSUR 100%. Aerial photo 1/7/20. DSUR to Rdwy 5/19/21. Add'l DSUR req'd 12/18/21 to Rdwy 2/9/22.

PSUR: Existing ROW to ROW 6/22/21.

RDWY: (TW) Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 8/17/21.

T.O. to CON 11/1/21. 30% Plans rec'd from CON 11/19/21. 30% Plans rev'd & ret'd to CON 12/10/21. Add'l Survey req 12/8/21. DDD appr'd 3/2/22. Rev 30% plans rec'd from CON 3/11/22. ROW & UTIL req'mts to ROW 3/29/22. Rev 30% Plans rev'd & ret'd to CON 3/29/22. Rdwy Info to ENV 3/29/22. 60% Plans rec'd from CON 5/16/22. FI req 6/27/22. 60% Plans rev'd & ret'd to CON 7/26/22. FI held 8/30/22.

ROW: C.O. - Plans 90% (6 trs). Initial Auth Rec'd 9/7/22. 6/6 apprs made & appr'd. 5 options; 5 paid & 1 Condemned.

AUI 8/12/21, UFI 12/1/21. Plans to 5 utils 9/9/22; 5/5 util est rec'd, 3/3 WO issued, 1 util no adj, 1 util no involvement.

C.O. filed 2/1/24. 1/3 utils adj complete.

BR: (CMW)

MAT: Soil Survey %AC to Rdwy 8/24/2021.

RAILROAD INFO: No RR involvement 6/27/24

LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

Other Federal-Aid & State Jobs

030632 Antoine River Str. & Apprs. (S)

Hwy. 84

(Pike) (coll) (Non-APHN) (Major Collector) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	95%						0%			
							STIP FFY: 2027			

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0055(808)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 960 ADT.

BRIDGE INFO: M1555 (22.94, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 5, 1956)

SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 3/12/24. Feature extraction and mapping 100%. CSUR 100%.

DSUR: U&D 100%.

RDWY: (ND) No Floodplain SP req'd.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (5)

061746 South Branch La Grue Bayou Str. & Apprs. (S)

Hwy. 86

(Prairie) (coll) (0.03 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	50%	100%	75%	100%	100%	RCB	100%	NA	
	May 21	Oct 21	Oct 21	Sep 21	Jun 22	Dec 24	SCHEDULED DATE: 2026 STIP FFY: 2026			
	May 21	Nov 21	Feb 22	Jun 21	Feb 23	Jun 24				

TYPE WORK: Replace 1 bridge with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0059(19)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 130 ADT.

BRIDGE INFO: M3086 (56.92, Br. Repl., NP, Deck 7, Super. 5, Sub. 5, 1964)

ENV: EPD. Tribal consultation letters sent 9/20/21. ARS to SHPO 10/1/21, response 10/6/21. PIF to SHPO 10/12/21, response 10/21/21. Env constraints to BR & Rdwy 10/13/21. T1CE apprvd 2/9/22. NW14, no pcn.

SUR: 06x284-M3086. CSUR 100%. DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 6/23/21. ROW staking req'd 10/04/22 to ROW 11/18/22.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. Hyd Anal complete to BR 7/27/21.

Prelim Layouts to ROW & ENV 8/19/21. ROW & UTIL reqmts to ROW 11/9/21. RDWY Info to ENV 11/9/21. Fi held 6/7/22. Soil Survey req 4/21/25.

ROW: C.O. - Plans 90% (2 Trs). Initial Auth Rec'd 8/9/22. 2/2 apprs made & apprvd; 2 options & 2 Paid. AUI 7/20/21, UFI 10/20/21; Plans to (3) utils 1/26/22. C.O. filed 2/21/23. 3/3 est rec'd; 3/3 WO issued, 3/3 util adj complete.

BR: (CMW)

MAT: Soil Survey %AC to Rdwy 8/9/21.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

Other Federal-Aid & State Jobs

040893 Irons Fork & Loftis Creek Strs. & Apprs. (S)

Hwy. 88

(Polk) (craft-tull) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	65%	20%	75%		10%	75%	35%	NA	
	Mar 24	Nov 24	Feb 25	Nov 24	Dec 25	Sep 26	STIP FFY: 2025			
	Apr 24	Jan 25		Nov 24						

TYPE WORK: Replace 1 bridge & 1 bridge w/ R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0057(30)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 1,400-3,300 ADT.

BRIDGE INFO: 02744 (57.94, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1952); 02961 (53.15, Br. Repl., P3, SD, Deck 6, Super. 3, Sub. 5, 1955)

ENV: EPD. Tribal consultation letters sent 8/17/23. Constraints to Rdwy 10/4/23. ARS to SHPO 4/1/25, response 4/9/25.

SUR: Aerial photo flown 2/28/23. CSUR 100%. UAV-LiDAR acquired 4/3/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 4/10/24.

PSUR: 22 certs. NTP to Con 9/23/24. PSUR to ROW 11/7/24.

RDWY: (MH) Floodplain SP req'd. Traffic & Mat req 5/8/23. Early Coord meeting held 8/15/23. TO to CON 9/26/23. NTP to CON 2/23/24. DDD appr'd 8/29/24. 30% Plans rec'd from CON 10/18/24. 30% Plans rev'd & ret'd to CON 10/25/24. Rev 30% Plan rec'd from CON 11/15/24. Rev 30% Plans rev'd & ret'd to CON 11/19/24. Prelim Layouts to ROW & ENV 1/7/25. 60% Plans rec'd from CON 1/21/25. 60% Plans rev'd & ret'd to CON 1/27/25. ROW & UTIL reqm'ts to ROW 1/27/25. RDWY Info to ENV 1/27/25. PFI held 2/13/25. Soil Survey req 4/8/25.

ROW: Plans XX% (22 trs)

UTIL: AUI/UFI 11/8/2024

BR: (JYP) Layout 95%.

MAT: Soil Survey %AC & RV to Rdwy 6-29-23

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

Other Federal-Aid & State Jobs

040789 Gap & Turbin Creeks Strs. & Apprs. (S)

Hwy. 88

(Polk) (fre) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	95%	100%	75%	100%	100%	100%	100%	NA	NA
	Jul 20	Jan 21	Jan 21		Apr 24	Dec 24	SCHEDULED DATE: 2026 STIP FFY: 2025			
	Jun 20	Mar 21	Nov 20	Jul 20	Apr 24	Jan 25				

TYPE WORK: Replace 2 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0057(25)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,400 ADT.

BRIDGE INFO: 02702 (64.16, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 6, 1950); 02747 (60.83, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1952)

ENV: EPD. Constraints to BR, RDWY & SUR 3/13/19. Tribal consultation letters sent 5/9/19. ARS to SHPO 5/28/19; response 5/30/19. PIF to SHPO 10/26/20, response 10/31/20. T3CE apprvd 11/2/20. NW14 to USACE 6/29/22, issued 8/15/24. 2023 Bat Survey Results: No T&E species

SUR: Aerial photo flown 3/6/19. NTP to Con 2/25/20. CSUR 100%. DSUR to Rdwy 6/23/20. Add'l DSUR req'd 10/9/20 to Rdwy 12/11/20.

PSUR: Existing ROW only to ROW 7/30/20. ROW staking req'd 4/4/22 to ROW 4/28/22. Add'l PSUR (2 trs) req'd 10/2/23 to ROW 10/18/23. Add'l PSUR (1 cert) req'd 11/3/23.

RDWY: (MH) Floodplain SP req'd. DSUR rec'd 6/23/20. Traffic & FWD req 7/14/20. Early Coord Meeting held 7/23/20.

Prelim Layouts to ROW & ENV 8/25/20. Soil Survey req 8/25/20. Des Criteria apprvd 9/29/20. Add'l Survey req 10/9/20. RDWY Info to ENV 12/22/20. HYD Anal complete to BR 1/15/21. ROW & UTIL reqmts to ROW 3/4/21. FI & TMP Meeting held 6/1/21. Rev ROW & UTIL reqmts to ROW 2/10/22. LRFD req to BR 9/12/23. FFI req 9/15/23. Plans cert by HYD 10/30/23. Plans to EST 12/7/23.

ROW: C.O. Plans 90% (11 trs). Auth Rec'd 6/9/21. 11/11 apprs made & apprvd; 11 options & 11 paid. AUI 8/18/20, UFI 8/18/20; Plans to 3 utils 3/11/21, 3/2/22; 3/3 utils est rec'd, 3/3 WO Issued, 2/3 util adj complete. C.O. filed 7/17/2024.

BR: (TMG) Layout 100%. Final. Info to Env. 9/27/22. Req'd. Hyd. Cert. 9/27/22. RCBC Plans 100% 9/15/23. BR plans 100% 11/8/23.

MAT: Soil Survey to Rdwy 2/4/21. Subsurf Invest to Br 10/11/21.

RAILROAD INFO: No RR involvement 1/5/24

SIR: STIP Traffic data sent to ENV on 1/7/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

Other Federal-Aid & State Jobs

101003 Eassis Creek Str. & Apprs. (S)

Hwy. 90

(Randolph) (m.baker) (0.45 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	95%	100%	75%	70%	50%	95%	100%	NA	NA
	Dec 19	Apr 20	Apr 20		Oct 24	Apr 25	SCHEDULED DATE: 02-2026 STIP FFY: 2025			
	Dec 19	Oct 20	Jul 20	Jan 20	Sep 24					

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0061(20)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 600 ADT.

BRIDGE INFO: M1647 (38.21, Br. Repl., P1, SD, Deck 6, Super. 4, Sub. 6, 1939)

ENV: RTA for 1 str to SHPO 2/20/19; conc 0 eligible recd 3/1/19. Tribal consultation sent 2/20/19. Constraints to BR, RDWY & SUR 3/14/19, rev 4/1/20. ARS addendum to SHPO 3/31/20, response 4/1/20. PIF to SHPO 5/29/20, response 6/3/20. T3-CE appr'd 7/7/20. NW14, no pcn. 2020 Acoustic Bat Survey Results: MYGR likely.

SUR: Aerial photo flown 4/21/15. CSUR 100%. NTP to Con 10/4/19. DSUR to Rdwy 12/30/19. Add'l DSUR req'd 2/4/20 100% to Rdwy 4/8/20.

PSUR: Existing ROW to ROW 1/30/20. ROW staking req'd 10/12/22 to ROW 10/26/22.

RDWY: (MH) Floodplain SP req'd. Traffic req 8/2/19. Des Criteria appr'd 10/3/19. T.O. to CON 10/7/19. Materials req 10/23/19. Early Coord Meeting held 11/12/19. DSUR rec'd 12/30/19. Add'l Survey req 2/4/20. 30% Plans rec'd from CON 2/27/20. 30% Plans rev'd & ret'd to CON 3/13/20. Rev Des Criteria appr'd 5/13/20. 60% Plans rec'd from CON 5/19/20. RDWY Info to ENV 5/29/20. Loc & Des Doc appr'd 7/8/20. 60% Plans rev'd & ret'd to CON 8/25/20. FI held 9/3/20. Rev 60% Plans rec'd from CON 9/29/20. Rev 60% Plans rev'd & ret'd to CON 10/6/20. ROW & UTIL req'mts to ROW 10/6/20. 90% Plans rec'd from CON 3/12/21. Plans to EST 3/15/21. FFI held 3/23/21. 90% Plans rev'd & ret'd to CON 5/13/21. Final Plans rec'd from CON 7/14/21. Rev ROW & UTIL reqm'ts to ROW 8/15/23. Interim Est to PM 3/4/25. Soil Survey req 4/8/25.

ROW: C.O. Plans 90% (5 trs). Initial Auth Rec'd 6/2/21. 4 options; 4 paid & 1 Condemned. AUI 9/11/19, UFI 4/20/20. Plans to 3 utils 2/15/20 & 2 utils 12/15/20; 2/2 est rec'd. 2/2 WO issued

BR: (MCB) 1 Br. Layout 95%. Rec'd. 90% plans on 3/15/21. Ret'd. comments 90% plans 5/3/21. Rec'd. 100% Plans 7/14/21.

MAT: Soil Survey %AC to Rdwy 10/28/19.

RAILROAD INFO: No RR involvement 6/27/24

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (21)

Other Federal-Aid & State Jobs

101066 West of Co. Rd. 132 – Jonesboro (S)

Hwy. 91

(Craighead) (m.baker) (2.1 mi.) (APHN) (Urban Minor Arterial) /CAP-2/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	65%	20%	75%	10%	10%	NA	100%	NA	
	Sep 23	May 24	May 25	Oct 23	May 26	May 27	SCHEDULED DATE: 06-2027 STIP FFY: 2027			
	Aug 23	Feb 25		Oct 23						

TYPE WORK: Widen from 2 to 3 lanes, including sidewalk & shared-use path. Roundabout at Hwy. 349.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPLC-0016(102)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

GENERAL: 960-6,100 ADT.

ENV: NA consultation letters to tribes 2/8/23. Constraints to Rdwy 8/25/23. PI meeting 11/9/23 4-7pm @ West Side High School, 1630 Hwy 91 West, Jonesboro. ARS to SHPO 2/26/25, response 3/21/25. PI meeting 5/8/25 4:30-6:30pm @ West Side High School, 1630 Hwy 91 West, Jonesboro.

LP: Partnered w/ Craighead Co. County assumes ownership of and responsibility for Hwy. 230, Sec. 10 between Hwy. 49B & Hwy. 135 & all strs along route upon execution of agreement. ARDOT to provide \$14.6M available to County to be used for partnering commitments; \$2M for Job 101066 & local non-fed funding contribution for Jobs 101189 & 101190. Resolution executed 10/9/23. Agreement executed 12/22/23. Executed Agreement ret'd to County 3/8/24. Drafting a Supplemental Agreement. Staff met with School District on 4/8/25, and they are agreeable to 60% plan layout. LP will work with ROW to get them necessary parcel information.

SUR: CSUR 100%. UAV-LiDAR acquired 11/3/22. Feature extraction 100%. Plan mapping 100%.

DSUR: NTP to Con 1/19/23. U&D 100%. DSUR to Rdwy 8/11/23. Add'l DSUR req'd 1/28/25 to Rdwy 2/12/25.

PSUR: NTP to Con 3/28/23. PSUR to ROW 10/5/23.

RDWY: (AH) No Floodplain SP req'd. Prelim Layout to PM 1/31/23. Traffic, TMs, & Soil Survey req 5/10/23. DSUR rec'd 8/11/23. Early Coord Meeting held 8/30/23. Prelim layout to ROW & ENV 10/10/23. FWD & Soil Survey req 10/10/23. T.O. to CON 4/26/24. 30% Plans rec'd from CON 6/10/24. 30% Plans rev'd & ret'd to CON 6/11/24. RAB Lighting & Signing req to MAINT 6/13/24. DDD appr'd 6/25/24. Rev 30% Plans rec'd from CON 6/28/24. 60% Plans rec'd from CON 11/15/24 & 2/9/25. 60% Plans rev'd & ret'd to CON 12/3/24. ROW & UTIL reqm'ts to ROW 2/10/25. RDWY Info to ENV 2/17/25. PFI & TMP Meeting held 2/20/25.

ROW: Plans 70% (78 trs) Est 1 Res relo,UFI 11-9-2023

MAT: SS 5/14/2024

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19)

Other Federal-Aid & State Jobs

080751 Hogans Creek Str. & Apprs. (S)

Hwy. 92

(Conway) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		60%						0%			
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0015(37)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 830 ADT.

BRIDGE INFO: 05171 (71.25, Br. Repl., NP, Deck 5, Super. 6, Sub. 6, 1969)

SUR: Aerial photo flown 2/20/24. UAV-LiDAR acquired 10/17/24. Feature extraction and mapping 100%. CSUR 25%.

RDWY: (HL) Floodplain SP req'd.

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (25)

080612 Ward Creek Branch Str. & Apprs. (S)

Hwy. 92

(Van Buren) (garver) (0.04 mi.) (Non-APHN) (Major Collector) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	100%	30%	60%	100%	NA	
TARGET DATE		Oct 19	Feb 20	Apr 20		Jan 24	Jun 24				
END DATE		Oct 19	Feb 20	Apr 20	Nov 19	Jan 25					

CRITICAL NOTES: Pup Season Clearing Restriction; Tree clearing prohibited May 1 – July 31

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0071(39)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 840 ADT.

BRIDGE INFO: M1668 (49.33, Br. Repl., P3, Deck 7, Super. 6, Sub. 7, 1941)

ENV: Tribal consultation letters sent 1/24/20. Constraints to Rdwy & BR 2/24/20. ARS to SHPO 4/6/20, response 4/9/20. PIF to SHPO 4/14/20, response 4/15/20. T3-CE apprvd 4/16/20. NW14 req to USACE 10/26/20.

SUR: Aerial photo flown 12/7/15. CSUR 100%. DSUR to Rdwy 10/25/19.

PSUR: Existing ROW to ROW 11/27/19. ROW staking req'd 4/30/24 to ROW 6/14/24.

RDWY: (TW) No Floodplain SP req'd. Traffic & Mat req 6/11/19. T.O. to CON 10/18/19. DSUR rec'd 10/25/19. Des Criteria apprvd 12/18/19 & 1/29/20. 30% Plans rec'd from CON 1/31/20. 30% Plans rev'd & ret'd to CON 2/10/20. 60% Plans rec'd from CON 2/28/20. ROW & UTIL reqmts to ROW 2/28/20. FI req 3/2/20. 60% Plans rev'd & ret'd to CON 3/16/20. RDWY Info to ENV 3/16/20. Loc & Des Doc apprvd 4/17/20. FI held 7/22/20. 90% Plans rec'd from CON 5/24/21. FFI held 9/8/21. 90% Plans rev'd & ret'd to CON 9/15/21.

ROW: C.O. Plans 90% (3 trs). Initial Auth Rec'd 10/19/21. 3 options & 3 paid. AUI 11/6/19, UFI 3/9/20; Plans to 5 utils 6/8/20, 9/7/20 & 10/23/20; 5/5 utils est rec'd, 2 utils No adj., 1 adj complete

BR: (SWP) Rec'd. 90% Plans 5/24/21.

MAT: Soil Survey to Rdwy 9/27/19.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (42); AR Senate (24)

Other Federal-Aid & State Jobs

080677 Bradley Branch Str. & Apprs. (S)

Hwy. 95

(Van Buren) (art) (0.16 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	55%	100%	75%	100%	100%	RCB	100%	NA	
TARGET DATE		May 21	Nov 21	Nov 21	Sep 21	Jul 22	Aug 24	SCHEDULED DATE: 05-2026 STIP FFY: 2025			
END DATE		May 21	Nov 21	Dec 21	Jun 21	Jan 24	Nov 24				

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0071(42)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 520 ADT.

BRIDGE INFO: M1693 (42.75, Br. Repl., P1, SD, Deck 6, Super. 4, Sub. 4, 1956)

ENV: EPD. Tribal consultation letters sent 8/11/21. Env constraints to Br & Rdwy 8/18/21. ARS to SHPO 9/27/21., response 9/28/21. PIF to SHPO 12/7/21, response 12/13/21. T1CE apprv'd 12/15/21. 2023 Bat Survey Results: No T&E species. NW14, no pcn.

SUR: 08x193-M1693. CSUR 100%. Aerial photo 2/15/20. DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 6/14/21. ROW staking req'd 12/02/22 to ROW 2/24/23.

RDWY: (TW) No Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 8/24/21.

Hyd Anal complete to BR 8/30/21. Prelim Layouts to ROW & ENV 9/14/21. ROW & UTIL reqm'ts to ROW 11/15/21.

Des Criteria apprv'd 11/16/21. FI held 5/17/22. RDWY Info to ENV 11/18/21. Interim Est to PM 4/15/25.

ROW: C.O. Plans to 90% (4 trs). Initial Auth Rec'd 5/10/22. 4/4 apprs made & apprv'd; 4 options & 4 paid. UFI 1/19/22;

Plans to 4 utils 4/14/22; 4/4 est rec'd, 3 utils no conflict. 1/1 WO Issued. C.O. filed 2/21/2024. 1/1 AC

BR: (TMG)

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (24)

Other Federal-Aid & State Jobs

040869 Hwys. 96 & 378 Strs. & Apprs. (Scott & Sebastian Cos.) (S)

Hwys. 96 & 378

(Scott & Sebastian) (hntb) (0.24 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	60%	50%	75%		15%	10%	100%	NA	
	Jan 22	Sep 24	Dec 24	Mar 22	Oct 25	Jul 26	SCHEDULED DATE: 2026 STIP FFY: 2025			
	Oct 21	Oct 24		Oct 21						

CRITICAL NOTES: Small Utility Conflict.

TYPE WORK: Replace 1 Bridge (Hwy. 96), Replace 1 structure w/ R.C. Box Culvert (Hwy. 378)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-6365(1)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 3/11/25.

GENERAL: 270-850 ADT.

BRIDGE INFO: M1698 (58.12, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1963); M3292 (20.40, Br. Repl., P0, SD, Deck 5, Super. 3, Sub. 5, 1971)

ENV: Tribal consultation letters sent 9/1/21. Env constraints to Br & Rdwy 10/22/21. ARS to SHPO 9/8/22, response 9/12/22, addendum to SHPO 7/19/23, response 7/31/23. PIF to SHPO 11/28/23, response 12/20/23. PI meeting 1/28/25 4:30-6:30 pm @ Mansfield Community Center, 200 N Sebasco Ave., Mansfield.

SUR: 04x104-M1698, M3292 added. CSUR 100%. Aerial photo 12/19/19. DSUR to Rdwy 10/11/21.

PSUR: 24 Certs. Existing ROW only on str 3292. NTP to Garver 7/23/21. PSUR to ROW 10/6/21. PSUR (11 certs) on str. M3292 req'd 11/19/24 to ROW 1/30/25.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 10/11/21. Early Coord Meeting held 10/26/21.

Prelim layouts to ROW & ENV 7/12/22. Hyd Anal complete to BR 8/3/22. DDD appr'd 2/2/23. PFI held 4/16/24. T.O. to CON 4/17/24. 30% Plans rec'd from CON 8/9/24. 60% Plans rec'd from CON 9/6/24. 60% Plans rev'd & ret'd to CON 9/10/24. Rev 60% Plans rec'd from CON 9/27/24. ROW & UTIL reqm'ts to ROW 10/7/24. Soil Survey req 3/26/25. Interim EST to PM 4/4/25.

ROW: Plans XX% (24 trs) UFI 9/21/22. (24 tr), AUI/UFI 3/5/24, Plans to 5 utils 10/10/2024

BR: (CMW) Layout 85%.

MAT: Soil Survey %AC to Rdwy 8/24/21.

SI report sent to Bridge 12/9/24

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (5)

Other Federal-Aid & State Jobs

040908 Mill Creek Str. & Apprs. (S)

Hwy. 96

(Sebastian) (craft-tull) (0.03 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	90%	100%	75%	15%	15%	95%	35%	NA	
		Sep 24	Dec 24	Sep 23	Nov 25	Aug 26	STIP FFY: 2026			
	May 23	Sep 24	Mar 25	Sep 23						

TYPE WORK: Replace 1 bridge w/ R.C. box culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0065(74)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 200 ADT.

BRIDGE INFO: M1715 (59.20, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 5, 1962)

ENV: EPD. NA consultation letters to Tribes 3/15/23. Env constraints to Rdwy 6/19/23. ARS to SHPO 1/22/24, response 2/7/24. PIF to SHPO 2/12/24, response 3/12/24. T1CE apprvd 3/21/25.

SUR: CSUR 100%. UAV-LiDAR acquired 3/14/23. Feature extraction 100%. Mapping 100%.

DSUR: DSUR to Rdwy 5/12/23.

PSUR: Existing ROW to ROW 9/20/23.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/8/23. DSUR rec'd 5/12/23. Early Coord Meeting held 5/30/23. T.O. to CON 12/1/23. 30% Plans rec'd from CON 8/6/24. DDD appr'd 9/9/24. ROW & UTIL reqm'ts to ROW 9/20/24. Rev 60% Plans rec'd from CON 12/10/24. 60% Plans rev'd & ret'd to CON 2/27/25. 90% Plans rec'd from CON 3/18/25.

ROW: Plans 80% (3 trs); Auth Rec'd 4/28/25. Plans to 2 utils 4/3/2025

BR: RCBC. Rec'd. 90% Plans 3/18/25. Ret'd. comments 90% Plans 3/19/25.

MAT: Soil Survey %AC & RV to Rdwy 7-10-23

RAILROAD INFO: No RR involvement 1/8/24

LEGISLATIVE DISTRICTS: US House (3); AR House (47); AR Senate (26)

Other Federal-Aid & State Jobs

090238 Hwy. 279 South – Hwy. 102B (Centerton) (S)

Hwy. 102

(Benton) (urb) (1.14 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%	45%	25%	NA	100%	90%	TBD
TARGET DATE		Feb 20	Oct 22	Nov 24		Sep 25	Sep 26	SCHEDULED DATE: 2026 STIP FFY: 2027			
END DATE		Feb 20	May 23	Nov 24	Apr 20						

CRITICAL NOTES: Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15 (1 acre of tree clearing)

TYPE WORK: Widening to 5 lanes w/ curb & gutter; Multilane Roundabout located at the inters. of Hwy. 102/Hwy. 279; traffic signal located at the inters. of Hwy. 102/Municipal Dr./Commercial St.; 10' shared-use path.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPSC-9082(6)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 1/3/07. Project renamed on 11/27/18.

GENERAL: 11,000-15,000 ADT.

ENV: Tribal consultation letters sent 5/10/19. ARS to SHPO 6/24/19; response 6/26/19. Constraints to Rdwy 2/24/20. Rev constraints 3/9/20. PI meeting held 7/14/22 4-7pm @ First Baptist Centerton (Worship Center) 351 W. Centerton Blvd., Centerton. CR clearance to file 2/16/23 for hardship /acquisition. T3CE for hardship acquisition aprvd 2/28/23. PIF to SHPO 7/21/23, response 8/16/23. EA to FHWA 3/7/24, comments received 3/12/24. EA aprvd 3/19/24. L&D Public Hearing 6/6/24 4-7p Centerton Municipal Building, 210 Municipal Dr. FONSI to FHWA 11/13/24, aprvd 11/18/24.

LP: Sample Resolution to City 8/26/21. The City will be responsible for \$750K of the shared-use path. City passed resolution 9/16/21. M.O. 2022-019 passed 2/2/22. Agreement to City 11/28/22. Agreement rec'd from City 12/29/22. Agreement executed 1/5/23. Executed Agreement ret'd to City 1/11/23. Supplemental Agreement sent to City 5/26/23. Supplemental Agreement executed 6/6/23.

SUR: Aerial photo flown 1/30/19. Pics available. CSUR 100%. Photogrammetry 100%. NTP to Con 12/11/19. U&D 100%. DSUR to Rdwy 02/28/20. Add'l DSUR req'd 8/24/20 to Rdwy 9/2/20. Add'l DSUR req'd 7/14/21 to Rdwy 9/16/21.

PSUR: 61 certs. PSUR to ROW 4/9/20. Add'l PSUR (13 certs) req'd 7/5/23 to ROW 8/8/23. Add'l PSUR (1 tract) req'd 9/5/23 to ROW 9/19/23. ROW staking req'd 4/30/24 to ROW 6/7/24. Add'l PSUR (5 certs) req'd 6/10/24 to ROW 7/19/24. ROW revisions req'd 10/24/24 to ROW 11/4/24. Re-stake Tr. 43 req'd 1/21/25 to ROW 2/6/25. Add'l PSUR (Cert 78) req'd 3/25/25.

RDWY: (HL) Floodplain SP req'd. Traffic, TMs & Mat req 10/11/19. DSUR rec'd 2/28/20. Add'l Survey req 8/24/20. FWD & Soil Survey req 8/26/20. Prelim Layout to ROW & ENV 8/26/20. Early Coord Meeting held 9/2/20. Add'l TMs req 11/10/20. Req for ROW & UTIL est to ROW 11/10/20. Add'l Survey req 7/13/21. Add'l Survey rec'd 9/16/21. Des Criteria aprvd 9/23/21 & 10/11/21. TMs req 1/7/22. Signal not warranted at Hwy. 102/Blake St. & Hwy. 102/Sun Meadow Dr. Inters. DDD aprvd 11/8/22. Partial ROW rqmts to ROW 12/13/22. RDWY info to ENV 5/3/23. ROW rqmts to ROW 5/24/23. PFI & TMP held 8/17/23. 60% lighting plans rec'd from CON 9/27/23. 90% lighting plans rec'd from CON 11/28/23. CPM Est \$13.4m (2022). 90% Lighting plans rev'd & ret'd to CON 12/7/23. Final lighting plans rec'd from CON 12/22/23 & 1/8/24. Final Lighting plans rev'd & ret'd to CON 1/4/24. Interim Cost Est to PM 12/12/23. UTIL reqm'ts to ROW 2/29/24. Rev ROW reqm'ts to ROW 12/18/24. Rev UTIL reqm'ts to ROW 3/19/25.

ROW: Plans 90% (62 trs.) Funding & Env Clearance for TR 001X Hardship Acq; 59/62 apprs made; aprvd; 27 Options & 7 paid. Rec'd. 1/5; 0/3 res, 0/2 Bus & 0/6 PPO Relos moved.

UTIL: AUI 5/1/19, UFI 10/20/21, Plans to 5 utils 3/5/24, 2/5 est rec'd, 1/5 WO issued.

MAT: Soil Survey %AC to Rdwy 10/14/19. Soil Survey to Rdwy 2/22/21.

RAILROAD INFO: No RR involvement 2/16/24

SIR: TMs sent to RDWY 10/24/19.

LEGISLATIVE DISTRICTS: US House (3); AR House (14); AR Senate (34)

Other Federal-Aid & State Jobs

090646 Hwy. 102 Impvts. (Bentonville) (S)

Hwy. 102

(Benton) (m. baker) (1.12 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	50%	70%	75%	10%	15%	NA	TBD	20%	YES
TARGET DATE	Oct 21	Jan 23	Jun 25	Dec 25	Mar 23	Sep 26	Sep 27	SCHEDULED DATE: 2026			
END DATE	Mar 22	Dec 22			Jan 23						

TYPE WORK: Capacity Improvements: add add'l through, left or right turn lanes at I-49 SB Ramp/ Hwy. 102; Hwy. 102/ Moberly Ln.; Hwy. 102/ MLK Jr. Pkwy.; Hwy. 102/ P St.; & Hwy. 102/ J St.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9036(36)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 32,000-34,000 ADT.

ENV: ENV CON (HDR). Env constraints to Rdwy 3/8/22. NA consultation letters to Tribes 5/2/23. Info request to Planning 9/18/23. ARS to SHPO 11/8/23, response 12/5/23. PIF to SHPO 12/14/23, response 1/8/24. PI held 12/14/23 4-7pm Bentonville Community Center.

SUR: Aerial photo 12/1/20, 1/21/25. Restricted airspace. CSUR 100%. Aerial LiDAR acquired 6/28/22,9/21/22. Feature extraction 100%. UAV-LiDAR for Wal-Mart Impvts acquired 4/8/25. Feature extraction IP.

DSUR: U&D 100%. DSUR to Rdwy 12/30/22, 2/1/23.

PSUR: 74 certs. NTP to Con 9/13/22. PSUR to ROW 1/19/23. Add'l PSUR (26 trs) to ROW 10/5/23.

RDWY: (AH) Floodplain SP req'd. Scope rec'd from TPP 3/9/22. Traffic, TMs, & Materials req 9/21/22. DSUR rec'd 12/30/22. Early Coord. Meeting held 4/5/23. T.O. to CON 6/19/23. 30% Plans rec'd from CON 7/27/23. PFI held 8/16/23. DDD appr'd 8/14/23. 30% Plans rev'd & ret'd to CON 8/17/23. 50% Plans rec'd from CON 10/4/23. 50% Plans rev'd & ret'd 10/18/23 & 1/24/24. Rev 50% plans rec'd from CON 11/17/23 & 1/6/24. ROW req'mts to ROW 11/30/23. RDWY info to ENV 12/4/23. UTIL reqmts & Rev ROW reqmts to ROW 2/12/24. Soil Survey req 2/4/25.

ROW: Plans 50% (62+/- trs.) Est 11 res, 16 bus, 1 PPO rels, UFI 4/28/23, Plans to 12 utils 3/6/24, 3/12 est rec'd, 1 util no adj, 2/11 WO issued.

PLAN: Concur w/ findings from Walmart traffic study. Scoping memo appr'd 3/8/22.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: Traffic sent 1/5/23.

LEGISLATIVE DISTRICTS: US House (3); AR House (13); AR Senate (33)

Other Federal-Aid & State Jobs

090643 Hwy. 103 Str. & Apprs. (S)

Hwy. 103

(Carroll) (volkert) (0.09 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	80%	80%	90%	100%	NA	
TARGET DATE		Feb 22	Aug 22	Nov 22	Mar 22	Feb 25	Sep 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Sep 21	Jun 23	Jul 23	Feb 22						

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0008(48)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 1,500 ADT.

BRIDGE INFO: M1745 (38.28, Br. Repl., P1, SD, Deck 6, Super. 4, Sub. 6, 1964)

ENV: Env constraints to Rdwy 7/1/22. NA consultation letters to Tribes 7/21/22. ARS to SHPO 11/7/22, response 12/1/22. addendum to SHPO 3/7/23, response 3/21/23. PIF to SHPO 3/27/23, response 3/31/23. T3CE apprvd 7/18/23. 2023 Bat Survey Results: NO T&E species

SUR: CSUR 100%. DSUR to Rdwy 9/14/21. DSUR update (re-tied box) to Volkert 3/29/22.

PSUR: Existing ROW to ROW 2/9/22. ROW staking req'd 8/16/24 to ROW 9/6/24.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 9/14/21. T.O. to CON 12/22/21. DDD apprvd 1/4/22. 30% Plans rev'd from CON 4/8/22. Avg Running Speed req 4/11/22. Rev DDD apprvd 5/17/22. 30% plans rev'd & ret'd to CON 5/18/22. Rev 30% plans rec'd from CON 6/24/22, 9/16/22 & 11/2/22. Rev 30% Plans rev'd & ret'd to CON 8/5/22, 10/26/22, & 1/26/23. 60% Plans rec'd from CON 2/3/23. FI held 4/19/23. 60% Plans rev'd & ret'd to CON 2/27/23. Rev 60% Plans rec'd from CON 5/12/23. RDWY Info to ENV 6/19/23. ROW & UTIL reqmts to ROW 6/21/23. Rev 60% Plans rev'd & ret'd to CON 6/21/23. Loc & Des Doc apprvd 7/23/23. 90% Plans rec'd to CON 9/15/23. FFI req 9/15/23. Plans cert by CON 10/10/23. 100% Plans rec'd from CON 8/30/24. 100% Plans to EST 8/30/24. Rev 100% Plans rec'd from CON 10/1/24. Rev 100% Plans to EST 10/2/24. Interim Est to PM 10/25/24. Soil Survey req 4/21/25.

ROW: Plans 80% (5 trs.) Initials Auth Rec'd 8/7/23. 5/5 apprs made & apprvd; 4 Options & 4 paid. Plans to 3 utils 2/9/23, UFI 2/7/2023, 3/3 est rec'd, 3/3 WO issued. 2/3 adjustments complete

BR: (MCB) Rec'd. Final Plans. Ret'd. comments final plans 2/2/24.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

061738 General Samuels Rd. – Arnold Dr. (Sherwood) (S)

Hwy. 107

(Pulaski) (urb) (1.31 mi.) (NHS) (Urban Principal Arterial) /NHPP/HIP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	95%	75%	65%	15%	0%	100%	30%	
TARGET DATE		Jun 22	Dec 22	Jun 23	Jul 22	May 25	Aug 26	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Apr 22	Mar 23	Aug 23	May 22						

CRITICAL NOTES: Potential Federal Land Impact.

TYPE WORK: Major Widening w/ raised median & 10' SUP

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9391(25)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 7,200-8,500 ADT.

ENV: Env. Constraints to Rdwy 4/29/22. NA consultation letters to Tribes 7/21/22. PI held 5/30/23 from 4-7pm at Emmanuel Bible Fellowship Church in Jacksonville. PIF to SHPO 6/13/23, response 6/29/23. T3CE apprvd 8/23/23. NW14 permit to USACE 12/20/24.

SUR: Aerial photo 9/29/20. Restricted airspace. CSUR 100%.

DSUR: NTP to Con 8/25/21. DSUR to Rdwy 4/19/22. Add'l DSUR req'd 8/10/22 to Rdwy 9/2/22. Add'l DSUR req'd 5/25/23 to Rdwy 7/17/23.

PSUR: NTP to Con 2/4/22. PSUR to ROW 5/3/22. Add'l PSUR (2 certs) req'd 11/27/23 to ROW 11/29/23. PCEs for trs 10 & 11 added 6/12/24. ROW staking req'd 7/17/24.

RDWY: (HL) No Floodplain SP req'd. Traffic & MAT req 5/17/21. TMs req 3/16/22. DSUR rec'd 4/19/22. Early Coord Meeting held 5/3/22. Signal not warranted Hwy. 107 at Aviator Dr & Hwy. 107 at Arnold Dr (A.F.B) inters. Signal warranted Hwy. 107 at General Samuels Rd. inters. DDD apprvd 7/28/22. Add'l Survey req 8/10/22. Prelim Layout to ROW & ENV 8/10/22. FWD & Soil Survey req 8/10/22. DDD apprvd 11/28/22. ROW reqmts to ROW 3/31/23. RDWY Info to ENV 4/3/23. FI & TMP held 5/30/23. Add'l Survey req 5/25/23. Add'l Survey rec'd 7/12/23. UTIL reqmts & Rev ROW reqmts to ROW 11/30/23. Rev ROW & UTIL reqm'ts to ROW 12/11/24. Ret Wall req to BR 12/11/24. Rev UTIL reqm'ts to ROW 4/28/25.

ROW: Plans 90% (11 trs). Initial Auth Rec'd 9/7/23. 11/11 apprs made & apprvd; 7 Options; 4 paid & 1 to be condemned.

AUI/UFI 8/22/22; Plans to 13 Utils, Revis'd plant to 13 utils 12/30/2024; 2/13 est rec'd, 1/13 WO issued

MAT: Soil Survey %AC to Rdwy 8/24/21, soil survey 1-3-23

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (68 & 70); AR Senate (11 & 13)

012270 Hwy. 112 Corridor Impvts. P.E.

Hwy. 112

(Benton & Washington) (craft-tull) (APHN) (Urban Minor Arterial)

TYPE WORK: PE/ROW

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CMF-0472(8)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 8,500-16,000 ADT.

SUR: Aerial photo flown 1/27/16. CSUR Add'l 100%. Photo CTL 100%. Mobile LiDAR 100%.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (10, 13, 16, 18, 19, 20, 21, & 22); AR Senate (30, 31, 33, & 34)

Other Federal-Aid & State Jobs

040720 Poplar St. – Drake St. (Fayetteville) (S)

(Washington) (city) (1 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	95%	100%	75%		40%	NA	TBD	65%	TBD
	Oct 17			Dec 17			SCHEDULED DATE: 2025 STIP FFY: 2025			
	Sep 17	May 22	Mar 23	Aug 17						

TYPE WORK: Major Widening

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CMF-TAPLC-9142(41)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 10/31/17.

GENERAL: 16,000-18,000 ADT.

ENV: ENV by city. PI to be scheduled. ARS & CRS to SHPO 10/27/20, response to ARS 10/28/20. Response to CRS 11/13/20. Arch & Historical effects letter to SHPO 2/17/21, SHPO response 2/23/21. NW14 issued by USACE 4/14/21. T3CE appr'd 3/1/23. CRS addendum to SHPO 3/30/23, response 3/31/23.

LP: Part of Hwy. 112 partnering agreement executed w/ City 9/19/17. City's consultants to be responsible for PE, Env, ROW acquisitions, advertising & awarding project & CENG. City to be financially responsible for any des or change orders that exceed typical hwy des. ArDOT to review all project documents for Federal-aid eligibility. ArDOT to reimburse City 100% of funding req'd for design, ROW, Utils & insp of a typical hwy cross section. City to take Hwy. 112 between Hwy. 112S & I-49 ramps upon completion of project.

SUR: Aerial photo flown 1/27/16, 12/11/19. Some survey data under 040489.

DSUR: CSUR 100%. U&D 100%. Photogrammetry add'l 100% to Rdwy 9/1/17. Add'l CSUR 100% 4/6/18. Add'l DSUR to Rdwy 5/18/18.

PSUR: 26 certs. PSUR to ROW 8/28/17. Add'l PSUR to ROW 9/12/18. Rev PSUR to ROW 5/16/23.

RDWY: No Floodplain SP req'd. DSUR rec'd 9/1/17. FWD req _____. 30% Plans rec'd from City's Con 12/23/19. 30% Plans rev'd & ret'd to City's Con 5/8/20. 60% Plans rec'd from City's Con 10/6/20. 60% Plans rev'd & ret'd to CON 1/25/21. 90% Plans rec'd from City's Con 7/13/21. 90% Plans rev'd & ret'd to City's Con 10/29/21. ROW & Util req to ROW 5/13/22.

ROW: Auth Rec'd 4/7/23. Plans to 7 utils 12/1/21; UFI 11/22/21, 9/9 est rec'd, 3 utils no adj, 2/6 WO issued, 1/5 util adj complete, 3 util no conflict, 2/5 util adj complete

PLAN: Call (P&R and LP) held with City to discuss Drake St intersection on 10/4/24.

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (); AR House (20 & 22); AR Senate ()

Other Federal-Aid & State Jobs

040746 Truckers Dr. – Howard Nickell Rd. (Fayetteville) (S)

(Washington) (urb) (1.44 mi.) (APHN) (Urban Minor Arterial) /STBGP/TAP/CAP-2/Local/

||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
100%	100%	90%	100%	100%	80%	45%	100%	100%	90%	TBD
	Oct 17	Apr 20	Jul 20	Dec 17	Jun 25	Dec 25	SCHEDULED DATE: 09-2025 STIP FFY: 2025			
	Sep 17	Apr 20	Nov 20	Aug 17						

TYPE WORK: Major Widening includes a Pedestrian Tunnel & Roundabouts at Howard Nickell,

Van Asche & New Location; shared-use path. City Utilities included.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: ACCMF-TAPLC-9142(48)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 10/31/17. Project renamed on 3/1/18 & 10/7/19.

GENERAL: 8,500-13,000 ADT. Split out from job 040720.

ENV: PI held Thursday March 5, 2020 4-7pm @ Mount Comfort Church of Christ, 3249 W. Mount Comfort Rd,

Fayetteville, AR. Constraints to Rdwy 2/26/20. Tribal consultation letters sent 2/24/20. ARS to SHPO 7/8/20; response 7/8/20. PIF to SHPO 8/21/20, response 8/31/20. T3 CE apprvd 11/2/20. NW14 req to USACE 5/3/22, issued 3/7/25.

PIF addendum to SHPO 12/14/22, response 12/16/22. PI held 4/27/23 from 4-7pm at Mount Comfort Church of Christ, Fayetteville. T3 re-eval apprvd 1/2/24.

LP: Rec'd letter from City 12/17/18 req conditions for partnering to extend to Howard Nickell Rd. Draft resolution & partnering agreement to City on 5/23/19. Agreement & Resolution executed 9/17/19. City to handle all phases and provide \$350K. Supplemental Agreement executed 11/15/21. Rec'd \$500K TAP 2021 funds. 2nd Supplemental Agreement to City 4/24/24. 2nd Supplemental received with City's signature on 9/30/24. 2nd Supplemental executed 10/4/24 and ret'd to City 10/9/24. City will provide funding (20% at time of contract & full funding prior to project completion) for the tunnel.

SUR: DSUR & PSUR under 040720. Add'l CSUR 100%. Add'l DSUR req'd 10/23/19, 100% to Rdwy 01/09/20. ROW re-stake (Tr. 17) req'd 1/31/25 to ROW 2/13/25.

PSUR: Add'l PSUR req'd 6/3/21 (4 add'l certs) to ROW 6/10/21. ROW staking req'd 4/8/22 to ROW 6/9/22. Add'l

PSUR req'd 11/4/22 (lot split) to ROW 11/29/22. ROW re-stake (trs 8 & 11) req'd 1/12/23 to ROW 3/3/23.

RDWY: (HL) Floodplain SP req'd. Prelim Prints to ROW & ENV 5/7/18. Traffic, TMs, FWD & Soil Survey req 5/7/18. Add'l Survey req 10/23/19. Rev Prelim Prints to ROW & ENV 12/10/19. Rev Traffic, TMs, FWD & Soil Survey req 12/10/19. FI held 3/5/20. ROW & UTIL cost est to ROW 4/10/20. ROW rqmts to ROW 4/30/20. RDWY Info to ENV 5/5/20. Des Criteria apprvd 7/30/20. Loc & Des Doc apprvd 11/3/20. UTIL rqmts to ROW 1/19/21. Rev ROW rqmts to ROW 1/19/21. RAB Lighting & Signing req to Maint 4/21/21. Rev UTIL rqmts to ROW 5/6/21. Rev ROW rqmts to ROW 9/21/21. Rev ROW rqmts to ROW 5/9/23. TMs req 7/5/23. RAB Lighting & Signing req to maint 8/29/23. Rev ROW & UTIL rqmts to ROW 10/2/23. 90% lighting plans rec'd from CON 11/29/23 & 2/6/24. 90% lighting plans rev'd & ret'd to CON 12/12/23. Interim Cost Est to PM 1/9/24. VE completed 3/25/24 (012305). RUC req 4/10/24. LRFD req to BR 5/9/24. Final Signage Plans rec'd 6/20/24. RUC rec'd 8/23/24. Plans cert by HYD 9/18/24. Plans to EST 12/18/24. Interim Est to PM 1/17/25.

ROW: Plans 90% (19 trs). 18/19 apprs made & apprvd. 13 options & 12 paid; 1 Hwy Comm. Tr. & 4 Condemned - Poss. date 9/11/2024. Auth Rec'd 5/27/21. 2/2 res, 2/2 bus, 0/1 PPO rels moved. UFI 8/16/18; Plans to 7 utils 2/25/21; 7/8 utils est rec'd, 6/7 WO issued, 1 utils no adjs.

BR: (JYP) RCBC Plans complete 1/8/2025.

MAT: Soil Survey to Rdwy 9/17/18. Add'l Soil Survey to Rdwy 2/6/20. SI to Bridge 10/16/24.

PLAN: Regional access management plan completed Feb 2019. Detailed AM plan agreement to be handled during project development. Draft AM plan agreement to NWARPC & City 4/13/20.

RAILROAD INFO: No RR involvement 1/5/24

SIR: TMs to RDWY 10/2/18. Traffic data to RDWY 5/16/2018. FWD to RDWY 6/15/18. Rev FWD to RDWY 12/31/19. TMs to RDWY 1/30/20.

LEGISLATIVE DISTRICTS: US House (3); AR House (18 & 20); AR Senate (30 & 31)

Other Federal-Aid & State Jobs

040751 Howard Nickell Rd. – Hwy. 412 P.E.

(Washington) (urb) (4.07 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

TYPE WORK: Major Widening. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPF-0072(70)

BACKGROUND INFO: Project programmed on 11/1/17. Project renamed on 11/29/17, 12/15/17 & 3/5/20.

GENERAL: 8,500 ADT. IOM 11/1/17 (04X130), IOM 12/15/17 changed names for capacity impvts along the Hwy. 112 corridor.

ENV: Draft EA to ID staff for review 7/20/22, comments rec'd. EA to FHWA 8/25/22, comments rec'd 9/1/22, resubmitted to FHWA 9/20/22, apprvd 9/28/22. draft FONSI to FHWA 5/12/23, apprvd 5/17/23. 2022 Bat Survey Results: MYGR, PESU captured. EPFU roosting on Clear Creek br (05599)

SUR: CSUR 100%. Photogrammetry mapping 100%. LIDAR FE 100%. U&D 100%. DSUR to Rdwy 9/30/20. Add'l DSUR (Hydraulics) req'd 11/13/20. Add'l DSUR req'd 8/19/21 100%. Add'l DSUR req'd 2/14/23 to Rdwy 3/13/23. Add'l UAV-LiDAR acquired 2/16/23.

DSUR: U&D 100%. NTP to Con 6/30/20.

PSUR: 128 certs. 15 add'l certs req'd 11/22/22 to ROW 1/11/23. Rev. ROW to ROW 1/22/25. Rev. PSUR (cert 88 for easement deed) to ROW 2/28/25.

RDWY: Design Decisions Doc apprvd 12/13/21. RDWY Info to ENV 9/1/22. Loc & Des doc apprvd 6/16/23. VE completed 3/25/24 (012305).

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (3 & 3); AR House (18 & 19); AR Senate (31)

Other Federal-Aid & State Jobs

040752 Howard Nickell Rd. – Greathouse Springs Rd. (S)

(Washington) (urb) (1.37 mi.) (APHN) (Urban Minor Arterial) /STBGP/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	60%	90%	75%	35%	15%	50%	100%	30%	RQD
TARGET DATE		Sep 20	Jan 22	May 23	Nov 20	Dec 25	Dec 26	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Sep 20	Mar 22	May 23	Apr 21						

TYPE WORK: Major Widening; shared-use path. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPF-0072(62)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 11/1/17. Project renamed on 11/29/17, 12/15/17, 3/1/18 & 10/7/19.

GENERAL: 8,500 ADT. IOM 11/1/17 (04X131); IOM 12/15/17 changed names for capacity improvements along the Hwy. 112 corridor.

BRIDGE INFO: 05599 (83.31, Br. Repl., NP, Deck 5, Super. 6, Sub. 5, 1975)

ENV: ARS to SHPO 11/18/20, response 11/20/20. Env constraints to RDWY 2/25/21. Tribal consultation letters sent 9/9/21. Ph II VPI held 9/14/21 @ www.ardot.gov/pulicmeetings Rev constraints to Rdwy 3/4/22. Draft EA to ID staff for review 7/20/22. EA to FHWA 8/25/22, comments rec'd 9/1/22. CRS to SHPO 9/20/22, response 9/21/22. rev EA to FHWA 9/20/22, apprvd 9/28/22. Loc & Des PH held 12/1/22 4-7pm @ Mount Comfort Church of Christ 3249 West Mount Comfort Rd, Fayetteville. Management summary to SHPO 12/30/22, response 1/10/23. MOA to SHPO 2/3/23, response 2/28/23. Rev MOA to SHPO 4/10/23, to Osage 4/11/23, to FHWA 4/18/23, SHPO response 5/2/23. FONSI apprvd 5/17/23. MOA executed 7/20/23. Ph III management summary to SHPO 2/8/24. Phase III report to SHPO 2/6/25, response 3/4/25.

SUR: Photogrammetry, CSUR, LiDAR FE under 040751. U&D 100%. DSUR under 040751 to Rdwy 9/30/20.

PSUR: 113 certs. PSUR under 040751 to ROW 4/20/21. Add'l PSUR (4 certs, 11 revisions) req'd 10/18/21. ROW staking req'd 7/11/24 to ROW 8/22/24. Rev. PSUR (1 tract split) req'd 9/13/24 to ROW 10/3/24.

RDWY: (HL) Floodplain SP req'd. Traffic, TMs & MAT req 9/8/20. UR DSUR rec'd 9/30/20. Early Coord Meeting held 10/14/20. Prelim Layouts to ROW & ENV 8/17/21. TMs, FWD & Soil Survey req 8/17/21. Prelim BR req 8/19/21. Hyd Anal complete to BR 3/22/21 & 9/20/21. FI held 12/14/21. ROW reqmts to ROW 3/31/22. Add'l survey rec'd 3/14/23. Loc & Des doc appv'd 6/16/23 under Job 040751. Rev ROW req'mts to ROW 10/31/23. Interim Cost Est to PM 1/8/24. VE completed 3/25/24 (012305). UTIL reqm'ts & Rev ROW reqm'ts to ROW 4/29/24. Interim Est to PM 1/17/25.

ROW: Fee - Plans 90% (33 trs). Initial Auth Rec'd 6/16/23. 30/32 apprs made & apprvd; 9 Options & 7 paid. 0/3 res, 0/2 Bus & 0/1 PPO rels moved; AU1 1/3/19, UFI 8/19/21; Plans to 11 utils 5/1/24.

BR: (JYP) Layout 95%. Prelim. Info to Env. 2/14/22.

MAT: Soil Survey %AC to Rdwy 12/7/2020. Soil Survey to Rdwy 12/7/2021. SI to Bridge 12/3/24.

PLAN: Regional access management plan completed Feb. 2019. Detailed AM plan agreement to be handled during project development.

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (3 & 3); AR House (18); AR Senate (31)

Other Federal-Aid & State Jobs

040758 Greathouse Springs Rd. – Don Tyson Pkwy. Extension (S)

(Washington) (urb) (1.3 mi.) (APHN) (Urban Minor Arterial) /STBGP/CAP-2/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
100%	100%	60%	90%	75%	15%	15%	0%	100%	NA	RQD
	Sep 20	Jan 22	May 23	Nov 20	Dec 25	Aug 26	SCHEDULED DATE: 2026 STIP FFY: 2025			
	Sep 20	Mar 22	May 23	Apr 21						

TYPE WORK: Major Widening; shared-use path. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPF-0072(63)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 12/15/17. Project renamed on 2/23/21.

GENERAL: 8,500 ADT. IOM 12/15/17 programmed for capacity improvements along the Hwy. 112 corridor.

ENV: ARS to SHPO 11/25/20, response 12/2/20. Env constraints to Rdwy 3/2/21. Tribal consultation letters sent 9/9/21. Ph II VPI held 9/14/21 @ www.ardot.gov/publicmeetings. Draft EA to ID staff for review 7/20/22. PIF to SHPO 9/8/22, response 9/13/22. EA to FHWA 8/25/22, comments rcvd 9/1/22, rev EA to FHWA 9/20/22, apprvd 9/28/22. Loc & Des PH held 12/1/22 4-7pm @ Mount Comfort Church of Christ 3249 West Mount Comfort Rd, Fayetteville. FONSI apprvd 5/17/23.

SUR: Photogrammetry, CSUR, LiDAR FE under 040751. DSUR under 090751 to Rdwy 9/30/20. Add'l DSUR (sign locates) req'd 11/14/24.

PSUR: PSUR under 040751 to ROW 4/20/21. Add'l PSUR req'd 7/15/24 to ROW 8/16/24. ROW staking req'd 2/25/25 50%.

RDWY: (HL) No Floodplain SP req'd. Traffic, TMs & Mat req 9/8/20. DSUR rec'd 9/30/20. Early Coord Meeting held 10/14/20. Add'l Survey req 11/13/20. Early Coord Meeting held 10/14/20. Prelim Layouts to ROW & ENV 8/17/21. FWD & Soil Survey req 8/17/21. FI held 12/14/21. ROW reqmts to ROW 3/31/22. Loc & Des doc app'd 6/16/23 under Job 040751. Interim Cost Est to PM 1/8/24. VE completed 3/25/24 (012305). UTIL & Rev ROW reqmts to ROW 5/13/24. Interim Est to PM 1/17/25.

ROW: Plans 80% (35 trs.). Initial Auth Rec'd 6/16/23. 1/35 apprs made & apprvd; Est 4 Res & 1 PPO rels. AUI 1/3/2019, UFI 8/19/21; Plans to 9 util 5/28/24; 1/9 est rec'd, 1/9 WO issued

MAT: Soil Survey %AC to Rdwy 9/9/20. Soil Survey to Rdwy 12/7/21. SI to Bridge 1/30/25.

RAILROAD INFO: No RR involvement. 1/5/24

LEGISLATIVE DISTRICTS: US House (3 & 3); AR House (18 & 19); AR Senate (31)

Other Federal-Aid & State Jobs

040860 Don Tyson Pkwy. Extension – Hwy. 412 (S)

(Washington) (urb) (1.7 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	90%	75%	15%	20%	5%	100%	NA	RQD
TARGET DATE		Sep 20	Jan 22	May 23	Apr 21	Jan 26	Jul 27	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Sep 20	Mar 22	May 23	Apr 21						

TYPE WORK: Major Widening; shared-use path.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPF-0072(64)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 2/23/21.

GENERAL: 8,500 ADT.

ENV: Tribal consultation letters sent 9/9/21. Ph II VPI held 9/14/21 @ www.ardot.gov/pulicmeetings Draft EA to ID staff for review 7/20/22. PIF to SHPO 9/8/22, response 9/13/22. EA to FHWA 8/25/22, comments rcvd 9/1/22, rev EA to FHWA 9/20/22, apprvd 9/28/22. Loc & Des PH held 12/1/22 4-7pm @ Mount Comfort Church of Christ 3249 West Mount Comfort Rd, Fayetteville. FONSI apprvd 5/17/23.

SUR: DSUR/PSUR under 040751.

PSUR: PSUR under 040751. Add'l PSUR req'd 4/9/25 to ROW 4/17/25, 4/30/25.

RDWY: (HL) Floodplain SP reqd. Early Coord Meeting held 10/14/20 (under Job 040758). Traffic & MAT req 5/17/21.

Prelim Layouts to ROW & ENV 8/17/21. TMs, FWD & Soil Survey req 8/17/21. Hyd Anal complete to BR 9/13/21. FI held 12/14/21. ROW rqmts to ROW 3/31/22. Add'l Survey rec'd 3/14/23. Loc & Des doc appvd 6/16/23 under Job 040751. Interim Cost Est to PM 1/8/24. VE completed 3/25/24 (012305). UTIL & Rev ROW reqm'ts to ROW 7/5/24. Interim Est to PM 1/17/25.

ROW: Fee - Plans 80% (38 trs). Initial Auth Rec'd 6/16/23. Est 2 Res rels.

UTIL: UFI 8/19/21; Plans to 13 utils 7/25/24; 3/13 est rec'd; 1/9 WO issued; 2 util no involvement.

MAT: Soil Survey %AC to Rdwy 8/9/2021. Soil Survey to Rdwy 12/7/21.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (18 & 19); AR Senate (31)

Other Federal-Aid & State Jobs

012305 Hwy. 412 – Springdale Bypass (S)

(Benton & Washington) (craft-tull) (4.38 mi.) (APHN) (Urban Minor Arterial) /STBGP/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	65%	90%	100%	70%	25%	75%	CON	60%	RQD
TARGET DATE			Jan 22	Apr 23		Aug 25	Dec 26	SCHEDULED DATE: 01-2027 STIP FFY: 2027			
END DATE	Jan 19	Sep 20	Sep 22	Sep 23							

TYPE WORK: Widen to 4 lanes and Hwy. 412/Hwy. 112 intersection improvements; shared-use path; pedestrian overpass. Pavement type: Asphalt.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: CMF-0472(9)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 12/15/17. Project renamed on 6/19/18 & 6/19/18.

GENERAL: 8,700-13,000 ADT.

BRIDGE INFO: 05909 (83.16, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1984); 07307 (97.04, Rem./Wid., NP, Deck 8, Super. 9, Sub. 8, 2017)

ENV: Env by CTA. Constraints to RDWY & BR 8/17/18. RTA to SHPO 2/1/19; conc recd 5 properties eligible 2/5/19.

Comments on draft P&N ret'd 5/14/19. ADT req to SIR & TPP 10/14/20. Ph II VPI held 12/5/20. ID staff recommendation aprvd 6/30/21. ARS to SHPO 7/16/21, response 7/19/21. Ph II VPI meeting held 7/6 - 8/6/21 w/ live meeting 7/19/21 5:30-6:30pm. NA consultation letters to tribes 3/17/22. CRS to SHPO 5/10/22, response 5/13/22. EA to ID staff review 7/29/22. EA aprvd by FHWA 10/11/22. Loc & Des PH held 12/13/22 4-7pm @ Elm Springs United Methodist Church 118 N. Elm Street, Elm Springs, AR 72728. ID staff recommendation aprvd 4/5/23. Draft 4(f) to FHWA for legal sufficiency review 5/9/23. MOA to SHPO 5/15/23, signed 5/19/23. MOA to FHWA 6/1/23, signed 6/5/23. 2022 Bat Survey Results: MYGR captured. Rev made to draft 4(f), returned to FHWA 8/17/23. FONSI to FHWA 9/14/23, aprvd 9/18/23.

SUR: Photo CTL to CTA 5/25/18. CSUR under 012305 100% to CTA 6/4/18. Aerial photo flown 1/21/25.

DSUR: LiDAR FE 100%.U&D 100%. Add'l DSUR (tract 62 new str) req'd 11/29/23 to ROW 1/2/24.

PSUR: 124 certs. Add'l PSUR (11 certs) to CTA 7/16/20. ROW staking req'd 4/26/23 to ROW 6/16/23. Add'l PSUR (1 tract) to ROW 7/7/23. Add'l PSUR (West Elm Sub., 6 trs) to ROW 8/17/23. ROW staking (trs 153-156) req'd 9/12/23. ROW re-stake (Tr. 36) req'd 4/9/25 to ROW 4/16/25. Add'l PSUR (cert. 158) to ROW 4/22/25. ROW re-stake (tract 36) req'd 4/9/25 IP.

RDWY: (AH) Floodplain SP req'd. T.O. to CON 3/26/18. Kick Off Meeting held 4/24/18. Traffic & TMs req 6/22/18. Des Criteria aprvd 7/2/18. Rev Des Criteria aprvd 3/4/20. 30% Plans rec'd from CON 11/20/20. Mat req 12/4/20. 30% Plans rev'd & ret'd to CON 3/16/21. Rev 30% rec'd from CON 5/18/21 & 7/27/21. Rev 30% Plans rev'd & ret'd to CON 6/25/21 & 9/7/21. RAB TMs req 8/13/21. 60% Plans rec'd from CON 3/1/22. 60% Plans rev'd & ret'd to CON 5/27/22. Rev 60% Plans rec'd 7/7/22. DDD aprvd 9/2/22. ROW & UTIL reqmts to ROW 09/06/22. DPH Info to ENV 10/18/22. Rev 60% Plans rev'd & ret'd to CON 8/29/23. Loc & Des doc aprvd 10/17/23. Add'l survey rec'd 1/2/24. Interim Cost Est to PM 1/8/24. Rev ROW & UTIL reqmts to ROW 2/12/24. VE completed 3/25/24 (012305). Interim Est to PM 1/17/25.

ROW: ROW Plans by Crafton, Tull & Assoc 90% (145 trs). Initial Auth Rec'd 9/26/23.140/145 made & aprvd;82

Options;82 paid & 5 to be Condemned. AU 1/3/19, UFI 8/19/21, 4/13 est rec'd; 1/11 WO issued; 0/11 adj completed; 2 utils no involvement. 7/8 Res, 4/7 Bus & 3/5 PPO relos moved., Plans to 11 utils 6/28/23.

BR: (JYP) Layout 95%.

MAT: Soil Survey %AC to Rdwy 12/7/20.

PLAN: Regional access management plan completed Feb. 2019. Detailed AM plan agreement to be handled during project development.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: TMs sent to RDWY 10/4/18. Traffic data sent to RDWY 6/26/18.

LEGISLATIVE DISTRICTS: US House (3); AR House (16 & 18); AR Senate (31 & 33)

Other Federal-Aid & State Jobs

090512 Springdale Bypass – Hwy. 12 P.E.

(Benton) (craft-tull) (7.93 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

TYPE WORK: Major Widening

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: CMF-0004(74)

BACKGROUND INFO: Project programmed on 11/1/17. Project renamed on 11/29/17 & 12/15/17.

GENERAL: 8,500-16,000 ADT. IOM 11/1/17 (09X169); IOM 12/15/17 changed names for capacity improvements along the Hwy. 112 corridor.

ENV: Env by CTA. PI to be scheduled. Constraints to RDWY & BR 8/17/18. RTA to SHPO 4/9/19, 6 eligible strs 1 listed.

ADT req to SIR & TPP 10/14/20. CRS to SHPO 5/10/22, response 5/13/22. EA to ID staff review 7/29/22. NA consultation letters to tribes 1/18/23. Req to defer arch testing until after ROW acquisition to SHPO 1/19/23. PIF to SHPO, response 1/30/23. 2022 Bat Survey Results: MYGR captured. FONSI to FHWA 9/14/23.

SUR: U&D 90%.

PSUR: 254 certs.

RDWY: Kick Off Meeting held 4/24/18. Des Criteria apprvd 6/18/18. Traffic & TMs req 6/22/18. Rev Des Criteria apprvd 5/29/20. DDD apprvd 9/2/22. VE completed 3/25/24 (012305).

ROW: Plans by CTA xx% (xx trs).

PLAN: Regional access management plan completed February 2019. Detailed AM plan agreement to be handled during project development.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: TMs sent to RDWY 10/4/18.

LEGISLATIVE DISTRICTS: US House (3); AR House (13 & 16); AR Senate (33)

Other Federal-Aid & State Jobs

090513 Springdale Bypass – W. Wallis Rd. (S)

(Benton) (craft-tull) (3.52 mi.) (APHN) (Urban Minor Arterial) /STBGP/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	65%	90%	75%	45%	15%	80%	CON	NA	RQD
TARGET DATE			Feb 23	Apr 23		Dec 25	Dec 26	SCHEDULED DATE: 05-2027 STIP FFY: 2026			
END DATE		Apr 20	Mar 23	Sep 23	Apr 21						

TYPE WORK: Major Widening. Overlay Old Hwy. 112 between Hwy. 264 East & Hwy. 264

West; shared-use path. Pavement type: Asphalt.

WORK ZONE POLICY: Significant.

FAP NUMBER: STPF-0004(89)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 11/1/17. Project renamed on 11/29/17 & 12/15/17.

GENERAL: 11,000-16,000 ADT.

BRIDGE INFO: 05910 (84.06, Br. Repl., NP, Deck 5, Super. 6, Sub. 6, 1982)

ENV: Env by CTA under PE Job 090512. Ph II VPI held 11/27/20. ID staff recommendation apprvd 6/30/21. Ph II VPI meeting held 7/6 - 8/6/21 w/ live meeting 7/20/21 5:30-6:30pm. NA consultation letters to tribes 3/21/22. EA apprvd by FHWA 10/11/22. Loc & Des PH held 12/15/22 4-7pm @ Bentonville Community Center 1101 SW Citizens Circle, Bentonville AR 72712. ID Staff recommendation apprvd 4/5/23. FONSI to FHWA 9/14/23, apprvd 9/18/23.

LP: Partnership: City will take over the existing Hwy. 112 between Hwy. 264 E. and the new Hwy. 112 to the north, and Hwy. 264 W between the new and existing Hwy. 112. The Department will construct shared-use path connections to Hwy. 112 on Johnson Ave., Hwy. 264 W, and Shores Ave. Department will also perform pavement preservation of existing Hwy. 112. Resolution and Agreement sent to City 6/25/24. Agreement rec'd from City 11/7/24. Resolution executed 7/23/24. Agreement executed 1/2/25. Executed Agreement ret'd to City 2/10/25.

SUR: CSUR 100% under 090513 to CTA 6/04/18. DSUR files rec'd from CTA 4/6/20. Aerial photo flown 1/21/25.

DSUR: LiDAR FE 100%.

PSUR: 248 certs. ROW staking (tract 2x, 77, 75x) req'd 7/14/23. ROW staking req'd 2/27/24 to ROW 4/26/24.

ROW re-stake (tr. 8) req'd 1/14/25 to ROW 1/16/25. ROW Re-stake (Tr. 36) req'd 4/9/25 to ROW 4/16/25.

Revised PSUR (cert. 216) to ROW 4/22/25.

RDWY: (AH) Floodplain SP req'd. Mat req 12/4/20. 30% Plans rec'd from CON 12/15/20. 30% Plans rev'd & ret'd to CON 3/22/21. Rev 30% Plans rec'd from CON 5/28/21. Rev 30% Plans rev'd & ret'd to CON 7/14/21. Meeting w/ Cave Springs held 8/3/21. RAB TMs req 8/13/21. 60% plans rec'd from Con 5/12/22. FI held 7/6/22. 60% Plans rev'd & ret'd to CON 9/30/22. DPH Info to ENV 10/18/22. Rev 60% Plans rec'd from CON 11/4/22. ROW & UTIL rqrmts to ROW 3/30/23. Rev 60% Plans rev'd & ret'd to CON 8/30/23. Loc & Des apprv'd 10/17/23. Interim Cost Est to PM 1/8/24. VE completed 3/25/24 (012305). Rev ROW & UTIL reqm'ts to ROW 6/13/24 & 4/7/25. Interim Est to PM 1/17/25. Soil Survey req 4/8/25.

ROW: Plans 90% (92 trs.). Initial Auth Rec'd 9/26/23. 84/92 apprs made & apprvd; 48 Options & 26 paid. 1/15 Res, 2/9 Bus & 0/4 PPO rels moved. AUI 1/3/19, UFI 8/19/21; Plans to 9 utils 4/3/23, 1 No Involvement, 3/9 Est. Rec'd; 2/8 WO issued

BR: (JYP) Layout 95%.

MAT: Soil Survey %AC to Rdwy 12/7/20.

PLAN: Regional access management plan completed Feb. 2019. Detailed AM plan agreement to be handled during project development.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (16); AR Senate (33)

Other Federal-Aid & State Jobs

090514 W. Wallis Rd. – Pleasant Grove Rd. (S)

(Benton) (craft-tull) (0.84 mi.) (APHN) (Urban Minor Arterial) /STBGP/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	65%	90%	75%	60%	15%	80%	CON	NA	RQD
TARGET DATE			Feb 23	Apr 23		Aug 25	Jul 26	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Apr 20	Mar 23	Sep 23	Apr 21						

TYPE WORK: Major Widening; shared-use path. Pavement type: Asphalt.

WORK ZONE POLICY: Significant.

FAP NUMBER: STPF-0004(90)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 11/1/17. Project renamed on 11/29/17, 12/15/17 & 2/23/21.

GENERAL: 9,700-11,000 ADT.

BRIDGE INFO: 05911 (84.06, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1982)

ENV: Env by CTA under PE Job 090512. Ph II VPI meeting held 12/17/20. ID staff recommendation apprvd 6/30/21. Ph II VPI meeting held 7/6 - 8/6/21 w/ live meeting 7/22/21 5:30-6:30pm. NA consultation letters to tribes 3/21/22. EA apprvd by FHWA 10/11/22. Loc & Des PH held 12/15/22 4-7pm @ Bentonville Community Center 1101 SW Citizens Circle, Bentonville AR 72712. ID Staff recommendation apprvd 4/5/23. FONSI to FHWA 9/14/23, apprvd 9/18/23.

SUR: CSUR under 090514 to CTA 6/04/18. DSUR files rec'd from CTA 4/6/20, archived under 090512 on EDM. Aerial photo flown 1/21/25.

DSUR: LiDAR FE 100%.

PSUR: ROW staking req'd 1/2/24 by CTA to ROW 2/2/24. ROW revisions req'd 10/9/24 to ROW 10/22/24. ROW re-stake (Trs. 8, 14, 15, 16, and 17) to ROW 4/11/25 IP.

RDWY: (AH) Floodplain SP req'd. Mats req 12/4/20. 30% Plans rec'd from CON 1/20/21. TMs req 3/5/21. 30% Plans rev'd & ret'd to CON 3/22/21. Rev 30% Plans rec'd from CON 6/11/21. Rev 30% Plans rev'd & ret'd to CON 7/19/21. RAB TMs req 8/13/21. 60% Plans rec'd from CON 8/3/22. FI held 8/22/22. DPH Info to ENV 10/17/22. ROW & UTIL rqmts to ROW 3/29/23. 60% Plans rev'd & ret'd to CON 3/29/23. RDWY Info to ENV 3/30/23. Loc & Des doc apprvd 10/17/23. Interim Cost Est to PM 1/8/24. VE completed 3/25/24 (012305). Rev ROW & UTIL reqm'ts to ROW 4/29/24. Rev ROW & UTIL reqm'ts to ROW 2/19/25.

ROW: Plans 90% (13 trs.). Initial Auth Rec'd 9/26/23. 12/13 apprs made & apprvd; 1 Option & 1 paid. 1/1 PPO relo moved, AUI 1/3/19, UFI 8/19/21; Plans to 7 utils 4/3/23; 1/7 Est. rec'd; 1/7 WO Iss. Revs'd Plans to 7 Utils 4/10/25

BR: (JYP) Layout 95%.

MAT: Soil Survey %AC to Rdwy 12/7/20.

PLAN: Regional access management plan completed Feb. 2019. Detailed AM plan agreement to be handled during project development.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (16); AR Senate (33)

Other Federal-Aid & State Jobs

090636 Pleasant Grove Rd. – Hwy. 12 (S)

(Benton) (craft-tull) (3.43 mi.) (APHN) (Urban Minor Arterial) /STBGP/TAP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	90%	75%	30%	15%	60%	CON	30%	
TARGET DATE			Feb 23	Apr 23	Apr 21	Feb 26	Feb 27	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Apr 20	Mar 23	Sep 23	Apr 21						

TYPE WORK: Major Widening; shared-use path

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-TAPF-0004(815)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 2/23/21.

GENERAL: 8,500-9,700 ADT.

ENV: EA apprvd by FHWA 10/11/22. Loc & Des PH held 12/15/22 4-7pm @ Bentonville Community Center 1101 SW Citizens Circle, Bentonville AR 72712. ID Staff recommendation apprvd 4/5/23. NA consultation letters to Tribes 8/14/23. FONSI to FHWA 9/14/23, apprvd 9/18/23.

LP: Received \$500K TAP 21, \$500K TAP 22, & \$500K TAP 23 funds. Resolution executed 4/27/22. Drafting Agreement.

SUR: Aerial photo flown 1/21/25.

PSUR: ROW staking req'd 7/11/24 to ROW 7/31/24. ROW re-stake (Trs. 1-12) req'd 4/16/25 80%.

RDWY: (AH) No Floodplain SP req'd. 30% Plans rec'd from CON 6/9/21. 30% Plans rev'd & ret'd to CON 7/19/21. RAB TMs req 8/13/21. Rev 30% Plans rec'd from CON 8/20/21. Prelim ROW & UTIL EST req 8/20/21. Rev 30% Plans rev'd & ret'd to CON 9/30/21. 60% Plans rec'd from CON 8/25/22. FI held 9/9/22. ROW & UTIL reqmts to ROW 3/30/23. 60% Plans rev'd & ret'd to CON 7/18/23. Loc & Des doc apprvd 10/17/23. Rev ROW reqmts to ROW 11/14/23. Interim Cost Est to PM 1/8/24. VE completed 3/25/24 (012305). Rev ROW & UTIL reqmts to ROW 11/22/24, 12/5/24, & 2/19/25. Interim Est to PM 1/17/25.

ROW: Plans 90% (43+/-trs). Initial Auth Rec'd 9/26/23. 27/42 apprs made & apprvd; 2 options & 2 paid. 0/4 Res, 0/3 Bus, & 0/2 PPO rels moved, AUI 7/1/22, UFI 7/12/22. Plans to 14 Utils. 2/21/24; 2/14 est. rec'd; 2/13 WO issued, 1 util no involvement Revs'd plans to 14 Utils. 4/10/25

BR: (JYP)

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (13 & 16); AR Senate (33)

101212 Mill Bayou Str. & Apprs. (S)

Hwy. 120

(Mississippi) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		65%						0%			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0047(101)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 150 ADT.

BRIDGE INFO: M1837 (80.72, Br. Repl., NP, SD, Deck 5, Super. 5, Sub. 4, 1949)

SUR: Aerial photo flown 3/28/24. UAV-LiDAR acquired 5/30/24. Feature extraction and mapping 100%. CSUR 25%.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

Other Federal-Aid & State Jobs

110751 Larkin Creek Str. & Apprs. (S)

Hwy. 121

(Lee) (fisher-arnold) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	50%	15%	5%	100%	NA	
TARGET DATE		Jul 23	Jul 24	Nov 23	Aug 23	Jul 25	Jan 26	SCHEDULED DATE: 04-2026 STIP FFY: 2025			
END DATE		Jul 23	Sep 24	Feb 24	Jul 23						

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0039(33)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 340 ADT.

BRIDGE INFO: M1838 (41.69, Br. Repl., P1, SD, Deck 7, Super. 3, Sub. 6, 1957)

ENV: EPD. NA consultation letters to Tribes 7/24/23. PIF to SHPO 12/12/23, response 1/8/24. T1CE apprvd 2/6/24.

NW14, no pcn.

SUR: CSUR 100%. UAV-LiDAR acquired 1/9/23. Feature extraction 100%. Aerial photo flown 3/15/23.

DSUR: U&D 100%. DSUR to Rdwy 7/14/23.

PSUR: PSUR to ROW 7/17/23. ROW staking req'd 1/16/25 to ROW 2/13/25.

RDWY: (AH) Floodplain SP req'd. Traffic & Mat req 5/8/23. T.O. to CON 6/29/23. Early Coord Meeting held 7/13/23.

DSUR rec'd 7/14/23. 30% Plans rec'd from CON 10/19/23. 30% Plans ret'd to CON 11/13/23. 60% Plans rec'd from CON 2/12/24. RDWY Info to ENV 2/20/24. PFI held 4/24/24. 60% Plans ret'd to CON 7/3/24. Rev 60% Plans rec'd from CON 8/14/24. Rev 60% Plans rev'd & ret'd to CON 9/9/24. ROW & UTIL reqm'ts to ROW 9/24/24. 90% Plans rec'd from CON 11/4/24. Soil Survey req 4/8/25. Interim Est to PM 4/15/25.

ROW: COURT ORDER - Plans 80% (6 trs) Auth Rec'd 9/5/24. 4 options; AUI 4/24/24. Plans to 3 utils 12/10/2024

BR: (SWP) 1 RCBC.

MAT: Soil Survey %AC & RV to Rdwy 7-10-23

RAILROAD INFO: No RR involvement 6/27/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (10)

Other Federal-Aid & State Jobs

080499 Gee Creek Str. & Apprs. (S)

Hwy. 123

(Johnson) (art) (0.34 mi.) (Non-APHN) (Major Collector) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	100%	60%	100%	NA	TBD
TARGET DATE		Oct 16	Dec 18	Jul 21	Oct 16	Dec 22	Feb 23	SCHEDULED DATE: 2026			
END DATE		Oct 16	May 19	Oct 21	Oct 16	Dec 23	Sep 22				

CRITICAL NOTES: Federal Land Transfer.

TYPE WORK: Replace 1 structure with a Three Sided Box.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0036(18)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 9/6/19.

GENERAL: 90 ADT. Withdrawn from Feb. 2024 Letting. No bids received Sep. 2024 Letting.

BRIDGE INFO: M1864 (22.15, Br. Repl., P0, SD, Deck 5, Super. 3, Sub. 5, 1960)

ENV: Ozark National Forest; scenic river; bat survey reqd; hist br involved. Constraints to RDWY & BR 4/17/17.

Cooperating agency req to USFS 10/17/17. Mktg ltrs sent 11/3/17; Johnson Co req HB; USFS says br can't be left in place. Tribal consultation sent 7/23/18. HBAC recommend HB be left in place; conc recd 1/10/19. Bat Survey scheduled for Summer '19. Add'l Tribal con sent 8/26/19. Cultural Resources Survey to SHPO 9/26/19. SHPO response to PIF 10/11/19. Req for cost est to BR & RDWY 11/22/19. Scoping letter sent 5/22/20. Cont. consultation to Tribes 8/7/20. EA apprvd by FHWA 5/26/21. Virtual PH Offering 7/15-8/19/21. FONSI to FHWA 10/07/21, apprvd 10/12/21. NW14, no pcn. 2019 Bat Survey Results: No T&E bats captured. 2023 acoustic survey is pending.

SUR: Aerial photo flown 3/29/15. Ortho only. Tie to 080444.

DSUR: CSUR 100%. DSUR 100% to Rdwy 10/28/16. Add'l DSUR req'd 1/4/19 100% to Rdwy 3/01/19.

PSUR: Existing ROW only to ROW 10/27/16, Rev. 2/12/19.

RDWY: (TW) No floodplain SP req'd. DSUR rec'd 10/28/16. Hyd Anal complete to BR 10/12/17 & 1/4/21. Prelim Prints to ROW & ENV 9/22/17. Traffic & Soil Survey req 9/22/17. Des Criteria apprvd 11/9/18. Add'l Survey req 1/4/19. ROW & UTIL rqmts to ROW 5/31/19. RDWY Info to ENV 5/31/19. Prelim Est to PM 8/28/19. Rev ROW & UTIL rqmts to ROW 9/16/19. Rev RDWY Info to ENV 9/16/19 & 9/2/20. FI held 11/19/19. LRFD req to BR 12/30/20. Loc & Des Doc apprvd 10/14/21. HYD cert req 8/10/22. FFI held 8/10/22. Plans to EST 8/17/22. Plans cert. by HYD 10/5/22.

ROW: Plans 90% (2 trs). Initial Auth Rec'd 12/20/21. 2 USA trs. Draft FLT to FHWA 11/12/22. AUI 7/20/16. UFI 6/28/18; Plans to 1 Utils 6/5/19; 1/1 Utils est rec'd, 1 utils no involvement.

BR: (TMG) Layout 100%. 1 3-Sided Box. Req'd Soil Borings for Big Piney Creek 6/28/18. BR plans complete 1/13/23 & 7/25/24.

MAT: Soil Survey to Rdwy 11/27/17.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (45); AR Senate (26)

Other Federal-Aid & State Jobs

080645 Hwy. 124 Strs. & Apprs. (Conway Co.) (S)

Hwy. 124

(Conway) (fre) (0.26 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	20%	75%		15%	RCB	35%	NA	
TARGET DATE		Jul 23	Nov 24	May 25	Oct 23	Mar 26	Dec 26	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		May 23	Feb 25		Nov 23						

TYPE WORK: Replace 2 Bridges w/ R.C. Box Culverts

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0015(34)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 640 ADT.

BRIDGE INFO: M3133 (52.40, Br. Repl., NP, Deck 7, Super. 5, Sub. 7, 1967); X1250 (48.75, Br. Repl., P0, Culv. 5, 1967)

ENV: Env constraints to Rdwy 8/16/23. Tribal consultation letters sent 4/23/24. ARS to SHPO 7/18/24, response 8/8/24.

SUR: CSUR 100%. UAV-LiDAR acquired 12/28/22. Aerial photo flown 3/13/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 5/12/23.

PSUR: Existing ROW to ROW 11/21/23.

RDWY: (MH) No Floodplain SP req'd. Traffic & Mat req 5/8/23. DSUR rec'd 5/12/23. Early Coord Meeting held 5/30/23.

Hyd Anal complete to BR 5/14/24. Prelim Layouts to ROW & ENV 5/3/24. DDD appr'd 2/3/25. ROW & UTIL reqm'ts to ROW 2/28/25. RDWY Info to ENV 2/28/25. PFI held 3/26/25.

ROW: Plans XX% (8 trs) AUI 3/22/23; Plans to 4 util 3/3/25.

MAT: Soil Survey %AC & RV to Rdwy 7-11-23

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (25)

110827 Tenmile Bayou Cutoff Str. & Apprs. (Edmondson) (S)

Hwy. 131

(Crittenden) (coll) (Non-APHN) (Major Collector) / CoE/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	5%	5%	75%		5%	0%		NA	
TARGET DATE		Dec 24	Aug 25	Nov 25	Jan 25	Aug 26	May 27				
END DATE		Oct 24			Feb 25						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0018(72)

BACKGROUND INFO: Project programmed on 4/22/24.

GENERAL: 180 ADT.

BRIDGE INFO: 06562 (90.28, Br. Repl., NP, Deck 7, Super. 7, Sub. 8, 1994)

LP: Department to handle all phases. USACE to reimburse all costs. MO2023-097. USACE to draft agreement.

SUR: CSUR 100%. UAV-LiDAR acquired 6/13/24. Feature extraction 100%. Plan mapping 100%. Aerial photo re-flown 10/10/24.

DSUR: U&D 100%. DSUR to Rdwy 10/7/24.

PSUR: NTP to Con 12/5/24. PSUR to ROW 2/20/25.

RDWY: (ND) Floodplain SP req'd. DSUR rec'd 10/7/24. Early Coord Meeting held 3/5/25.

ROW: AUI 10/23/2024

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (64); AR Senate (9)

Other Federal-Aid & State Jobs

030633 Old Channel McKinney Bayou Str. & Apprs. (S)

Hwy. 134

(Miller) (coll) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		60%						0%			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0046(61)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 490 ADT.

BRIDGE INFO: M1953 (56.33, Br. Repl., P2, SD, Deck 6, Super. 4, Sub. 6, 1956)

SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 3/12/24. Feature extraction and mapping 100%. CSUR 25%.

RDWY: (ND) Floodplain SP req'd.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (4)

101177 Hwy. 135 Strs. & Apprs. (S)

Hwy. 135

(Craighead & Poinsett) (craft-tull) (1.54 mi.) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	100%	75%	100%	50%	80%		NA	
TARGET DATE							May 25	SCHEDULED DATE: 02-2026 STIP FFY: 2026			
END DATE		Jun 21	Jun 24	Aug 23	Jul 21	Jun 24					

TYPE WORK: Replace 3 structures

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-1656(7)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 12/22/23.

GENERAL: 1,300-1,600 ADT.

BRIDGE INFO: 02474 (29.51, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 4, 1954); 02906 (48.90, Br. Repl., P2, SD, Deck 6, Super. 4, Sub. 6, 1954); 02907 (27.53, Br. Repl., P0, Deck 6, Super. 5, Sub. 5, 1954)

RDWY: (TW) Previous Job: Floodplain SP req'd. Prelim Layouts to ROW & ENV 8/10/21. BR, Traffic, & Soil Survey req 8/10/21. Early Coord Meeting held 8/1/21. Hyd Anal complete to BR 11/30/21. DDD appr'd 4/20/22. RDWY Info to ENV 7/27/22. ROW & UTIL rqrmts to ROW 7/29/22. T.O. to CON 9/16/22. Add'l Survey req 10/19/22. Rev DDD appr'd 1/3/23. Loc & Des Doc appr'd 1/17/23. 60% Plans (sites 3-6) rec'd from CON 1/27/23. FI (sites 3-6) held 2/14/23. 60% Plans (sites 3-6) rev'd & ret'd to CON 3/15/23. Floodplain SP req'd. NTP to CON 5/3/24. Interim Est to PM 4/15/25.

UTIL: Utility Relocations for this project will be performed under ARDOT project number 101124

BR: (JYP) Layout 95%.

RAILROAD INFO: No RR Involvement 2/16/24

LEGISLATIVE DISTRICTS: US House (1 & 1); AR House (33 & 36); AR Senate (19 & 19)

Other Federal-Aid & State Jobs

101133 Hwy. 49B – Fairview Rd. (Paragould) (S)

Hwy. 135

(Greene) (hdr) (1.22 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	50%	75%			NA	100%	60%	
TARGET DATE		Aug 22	Apr 25	Jul 25	Sep 22	Jul 26	Jul 27	SCHEDULED DATE: 2026 STIP FFY: 2027			
END DATE		Aug 22			Sep 22						

TYPE WORK: Widen to 5 lanes

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9332(28)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 6,300-7,300 ADT.

ENV: Env Constraints to Rdwy 7/25/22. NA consultation letters to tribes 2/8/23. 101133 ARS to SHPO 5/7/24, response 6/5/24. PIF to SHPO 6/5/24, response 7/1/24. PIF addendum to SHPO 4/11/25.

SUR: Aerial photo 1/28/21. CSUR 100%. PICs available. UAV-LiDAR acquired 2/10/22. Mapping 100%.

DSUR: NTP to Con 5/25/22. U&D 100%. DSUR to Rdwy 8/12/22. Add'l DSUR req'd 3/25/24 100%.

PSUR: 45 certs. NTP to Con 5/23/22. PSUR to ROW 9/2/22.

RDWY: (TW) No Floodplain SP req'd. Traffic & Mats req 5/17/21. TMs req 3/22/22. DSUR rec'd 8/12/22. Prelim Layouts to ROW & ENV 9/7/22. Signal not warranted @ wHwy. 135 & Country Club Inters. Early Coord Meeting held 2/9/23.

T.O. to CON 12/29/23. Kick Off Meeting held 1/26/24. 30% Plans rec'd from CON 2/8/24. DDD appr'd 2/15/24. 60%

Plans rec'd from CON 3/18/24 & 9/27/24. RDWY Info to ENV 5/24/24.

MAT: Soil Survey %AC to Rdwy 8/24/21.

PLAN: 2012 memo study determined not a capacity need, except perhaps at Hwy. 49 Inters.

RAILROAD INFO: No RR involvement 5/22/24

LEGISLATIVE DISTRICTS: US House (1); AR House (31); AR Senate (21)

101192 Fairview Rd. – Sunset Dr. (S)

Hwy. 135

(Greene) (urb) (2.87 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		30%		5%				TBD			
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: Major Widening

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0028(74)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 10/18/24.

GENERAL: 6,200-7,300 ADT.

SUR: CSUR 100%. Aerial LiDAR acquired 3/31/25. Feature extraction 50%.

PSUR: 121 certs.

RDWY: (HL) Floodplain SP req'd.

RAILROAD INFO: No RR involvement 10/28/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (1 & 31); AR Senate (21)

Other Federal-Aid & State Jobs

101138 Left Hand Chute of Little River Str. & Apprs. (S)

Hwy. 140

(Poinsett) (m. baker) (0.53 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	85%	90%	75%	10%		25%		NA	
		Jun 24	Sep 24	May 24	May 25	Jan 26	STIP FFY: 2025			
	Jul 23	Jun 24	Nov 24	Apr 24						

TYPE WORK: Replace 1 Bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0056(70)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 2,300 ADT.

BRIDGE INFO: 02503 (44.40, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 6, 1948)

ENV: Env constraints to Rdwy 6/15/23. Tribal consultation letters 8/17/23. ARS to SHPO 5/31/24, response 6/17/24 . PI meeting 7/25/24 4-7 pm @ First Baptist Church 302 Kenwood Ave. Lepanto. PIF to SHPO 9/18/24, response 10/15/24. T3CE apprvd 11/20/24.

SUR: CSUR 100%. UAV-LiDAR acquired 1/9/23. Feature extraction 100%. Aerial photo acquired 3/15/23.

DSUR: U&D 100%. DSUR to Rdwy 7/15/23.

PSUR: PSUR to ROW 4/12/24. Add'l PSUR req'd 8/8/24 to ROW 8/15/24. ROW staking (tract 5) req'd 3/13/25 to ROW 4/11/25.

RDWY: (AH) Floodplain SP req'd. Traffic & Mat req 5/10/23. DSUR rec'd 7/14/23. Early Coord Meeting held 8/3/23. T.O. to CON 2/26/24. Hyd Anal complete to BR 2/26/24. 30% Plans rec'd from CON 3/29/24. Prelim Layouts to ROW & ENV 4/1/24. DDD apprvd 4/1/24. Prelim BR Info req 4/1/24. 30% Plans rev'd & ret'd to CON 4/5/24. RDWY Info to ENV 5/22/24. 60% Plans rec'd from CON 6/3/24. 60% Plans rev'd & ret'd to CON 6/4/24. Rev 60% Plans rec'd from CON 6/7/24. ROW & UTIL reqmts to ROW 6/10/24. T.O. to CON 8/8/24. Soil Survey req 4/8/25.

ROW: Plans 30% (12 trs). Auth Rec'd 12/20/24. 1 option

BR: (JYP) 1 Br. Layout 95%. Prelim. Info to Env. 5/9/24.

RAILROAD INFO: No RR involvement 2/5/24

LEGISLATIVE DISTRICTS: US House (1); AR House (36); AR Senate (19)

Other Federal-Aid & State Jobs

101107 Poplar Creek Str. & Apprs. (S)

Hwy. 141

(Greene) (art) (0.36 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%	30%	15%	20%	35%	NA	
TARGET DATE		Dec 23	Jun 24	Sep 24	Jan 24	Jun 25	Nov 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Aug 23	Jun 24	Dec 24	Feb 24						

TYPE WORK: Replace 1 Bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0028(71)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 970 ADT.

BRIDGE INFO: M3983 (25.06, Br. Repl., P0, SD, Deck 5, Super. 6, Sub. 4, 1977)

ENV: Tribal consultation letters sent 1/23/24. ARS to SHPO 9/13/24, response 10/7/24. PIF to SHPO 10/8/24, appr'd 11/4/24. T1CE appr'd 12/12/24.

SUR: Aerial photo flown 1/5/23. UAV-LiDAR acquired 5/3/23. CSUR 100%. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 8/4/23.

PSUR: PSUR to ROW 2/21/24. Rev PSUR to ROW 10/3/24.

RDWY: (TW) Floodplain SP req'd. Traf & Mat req 7/10/23. DSUR rec'd 8/4/23. Hyd Anal complete to BR 12/7/23. Early Coord Meeting held 12/7/23. Prelim Layouts to ROW 12/7/23. ROW reqm'ts to ROW 6/28/24. UTIL reqm'ts to ROW 9/11/24. DDD appr'd 12/16/24.

ROW: Plans 85% (10trs). Auth Req 12/30/24. 3/10 apprs made & appr'd; 3 options signed & 1 paid. AUI 12/5/23, UFI 12/16/24, Plans to 4 utils 4/22/25

BR: (JYP) Layout 85%. Prelim. Info to Env. 9/5/24.

MAT: Soil Survey %AC & RV to Rdwy 7-11-23

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (30); AR Senate (21)

101213 Johnson Creek Str. & Apprs. (S)

Hwy. 141

(Clay) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		65%						0%			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0011(78)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 190 ADT.

BRIDGE INFO: M4038 (56.33, Br. Repl., NP, SD, Deck 7, Super. 4, Sub. 5, 1980)

SUR: Aerial photo flown 3/28/28/24. UAV-LiDAR acquired 5/28/24. Feature extraction and mapping 100%. CSUR 100%.

RDWY: (HL) Floodplain SP req'd.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

Other Federal-Aid & State Jobs

020712 Boeuf River Str. & Apprs. (S)

Hwy. 144

(Chicot) (fre) (0.26 mi.) (Non-APHN) (Major Collector) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	85%	95%	100%	100%	20%	100%	100%	NA	NA
TARGET DATE		Jun 19	Jan 20	Feb 20		Jan 25	Jun 25				
END DATE		Apr 19	Jan 20	Feb 20	Apr 19	Sep 22					

CRITICAL NOTES: Small Utility Conflict.

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0009(42)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 380 ADT.

BRIDGE INFO: A2847 (69.33, Br. Repl., NP, Deck 7, Super. 6, Sub. 7, 1962)

ENV: EPD. Constraints to BR, RDWY & SUR 2/4/19. Tribal consultation sent 2/26/19. SHPO response to ARS 11/14/19.

PIF to SHPO 12/4/19. T1-CE apprvd 2/18/20. NW23 permit to USACE 11/10/20.

LP: Resolution and agreement sent to Sponsor 1/17/25.

SUR: CSUR 100%. Aerial photo flown 12/9/18. NTP to CON 2/7/19. DSUR to Rdwy/Bridge 4/02/19.

PSUR: Exist. ROW to ROW 4/23/19. ROW staking req'd 10/14/20 to ROW 11/09/20. Re-stake req'd 1/12/21 to ROW 1/20/21.

RDWY: (MH) No Floodplain SP req'd. DSUR rec'd 4/2/19. Early Coord Meeting held 5/1/19. Hyd Anal complete to BR 7/12/19. Prelim Layouts to ROW & ENV 10/8/19. Traffic & MAT req 10/8/19. ROW & UTIL reqmts to ROW 1/14/20.

RDWY Info to ENV 1/21/20. Des Criteria apprvd 1/29/20. Rev ROW reqmts to ROW 2/27/20. Rev ROW & UTIL reqmts to ROW 4/21/22.

ROW: C.O. Plans 90% (6 trs). Initial Auth Rec'd 7/2/20. 4/4 appr made & apprvd. 4 options & 4 paid. C.O. filed 9/14/22.

1/1 PPO moved. AUI 5/22/19, 10/20/20, UFI 10/9/19. Plans to 3 Utils on 1/15/20, 4/27/22; 2/3 utils est rec'd. 1 no conflict.

BR: (JYP) Layout 100%. Final Info. To Env. 10/8/20. Plans complete 3/10/21.

MAT: Soil Survey %AC to Rdwy 1/13/20. Subsurf Invest Con Report to Br 11/30/20.

RAILROAD INFO: No RR Involvement; 7/23/24

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

110748 Fish Bayou Str. & Apprs. (S)

Hwy. 147

(Crittenden) (pickering) (0.07 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	95%	75%		20%	75%	35%	NA	
TARGET DATE			Jan 24	Jan 24	Aug 23	Jan 25	Dec 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Jul 23	Feb 24	Mar 24	Jul 23	Nov 24					

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0018(66)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 930 ADT.

BRIDGE INFO: 01950 (65.56, Br. Repl., NP, Deck 5, Super. 6, Sub. 5, 1935)

ENV: EPD. ARS to SHPO 6/20/23, response 6/26/23. NA consultation letters to tribes 7/12/23. Constraints to Rdwy & ROW 8/22/23. PIF to SHPO 2/21/24, response 3/13/24. T1CE apprvd 3/19/24. NW14 permit to USACE 10/15/24. VPI from 9/23 to 10/7/24.

SUR: CSUR 100%. UAV-LiDAR acquired 1/9/23. Feature extraction 90%. Aerial photo flown 3/13/23.

DSUR: U&D 100%. DSUR to Rdwy 7/6/23.

PSUR: PSUR complete under 110557. Files scaled to grid and on EDM under 110748. PSUR to ROW 7/10/23.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/8/23. W.O. to CON 6/19/23. T.O. to CON 6/19/23. Early Coord Meeting held 7/13/23. DSUR rec'd 7/6/23. 30% Plans rec'd from CON 9/29/23. 60% Plans rec'd from CON 12/15/23.

RDWY Info to ENV 12/22/23. DDD appr'd 12/27/23. Rev 60% Plans rec'd from CON 1/9/24. ROW & UTIL reqm'ts to ROW 2/5/24. PFI held 4/24/24. Rev ROW & UTIL reqm'ts to ROW 5/8/24. 90% Plans rec'd from CON 9/19/24. 90% Plans to EST 9/20/24. FFI req 9/20/24. Interim Est to PM 10/25/24.

ROW: Plans 90% (3 trs), Auth Rec'd 4/15/24. 3/3 apprs made & 0/3 apprs apprvd; 3 options & 3 paid AUI 7/27/23; Plans to 4 utils 6/18/24, 2/12/25 plans to 1 additional utility, 4/5 est rec'd, 3/5 WO issued, 1 util auth to bid; 1 util adjustment complete

BR: (MCB) RCBC. Rec'd. 90% Plans 9/19/24. Ret'd. comments 90% Plans 10/2/24.

MAT: RV to RDWY 7/10/23

RAILROAD INFO: No RR involvement 6/27/24

LEGISLATIVE DISTRICTS: US House (1); AR House (64); AR Senate (9)

110837 Fifteenmile Bayou Str. & Apprs. (S)

Hwy. 149

(St. Francis) (art) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		70%						0%			
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0068(58)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 180 ADT.

BRIDGE INFO: M2057 (19.61, Br. Repl., P0, SD, Deck 5, Super. 3, Sub. 3, 1957)

SUR: Aerial photo flown 2/14/24. UAV-LiDAR acquired 4/30/24. Feature extraction and mapping 100%. CSUR 100%.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

Other Federal-Aid & State Jobs

110841 Hwy. 149 Str. & Apprs. (Crittenden Co.) (S)

Hwy. 149

(Crittenden) (fre) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		70%						0%			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0018(77)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 630 ADT.

BRIDGE INFO: M3953 (69.86, Br. Repl., NP, SD, Deck 7, Super. 7, Sub. 4, 1977)

SUR: Aerial photo flown 2/14/24. UAV-LiDAR acquired 5/1/24. Feature extraction and mapping 100%. CSUR 100%.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

Other Federal-Aid & State Jobs

080615 Petit Jean River Str. & Apprs. (S)

Hwy. 154

(Conway & Yell) (garver) (0.72 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	70%	90%	90%	CON	NA	NA
TARGET DATE		Dec 19	Jul 21	Aug 21		Oct 22	Jun 25	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Feb 20	Jul 21	Sep 21	Mar 20	Oct 22					

CRITICAL NOTES: CoE property and AGFC easement involved.

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0075(42)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 520 ADT.

BRIDGE INFO: 03032 (60.03, Br. Repl., P3, Deck 5, Super. 5, Sub. 6, 1956)

ENV: CoE property w/ AGFC easement involved. RTA for 1 property to SHPO 12/27/18; conc recd 1/9/19. Tribal consultation letters sent 2/24/20. Constraints to BR & RDWY 5/14/20. ARPA permit to USACE 5/11/20. ARS addendum to SHPO 10/15/20, response 10/15/20. CRS to SHPO 1/28/21, response 2/9/21. T3CE apprvd 9/15/21. NWP req to USACE 5/4/22, issued 6/1/23.

SUR: Aerial photo flown 2/8/19. CSUR 100%. DSUR to Rdwy 1/3/20. Add'l DSUR req'd 2/27/20 100% to Rdwy 6/19/20. Add'l DSUR req'd 7/26/21 to Rdwy 9/10/21.

PSUR: 6 certs. PSUR to ROW 3/5/20. Add'l PSUR (2 certs) req'd 12/15/21 to ROW 1/12/22. ROW staking req'd 12/20/22 85%.

RDWY: (TW) Floodplain SP reqd. Traffic & Mats req 10/11/19. T.O. to CON 11/1/19. DSUR rec'd 1/3/20. Early Coord Meeting held 2/25/20. Add'l Survey req 2/27/20. Des Criteria apprvd 5/1/20. Add'l Survey req 6/19/20. 30% Plans rec'd from CON 6/22/20. Add'l Surv req 6/22/20. 30% Plans rev'd & ret'd to CON 7/2/20. 60% Plans rec'd from CON 8/25/20. ROW & UTIL rqmts to ROW 8/27/20. 60% Plans rev'd & ret'd to CON 9/24/20. RDWY Info to ENV 11/10/20. FI held 12/9/20. Avg Running Speed req 1/4/21. Rev 30% Plans rec'd from CON 7/1/21. Add'l Surv req 7/26/21. Rev 30% Plans rev'd & ret'd to CON 7/27/21. 45% Plans rec'd from CON 7/30/21. Rev RDWY Info to ENV 8/30/21. Add'l DSUR rec'd 9/20/21. Rev 60% Plans rec'd from CON 11/17/21. UTIL reqmts to ROW 11/18/21. Rev 60% rev'd & ret'd to CON 7/29/22. 90% Plans rec'd from CON 5/15/23. FFI held 6/12/23. DDD apprvd 6/14/23. 90% Plans rev'd & ret'd to CON 6/13/23.

ROW: Fee - Plans 90% (9 trs). Initial Auth Rec'd 10/19/21. 10/10 apprs made & apprvd; 10 Options & 10 paid. AUI 12/3/19, UFI 5/13/20. Plans to 6 utils 12/18/21; 1 utils no involvement, 4/4 est rec'd, 3/3 WO issued, 2/3 adj. complete

BR: (SWP) Layout 95%. 8/24/20 Advance Apv'l. letter to USCG. 9/2/20 Site falls under USCG jurisdiction, no USCG permit reqd. Rec'd. 90% Plans 5/15/23.

MAT: Soil Survey %AC to Rdwy 10/14/19.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (43 & 55); AR Senate (5)

Other Federal-Aid & State Jobs

080618 Bayou Choate George Str. & Apprs. (S)

Hwy. 154

(Yell) (coll) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	95%	100%	75%	100%	100%	100%	100%	NA	
	Nov 20	Apr 21	Apr 21		May 22	Dec 22	SCHEDULED DATE: 2026 STIP FFY: 2026			
	Jul 20	Apr 21	May 21	Nov 20	Jun 22	Dec 24				

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0075(47)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 510 ADT.

BRIDGE INFO: 03996 (59.86, Br. Repl., P3, Deck 6, Super. 6, Sub. 7, 1966)

ENV: EPD. Constraints to BR, RDWY, SUR 1/25/19. Tribal consultation letters sent 1/7/21. ARS to SHPO 4/1/21. T3-CE apprvd 5/20/21. NW14, no pcn.

SUR: CSUR 100%. DSUR to Rdwy 7/28/20.

PSUR: Existing ROW to ROW 11/17/20.

RDWY: (ND) Floodplain SP req'd. Traffic & MAT req 10/11/19. DSUR rec'd 7/28/20. Early Coord Meeting held 1/13/21.

Prelim Layouts to ROW & ENV 2/12/21. Hyd Anal complete to BR 3/5/21. Des Criteria apprvd 3/15/21. RDWY Info to ENV 4/30/21. ROW & UTIL reqmts to ROW 4/30/21. FI held 5/27/21. Loc & Des Doc apprvd 5/24/21. LRFD req to BR 2/25/22. RUC req 9/30/22. RUC req 9/30/22. Plans cert by HYD 2/22/23. Plans to EST 7/3/23. FFI held 7/26/23.

ROW: C.O Plans 90% (2 trs). Rec'd initial auth 10/28/21. 2 options & 2 paid. AUI 10/1/20, UFI 5/25/21; Plans to 3 utils 8/13/21; 3/3 est rec'd, 3/3 WO issued, 3/3 adj complete. C.O. filed 6/15/22.

BR: (CMW) 1 RC Box Culvert. RCBC Plans complete 6/23/23.

MAT: Soil Survey %AC to Rdwy 10/14/19.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (5)

Other Federal-Aid & State Jobs

080684 Chickalah Creek Str. & Apprs. (S)

Hwy. 154

(Yell) (craft-tull) (0.5 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%	15%	50%	50%	100%	NA	
TARGET DATE		Feb 24	Jul 24	Jul 24	Apr 24	Mar 25	Nov 25	STIP FFY: 2025			
END DATE		Mar 24	Aug 24	Dec 24	May 24						

TYPE WORK: Replace 1 bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0075(58)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 440 ADT.

BRIDGE INFO: 05173 (66.12, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 6, 1969)

ENV: NA consultation letter to Tribes 2/9/24. Env constraints to Rdwy & ROW 5/22/24. PIF to SHPO 11/1/24, response 11/26/24. T1CE apprvd 12/5/24.

SUR: CSUR 100%. UAV-LiDAR acquired 4/3/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 3/11/24.

PSUR: Existing ROW to ROW 5/13/24. Rev ROW req'd 11/4/24 to ROW 11/5/24.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/8/23. T.O. to CON 4/26/24. Early Coord Meeting held 5/7/24. 30% Plans rec'd from CON 7/31/24. 30% Plans rev'd & ret'd to CON 8/2/24. DDD appr'd 8/15/24. ROW & UTIL reqm'ts to ROW 8/21/24. 60% Plans rec'd from CON 9/10/24. RDWY Info to ENV 10/3/24.

ROW: Plans 80% (8 trs) AUI 4/26/24; Plans to 3 utils 12/02/24; 2 util no involvement

BR: (JYP) Layout 95%.

MAT: Soil Survey %AC & RV to Rdwy 7-10-23

Report to Bridge 4-17-25

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (5)

101211 I-55 Overpass (Hwy. 158) Str. & Apprs. (S)

Hwy. 158

(Mississippi) (fre) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		65%						0%			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0047(100)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 1,400 ADT.

BRIDGE INFO: 03279 (79.05, Br. Repl., NP, SD, Deck 4, Super. 6, Sub. 5, 1960)

SUR: Aerial photo flown 3/28/24. UAV-LiDAR acquired 6/6/24. Feature extraction and mapping 100%. CSUR 25%.

RDWY: (MH) No Floodplain SP req'd.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (33 & 34); AR Senate (19)

Other Federal-Aid & State Jobs

101214 Hwy. 158 Str. & Apprs. (Caraway) (S)

Hwy. 158

(Craighead) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		65%						0%			
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0016(109)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 1,800 ADT.

BRIDGE INFO: 02565 (52.15, Br. Repl., P3, Deck 7, Super. 7, Sub. 5, 1950)

SUR: Aerial photo flown 3/28/24. UAV-LiDAR 5/29/24. Feature extraction and mapping 100%. CSUR 100%.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

020782 Canal No. 19 Str. & Apprs. (S)

Hwy. 159

(Desha) (neel-schaffer) (0.25 mi.) (Non-APHN) (Minor Collector) /BR-OFF/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	100%	75%	100%	75%	95%	100%	NA	
TARGET DATE		Feb 22	Aug 22	Aug 22	Mar 22	Aug 23	Oct 24	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Mar 22	Nov 22	Aug 22	Mar 22	Aug 23	Jan 25				

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0021(53)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 510 ADT.

BRIDGE INFO: M4055 (62.83, Br. Repl., NP, Deck 7, Super. 6, Sub. 5, 1980)

ENV: EPD. Tribal consultation letters sent 8/17/21. Env constraints to BR & Rdwy 10/13/21. CRS to SHPO 8/10/22, response 8/15/22. T3CE apprvd 8/17/22. NW14, no pcn.

SUR: CSUR 100%. UAV-LiDAR acquired 1/3/22. Mapping 100%. Aerial photo flown 1/24/22. U&D 100%.

DSUR: DSUR to Rdwy 3/10/22.

PSUR: PSUR to ROW 3/15/22.

RDWY: (TW) Floodplain SP req'd. Traffic & MAT req 5/17/21. TO to CON 2/10/22. DSUR rec'd 3/10/22. DDD apprvd 4/26/22. 30% plans rec'd from CON 7/18/22. Early coord meeting held 7/27/22. 30% plans rev'd & ret'd to CON 8/9/22. 60% plans rec'd from CON 10/14/22. ROW & Util reqmts to ROW 11/1/22. Rdwy Info to Env 11/9/22. 60% plans rev'd & ret'd to CON 2/7/23. Rev ROW reqmts to ROW 2/17/23. FI held 3/14/23. 90% Plans rec'd from CON 10/1/24. FFI held 10/25/24. 90% Plans rev'd & ret'd to CON 10/30/24.

ROW: Plans 90% (3 trs.). Initial Auth Rec'd 5/9/23. 3/3 apprs made & apprvd. 2 options & 2 paid. AUI 9/28/21, UFI 11/22/22; 4/4 Est., 1 utils no involvement, 1 no adj, 2/2 wo's issued. C.O. filed 4/29/2024.

BR: (CMW) Layout 95%. Rec'd. 90% Plans 10/1/24 & 11/13/24. Ret'd. 90% Comments 11/5/24.

MAT: Soil Survey %AC to Rdwy 8/24/21. SI to BR 8/30/23

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (8)

Other Federal-Aid & State Jobs

061676 Colonel Maynard Rd. – I-440 (NLR) (S)

Hwy. 165

(Pulaski) (m. baker) (3.14 mi.) (NHS) (Urban Principal Arterial) /CAP-2/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	30%	20%	75%			NA	TBD		
	Jul 23	Aug 24	Feb 25	Aug 23	Dec 25	Dec 26	SCHEDULED DATE: 01-2027 STIP FFY: 2027			
	Jul 23			Sep 23						

TYPE WORK: Widen to 4 lanes w/ appropriate median & SUP; Roundabout at Hwys. 165/391 inters.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACNHPP-9315(63)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

GENERAL: 7,400-16,000 ADT.

ENV: Env constraints to Rdwy & ROW 5/15/23. NA consultation letter to Tribes 9/6/23. ARS to SHPO 5/10/24, response 6/5/24. Rev Env constraints to Rdwy & ROW 5/22/24.

SUR: CSUR 100%. Aerial LiDAR acquired 10/18/22, 10/28/22. Aerial photo acquired 10/9/22. Feature extraction 100%. Mapping 100%.

DSUR: 56 certs. NTP to Con 1/19/23. U&D 100%. DSUR to Rdwy 7/11/23. Add'l DSUR req'd 4/15/24 to Rdwy 6/19/24.

PSUR: NTP to Con 3/28/23. PSUR to ROW 9/1/23.

RDWY: (TW) No Floodplain SP req'd. Traf and Mat 7/10/23. Traffic rec'd 12/27/23. T.O. to CON 1/29/24. TMs req 2/2/24. DDD appr'd 2/15/24. TMs rec'd 2/20/24. NTP to CON 2/23/24. MAT rec'd 3/12/24. Add'l Survey req 4/15/24. Early Coord Meeting held 4/18/24. 30% Plans rec'd from CON 5/24/24. Add'l Survey rec'd 6/19/24. Signal warranted at Hwy. 165/I-440 NB Ramp and Hwy. 165/Hwy. 391 intersections. ROW memo to ROW 8/9/24.

ROW: Plans 50% (40 trs)

RAILROAD INFO: RR Involvement depending on scope, AKMD & UP. RR runs parallel from Hwy. 165 & is approx 60' north of Hwy 165. UP owns track conf. 10/24/23. If in RR ROW will req PE, SP & C&M w/ both RRs 4/11/24. UP appr'd 30% plans 10/15/24. Currently waiting on 60% plans 11/13/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (67); AR Senate (12)

Other Federal-Aid & State Jobs

070424 Hwy. 82B – Hwy. 167 (El Dorado) (S)

Hwy. 167B

(Union) (garver) (3.79 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	40%	20%	NA	NA	65%	NA
TARGET DATE		Jun 19	Jun 20	Mar 21		Jul 25	Jul 26	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Jul 19	Sep 20	Jan 21	Aug 19						

TYPE WORK: ADA and drainage improvements. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9130(13)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 9/17/15. Project renamed on 9/18/18.

GENERAL: 9,400-17,000 ADT. Broken out of project 070367 - IOM 1/5/16.

ENV: Constraints to BR, RDW, & SUR 3/14/19. ARS to SHPO 5/16/19; response 6/5/19. Tribal consultation letters sent 12/3/20. PIF to SHPO 12/15/20. t3-CE apprvd 1/19/21.

LP: ARDOT will handle all phases. City will provide funding for add'l. scope. The City will assume ownership & responsibility of existing Hwy. 82, Sec. 5B between Hwy. 82 & Hwy. 167 upon completion of the Hwy. 82B impvts. Agreement rec'd from City 10/31/18. Agreement for all work on Hwy. 82B & Hwy. 167B executed 11/14/18.

SUR: Aerial photo flown 1/20/19. Add'l DSUR (water/sewer locates) to ROW 4/14/22. Add'l DSUR (tract 66) req'd 7/25/24 to ROW 8/16/24, 9/23/24.

PSUR: Add'l Existing ROW by Garver archived on EDM 6/18/21. PSUR to ROW 3/29/22. ROW staking req'd 4/25/24 to ROW 6/5/24. Add'l PSUR (street vacation) req'd 9/19/24. Add'l PSUR (1 cert.) req'd 9/26/24 to ROW 10/7/24. ROW re-stake (tr. 121) req'd 2/10/25 to ROW 3/14/25.

RDWY: (TW) No Floodplain SP req'd. T.O. to CON 2/13/19. Kick-Off Meeting held 6/27/19. Early Coord Meeting held 2/25/20. 30% Plans rec'd from CON 3/6/20. 30% Plans rev'd & ret'd to CON 4/1/20. 60% Plans rec'd from CON 6/17/20. FI sched 7/27/23. 60% Plans rev'd & ret'd to CON 8/6/20. ROW & UTIL reqmts to ROW for portions of Hwy 167B not affected by 070367 7/17/20. Rev 60% Plans rec'd from CON 9/8/20. ROW & UTIL reqmts to ROW 9/16/20. RDWY Info to ENV 11/10/20. Rev 60% Plans rev'd & ret'd to CON 11/3/20. Rev ROW & UTIL reqmts to ROW 12/8/20. Loc & Des Doc apprvd 1/29/21. PFI held 7/27/23.

ROW: Plans by Garver 80% (143 Trs). Initial Auth Rec'd 3/9/23. 141/143 apprs made & apprvd; 27 Options; 25 paid & 2 condemned; 0/1 PPO relo moved - Poss. date 3/10/2025. AUI 6/25/19, UFI 2/28/20; Plans to 10 utils 10/14/20; 1/10 est rec'd.

RAILROAD INFO: No RR involvement; UPRR track approx 200ft away parallel to tracks 2/16/24

LEGISLATIVE DISTRICTS: US House (4); AR House (97); AR Senate (2)

Other Federal-Aid & State Jobs

101127 Hwy. 168 Strs. & Apprs. (S)

Hwy. 168

(Greene) (garver) (0.55 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	90%	75%	100%	100%	60%	35%	NA	
TARGET DATE		Feb 22	Jul 22	Oct 22	Mar 22	May 23	Apr 25	SCHEDULED DATE: 2026			
END DATE		Jan 22	Aug 22	Oct 22	Feb 22	May 23	Apr 25				

TYPE WORK: Replace 1 bridge & 1 structure with R.C. box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0028(63)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 12/16/21.

GENERAL: 620 ADT.

BRIDGE INFO: M2199 (42.40, Br. Repl., NP, SD, Deck 7, Super. 7, Sub. 4, Hist., 1941); M3206 (37.29, Br. Repl., P0, SD, Deck 5, Super. 5, Sub. 4, 1968)

ENV: Tribal consultation letters sent 6/18/21. Env constraints to Rdwy 12/10/21. ARS to SHPO 4/8/22, response 4/11/22. Marketing exempt req to SHPO 4/19/22, response 4/25/22. SHPO response to MOA 6/1/22, MOA to FHWA 6/15/22. Osage response to MOA 6/23/22. PIF to SHPO 8/18/22, response 8/23/22. T3CE apprvd 10/12/22.

SUR: Aerial photo 5/13/21. NTP to Con 8/20/21. CSUR 100%. DSUR to Rdwy 1/24/22.

PSUR: Existing ROW to ROW 2/23/22. ROW staking req'd 5/19/23 to ROW 6/20/23.

RDWY: No Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 1/24/22. TO to CON 3/9/22. Early Coord

Meeting held 4/13/22. 30% Plans rec'd from CON 6/17/22. 30% Plans rev'd & ret'd to CON 7/8/22. 60% Plans rec'd from CON 7/29/22. Rdwy Info to Env 8/10/22. FI held 8/18/22. ROW & UTIL reqm'ts to ROW 8/31/22. DDD apprvd 9/1/22. Loc & Des Doc apprvd 11/1/22. 60% Plans rev'd and ret'd to CON 1/13/23.

ROW: C.O. Plans 90% (9 trs). Rec'd Initial Auth 10/24/22. 9/9 apprs made & apprvd; 9 Options & 9 Paid. AUI 4/8/22, UFI 12/14/22, Plans to 3 utils 10/16/23; 4/4 est rec'd; 4/4 WO issued; 1 util no involvement; C.O. filed 11/22/23, 3 util adj complete

BR: (SWP) Layout 80%.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (30); AR Senate (21)

Other Federal-Aid & State Jobs

040909 West Fork White River Str. & Apprs. (West Fork) (S)

Hwy. 170

(Washington) (burns-mcd) (0.24 mi.) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%	10%	15%	10%	TBD	NA	
TARGET DATE		Sep 23	Aug 24	Nov 24		Mar 26	Aug 26	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Jul 23	Jul 24	Jan 25	Oct 23						

CRITICAL NOTES: Small Utility Conflict

TYPE WORK: Replace 1 structure; shared-use path

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0072(82)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 4,200 ADT.

BRIDGE INFO: 03987 (58.34, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1966)

ENV: NA consultation letters to Tribes. 3/17/23. 2023 Bat Survey Results: NO UPDATES. ARS to SHPO 9/8/23, response 9/28/23. Env constraints to Rdwy 10/12/23. 2023 Bat Survey Results: No T&E species. ARS Addendum to SHPO 7/26/24, response 8/13/24. PIF to SHPO 8/15/24, response 9/16/24. PI meeting 12/5/24, 4:30-6:30 pm @ West Fork Community Center, 222 Webber Street, West Fork. T3CE apprvd 1/27/25.

LP: Department will include a shared-use path on the Br. City will take ownership of Hwy. 170 between I-49 & Hwy. 71. Resolution executed 8/9/22. Agreement to City 7/13/23. MO 2023-019 passed 2/22/23. Agreement executed 8/24/23. Executed Agreement ret'd to City 10/2/23.

SUR: CSUR 100%. Aerial photo flown 2/16/23. UAV-LiDAR acquired 2/15/23. Feature extraction 100%. Mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 7/12/23.

PSUR: 26 certs. PSUR to ROW 10/31/23. Add'l PSUR (2 certs) req'd 4/12/24 to ROW 6/5/24.

RDWY: (AH) Floodplain SP req'd. Traffic, TMs & Mat req 5/9/23. DSUR rec'd 7/12/23. Early Coord Meeting held 8/22/23.

T.O. to CON 12/29/23. Add'l DSUR req 4/12/24. 30% Plans rec'd from CON 5/3/24. 30% Plans rev'd & ret'd to CON 5/9/24. DDD appr'd 5/24/24. 45% Plans rec'd from CON 7/18/24. Add'l Survey req 7/29/24. ROW reqm'ts to ROW 7/29/24. Add'l DSUR rec'd 7/30/24. 60% Plans rec'd from CON 8/15/24. UTIL reqm'ts to ROW 8/16/24. PFI req 8/16/24. RDWY Info to ENV 10/3/24. 60% Plans rev'd & ret'd to CON 12/11/24. Rev ROW & UTIL reqm'ts to ROW 3/21/25.

ROW: Plans 60% (28 trs). Auth Rec'd 2/19/25. UFI 5/14/24; AUI 5/14/24; Plans to 5 Utils 10/24/2024; Revised plans to 5 utils 3/25/2025; 3/5 est rec'd; 2/5 WO issued

BR: (MCB) Layout 95%. Prelim. Info to Env. 1/30/25.

RAILROAD INFO: No RR involvement 1/8/24

LEGISLATIVE DISTRICTS: US House (3); AR House (23); AR Senate (29)

040968 Lee Creek Str. & Apprs. (S)

Hwy. 170

(Washington) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		10%						0%			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0072(86)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 220 ADT.

BRIDGE INFO: 03267 (71.14, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 4, 1961)

SUR: Aerial photo flown 3/11/25. CSUR 100%.

RDWY: (HL) Floodplain SP req'd.

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (25); AR Senate (29)

Other Federal-Aid & State Jobs

061747 Hwy. 176 – Hwy. 67 (Sherwood) (S)

Hwy. 176Y

(Pulaski) (halff) (0.4 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	35%	100%	75%	5%	10%	NA	100%		
TARGET DATE	Jan 22	Dec 21	Apr 25	Mar 25	Jan 22	Mar 26	Mar 27	SCHEDULED DATE: 05-2027 STIP FFY: 2026			
END DATE	Jul 22	Jan 22		Apr 25	Jan 22						

TYPE WORK: Minor Widening.

WORK ZONE POLICY: Significant.

FAP NUMBER: STPC-STPSC-9391(24)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 14,000 ADT.

ENV: NA consultation letters to tribes 5/12/22. ARS to SHPO 7/10/23, response 8/3/23. PIF to SHPO 11/1/24, response 11/26/24. PI meeting 1/23/25, 4:00-7:00 pm @ Bill Harmon Recreation Center (Aspen Room), 51 Shelby Rd., Sherwood. Env constraints to Rdwy 12/18/24. T3CE apprvd 4/9/25.

LP: City to provide \$2M for Const. Upon completion of project, City will take ownership of Hwy. 176Y between Hwy. 176 & Hwy. 67. Resolution executed 2/27/23. Agreement sent to City 8/31/23. Agreement rec'd from City 9/11/23. Agreement executed 9/21/23. Executed Agreement ret'd to City 10/2/23. M.O. 2023-028 passed 4/5/23.

SUR: Aerial photo 9/29/20. Restricted airspace. CSUR 100%. UAV LiDAR acquired 7/23/21. LiDAR feature extraction 100%. Photogrammetry 100%. DSUR to Rdwy 1/14/22. Add'l DSUR req'd 2/22/22 to Rdwy 3/29/22. Add'l DSUR req'd 2/21/24 to Rdwy 6/18/24. Add'l DSUR (AT&T pot-holing) to Utilities 2/26/25.

PSUR: 32 certs. Add'l PSUR (16 certs) req'd 8/29/23 to ROW 11/21/23. Add'l PSUR req'd 2/21/24 IP.

RDWY: (AH) Floodplain SP req'd. Traf and Mat req 5/17/21. DSUR rec'd 1/14/22. T.O. to CON 2/10/22. Add'l DSUR req 2/22/22. TM req 8/10/22. Scope rec'd 7/22/22. 30% Plans rec'd from CON 4/7/23. 30% Plans rev'd & ret'd to CON 4/25/23. Rev 30% Plans rec'd from CON 7/10/23. Rev 30% Plans rev'd & ret'd to CON 7/11/23, 12/6/23, & 2/13/24. Add'l Survey req 2/21/24. 60% Plans rec'd from CON 10/25/24. Interim Est to PM 10/30/24. 60% Plans rev'd & ret'd to CON 11/14/24. RDWY Info to ENV 12/18/24. 60% Plans rec'd from CON 1/20/25. 60% Plans rev'd & ret'd to CON 2/13/25.

ROW: Plans by Half 30% (29+/- trs); Auth Req 4/14/25; -, AUI/UFI 3/1/22.

MAT: Soil Survey %AC to Rdwy 8/24/21. SS to RDWY 2/10/25.

PLAN: Scoping study completed, scoping memo issued 7/22/22.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (68); AR Senate (13)

Other Federal-Aid & State Jobs

110716 Hwys. 185 & 318 Strs. & Apprs. (S)

Hwys. 185 & 318

(Phillips) (horner-shifrin) (Non-APHN) (Urban Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	50%	100%	100%	NA	NA
TARGET DATE		Aug 20	Jun 21	Jul 21	Sep 20	Oct 22	Apr 25	SCHEDULED DATE: 01-2026			
END DATE		Sep 20	Aug 21	Jan 21	Oct 20	Jan 23					

CRITICAL NOTES: Small Utility Conflict.

TYPE WORK: Replace 1 bridge and 2 bridges with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0054(27)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 100-480 ADT.

BRIDGE INFO: M3630 (35.31, Br. Repl., P0, Deck 7, Super. 5, Sub. 5, 1974); M3806 (32.86, Br. Repl., P0, SD, Deck 4, Super. 7, Sub. 5, 1974); M3814 (19.06, Br. Repl., P0, Deck 6, Super. 6, Sub. 5, 1975)

ENV: EPD. Constraints to BR, RDWY & SUR 2/21/19. Tribal consultation letters sent 5/7/19. ARS response from SHPO 5/14/19. PIF to SHPO 1/12/21, response 1/19/21. T3-CE appr'd 1/19/21.

SUR: Aerial photo flown 3/19/19. CSUR 100%. DSUR to Rdwy 9/30/20.

DSUR: NTP to Con 6/30/20.

PSUR: Existing ROW to ROW 10/28/20. ROW staking req'd 7/8/22 to ROW 8/3/22.

RDWY: (HL) Floodplain SP req'd. Traffic & MAT req 1/16/20. T.O. to CON 3/11/20. Des Criteria appr'd 6/5/20. DSUR rec'd 9/30/20. 30% Plans rec'd from CON 12/28/20. Loc & Des Doc appr'd 1/21/21. 30% Plans rev'd & ret'd to CON 2/19/21. 60% Plans rec'd from CON 6/11/21. RDWY Info to ENV 6/15/21. 60% Plans rev'd & ret'd to CON 6/29/21. FI held 6/30/21. Rev 60% Plans rec'd from CON 7/12/21. ROW & UTIL reqm'ts to ROW 8/25/21. Rev 60% Plans rev'd & ret'd to CON 8/25/21. RUC req 6/7/22. 90% Plans rec'd from CON 7/22/22. Plans to EST 7/25/22. FFI held 7/25/22. 90% Plans rev'd & ret'd to CON 1/9/23. Plans cert by CON 1/19/23. Interim Est to PM 3/4/25.

ROW: C.O. Plans to 90% (10 trs). Initial Auth Rec'd 5/19/22. 9 options & 9 paid, 1 condemned. UFI 6/4/2021, Plans to 4 utils 9/16/21 Plans to 2 add'l utils 4/22/22; 3/3 est rec'd, 2 utils no adj, 1 Auth, 4/4 WO issued. C.O. filed 1/9/23.

BR: (TMG) 3 RCBC. Rec'd. 90% plans 7/22/22. Ret'd. 90% comments 8/18/22. Rec'd. final plans 1/20/23.

MAT: Soil Survey %AC to RDWY 01/24/20.

RAILROAD INFO: No RR involvement 6/27/24

SIR: STIP Traffic data sent to ENV on 1/7/2019

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

Other Federal-Aid & State Jobs

040780 Cedar Creek Strs. & Apprs. (Altus) (S)

Hwy. 186

(Franklin) (neel-schaffer) (0.44 mi.) (Non-APHN) (Minor Collector) /BR-OFF/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	50%	100%	100%	NA	NA
TARGET DATE		Feb 20	Aug 20	Aug 20		Jul 23	Mar 24	SCHEDULED DATE: 2026			
END DATE		Apr 20	Sep 20	Sep 20	May 20	Jul 23					

CRITICAL NOTES: Pup Season Clearing Restriction; Tree clearing prohibited May 1 – July 31

TYPE WORK: Replace 2 structures with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0024(37)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 500 ADT.

BRIDGE INFO: M2254 (55.81, Br. Repl., P3, Deck 6, Super. 6, Sub. 6, 1950); M2255 (52.64, Br. Repl., P2, Deck 6, Super. 6, Sub. 7, 1950)

ENV: EPD. Constraints to BR, RDWY & SUR 2/28/19. ARS to SHPO 1/30/20, response 1/30/20. CRS to SHPO 8/24/20, response 8/31/20. T3-CE apprvd 9/2/20. NW14, no pcn.

SUR: Aerial photo flown 3/21/19. CSUR 100%.

DSUR: DSUR to Rdwy 3/27/20.

PSUR: 6 certs. PSUR to ROW 5/4/20. 4 add'l certs req 7/7/20 to ROW 8/24/20. ROW staking reqd 8/10/21 to ROW 9/3/21.

RDWY: (TW) No Floodplain SP req'd. Traffic & MAT req 6/28/19. Des Criteria apprv'd 10/18/19. DSUR rec'd 4/1/20. T.O. to CON 4/30/20. Early Coord Meeting held 5/27/20. 30% Plans rec'd from CON 6/2/20. 30% Plans rev'd & ret'd to CON 6/17/20. 60% Plans rec'd from CON 7/23/20. 60% Plans rev'd & ret'd to CON 8/7/20. RDWY Info to ENV 8/20/20. Rev 60% Plans rec'd from CON 9/10/20. ROW & UTIL reqmts to ROW 9/16/20. Rev 60% Plans rev'd & ret'd to CON 9/30/20. FI held 9/30/20. 90% Plans rec'd from CON 11/4/20. FFI held 12/7/20. Plans to EST 11/9/20. 90% Plans rev'd & ret'd to CON 12/2/20. Rev 90% Plans rec'd from CON 2/10/21. Final Plans rec'd from CON 8/2/21. Rev finals rec'd from CON 6/30/23. Rev finals rev'd & ret'd to CON 7/21/23.

ROW: Plans 90% (7 trs). Auth Rec'd 6/9/21. 7/7 apprs made & apprvd; 2 options; 2 paid & 5 Condemned - Poss. date 8/24/23. AUI 1/30/20, UFI 08/11/20; Plans to 7 utils 11/2/20; 7/7 est rec'd, 2 utils no adj, 2 utils no involvement, 2/3 WO issued.

BR: (CMW) Rec'd. 90% plans 11/4/20 & 2/10/21. Ret'd comments 90% plans 1/7/21 & 2/12/21. Rec'd. final plans 8/2/21.

MAT: Soil Survey to Rdwy 7/8/19.

RAILROAD INFO: No RR involvement 1/5/24.

SIR: STIP Traffic data sent to ENV on 1/7/2019

LEGISLATIVE DISTRICTS: US House (4); AR House (26); AR Senate (26)

Other Federal-Aid & State Jobs

020813 Hwy. 190 Str. & Apprs. (Jefferson Co.) (S)

Hwy. 190

(Jefferson) (art) (Non-APHN) (Urban Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		65%						0%			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-9345(49)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 240 ADT.
BRIDGE INFO: M1747 (66.25, Br. Repl., NP, SD, Deck 7, Super. 7, Sub. 4, 1955)
SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 5/21/24. Feature extraction and mapping 100%. CSUR 25%.
RDWY: (TW) Floodplain SP req'd.
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (65); AR Senate (8)

Other Federal-Aid & State Jobs

020628 I-530 – Hwy. 79B (Franklin St. & 6th Ave.) (Pine Bluff) (S)

Hwy. 190

(Jefferson) (art) (2.08 mi.) (Non-APHN) (Urban Major Collector) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	100%	100%	75%	100%	75%	NA	100%	NA	TBD
TARGET DATE		Mar 18	Sep 18	Apr 19		May 24	Sep 25	SCHEDULED DATE: 08-2025 STIP FFY: 2025			
END DATE		Mar 18	Apr 19	Aug 19	Apr 18	Nov 24					

TYPE WORK: Widen lanes to 11' & 6' shoulders (N-S portion); 30' face to face - curb & gutter & sidewalks (E-W portion).

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPLC-9345(42)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 12/20/22.

GENERAL: 800-2,400 ADT.

ENV: Tribal consultation sent 11/7/17. RTA for 28 properties to SHPO 4/19/18; 1 str eligible 4/20/18. Constraints to RDWY 6/29/18. PI held for 020588 & 020628 on 4/30/19 at Coleman Intermediate School (Cafeteria), 4600 W 13th Ave in Pine Bluff. PIF to SHPO 1/31/19; conc recd 1/31/19. T3-CE apprvd. 8/13/19. Reeval apprvd 12/18/19. NW14, no pcn. 2023 Bat Survey Results: No T&E species

LP: City to take ownership of Hwy. 190 between I-530 & Hwy. 65 upon completion of 020588 & 020628. Resolution executed 1/19/16. Department is handling all phases and funding in exchange for route drop. Agreement Executed 4/14/17. Agreement ret'd to City 4/25/17.

SUR: Aerial photo flown 1/24/17. NTP to CON 5/23/17. Photogrammetry 100%.

DSUR: CSUR 100%. U&D 100%. DSUR to Rdwy 3/2/18.

PSUR: 167 certs. PSUR to ROW 4/6/18. Rev. PSUR to ROW 9/26/19. ROW staking req'd 2/3/21 to ROW 3/30/21. ROW re-stake (trs 27, 106, 108 & 145) req'd 6/7/21 to ROW 6/28/21.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 3/2/18. Prelim Prints to ROW & ENV 5/8/18. Traffic, TMs, FWD & Soil Survey req 5/8/18. Des Criteria apprvd 1/18/19. ROW rqmts to ROW 4/2/19. RDWY Info to ENV 5/2/19. Loc & Des Doc apprvd 8/13/19. UTIL reqmts to ROW 8/16/19. T.O. for BR to CON 8/26/19. FI held 9/18/19. Rev RDWY Info to ENV 9/27/19 & 12/13/19. Rev ROW & UTIL rqmts to ROW 7/9/20. RUC req 12/21/20. FFI req 12/7/22. Plans to Est 12/7/22. FFI held 12/14/22. Hyd Cert req 1/3/23. Plans cert by HYD 1/5/23.

ROW: ROW Plans By Garver 90% (147 trs). Auth Rec'd 7/2/20. 147/147 apprs made, 147/147 apprs apprvd. 116 options, 116 Paid & 31 Condemned - Poss. 11/25/2024. 3/3 PPO relos moved. AUI 11/30/17, UFI 7/3/18; Plans to 5 utils; Plans to 1 addtl util, 6/6 est rec'd, 6/6 WO issued, 3 util adjustment complete

MAT: Soil Survey to Rdwy 7/27/18.

PLAN: Planning study complete (2014).

RAILROAD INFO: No RR involvement 12/22/23

SIR: TMs sent to RDWY 10/10/2018. Traffic data sent to RDWY 5/8/2018. FWD to RDWY 1/17/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (66); AR Senate (8)

Other Federal-Aid & State Jobs

061608 Hwy. 192 Strs. & Apprs. (Garland Co.) (S)

Hwy. 192

(Garland) (coll) (0.43 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	45%	100%	85%	100%	NA	
TARGET DATE		Apr 19	Jun 21	Apr 22		May 25	Nov 24	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Apr 19	Dec 21	Jun 22	Apr 19		Nov 24				

CRITICAL NOTES: Federal Land Transfer.

TYPE WORK: Replace 2 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0026(43)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 4/4/22.

GENERAL: 2,300 ADT.

BRIDGE INFO: 13214 (56.08, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1945); 20072 (66.00, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1945)

ENV: Ouachita National Forest involvement. Tribal Consultation letters sent 5/7/19. ARS to SHPO 5/3/19; 2 str. 0 eligible. SHPO response rcvd. 5/9/19. ARPA permit to Heritage Program 5/23/19. Env Constraints to RDWY 8/22/19. Cooperating Agency Letter to USFS 11/1/19. PIF to SHPO 4/14/20, response 4/15/20, addendum to SHPO 6/15/22, response 6/24/22. T3CE apprvd 6/30/22. NW14, no pcn. 2022 Bat Survey Results: Tricolored Bat (PESU) captured.

SUR: CSUR 100%. Aerial photo flown 3/20/15. NTP to CON 12/21/18. DSUR 100% to Rdwy 4/10/19.

PSUR: Exist. ROW to ROW 4/26/19. Add'l PSUR (land ties) to ROW 4/11/23.

RDWY: (ND) Floodplain SP req'd. DSUR rec'd 4/10/19. Early Coord Meeting held 4/24/19. Prelim Layouts to ROW & ENV 7/23/19. Traf & Mat req 7/23/19. Hyd Anal complete to BR 8/8/19. Des Criteria appr'd 11/22/19. ROW & UTIL reqmts to ROW 1/30/20. RDWY Info to ENV 3/5/20. Rev Design Criteria appr'd 1/29/20 & 12/1/20. Br ends rec'd 12/9/20. Rev ROW & UTIL reqmts to ROW 12/21/21. Rev RDWY Info to ENV 12/21/21. FI held 1/11/22.

ROW: C.O. - Plans 85% (4 trs). Initial Auth Rec'd 8/9/22. 2 Options & 2 paid. Draft FLT to FHWA x/x/xx. UFI 1/8/19; Plans to 2 utils 12/29/21; 1 util no involvement.

BR: (JYP) Layout 95%. Final Info to Env. 5/3/24.

MAT: Soil Survey to Rdwy 11/25/19. Subsurf Invest 100%.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (85); AR Senate (6)

Other Federal-Aid & State Jobs

020776 Deep Bayou Str. & Apprs. (S)

Hwy. 199

(Lincoln) (m.baker) (0.59 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	90%	75%	100%	100%	100%	100%	NA	
TARGET DATE		Feb 22	Aug 22	Aug 22	Mar 22	Apr 23	Mar 25	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Feb 22	Aug 22	Aug 22	Feb 22	Apr 23					

TYPE WORK: Replace 1 structure with R.C box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0040(40)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 80 ADT.

BRIDGE INFO: M2304 (74.70, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1966)

ENV: EPD. Tribal consultation letters sent 9/1/21. Env constraints to BR & Rdwy 10/27/21. ARS to SHPO 11/18/21, response 11/19/21. PIF to SHPO 8/10/22, response 8/15/22. T1CE apprvd 8/17/22.

SUR: CSUR 100%. DSUR to Rdwy 2/1/22. Aerial photo flown 1/24/22.

DSUR: NTP to Con 10/15/21.

PSUR: Existing ROW to ROW 2/7/22. Centerline only, no ROW of record.

RDWY: (ND) Floodplain SP req'd. Traf & Mat req 5/17/21. DSUR rec'd 2/1/22. T.O. to CON 2/24/22. Early Coord Meeting held 3/3/22. DDD appr'd 4/19/22. 30% Plans rec'd from CON 5/3/22. 30% Plans rev'd & ret'd to CON 6/2/22. 60% Plans rec'd from CON 7/27/22. Plans cert by CON 7/27/22. FI held 7/29/22. RDWY Info to ENV 7/27/22. ROW & UTIL reqm'ts to ROW 8/12/22. 60% Plans rev'd & ret'd to CON 8/12/22. Plans cert by CON 7/27/22. 90% Plans rec'd from CON 4/12/23. 90% Plans to EST 4/13/23. FFI held 5/12/23. Final Plans rev'd & ret'd to CON 9/14/23. Rev 100% Plans rec'd from CON 2/20/24. Plans to EST 2/20/24. Soil Survey req 3/26/25.

ROW: ROW Plans by MBI 90% (4 trs). 3 Options; 3 paid & 1 Condemned. Initial Auth Rec'd 9/7/22. AUI 8/12/21, UFI 8/22/22; Plans to 1 utils 10/31/22; 1/1 WO issued. C.O. filed 12/13/23. 1/1 Adj. Complete

BR: (SWP) Rec'd. Final Plans 2/16/24.

MAT: Soil Survey %AC to Rdwy 8/24/21

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (65); AR Senate (8)

101174 Hwy. 226 Cable Median Barrier Impvts. (S)

Hwy. 226

(Craighead) (pickering) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	100%	100%	NA		NA	NA		NA	
TARGET DATE			Jul 24	Jul 24				SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE			Jul 24	Apr 24							

TYPE WORK: 11.60 miles of cable median barrier construction.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-0016(101)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 8/17/23.

GENERAL: 6,700-7,200 ADT.

ENV: CR clearance to file 4/11/24. T1CE apprvd 4/12/24.

RDWY: (TW) T.O. to CON 2/23/24. 60% Plans rec'd from CON 4/26/24. RDWY Info to ENV 5/24/24. 90% Plans rec'd from CON 6/28/24. FFI held 7/19/24. 90% Plans rev'd & ret'd to CON 7/22/24. Final Plans rec'd from CON 7/22/24.

ROW & UTIL reqm'ts to ROW 7/24/24. Final Plans rev'd & ret'd to CON 8/12/24. Rev Final Plans rev'd & ret'd to CON 9/24/24. Rev Final Plans rec'd from CON 9/30/24.

RAILROAD INFO: No RR involvement 12/12/23

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19)

Other Federal-Aid & State Jobs

050518 Twomile Creek Str. & Apprs. (S)

Hwy. 233

(Independence) (fre) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		60%						0%			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0032(48)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 810 ADT.

BRIDGE INFO: M2483 (38.56, Br. Repl., P1, SD, Deck 5, Super. 3, Sub. 5, 1956)

SUR: Aerial photo flown 2/20/24. UAV-LiDAR acquired 6/11/24. Feature extraction and mapping 100%. CSUR 100%.

RDWY: (MH) Floodplain SP req'd.

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (39); AR Senate (22)

050474 Sulphur Springs Creek Str. & Apprs. (Sulphur Rock) (S)

Hwy. 233

(Independence) (m.baker) (0.07 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	95%	75%	80%	100%	5%	100%	NA	
TARGET DATE		May 21	Oct 21	Oct 21	Sep 21	Jun 22	Feb 25	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		May 21	Dec 21	Jan 22	Aug 21	Sep 23	Feb 25				

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0032(39)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 720 ADT.

BRIDGE INFO: M2485 (52.47, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1940)

ENV: EPD. NA consultation letters to tribes 6/11/21. Env constraints to RDWY 7/23/21. ARS to SHPO 8/2/21, response 8/3/21. PIF to SHPO 9/21/21, response 9/23/21. T3CE apprv'd 1/26/22. Ph I VPI held 7/25-8/8/22 @

www.ardot.gov/publicmeetings. NW14 permit req to USACE 12/5/22. 2023 Bat Survey Results: No T&E species

SUR: 05x148-M2485. CSUR 100%. Aerial photo 2/14/20. DSUR to Rdwy 5/19/21.

PSUR: 6 Certs. PSUR to ROW 8/30/21.

RDWY: (ND) Floodplain SP req'd. Traf & MAT req 5/17/21. DSUR rec'd 5/19/21. Hyd Anal complete to BR 7/2/21. Des Criteria apprv'd 8/18/21. NTP to CON 8/10/21. T.O. to CON 9/1/21. Early Coord Meeting held 9/8/21. 30% Plans rec'd from CON 9/3/21. 30% Plans rev'd & ret'd to CON 10/1/21. Rev 30% Plans rec'd from CON 10/8/21. Rev 30% Plans rev'd & ret'd to CON 10/19/21. 60% Plans rec'd from CON 11/2/21. FI held 11/9/21. ROW & UTIL reqm'ts to ROW 12/7/21. RDWY Info to ENV 12/7/21. 60% Plans rev'd & ret'd to CON 1/25/22. Loc & Des Doc apprv'd 2/8/22. 90% Plans rec'd from CON 4/28/22. Plans to EST 4/29/22. FFI held 5/2/22. 90% Plans rev'd & ret'd to CON 8/30/23. Final Plans rec'd from CON 2/23/24. Soil Survey req 4/21/25.

ROW: Fee - Plans 90% (6 trs). Initial Auth Rec'd 5/10/22. 2 options; 2 paid & 4 to be Condemned. AUI 8/11/21; Plans to 3 utils 4/19/22; 3/3 est rec'd, 2 utils no adjs, 1/1 WO, 1/1 adj complete

BR: (MCB)

MAT: Soil Survey %AC to Rdwy 8/9/21.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (40); AR Senate (22)

Other Federal-Aid & State Jobs

090642 Hwy. 235 Str. & Apprs. (S)

Hwy. 235

(Marion) (art) (0.2 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	70%	100%	75%	85%	45%	RCB	100%	NA	
TARGET DATE		May 21	Dec 21	Dec 21	Sep 21	Apr 25	Nov 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		May 21	May 22	May 22	Jun 21						

CRITICAL NOTES: Small Utility Conflict.

TYPE WORK: Replace 1 structure with R.C Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0045(39)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 750 ADT.

BRIDGE INFO: M2499 (41.37, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 6, 1960)

ENV: EPD. Env Constraints apprvd 9/13/21. NA consultation to Tribes 11/23/21. ARS to SHPO 12/15/21, response 12/16/21. PIF to SHPO 12/20/21, response 1/6/22. T3CE apprvd 5/26/22. NW14, no pcn. 2023 Bat Survey Results: NO T&E updates

SUR: 09x026-M2499. CSUR 100%. Aerial photo 2/29/20. DSUR to Rdwy 5/19/21. Add'l DSUR req'd 10/25/21 to Rdwy 11/23/21.

PSUR: Existing ROW to ROW 6/24/21. Add'l Existing ROW to ROW 6/13/22. PSUR (7 certs.) req'd 10/19/23 to ROW 2/8/24.

RDWY: (TW) Floodplain SP req'd. Traf & MAT req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 8/25/21. Hyd Anal complete to BR 9/3/21. Prelim Layouts to ROW & ENV 9/15/21. Add'l Survey req 10/25/21. Des Criteria apprvd 11/15/21. ROW & Util req to ROW 5/20/22. RDWY info to ENV 5/20/22. Loc & Des Doc apprvd 6/1/22. PFI held 8/9/23.

ROW: C.O. - Plans 85% (8 trs). Initial Auth Rec'd 8/1/22. 8/8 apprs made & apprvd; 8 Options & 7 paid. 1/1 NPO relos moved, UFI 8/25/21. Plans to 3 Utils 6/4/22. 3/3 est. rec'd, 2 utils no adjustments

BR: (JYP) Sent final Info. to Env. 9/1/22.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (4); AR Senate (23)

101216 Pemiscot Bayou Str. & Apprs. (S)

Hwy. 239

(Mississippi) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		65%						0%			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0047(103)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 360 ADT.

BRIDGE INFO: 05008 (61.01, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 6, 1966)

SUR: Aerial photo flown 3/28/24. UAV-LiDAR acquired 5/10/24. Feature extraction and mapping 100%. CSUR 25%.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

Other Federal-Aid & State Jobs

040906 Hwy. 248 Str. & Apprs. (Scott Co.) (S)

Hwy. 248

(Scott) (cei) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	60%	100%	75%	15%	20%	0%	TBD	NA	
		Feb 24	May 24		Mar 25	Dec 25	STIP FFY: 2025			
	Apr 23	Feb 24	Aug 24	Aug 23						

TYPE WORK: Replace 1 structure w/ R.C. Box culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0063(32)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 720 ADT.

BRIDGE INFO: X0391 (80.00, Br. Repl., NP, SD, Culv. 3, 1979)

ENV: NA consultation letters to tribes 5/2/23. PIF sent to SHPO 7/22/24, rseponse 8/20/24. T3CE apprvd 8/20/24.

SUR: CSUR 100%. UAV-LiDAR acquired 2/9/23. Feature extraction 100%. Plan Mapping 100%.

PSUR: Existing ROW to ROW 8/18/23. ROW staking req'd 3/31/25 to ROW 4/11/25.

RDWY: (ND) No Floodplain SP req'd. Traffic, Mat & Prelim Env req 4/12/23. Early Coord Meeting held 4/27/23. DSUR rec'd 4/12/23. 30% Plans rec'd from CON 6/22/23. DDD apprvd 7/3/23. 30% Plans rev'd & ret'd to CON 7/6/23. 60% plans rec'd from CON 7/27/23. PFI req 7/31/23. 60% Plans rev'd & ret'd to CON 8/14/23. Rev 60% Plans rec'd from CON 10/31/23. ROW & UTIL req'mts to ROW 2/5/24. RDWY Info to ENV 2/15/24. PFI held 4/16/24. Soil Survey req 4/21/25.

ROW: Plans 80% (4 trs) . Auth Rec'd 9/18/24. AUI 3/23/23, UFI 6/23/23, plans to 4 utils 4/15/24, 3/5 est rec'd, 1/3 WO issued, 1 util no conflict, 1 util no involvement, 2 options,

BR: (JYP) Box Culvert plans to be done by ARDOT-Br.

RAILROAD INFO: No RR involvement 2/7/23

LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (5)

Other Federal-Aid & State Jobs

110703 Locust Slough Str. & Apprs. (S)

Hwy. 260

(Woodruff) (pickering) (0.17 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	100%	100%	100%	100%	NA	NA
TARGET DATE		Feb 20	Aug 20	Aug 20		Nov 21	Jul 24	SCHEDULED DATE: 2026			
END DATE		Mar 20	Aug 20	Sep 20	Jun 20	Nov 21	Jan 25				

TYPE WORK: Replace 1 bridge with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0074(38)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 60 ADT.

BRIDGE INFO: M3935 (49.75, Br. Repl., P3, Deck 6, Super. 6, Sub. 5, 1976)

ENV: EPD. Constraints to BR, RDWY & SUR 2/14/19. rev. Constraints to BR & RDWY 7/2/20. PIF to SHPO 7/30/20, response 8/7/20. T3CE apprvd 9/23/20. NW23 req to USACE 10/26/20, issued 8/30/21.

SUR: Aerial photo flown 1/10/19. NTP to CON 11/20/19. CSUR 100%. DSUR to Rdwy 03/13/20.

PSUR: Existing ROW to ROW 6/18/20.

RDWY: (TW) Floodplain SP req'd. Traf & Mat req 3/2/20. DSUR rec'd 3/13/20. T.O. to CON 4/2/20. Early Coord Meeting held 4/21/20. 30% Plans rec'd from CON 5/15/20. 30% Plans rev'd & ret'd to CON 6/3/20. Rev 30% Plans rec'd from CON 6/15/20. Rev 30% Plans rev'd & ret'd to CON 7/2/20. Des Criteria appr'd 7/23/20. 60% Plans rev'd & ret'd to CON 8/13/20. ROW & UTIL req'mts to ROW 8/14/20. FI held 8/25/20. Loc & Des Doc appr'd 9/24/20. 90% Plans rec'd from CON 10/7/20. FFI held 10/13/20. RDWY Info to ENV 8/3/20. 90% Plans rev'd & ret'd to CON 1/8/21. Rev 90% Plans rec'd from CON 1/18/21. Rev 90% Plans rev'd & ret'd to CON 2/22/21. Final Plans rec'd from CON 2/26/21. Hyd cert by CON 10/6/20. Rev Final Plans rec'd from CON 3/28/23 & 4/18/23. Rev Final Plans rev'd & ret'd to CON 7/21/23.

ROW: C.O. FILED 12/6/21. Plans 90% (4 trs). Initial Auth Rec'd 8/17/21. 4 options & 4 paid. AUI 12/31/19, UFI 10/13/20. Plans to 3 utils 6/2/21; 3/3 est rec'd, 1 util auth, 1 utils no adj, 2/2 WO issued, 2/2 Adjustments complete. C.O. filed 12/6/21.

BR: (TMG) Rec'd. 90% plans 10/7/20 & 1/18/21. Ret'd "no comments" on 90% plans 1/5/21. Rec'd. final plans 3/1/21.

MAT: Soil Survey %AC to Rdwy 3/2/2020.

RAILROAD INFO: No RR involvement 6/28/24

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (10)

Other Federal-Aid & State Jobs

090433 Hwy. 264/Bellview St./Spring Creek Rd. Inters. Impvts. (Lowell) (S)

Hwy. 264

(Benton) (city) (APHN) (Urban Minor Arterial) /Attrib/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA		95%	100%		100%	45%	NA	100%	30%	NA
	Jun 17	Aug 22	Oct 22	Jun 17	Aug 24	Oct 25	SCHEDULED DATE: 11-2025 STIP FFY: 2025			
	Jun 17	Jul 22	Sep 23	Jun 17	Jan 25					

TYPE WORK: Construct a roundabout.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9259(6)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 10/31/17.

GENERAL: 9,800 ADT.

ENV: CE. Within Cave Springs recharge area. Constraints to RDWY 12/14/17. Tribal consultation sent 1/11/18. PIF to SHPO 3/23/18; conc recd 3/23/18. ARS to SHPO 11/10/22, response 11/29/22. PIF addendum to SHPO 12/7/22, response 12/9/22. PI meeting held 2/16/23 4-7pm @ First Baptist Rogers 3364 West Pleasant Grove Rd., Rogers. PIF addendum to SHPO 8/7/23, response 9/6/23. 2023 Acoustic Bat Survey Results: No MYSO or MYSE detected. MYGR likely. T3CE apprvd 9/7/23.

LP: Between this project & Job BB0902, City utilizing \$2M in STP funds transferred from previous partnering projects (090240 & 090232) w/ rqd match. City utilized \$1,535,850 in STP funds on Job BB0902, & \$16,000 in STP funds on Job 090240, leaving remaining \$448,150 for this project. Add'l \$400,000 in Federal funds added in the 2016-2020 STIP w/ City match. Total available for this project is \$848,150 in Federal-aid. Remainder of funding will be the City's responsibility. City's consultant to handle des. The Department will handle all other phases of the project. Draft agreement & resolution to City 4/16/18. Resolution executed 5/15/18. Agreement Executed 5/16/18. 1st Supplemental Agreement executed 5/30/23. 2nd Supplemental Agreement executed 12/4/23.

SUR: Aerial photo flown 1/27/16. Photo CTL picked.

PSUR: ROW staking req'd 3/27/23 to ROW 4/21/23.

RDWY: (HL) No Floodplain SP req'd. 30% Plans rec'd from City's Con 12/15/17. 30% Plans rev'd & ret'd to City's Con 12/15/17. Rev 30% Plans rec'd from City's Con 11/9/18, 4/17/19, & 8/30/21. Rev 30% Plans rev'd & ret'd to City's Con 12/13/18 & 5/28/19. Des Criteria not req'd. Meeting w/ City held 11/15/19. Rev 30% Plans rec'd from PM 5/19/21, 8/30/21, & 10/8/21. Rev 30% Plans rev'd & ret'd to PM 6/25/21, 9/28/21, & 11/9/21. Traf & mat req 8/19/21. 60% Plans rec'd from CON 6/15/22. FI req 6/16/22. 60% Plans rev'd & ret'd to CON 7/29/22. ROW req'mts to ROW 7/29/22. RDWY Info to ENV 8/3/22. Rev 60% Plans rec'd from CON 8/18/22. Rev 60% rev'd & ret'd to CON 9/2/22. 90% Plans rec'd from CON 12/2/22. FFI held 1/9/23. Rev ROW & UTIL reqmts to ROW 4/21/23. Loc & Des doc appr'd 9/14/23. 90% Plans rev'd & ret'd to CON 9/15/23. Final Plans rec'd from CON 12/2/24. Plans to EST 12/30/24. Final Plans rev'd & ret'd to CON 1/31/25. Rev Final Plans rec'd from CON 2/24/25.

ROW: By ARDOT. Plans 90% (6+/- trs). Auth Rec'd 11/13/23. 6/6 apprs made & 6/6 apprs appr'd; 3 options; 3 paid & 3 condemned - Poss. Date 7/3/2024. 1/2 PPO rels moved. AUI 1/03/19; UFI 9/25/19, Plans to 7 utils 11/16/23, 7/7 est rec'd, 5/7 WO issued, 1/7 adj complete

MAT: Soil Survey %AC to Rdwy 8/24/2021.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (16); AR Senate (33)

Other Federal-Aid & State Jobs

110842 Hwy. 269 Str. & Apprs. (Woodruff Co.) (S)

Hwy. 269

(Woodruff) (art) (Non-APHN) (Major Collector) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	65%						0%			
							STIP FFY: 2028			

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0074(45)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 220 ADT.

BRIDGE INFO: M3924 (43.25, Br. Repl., NP, SD, Deck 7, Super. 4, Sub. 4, 1976)

SUR: Aerial photo flown 2/14/24. UAV-LiDAR acquired 5/1/24. Feature extraction and mapping 100%. CSUR 25%.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

Other Federal-Aid & State Jobs

040790 Hwy. 270 Strs. & Apprs. (Scott Co.) (S)

Hwy. 270

(Scott) (jacobs) (NHS) (Principal Arterial) (4LG) /NHPP/FLAP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	75%	100%	100%	NA	
TARGET DATE		Dec 19	Dec 20	Mar 21		May 25	Jul 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Oct 19	Mar 21	Apr 21	Feb 20	May 25					

CRITICAL NOTES: Federal Land Transfer.

TYPE WORK: Replace 3 structures with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0063(28)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 6/19/24.

GENERAL: 1,200 ADT.

BRIDGE INFO: 03387 (70.97, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1928); 03388 (45.97, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 4, SC, 1928); 03393 (64.19, Br. Repl., P4, Deck 7, Super. 5, Sub. 5, 1928)

ENV: Ouachita National Forest involvement. Tribal consultation sent 5/21/19. ARS to SHPO 5/28/19; response 6/5/19. Cooperating Agency Letter to USFS 11/1/19. PIF to SHPO 2/11/21, response 2/22/21. T3-CE apprvd 4/15/21. NW14 req to USACE 9/23/22, apprvd 9/4/24. 2022 Bat Survey Results: No T&E bats captured.

LP: ARDOT received \$1M FLAP funds in 2019 and \$1M FLAP funds in 2022.

SUR: CSUR 100%. Aerial photo flown 4/20/15. NTP to CON 6/19/19. DSUR to Rdwy 10/01/19. Add'l DSUR req'd 5/16/24 for two add'l str. CSUR for add'l str. IP.

PSUR: 10 certs. PSUR to ROW 02/26/20.

RDWY: (TW) No Floodplain SP req'd. DSUR rec'd 10/1/19. Early Coord Meeting held 10/16/19 & 3/2/20. Prelim Layouts to ROW & ENV 11/19/19. Traffic, FWD & Soil Survey req 11/19/19. T.O. to CON 2/25/20. 30% Plans rec'd from CON 4/14/20. 30% Plans rev'd & ret'd to CON 9/8/20. Des Criteria apprvd 10/15/20. 60% Plans rec'd from CON 12/8/20. 60% Plans rev'd & ret'd to CON 3/24/21. RDWY Info to ENV 3/24/21. ROW & UTIL reqm'ts to ROW 3/24/21. FI held 4/1/21. Loc & Des Doc apprvd 4/27/21. Rev ROW & UTIL rqmts to ROW 7/7/22. 90% Plans rec'd 2/21/23. Plans to EST 2/27/23. FFI held 3/15/23. 90% Plans rev'd & ret'd to CON 9/14/23. Final Plans rec'd from CON 7/26/24. Rev Final Plans rec'd from CON 8/14/24.

ROW: Plans 90% (6 trs). Initial Auth Rec'd 8/19/21. 4/4 apprs made & apprvd; 3 Options; 3 Paid & 3 USA tracts. AUI 10/14/19, UFI 12/31/19; Plans to 3 utils 4/29/21; 2/3 est rec'd, 1 utils no adj, 2/2 WO issued.

BR: (JYP) 3 RCBC. Rec'd. 90% Plans 2/21/23. Ret'd. comments 90% Plans 3/2/23. Rec'd. 100% Plans 8/6/24 & 8/14/24. Ret'd. Comm. 100% Plans 8/8/24 & No Comments 8/15/24.

MAT: Soil Survey to Rdwy 3/3/2020.

RAILROAD INFO: No RR involvement 8/7/24.

SIR: FWD to RDWY 12/31/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (5)

Other Federal-Aid & State Jobs

040907 Hwy. 270 Strs. & Apprs. (Scott Co.) (S)

Hwy. 270

(Scott) (mcclelland) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	50%	75%	10%	NA	5%	TBD	NA	
TARGET DATE			Apr 25	Jul 25		Mar 26	Nov 26	STIP FFY: 2026			
END DATE		Aug 23			Feb 24						

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert & 1 non-bridge length structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0063(33)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23. Project renamed on 7/30/24.

GENERAL: 1,200 ADT.

BRIDGE INFO: 03392 (67.36, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1928)

ENV: Tribal consultation letters 8/17/23. Coop Agency request to USFS 10/19/23. Add'l tribal consultation letters 5/29/24. PIF to SHPO 6/24/24, response 7/16/24. ARS to SHPO 2/4/25, response 3/4/25.

SUR: UAV-LiDAR acquired 2/9/23. Aerial photo flown 2/28/23. CSUR 100%. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 8/4/23. DSUR for non-bridge length str. at LM 2.129 to Rdwy 9/6/24.

PSUR: 13 certs. PSUR to ROW 2/9/24. Add'l PSUR for non-bridge length structure to ROW 8/28/24.

RDWY: (TW) No Floodplain SP req'd. Traf req 5/16/23. Soil Survey rec'd 5/22/23. T.O. to CON 7/13/23. DSUR rec'd 8/4/23. Early Coord Meeting held 10/10/23 & 3/13/24. DDD appr'd 11/30/23. 30% Plans rec'd from CON 2/6/24. Rev 30% Plans rec'd from CON 3/11/24. 60% Plans rec'd from CON 4/30/24. ROW & UTIL reqm'ts to ROW 5/7/24. PFI req 5/7/24. T.O. to CON 8/22/24. 30% Plans rec'd from CON 11/26/24. 60% Plans rec'd from CON 4/2/25.

ROW: Plans 50% (4 trs) AUI 3/5/24, Plans to 2 utils 8/5/24, 2/2 est rec'd, 1 util no adj

BR: (JYP) 2 RCBC.

RAILROAD INFO: No RR involvement 8/7/24

LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (5)

080735 Scott Co. Line – Mount Ida (Passing Lanes) (S)

Hwy. 270

(Montgomery) (art) (19.26 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: Passing Lanes

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0049(25)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 10/18/24.

GENERAL: 1,100-5,000 ADT.

ENV: Tribal consultation letters sent 3/13/25.

SUR: Aerial photo flown 2/27/25.

RAILROAD INFO: No RR Involvement 10/24/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

Other Federal-Aid & State Jobs

CA0611 Ouachita River – Hwy. 227 (Widening) P.E.

Hwy. 270

(Garland) (3.38 mi.) (NHS) (Urban Principal Arterial) (4LG)

TYPE WORK: Major Widening

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 2/23/16.

GENERAL: 10,000-35,000 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (85); AR Senate (6)

061737 Ouachita River – Fleetwood Dr. (Widening) (S)

(Garland) (garver) (1.67 mi.) (NHS) (Urban Principal Arterial) (4LG) /Earmark/CAP-2/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	60%	90%	75%	80%	35%	NA	35%	NA	TBD
		Apr 22	May 22		Jun 25	Feb 26	SCHEDULED DATE: 11-2026 STIP FFY: 2027			
	Jun 14	Apr 22	Jun 22	Jul 14						

CRITICAL NOTES: \$11,414,000 of Community project funding must be obligated by Sept. 2026.

TYPE WORK: Widen to 5 lanes. Pavement type: Asphalt

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACNHPP-0026(48)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 3/25/21.

GENERAL: 10,000-13,000 ADT. IOM 03/25/2021 - Project supersedes Job CA0612.

ENV: NEPA process. PI scheduled 6/30/16 in Hot Springs; canceled. PI held 12/8/16 in Hot Springs. Ph III PI meeting held 3/3/22 4-7pm @ The Glory Barn Church, 138 Treasure Isle Rd, Hot Springs. T3CE apprvd 6/15/22. 2023 Bat Survey Results: No T&E species

SUR: DSUR and PSUR under CA0607. Add'l DSUR req'd 2/28/24. Add'l DSUR req'd 3/6/24 to Rdwy 4/22/24.

PSUR: Add'l PSUR req'd 7/5/23 to ROW 7/20/23. ROW staking req'd 7/10/23 to ROW 7/20/23. ROW re-stake req'd 1/30/24 to ROW 2/1/24. Add'l PSUR req'd 7/23/24 (CTA) to ROW 11/7/24.

RDWY: (HL) Floodplain SP req'd. DSUR rec'd 6/1/14. Traf & Mat req 5/17/21. RDWY Info to ENV 8/10/21. Rev RDWY Info to ENV 12/29/21. ROW req'mts to ROW 4/18/22. TMs req 5/13/22. Signal not warranted at Hwy. 270 & Treasure Isle Rd Inters. Loc & Des Doc apprvd 6/27/22. UTIL reqmts to ROW 3/17/23. Rev ROW reqmts to ROW 4/12/23. T.O. to CON 1/22/24. NTP to CON 2/23/24. Soil Survey req 2/5/25. Rev ROW & UTIL reqm'ts to ROW 3/10/25.

ROW: Plans by NTB 90% (48 trs). Initial Auth Rec'd 8/9/22. 47/48 apprs made & 47/48 apprs appvd. 33 options; 26 paid; 8 cond. - Poss. date 12/30/24 & 3 to be condemned. 0/1 res, & 4/6 PPO relos moved. AUI 4/14/22, UFI 6/15/23; Plans to 7 Utils 7/31/23, 1 util no involvement, 5/6 est rec'd, 1 util no adjustments, 1/6 WO Issued

MAT: Soil Survey %AC to Rdwy 8/9/21

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (85); AR Senate (6)

Other Federal-Aid & State Jobs

061645 Hwy. 270 Intchn. Impvts. (Albert Pike Rd.) (Hot Springs) (S)

Hwy. 270

(Garland) (con) (NHS) (Urban Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	5%	100%		20%	75%		5%	TBD	TBD		
TARGET DATE								STIP FFY: 2028			
END DATE		Oct 23			Feb 24						

TYPE WORK: Interchange Improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9210(49)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22. Project renamed on 12/21/23.

GENERAL: 35,000 ADT.

ENV: NA consultation letters to Tribes 4/1/24. ARS to SHPO 4/5/24, response 4/19/24.

SUR: CSUR 100%. Aerial photo flown 1/23/23. Mobile LiDAR acquired 5/4/23. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 10/27/23.

DSUR: U&D 100%.

PSUR: NTP to Con 10/31/23. PSUR to ROW 2/23/24.

RDWY: (MH) No Floodplain SP req'd. DSUR rec'd 10/27/23.

ROW: AUI 5/29/24

RAILROAD INFO: Possible RR involvement depending on scope. AKMD DOT 437795C & 437796J - SP, possible C&M req'd. 12/22/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (91); AR Senate (6)

061831 Hwy. 270 Intchn. Impvts. (Airport Rd.) (Hot Springs) (S)

Hwy. 270

(Garland) (con) (NHS) (Urban Freeway/Expressway) (4LG) /CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	5%	100%		5%			5%	TBD			
TARGET DATE								STIP FFY: 2028			
END DATE		Oct 23									

TYPE WORK: Interchange Improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9210(51)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 12/21/23.

GENERAL: 9,800 ADT.

ENV: Tribal consultation letters 4/4/24.

SUR: DSUR and PSUR under 061645 (interchange only). Aerial photo flown 3/11/25.

RDWY: (MH) Floodplain SP req'd.

ROW: AUI 3/19/2025

RAILROAD INFO: No RR Involvement 1/11/24.

LEGISLATIVE DISTRICTS: US House (4 & 4); AR House (91); AR Senate (6 & 6)

Other Federal-Aid & State Jobs

061832 Hwy. 270 Intchn. Impvts. (Higdon Ferry Rd.) (Hot Springs) (S)

Hwy. 270

(Garland) (con) (NHS) (Urban Freeway/Expressway) (4LG)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%		5%	75%		5%	TBD			
							STIP FFY: 2028			
	Sep 24			Feb 25						

TYPE WORK: Interchange Improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9210(52)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 12/21/23.

SUR: Aerial photo flown 1/30/24. CSUR 100%. Mobile LiDAR acquired 2/27/23. Feature extraction 95%. Plan mapping 100%. DSUR to Rdwy 9/10/24.

DSUR: U&D 100%.

PSUR: 62 certs for 061832 and 061833. NTP to Con 12/2/24. PSUR to ROW 2/21/25.

RDWY: (MH) No Floodplain SP req'd.

ROW: AUI 5/29/24

RAILROAD INFO: No RR Involvement 1/11/24.

LEGISLATIVE DISTRICTS: US House (4 & 4); AR House (91); AR Senate (6 & 6)

061833 Hwy. 270 Intchn. Impvts. (Central Ave.) (Hot Springs) (S)

Hwy. 270

(Garland) (con) (NHS) (Urban Freeway/Expressway) (4LG)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%		5%	75%		5%	TBD			
							STIP FFY: 2028			
	Sep 24			Feb 25						

TYPE WORK: Interchange Improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9210(53)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 12/21/23.

GENERAL: 32,000 ADT.

SUR: Aerial photo flown 1/30/24. CSUR 100%. Mobile LiDAR acquired 2/27/24. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 9/10/24.

PSUR: PSUR under 061832. PSUR to ROW 2/21/25.

RDWY: (MH) No Floodplain SP req'd.

ROW: AUI 5/29/24

RAILROAD INFO: No RR Involvement 1/11/24.

LEGISLATIVE DISTRICTS: US House (4 & 4); AR House (91); AR Senate (6 & 6)

Other Federal-Aid & State Jobs

061882 Hwy. 270 Intchn. Impvts. (Carpenter Dam Rd.) (Hot Springs) (S)

Hwy. 270

(Garland) (con) (NHS) (Urban Freeway/Expressway) (4LG)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%				TBD			
							STIP FFY: 2028			

TYPE WORK: Interchange Improvements

WORK ZONE POLICY: Significant.

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 11/12/24.

GENERAL: 40,000 ADT.

SUR: -

PSUR: 17 certs.

RAILROAD INFO: No RR Involvement 11/20/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (84); AR Senate (7)

Other Federal-Aid & State Jobs

061611 I-30 Strs. & Apprs. (Hwy. 270) (Malvern) (S)

Hwy. 270

(Hot Spring) (bridgefarmer) (0.54 mi.) (NHS) (Urban Principal Arterial) (4LG) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	90%	75%	35%	15%	10%	100%	NA	
TARGET DATE		May 20	Sep 22	Sep 24		May 25	Mar 26	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Jun 20	Jun 24	Oct 24	Jul 20						

TYPE WORK: Replace 2 structures; Interchange Improvements.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9272(8)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 17,000 ADT.

BRIDGE INFO: A3426 (82.09, Br. Repl., NP, SD, Deck 3, Super. 6, Sub. 5, 1964); B3426 (82.09, Br. Repl., NP, SD, Deck 3, Super. 6, Sub. 5, 1964)

ENV: Env. Constraints to RDWY & BR 8/26/19. Tribal consultation letters sent 10/13/21. Rev constraints to BR & Rdwy 12/27/21. ARS to SHPO 3/1/23, response 3/16/23. CRS to SHPO 4/18/23, response 4/28/23. PI meeting held 6/20/23 4-7pm @ First Presbyterian Church (Fellowship Hall), 707 Martin Luther King Jr Blvd, Malvern. T3CE appr'd 10/17/23. PIF Add to SHPO 8/20/24, response 9/18/24. T3CE re-eval appr'd 10/30/24.

SUR: Aerial photo flown 3/5/19. NTP to CON 2/6/20. CSUR 100%. DSUR to Rdwy 6/10/20. Add'l DSUR req'd 5/24/21 to Rdwy 9/14/21. UAV-LiDAR acquired 6/17/21. Feature Extraction 100%. Add'l DSUR req'd 5/17/24 to Rdwy 5/24/24. Add'l DSUR (tracts 11 & 15) req'd 10/30/24.

PSUR: 16 certs. NTP to Con 4/16/20. PSUR to ROW 7/17/20. Add'l PSUR (8 certs) req'd 2/9/23 to ROW 4/20/23.

Rev PSUR to ROW 5/16/23. Rev PSUR (subdivision lots) to ROW 11/28/23. Add'l PSUR req'd 6/27/24 to ROW 7/15/24. Tr. 12 re-stake req'd 10/28/24 to ROW 10/30/24. ROW staking req'd 3/6/25.

RDWY: (MH) No Floodplain SP req'd. Traf, TMs & Mats req 11/21/19. DSUR rec'd 6/9/20. T.O. to CON 7/23/20. Early Coord Meeting held 12/8/20. RUC req 1/7/21. Add'l Survey req 5/24/21. Add'l Survey rec'd 9/14/21. 50% Plans rec'd from CON 12/19/22. ROW & UTIL req'mts to ROW 1/9/23. 50% Plans rev'd & ret'd to CON 2/24/23. TMP req 2/24/23. Rdwy Info to Env 5/9/23. DDD appr'd 7/3/23. Rev Rdwy Info to Env 10/19/23. Loc & Des Doc appr'd 11/8/23. Add'l Survey req 5/14/24. Add'l Survey rec'd 5/24/24. Rev 50% Plans rec'd from CON 5/31/24. Add'l Survey req 6/5/24. Rev ROW & UTIL req'mts to ROW 6/11/24. 60% Plans rec'd from CON 11/18/24. 60% Plans ret'd to CON 1/8/25. PFI & TMP Meeting held 1/21/25.

ROW: Fee - Plans 80% (14 trs.) Auth Rec'd 10/30/23. 14/14 apprs made & 13/14 apprs appr'd; 4 options; 0/1 bus relo moved; AUI 11/10/21, UFI 3/6/23; Plans to 15 utils 6/17/24;

BR: (MCB) Layout 95%. Preliminary Info to Env. 04/21/25.

MAT: Soil Survey %AC to Rdwy 11/25/19.

PLAN: 4/2019 TPP internal study complete. Replacing existing configuration should be adequate. Per 4/2023 FHWA email, IJR not req'd.

RAILROAD INFO: No RR involvement 1/8/24.

SIR: TMs sent to RDWY 12/12/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (29); AR Senate (7)

Other Federal-Aid & State Jobs

020717 Prattsville – Jefferson Co. Line (Passing Lanes) (S)

Hwy. 270

(Grant) (half) (4.8 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	90%	20%	NA	100%	NA	
TARGET DATE		Dec 19	May 21	Nov 21		Apr 25	Aug 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Jan 20	Jun 21	Nov 21	Dec 19						

TYPE WORK: Two sets of passing lanes. EB Weigh Pad

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0027(30)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 5,100-6,200 ADT.

ENV: Constraints to RDWY 3/11/19. Tribal consultation letters sent 5/28/20. Ph 1 VPI held 4/26-5/10/21 @

<https://www.ardot.gov/publicmeetings> ARS to SHPO 7/26/21, addendum to SHPO 10/12/21, response 10/12/21, 2nd addendum to SHPO 10/26/21, response 10/28/21. SHPO response to CRS 11/8/21. T3CE apprv'd 11/15/21. 2023 Bat Survey Results: No T&E species. NW14 permit to USACE 3/13/25.

SUR: Aerial photo flown 1/21/19, 3/18/19. Picks available for east segment. CSUR 100%. Photogrammetry 100%. NTP to CON 10/28/19. U&D 100%. DSUR to Rdwy 1/3/20. Add'l DSUR 100% to Rdwy 7/16/20.

PSUR: 75 certs. PSUR to ROW 12/19/19. Add'l PSUR (15 certs) req'd 12/2/20 to ROW 2/2/21. ROW staking req'd 10/26/23 to ROW 1/18/24. Add'l PSUR req'd 3/20/24 to ROW 5/30/24. Add'l PSUR (add subdivision) req'd 9/19/24 to ROW 10/2/24. Re-stake (tract 10) req'd 10/15/24 to ROW 11/5/24. Rev. PSUR req'd 10/7/24 to ROW 1/14/25.

RDWY: (TW) Floodplain SP req'd. Traf & Mat req 11/21/19. DSUR rec'd 1/3/20. Passing Lane Locations apprv'd 2/6/20.

Avg Running Speed, FWD & Soil Survey req 2/7/20. T.O. to CON 3/30/20. Des Criteria apprv'd 4/29/20. Add'l Survey rec'd 7/16/20 & 9/25/20. 30% Plans rec'd from CON 9/10/20. Add'l Survey req 9/11/20. 30% Plans rev'd & ret'd to CON 10/2/20. 60% Plans rec'd from CON 4/12/21. 60% Plans rev'd & ret'd to CON 4/28/21. FI held 5/12/21. Rev 60% Plans rec'd from CON 6/21/21. ROW & UTIL rqmts to ROW 6/22/21. RDWY Info to ENV 6/24/21. Rev 60% Plans rev'd & ret'd to CON 7/19/21. Loc & Des Doc apprv'd 11/16/21. 90% rec'd from CON 3/4/24. 90% Plans ret'd to CON 3/25/24. FFI held 5/17/24.

ROW: Plans by Half 90% (32 trs). Initial Auth Rec'd 5/9/23. 32/32 apprs made & apprv'd, 30 Options & 30 Paid. AUI 10/24/19, UFI 7/15/21; Plans to 8 utils 9/14/21; 5/8 util est rec'd, 2 util no conflict, 1 util no adj

MAT: Soil Survey %AC to Rdwy 11/26/19. Soil Survey to Rdwy 9/14/20.

RAILROAD INFO: No RR involvement 12/22/23

SIR: FWD to RDWY 3/3/2020.

LEGISLATIVE DISTRICTS: US House (4 & 4); AR House (92); AR Senate (2 & 2)

Other Federal-Aid & State Jobs

070527 CRI&P Railroad Bridge Removal (S)

Hwy. 273

(Dallas) (coll) (Non-APHN) (Major Collector) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	10%	10%	65%			0%		NA	
							STIP FFY: 2026			
	Jul 24									

TYPE WORK: Remove 1 structure; fill in

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0020(33)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 210 ADT.

BRIDGE INFO: 05248 (83.56, Br. Remvl., NP, Deck 5, Super. 5, Sub. 6, 1970)

ENV: EPD. NA consultation letters to Tribes 8/17/23. Env constraints to Rdwy & ROW 5/20/24.

SUR: CSUR 100%. UAV-LiDAR acquired 1/30/24. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 7/10/24, add'l utils 7/23/24.

PSUR: 5 certs.

RDWY: (ND) No Floodplain SP req'd. Traffic & Mat req 5/9/23. DSUR rec'd 7/10/24. Early Coord Meeting held 7/29/24.

RAILROAD INFO: No RR Involvement. UPRR & G&W have confirmed do not own property at this location 7/18/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

Other Federal-Aid & State Jobs

070572 Hwy. 274 Strs. & Apprs. (S)

Hwy. 274

(Calhoun) (garver) (1.16 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	90%	75%	25%	5%	5%	35%	NA	
TARGET DATE		May 21	Jan 22	Apr 22	Sep 21	Jun 25	Jun 26	SCHEDULED DATE: 2026 STIP FFY: 2027			
END DATE		May 21	Jan 22	Aug 22	Jun 21						

TYPE WORK: Replace 3 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0007(32)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 1,100-1,400 ADT.

BRIDGE INFO: M2643 (58.97, Br. Repl., P2, Deck 6, Super. 6, Sub. 6, 1950); M2644 (56.08, Br. Repl., NP, Deck 5, Super. 6, Sub. 5, 1950); M2645 (59.15, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1956)

ENV: Env constraints to BR & Rdwy 10/29/21. NA consultation letters to Tribes 4/27/22. ARS to SHPO 5/4/22, response 5/4/22. PIF to SHPO 7/27/22, response 8/1/22. T3CE apprv'd 8/3/22. Ph I VPI held 8/29/22-9/12/22 @ www.ardot.gov/publicmeetings. 2023 Bat Survey Results: 1 PESU

SUR: 07x134-M2644, 07x138-M2643, 07x139-M2645. CSUR 100%. Aerial photo 1/7/20. DSUR to Rdwy 5/19/21. Add'l DSUR req'd 11/10/21 to Rdwy 2/11/22.

PSUR: Existing ROW to ROW 6/23/21.

RDWY: (TW) Floodplain SP req'd. Traf & Mats req 5/17/21. DSUR rec'd 5/19/21. T.O. to CON 10/5/21. Early Coord Meeting held 10/13/21. Add'l Survey req 11/12/21. 30% Plans rec'd from CON 11/3/21. 30% Plans rev'd & ret'd to CON 11/19/21. 45% Plans rec'd from CON 12/29/21. ROW & UTIL reqmts to ROW 1/28/22. DDD apprv'd 6/30/22. RDWY Info to ENV 6/24/22. Rev RDWY Info to ENV 8/9/22. Loc & Des Doc apprv'd 8/15/22. 45% Plans rev'd & ret'd to CON 7/26/22. PFI req 12/5/23. PFI sched 1/17/24. Rev DDD apprv'd 3/5/24.

ROW: C. O. Plans by Garver 90% (4 trs). Initial Auth Rec'd 10/24/22. 4/4 apprs made & 0/4 apps apprv'd.; 1 option & 1 paid. AUI 10/12/21; Plans to 7 utils 12/13/22; 3/7 est rec'd.

BR: (SWP) Layout 85%.

MAT: Soil Survey %AC to Rdwy 8/24/21. Subsurface consultant - Grubbs

RAILROAD INFO: RR involvement at East Camden & Highland RR. Str M2643 is approx. 17' from parallel to rail. EACH line parallel 39' to str M2644. EACH line parallel to str M2645 11/2/21. SP req'd & possible C&M 7/13/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

Other Federal-Aid & State Jobs

030456 Cossatot River & Baker Creek Strs. & Apprs. (S)

Hwy. 278

(Howard) (garver) (0.94 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	75%	90%	75%	15%	30%	75%	TBD	NA	TBD
	Nov 17	Jun 19	Dec 23	Dec 17	May 25	Aug 25	SCHEDULED DATE: 2026 STIP FFY: 2027			
	Dec 17	Aug 19	Dec 23	Jan 18						

CRITICAL NOTES: CoE property and Cossatot River State Park-Natural Area property is involved with Arkansas Natural Heritage Commission easement. Federal Land Transfer.

TYPE WORK: Replace 2 existing structures with 2 new structures on New Location. Separate 5' sidewalk, decorative railing.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0031(37)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 520 ADT.

BRIDGE INFO: 05686 (55.96, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 7, Hist., 1965); 05687 (50.73, Br. Repl., P2, SD, Deck 4, Super. 5, Sub. 7, Hist., 1965)

ENV: The Cossatot River is a Wild & Scenic River. His br involved. Tribal consultation sent 1/11/18. Permit req 1/11/18. RTA for 3 properties to SHPO 8/9/18; 2 properties eligible 8/10/18. Constraints to BR, RDWY & ROW 9/18/18. MOA to SHPO 12/17/19. CRS to SHPO 5/29/20, response 6/3/20. Tribal consultation letters sent 6/16/20. 2019 Bat Survey Results: PESU captured. 2023 Bat Survey Results: No T&E species CRS addendum to SHPO 8/15/23, response 10/17/23. T3CE apprvd 12/14/23.

SUR: Aerial photo flown 4/20/15. Ortho only.

DSUR: CSUR 100%. DSUR 100% to Rdwy 12/13/17.

PSUR: Existing ROW only to ROW 1/23/18. Add'l ROW req'd 4/24/19 to ROW 4/29/19. PSUR (6 certs) to ROW 5/17/23.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 12/13/17. T.O. to CON 9/18/18. Kick Off Meeting held 10/29/18. Traf req 11/1/18. 30% Plans rec'd from CON 2/25/19. Add'l Survey req 4/24/19. 30% Plans rev'd & ret'd to CON 5/31/19. 60% Plans rec'd from CON 7/9/19. ROW & UTIL rqmts to ROW 8/6/19. RDWY Info to ENV 8/7/19. FI scheduled 10/10/19. 60% Plans rev'd & ret'd to CON 9/26/19. Des Criteria apprvd 9/30/19. FI held 10/10/19. DDD apprvd 11/2/22. Loc & des doc apprv'd 12/15/23.

ROW: C.O. By ARDOT. Plans 85% (12 trs). Auth Rec'd 12/26/23. AUI 8/29/17, UFI 4/18/19; Plans to 1 Utils 8/7/19, 1/1 Est, 0/1 WO.

BR: (SWP) Layout 95%.

RAILROAD INFO: No RR involvement 6/27/24

SIR: Traffic data sent to RDWY 11/13/2018.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (4)

Other Federal-Aid & State Jobs

020715 Bayou Bartholomew Str. & Apprs. (Hwy. 278) (S)

Hwy. 278

(Desha) (horner-shifrin) (0.53 mi.) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	95%	75%	100%	100%	90%	100%	NA	NA
TARGET DATE		Aug 20	Dec 20	Dec 20	Sep 20	Jan 23	Jul 24	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Aug 20	Mar 21	Mar 21	Sep 20	Aug 23	Sep 24				

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0021(50)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 12/5/19.

GENERAL: 1,800 ADT.

BRIDGE INFO: 02953 (67.97, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 5, 1956)

ENV: EPD. Constraints to BR, RDWY & SUR 2/14/19. ARS to SHPO 1/21/21, response 1/24/21. PIF to SHPO 2/3/21, response 2/9/21. T3-CE apprvd 3/10/21. NW23 permit req to USACE 4/1/22.

SUR: CSUR 100%. Aerial photo flown 12/10/18. DSUR to Rdwy 8/26/20.

DSUR: NTP to Con 6/10/20.

PSUR: Existing ROW to ROW 9/29/20. Add'l PSUR req'd 9/23/21 (4 certs). ROW staking req'd 8/31/22 to ROW 9/14/22. ROW staking req'd 10/27/23.

RDWY: (AH) Floodplain SP req'd. Traf req 9/20/19. Des Criteria apprv'd 12/18/19. MAT req 1/16/20. T.O. to CON 4/15/20. DSUR rec'd 8/26/20. Early Coord Meeting held 9/4/20. 30% Plans rec'd from CON 11/9/20. 30% Plans rev'd & ret'd to CON 12/3/20. 60% Plans rec'd from CON 1/17/21. RDWY Info to ENV 2/19/21. Loc & Des Doc apprvd 3/15/21. ROW & UTIL rqrmts to ROW 3/26/21. 60% Plans rev'd & ret'd to CON 3/26/21. Rev Des Criteria apprvd 7/12/21. 90% Plans rec'd from CON 9/22/23. FFI held 4/24/24.

ROW: C.O. by ARDOT. Plans 90% (4 trs). Initial Auth Rec'd 10/13/21. 4/4 apprs made & apprvd; 3 options; 3 paid & 1 Condemned. AUI 10/20/20, UFI 11/12/20; Plans to 2 utils 3/30/21; 2/2 Est rec'd, 2/2 WO issued. 2/2 Adjustments complete C.O. filed 8/9/23.

BR: (TMG) Layout 95%. Prelim. Info to Env. 12/9/21.

MAT: Soil Survey %AC to Rdwy 1/24/20. Subsurf Invest by Geotechnology & sent to BR 7/6/2022.

RAILROAD INFO: No RR involvement 6/27/24

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (94); AR Senate (8)

080491 I-40 – East German Ln. (Conway) P.E.

Hwys. 286 & 65B

(Faulkner) (NHS) (Urban Principal Arterial) (4LG)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPC-9095(28)

BACKGROUND INFO: Project programmed on 6/4/14.

GENERAL: 10,000-37,000 ADT. City of Conway responsible for \$2M of project cost & relocation of city utilities. City to assume maintenance of Amity Rd.

ENV: Constraints to RDWY 8/20/14. PI held 12/18/14 in Conway. PIF to SHPO 1/20/15; apprvd 1/20/15. T3 CE to FHWA 1/30/15; apprvd 2/3/15.

RDWY: W.O. issued to CON 9/16/14. RDWY Info to ENV 1/26/15. LOC & DES Doc apprv'd 2/6/15.

PLAN: PE only.

LEGISLATIVE DISTRICTS: US House (2); AR House (57); AR Senate (17)

Other Federal-Aid & State Jobs

080493 Thomas G. Wilson Dr. – East German Ln. (Conway) (S)

(Faulkner) (garver) (0.5 mi.) (APHN) (Urban Minor Arterial) /TBD/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	60%	100%	75%	40%	20%	NA	TBD	60%	NA
TARGET DATE		Jun 23	Aug 23	Oct 24	Jul 14	Jul 25	Jan 26	SCHEDULED DATE: 02-2026 STIP FFY: 2025			
END DATE		Oct 23	Jul 23	Feb 15	Jul 14						

TYPE WORK: Widening. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPLC-9095(52)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 6/4/14.

GENERAL: 10,000-17,000 ADT.

ENV: ENV under 080491.

LP: City has offered to provide 20% of Const costs. Resolution to City 12/29/22. Resolution executed 8/8/23. Agreement to City 9/21/23. Agreement rec'd from City 2/8/24. Agreement executed 5/7/24. Executed Agreement ret'd to City 6/4/24.

SUR: DSUR & PSUR under Job 080491. UAV-LiDAR for 080491 impvmnts acquired 6/22/23. Feature extraction 100% under 080493.

DSUR: CSUR 100%. U & D Survey 100%. Photogrammetry 100%. DSUR to CON 7/29/14. DSUR for 080491 improvements 100%. Updated DSUR under 080493 to Rdwy 10/6/23.

PSUR: (16 Trs) PSUR to ROW 7/11/14. Add'l PSUR to ROW 8/2/24. Add'l PSUR (1 cert.) req'd 9/3/24 to ROW 9/13/24, 9/19/24.

RDWY: (TW) No Floodplain SP req'd. FWD req. 8/1/14. 30% Plans rec'd from CON 12/1/14. 30% Plans rev'd & ret'd to CON 12/5/14 & 5/15/15. RDWY Info to ENV 1/26/15. 60% Plans rec'd from CON 11/22/16. ROW & UTIL reqm'ts to ROW 7/7/23. Interim Cost Est to PM 4/14/23. Rev DSUR rec'd 10/6/23. Rev Interim Est to PM 11/14/23. T.O. to CON 6/27/24. Early NTP to CON 8/28/24. T.O. to CON 10/1/24. Rev ROW & UTIL reqm'ts to ROW 5/6/25.

ROW: Plans 90% (19+/- trs). Auth Rec'd 8/14/24.; 19/19 apprs made & 16/18 apprs apprvd; 3 options & 2 paid;

UTIL: UFI 11/13/15; Plans to 5 utils 10/5/23, 3/5 est rec'd; 1 util no adj;

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (57); AR Senate (17)

090754 Hwy. 295 Slide Repairs (Madison Co.) (S)

Hwy. 295

(Madison) (coll) (Non-APHN) (Major Collector) /ER/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE								NA			
TARGET DATE											
END DATE											

CRITICAL NOTES: Emergency Relief Funding must be obligated by September 2026.

TYPE WORK: Slide Repairs

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 4/2/25.

GENERAL: 580 ADT.

RAILROAD INFO: No RR Involvement 4/8/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

080750 Sixmile Canal Str. & Apprs. (S)

Hwy. 309

(Logan) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		50%						0%			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0042(26)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 1,300 ADT.

BRIDGE INFO: 03975 (30.91, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 4, 1966)

SUR: Aerial photo flown 3/11/24. UAV-LiDAR acquired 5/14/24. Feature extraction and mapping 100%. CSUR 50%.

RDWY: (HL) Floodplain SP req'd.

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (46); AR Senate (26)

080607 Creek at L.M. 0.676 Str. & Apprs. (S)

Hwy. 314

(Perry) (art) (0.1 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	95%	75%	100%	50%	100%	TBD	NA	
TARGET DATE		Oct 19	Aug 22	Apr 21		Feb 23	Jun 25	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Sep 19	Nov 22	Apr 20	Nov 20	Feb 23					

TYPE WORK: Replace 1 bridge with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0053(37)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 2/20/20.

GENERAL: 80 ADT.

BRIDGE INFO: M2857 (49.03, Br. Repl., P0, Deck 7, Super. 6, Sub. 6, 1966)

ENV: Env. Constraints to Rdwy & BR 11/13/19. ARS to SHPO 4/6/20, response 4/9/20. PIF to SHPO 4/13/20, response 4/15/20. T3-CE apprvd 4/20/20. NW14 req to USACE 10/1/20. 2022 Bat Survey Results: No T&E bats captured.

SUR: CSUR 100%. Aerial photo flown 3/3/15. NTP to CON 5/31/19. DSUR to Rdwy 9/20/19.

PSUR: Existing ROW to ROW 11/3/20.

RDWY: (TW) No Floodplain SP req'd. DSUR rec'd 9/20/19. Traf & Mat req 9/27/19. Early Coord Meeting held 10/8/19.

Prelim Layouts to ROW & ENV 11/25/19. Hyd Anal complete to BR 1/31/20. ROW & UTIL reqmts to ROW 3/31/20.

RDWY Info to ENV 3/31/20. Rev RDWY Info to ENV 4/21/20. Loc & Des Doc apprvd 5/1/20. Des Criteria apprvd

7/29/20. LRFD req to BR 9/17/20. FI held 9/30/20. Plans to EST 12/21/20. Plans to HYD for cert 12/21/20. Avg

Running Speed req 12/31/20. Rev DDD apprvd 10/26/22. ROW & UTIL to ROW 11/3/22.

ROW: C.O. Plans 90% (3 trs). Initial Auth Rec'd 2/26/21. 3 options & 3 paid. AUI held 10/2/19, UFI held 1/14/20; Plans to 2 utils 4/2/20, Rev Plans to 2 utils 12/22/22. 2/2 est rec'd, 1/2 WO. C.O. filed 10/31/23. 1/2 adj complete.

BR: (JYP) 1 RCBC. RCBC plans complete 10/19/20.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (55); AR Senate (5)

Other Federal-Aid & State Jobs

110705 Hwy. 316 Strs. & Apprs. (S)

Hwy. 316

(Phillips) (coll) (0.16 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	45%	100%	100%	NA	
TARGET DATE		Nov 20	May 21	Jul 21		Apr 22	Apr 25	SCHEDULED DATE: 2026 STIP FFY: 2026			
END DATE		Jan 21	Jun 21	Sep 21	Jan 21	Nov 22					

TYPE WORK: Replace 3 structures with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0054(30)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 310 ADT.

BRIDGE INFO: 05458 (60.94, Br. Repl., P3, Deck 7, Super. 7, Sub. 7, 1972); 05459 (53.17, Br. Repl., P3, SD, Deck 7, Super. 6, Sub. 4, 1972); 05460 (60.94, Br. Repl., P3, Deck 7, Super. 7, Sub. 7, 1972)

ENV: Env constraints to Rdwy & BR 2/25/21. ARS to SHPO 4/22/21, response 4/23/21. PIF to SHPO 7/20/21, response 7/23/21. T3CE apprvd 9/2/21. NW14, no pcn.

SUR: Aerial photo flown 3/19/19. CSUR 100%.

DSUR: UAV-LiDAR aquired 12/8/20. DSUR to Rdwy 1/26/21.

PSUR: Existing ROW to ROW 1/27/21. ROW staking req'd 4/29/22 to ROW 5/27/22.

RDWY: (ND) Floodplain SP req'd. Traf & FWD req 10/2/20. Soil Survey req 12/1/20. Early Coord Meeting held 2/23/21.

Prelim Layouts to ROW & ENV 5/10/21. Hyd Anal complete to BR 5/10/21. ROW & UTIL req'mts to ROW 6/23/21. Des Criteria apprvd 7/12/21. RDWY Info ENV 8/26/21. Loc & Des Doc apprvd 9/9/21. FI held 5/10/22. LRFD req to BR 7/5/23. Plans to Est 7/17/23. FFI held 7/24/23. Plans cert by HYD 8/24/23.

ROW: C. O. Plans 90% (3 trs). Initial Auth Rec'd 2/24/22. 4 options & 4 paid. AUI 10/1/20, UFI 3/3/21; Plans to 3 utils 4/18/22, Plans to 2 add'l Util; 3/5 est rec'd, 1 utils no conflict, 1 util no involvement, 1/4 WO issued. C.O. filed 11/28/22.

BR: (JYP) Sent final Info. to Env. 9/1/22. RCBC Plans complete 7/19/23.

MAT: Soil Survey %AC to Rdwy 12/7/2020.

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

Other Federal-Aid & State Jobs

101134 Hwy. 325 Impvts. (Osceola) (S)

Hwy. 325

(Mississippi) (HDR) (1.49 mi.) (Non-APHN) (Urban Major Collector) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	65%	50%	NA	100%	NA	
TARGET DATE		Feb 22	Jul 22	Jan 24		Jun 25	Nov 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Jan 22	Nov 23	May 24	Apr 22						

TYPE WORK: Radius Impvts. @ Hwy. 61 Inters.; Minor Widening @ Hwy. 239 Inters.;

Resurfacing & Shoulder Widening (Hwy. 325)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-0047(88)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 10/31/22.

GENERAL: 960-1,200 ADT.

ENV: Tribal consultation letters sent 9/1/21. Env constraints to Rdwy 11/8/21. Rev constraints to Rdwy & ROW 5/15/23.

ARS to SHPO 11/3/23, response 11/29/23. PIF to SHPO 12/12/23. PI meeting 4/2/24 4-7pm Osceola Community Center, 382 Country Club Rd., Osceola. T3CE apprvd 5/9/24.

SUR: Aerial photo 12/17/20. Aerial photo 12/17/20. CSUR 100%. UAV-LiDAR for part of project acquired 11/23/21. DSUR to Rdwy 1/13/22. Add'l DSUR req'd 5/16/23 to Rdwy 10/26/23.

DSUR: NTP to Con 10/14/21.

PSUR: 9 certs.

RDWY: (AH) No Floodplain SP req'd. NTP to CON 3/21/23. T.O. to CON 4/12/23. Early Coord Meeting held 4/20/23.

30% Plans rec'd 5/12/23. Add'l DSUR req 5/16/23. 30% Plans rev'd & ret'd to CON 9/14/23. 60% plans rec'd from CON 9/28/23. Rev 60% Plans rec'd from CON 10/27/23. ROW & UTIL to ROW 11/28/23. 90% Plans rec'd from CON 12/15/23. RDWY Info to Env 12/28/23. PFI held 5/15/24. Materials req 9/6/24. Materials rec'd 2/18/25. Traffic req 4/2/25. Traffic rec'd 4/4/25.

ROW: Plans 85% (5 trs). Auth Rec'd 6/12/24. 5/5 apprs made & 5/5 apprs apprvd; 4 options; 1 paid & 1 to be condemned.

AUI/UFI 11/10/21 Plans to 7 Utils 11/30/23; 5/7 est rec'd, 1 util no adjustment, 1 util no involvement; 3/5 WO; 1 util adj complete

MAT: SS to RDWY 2/12/25.

RAILROAD INFO: BNSF confirmed no C&M at 676545X needed 12/5/23. SP sent 12/27/23. Will redistribute SP closer to LET 3/31/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

Other Federal-Aid & State Jobs

080686 16th St. – Hwy. 64 (Russellville) (S)

Hwy. 331

(Pope) (urb) (1 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	5%	75%			0%	35%		
TARGET DATE		Apr 24	Oct 25	Jan 26		Oct 26	Oct 27	STIP FFY: 2027			
END DATE		May 24			Jun 24						

CRITICAL NOTES: On hold due to ongoing partnering discussion.

TYPE WORK: Inters. Impvts., Major Widening & Construct new RR Overpass

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPSC-9379(37)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.

GENERAL: 9,300 ADT.

ENV: Env constraints to Rdwy 9/4/24.

LP: City to provide 30% of project cost up to \$3M. M.O. 2022-100 passed 11/02/2022. Resolution executed 11/17/22.

Agreement executed 12/22/22. Executed Agreement ret'd to City 12/29/22.

SUR: CSUR 100%. UAV-LiDAR acquired 5/25/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 5/23/24.

RDWY: (HL) No Floodplain SP req'd. Traf, TMs & Soil Survey req 5/10/23. DSUR rec'd 5/23/24. Early Coord Meeting

held 6/5/24. Signal warranted at Hwy. 331/16th St. Inters. Prelim Layouts to ROW & ENV 7/31/24. Soil Survey req

7/31/24. DDD appr'd 8/13/24.

MAT: SS to RDWY 1/29/25.

RAILROAD INFO: RR involvement UP DOT#: 434325J, MP 415.86, Sub: Van Buren, 2/9/23. SP, PE, C&M reqd. 2/9/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (54); AR Senate (25)

030631 Caruse Creek Str. & Apprs. (S)

Hwy. 332

(Hempstead) (coll) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		65%						0%			
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0029(41)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 330 ADT.

BRIDGE INFO: M2903 (45.06, Br. Repl., P1, SD, Deck 6, Super. 4, Sub. 5, 1959)

SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 3/18/24. Feature extraction and mapping 100%. CSUR 25%.

RDWY: (ND) Floodplain SP req'd.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

Other Federal-Aid & State Jobs

080608 Lake Dardanelle Str. & Apprs. (London) (S)

Hwy. 333

(Pope) (cei) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	90%	75%	15%	30%	0%	TBD	NA	NA
TARGET DATE		Oct 19	Jun 20	Apr 21		Apr 25	Oct 25	STIP FFY: 2026			
END DATE		Nov 19	Aug 20	Dec 21	Jan 20						

CRITICAL NOTES: CoE property involvement.

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0058(55)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 820 ADT.

BRIDGE INFO: M3821 (52.19, Br. Repl., P3, Deck 6, Super. 6, Sub. 6, 1941)

ENV: Tribal consultation sent 3/18/19. VPI held 9/17/20-10/02/20. ARPA permit request to USACE 10/12/21. PIF to SHPO 11/30/21, response 12/7/21. T3CE apprvd 12/13/21. 2021 Bat Survey Results: No bats captured.

SUR: Aerial photo flown 3/21/19. CSUR 100%. DSUR 100% to Rdwy 11/20/19.

PSUR: Parcel surveys req'd. No COE flowage easement. 9 certs. PSUR to ROW 1/14/20.

RDWY: (AH) Floodplain SP req'd. DSUR rec'd 11/20/19. Early Coord Meeting held 12/10/19. T.O. to CON 2/25/20. 30% Plans rec'd from CON 3/23/20. Traf req 3/23/20. Des Criteria apprvd 5/13/20. 30% Plans rev'd & ret'd to CON 5/14/20. 60% Plans rec'd from CON 6/1/20. FI held 6/30/20. 60% Plans rev'd & ret'd to CON 7/6/20. Rev 60% Plans rec'd from CON 7/27/20. Rev 60% Plans rev'd & ret'd to CON 8/31/20. ROW & UTIL reqmts to ROW 8/31/20. 90% Plans rec'd from CON 9/4/20. FFI held 9/18/20. RDWY Info to ENV 12/15/20. Loc & Des Doc apprvd 12/14/21. Soil Survey req 4/8/25. LRFD req to BR 4/28/25.

ROW: C.O. ARDOT Plans 85% (2 trs). AUI 8/15/19, UFI 5/4/23; Plans to 5 utils 1/11/21; 5/5 est rec'd, 1 utils no adj, 1 utils adj complete, 1/5 WO.

BR: (JYP) Rec'd. 90% plans 9/8/20. Ret'd comments 90% plans 9/9/20.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (45); AR Senate (25)

070624 Hwy. 335 Flood Repairs (Union Co.) (S)

Hwy. 335

(Union) (coll) (Non-APHN) (Major Collector) /ER/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

CRITICAL NOTES: Emergency Relief funding must be obligated by September 2026.

TYPE WORK: Flood Repairs

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: ACSTPF-0070(57)

BACKGROUND INFO: Project programmed on 1/23/25.

GENERAL: 390 ADT.

RDWY: (ND) Floodplain SP req'd.

RAILROAD INFO: No RR involvement 3/3/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

Other Federal-Aid & State Jobs

110840 Indian Creek Str. & Apprs. (S)

Hwy. 350

(Cross) (art) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		70%						0%			
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0019(66)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 910 ADT.

BRIDGE INFO: M3936 (77.36, Br. Repl., NP, SD, Deck 7, Super. 3, Sub. 5, 1976)

SUR: Aerial photo flown 2/14/24. UAV-LiDAR acquired 5/1/24. Feature extraction and mapping 100%. CSUR 100%.

RAILROAD INFO: Possible RR involvement at UPRR DOT 438487A depending on project scope. If so, PE, SP, & C&M reqd 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

101135 Pleasant View Dr. – Peachtree Ave. (Jonesboro) (S)

Hwy. 351

(Craighead) (urb) (0.36 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	100%	75%	100%	15%	NA	35%	NA	
TARGET DATE		Feb 22	Jul 22	Oct 22	Mar 22	Jun 24	Jul 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Feb 22	Jan 23	Mar 23	Mar 22	Jun 24					

TYPE WORK: Major Widening to 4 lanes w/ 10' SUP & 6' buffer on west side.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPC-9227(96)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 12,000 ADT.

ENV: Env constraints to Rdwy 2/9/22. Tribal consultation letters sent 7/21/22. PI held Thursday, November 17, 2022 4-7pm @ Family Fellowship Baptist Church Family Life Center 2441 North Old Greensboro Rd, Jonesboro, AR 72401. ARS to SHPO 11/9/22, response 11/28/22. PIF to SHPO 1/4/23, response 1/10/23. T3CE apprvd 3/22/23.

LP: City responsible for any add'l funding for 10 foot sidepath w/ 6 foot buffer. Resolution executed 10/19/22. Agreement sent to City 10/2/23. Agreement rec'd from City 10/6/23. Agreement executed 10/16/23. Executed Agreement ret'd to City 1/19/24.

SUR: Aerial photo 1/28/21. Restricted airspace. CSUR 100%. Some photogrammetric mapping under 100882.

Photogrammetry 100% partial coverage of job limits. DSUR to Rdwy 2/25/22. Add'l DSUR reqd 6/20/22 to Rdwy 7/14/22.

PSUR: 21 certs. PSUR to ROW 3/2/22. Add'l PSUR (13 certs.) to ROW 8/10/22. ROW staking reqd 10/12/23 to ROW 11/3/23.

RDWY: (HL) No Floodplain SP reqd. Traf & Mat req 5/17/21. DSUR rec'd 2/25/22. TMs req 3/11/22. Early Coord Meeting held 3/29/22. Signal not warranted at HWY. 351/Peachtree Ave. inters. Prelim Layouts to ROW & ENV 6/17/22. FWD & SS req 6/21/22. Add'l DSUR req 6/21/22. Add'l survey rec'd 7/14/22. DDD apprvd 10/26/22. RDWY Info to ENV 10/31/22. ROW & UTIL rqrmts to ROW 1/31/23. PFI & TMP held 8/1/23. RUC req 4/10/24.

ROW: Plans 85% (14 trs). Auth Rec'd 6/16/23. 14/14 apprs made. 14/14 apprs apprvd; 12 options; 12 paid & 2 condemned - Poss. date 10/21/2024. UFI 7/20/22, Plans to 5 utils 7/11/23,

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 6/27/24

LEGISLATIVE DISTRICTS: US House (1); AR House (30 & 32); AR Senate (20)

Other Federal-Aid & State Jobs

110804 Hwy. 364 Strs. & Apprs. (S)

Hwy. 364

(Cross) (garver) (0.86 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	95%	75%	100%	60%	90%	100%	NA	
TARGET DATE		Sep 21	Jul 22	Oct 22	Oct 21	Oct 24	Jun 25	SCHEDULED DATE: 06-2026 STIP FFY: 2025			
END DATE		Jul 21	Jan 23	Apr 23	Jul 21	Mar 25					

TYPE WORK: Replace 4 str. w/ R.C. Box culverts & replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0019(57)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 250 ADT.

BRIDGE INFO: M3341 (41.44, Br. Repl., P1, SD, Deck 4, Super. 6, Sub. 5, 1950); M3342 (56.97, Br. Repl., P3, Deck 5, Super. 5, Sub. 7, 1972); M3345 (34.67, Br. Repl., P0, SD, Deck 6, Super. 6, Sub. 4, 1976); M3618 (86.94, Br. Repl., NP, Deck 7, Super. 6, Sub. 6, 1972); M3619 (72.50, Br. Repl., NP, Deck 7, Super. 6, Sub. 6, 1972)

ENV: Env constraints to BR & Rdwy 2/2/22. ARS to SHPO 8/11/22, response 8/15/22. ARS Addendum to SHPO 11/9/22, response 11/28/22. PIF to SHPO 12/6/22, response 12/9/22. T3CE apprvd 4/19/23. 2023 Bat Survey Results: No T&E species. NW23 permit to USACE 10/18/24

SUR: 01x224-M3341, 01x234-M3619, 01x236-M3342, 01x237-M3345, M3618 added. CSUR 100%. Aerial photo 2/14/20. Add'l CSUR for M3618 100%. Add'l DSUR 100% to Rdwy 7/22/21.

RDWY: (TW) Floodplain SP req'd. Traf & Mat req 5/17/21. DSUR rec'd 7/22/21. Early Coord Meeting held 1/27/22. TO to CON 12/15/21. 30% Plans rec'd from CON 6/9/22. 30% Plans rev'd & ret'd to CON 7/1/22. 30% Plans rec'd from CON 9/26/22. 60% Plans rec'd from CON 10/6/22. PFI held 10/24/22. 60% Plans rev'd & ret'd to CON 10/24/22. DDD apprvd 12/5/22. Rev 60% Plans rec'd from CON 12/22/22. ROW & UTIL reqm'ts to ROW 1/9/23. 60% Plans rev'd & ret'd to CON 3/1/23. Rdwy Info to Env 4/17/23. Rev DDD apprvd 2/23/24. FFI held 8/18/24. 90% Plans rec'd from CON 9/20/24.

ROW: Plans by Garver 90% (9 trs). Initial Auth Rec'd 11/7/23. 9/9 apprs made & ; 9 options & 9 paid. AUI 4/14/22, UFI 2/9/23, Plans to 4 utils 2/29/24, 4/4 est rec'd, 4/4 WO issued, 1/4 adj complete. C.O. filed 3/5/2025.

BR: (SWP) Layout 95%. Rec'd. 90% Plans 9/20/24 & 11/19/24. Ret'd. 90% Comments 11/13/24.

MAT: Soil Survey %AC to Rdwy 8/24/21. Subsurface - Consultant Geotechnology. Report to BR 9/10/24

RAILROAD INFO: No RR involvement 6/27/24

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

110839 Hwy. 364 Str. & Apprs. (Cross Co.) (S)

Hwy. 364

(Cross) (fre) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		60%						0%			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0019(65)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 230 ADT.

BRIDGE INFO: M3538 (80.72, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, 1975)

SUR: Aerial photo flown 2/14/24. UAV-LiDAR acquired 4/30/224. Feature extraction 100%. Plan mapping 100%. CSUR 25%.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

Other Federal-Aid & State Jobs

061862 I-40/Hwy. 365 Intchnng. Impvts. (Morgan) (S)

Hwy. 365

(Pulaski) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		40%		5%				NA			
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: Interchange Improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0060(87)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 12/9/24.

GENERAL: 11,000-104,000 ADT.

SUR: CSUR 100%. Aerial LiDAR acquired 3/24/25. Feature extraction 95%. Plan mapping IP.

RAILROAD INFO: No RR Involvement 12/16/24.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (69, 71, & 80); AR Senate (12 & 13)

061767 I-40 – Marche Rd. (S)

Hwy. 365

(Pulaski) (urb) (0.85 mi.) (APHN) (Urban Minor Arterial) /STBGP/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	45%	10%	75%		10%	NA	100%	NA	
TARGET DATE		Apr 24	Oct 24	May 25		Feb 26	Feb 27	SCHEDULED DATE: 2026 STIP FFY: 2027			
END DATE		Jan 24	Feb 25		May 24						

TYPE WORK: Major Widening; Add center turn lane

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPF-0060(74)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.

GENERAL: 4,200-11,000 ADT.

ENV: NA consultation letters to Tribes 2/9/24. Env constraints to RDWY 4/4/24. PI meeting 3/11/25 4:30-6:30 pm @

Cedar Heights Baptist Church (Youth Center - Gym), 14510 Cedar Heights Rd, North Little Rock.

LP: Potential partnering project with Pulaski Co. Upon completion of Job 061767, County will accept ownership of Hwy. 386 from Hwy. 365 to Hwy. 834 in Wrightsville. Department will perform pavement preservation on Hwy. 386 prior to transfer. Agreement & Resolution being drafted.

SUR: Aerial photo flown 3/13/23. CSUR 100%. UAV-LiDAR acquired 5/2/23. Feature extraction 90%. Plan mapping 100%. Add'l CSUR for interchange 100%.

DSUR: NTP to Con 6/12/23. U&D 100%. DSUR to Rdwy 1/5/24. Add'l DSUR req'd 4/15/24 100%.

PSUR: 48 certs. PSUR to ROW 5/16/24. Add'l PSUR for Morgan Intchnng IP.

RDWY: (HL) No Floodplain SP req'd. Traf, TMs & Soil Survey req 5/10/23. DSUR rec'd 1/5/24. Signals not warranted at inters of Hwy. 365 at Bicentennial Rd., Smalling Rd. & Marche Rd. Early Coord Meeting held 3/19/24. Prelim Layouts to ENV & ROW 3/20/24. Soil Survey req 3/20/24. DDD appr'd 4/17/24. RDWY Info to ENV 12/19/24. Pavm't Des Apprv'd 2/21/25. ROW reqm'ts to ROW 2/24/25.

ROW: Plans XX% (48 trs)

UTIL: AUI 8/16/2024; UFI 8/20/2024;

MAT: SS to RDWY 7/2/24.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (70 & 72); AR Senate (13)

Other Federal-Aid & State Jobs

061765 Hwy. 365 Strs. & Apprs. (Pulaski Co.) (S)

Hwy. 365

(Pulaski) (urb) (APHN) (Urban Minor Arterial) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	15%	10%	75%			0%		NA	
	Jun 24	Jun 25	Sep 25	Aug 24	Jul 26	May 27	STIP FFY: 2026			
	Jun 24			Nov 24						

TYPE WORK: Replace 2 structures

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0060(77)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 4,200 ADT.

BRIDGE INFO: M2967 (60.58, Br. Repl., P3, Deck 6, Super. 5, Sub. 6, 1919); M2969 (62.83, Br. Repl., P3, Deck 6, Super. 6, Sub. 6, 1919)

ENV: NA consultation letters to Tribes 5/16/23. Env constraints to Rdwy 10/31/23.

SUR: CSUR 100%. UAV-LiDAR acquired 11/22/22. Aerial photo flown 3/13/23. Feature extraction 100%. Plan mapping 100%.

DSUR: NTP to CTA 1/8/24. U&D 100%. DSUR to Rdwy 6/18/24.

PSUR: 24 certs. NTP to Con 9/20/24. PSUR to ROW 11/27/24. Add'l PSUR (1 cert) to ROW 12/27/24.

RDWY: (HL) Floodplain SP req'd. Traf, TMs & Mat req 5/10/23. DSUR rec'd 6/18/24. Early Coord Meeting held 7/8/24.

Prelim Layouts to ENV & ROW 1/3/25.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (72); AR Senate (13)

012527 Cypress Bayou Str. & Apprs. (S)

Hwy. 367

(Lonoke & White) (coll) (APHN) (Urban Major Collector) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	65%						0%			
							STIP FFY: 2028			

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-4373(5)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

BRIDGE INFO: 01368 (29.53, Br. Repl., P0, SD, Deck 5, Super. 3, Sub. 5, 1950)

SUR: Aerial photo flown 2/20/24. UAV-LiDAR acquired 5/30/24. Feature extraction and mapping 100%. CSUR 25%

RDWY: (ND) Floodplain SP req'd.

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (59); AR Senate (11 & 18)

Other Federal-Aid & State Jobs

061739 White Oak Branch Str. & Apprs. (S)

Hwy. 381

(Lonoke) (fre) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	95%	100%	75%	100%	50%	100%	100%	NA	
	May 21	Nov 21	Nov 21	Sep 21	Aug 24	Feb 25	SCHEDULED DATE: 2026 STIP FFY: 2026			
	May 21	Dec 21	Jan 22	Jun 21	Sep 24					

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0043(45)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 280 ADT.

BRIDGE INFO: M3141 (63.28, Br. Repl., NP, Deck 7, Super. 7, Sub. 5, 1968)

ENV: EPD. Tribal consultation letters sent 6/18/21. ARS to SHPO 8/12/21, response 8/18/21. Env constraints to Rdwy & BR 9/16/21. PIF to SHPO 10/25/21, response 11/5/21. T1CE apprvd 1/26/22. NW14, no pcn. 2023 Bat Survey Results: No T&E species

SUR: 06x122-M3141. CSUR 100%. Aerial photo 12/23/19. DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 6-2-21. ROW re-stake (tract 1) req'd 9/20/23 to ROW 9/28/23.

RDWY: (MH) Floodplain SP req'd. Traf & MAT req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 8/24/21. Hyd Anal complete to BR 8/26/21. Prelim Layouts to ROW & ENV 9/14/21. Des Criteria apprvd 11/16/21. ROW & UTIL reqm'ts to ROW 12/6/21. RDWY Info to ENV 12/6/21. LRFD req BR 8/9/23. Plans to EST 9/7/23. FFI req 9/7/23. Plans cert by HYD 10/10/23. Soil Survey req 4/8/25.

ROW: C.O. Plans 90% (3 trs.). Initial Auth Rec'd 1/9/23. 3/3 apprs made & apprvd. 3 options & 3 paid. AUI 8/12/21, UFI 12/07/21; Plans to 6 utils 6/17/22; 5/6 utils no conflict, 6/6 est rec'd, 1/1 WO issued. C.O. filed 9/5/2024.

BR: (TMG) RCBC Plans complete 9/11/23.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (60); AR Senate (10)

Other Federal-Aid & State Jobs

050419 Pine Hill Creek Str. & Apprs. (S)

Hwy. 395

(Fulton) (half) (0.34 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	100%	75%	30%	20%	10%	100%	NA	
TARGET DATE		Nov 20	Oct 22	Dec 22		May 25	Mar 26	SCHEDULED DATE: 04-2026 STIP FFY: 2025			
END DATE		Jul 20	Feb 23	Feb 23	Nov 20						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0025(23)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,200 ADT.

BRIDGE INFO: M3262 (55.89, Br. Repl., P3, SD, Deck 6, Super. 4, Sub. 5, 1960)

ENV: Env. Constraints to Rdwy 3/20/20. Tribal consultation letters sent 8/13/20. ARS to SHPO 9/9/20, response 9/10/20.

Addl Env Constraints to Rdwy 5/10/21. CRS to SHPO 7/21/21, response 7/23/21. Ph II report to SHPO 9/13/21, response 9/23/21. ARS addendum to SHPO 7/7/22, response 7/13/22. SHPO response to CRS addendum 9/19/22.

T3CE apprvd 2/17/23. 2021 Bat Survey Results: PESU captured.

SUR: Aerial photo flown 4/02/19. CSUR 100%. DSUR to Rdwy 7/31/20. Add'l DSUR (tracts 1 & 4) req'd 5/1/25.

PSUR: Existing ROW only to ROW 11/24/20. Converted to fee taking. PSUR req'd 5/14/24. 12 certs. PSUR to ROW 10/1/24.

RDWY: (MH) No Floodplain SP req'd. DSUR rec'd 7/31/20. Mat & Traf req 10/8/20. Early Coord Meeting held 2/17/21.

Hyd Anal complete to BR 2/24/21. Prelim Layouts to ROW & ENV 3/1/21. Des Criteria apprvd 4/1/21. T.O. to CON 4/29/21. Rev 30% Plans rec'd from CON 6/28/21. Rev 30% Plans rev'd & ret'd to CON 7/14/21. RDWY Info to ENV 8/19/21. 60% Plans rec'd from CON 10/29/21. FI held 10/29/21. ROW, UTIL & ENV Cost EST req 3/31/22. 60% Plans rev'd & ret'd to CON 5/25/22. Scope Change 5/25/22. Rev 30% Plans rec'd from CON 9/9/22 & 1/3/23. Rev 30% Plans rev'd & ret'd to CON 10/31/22 & 2/1/23. ROW & UTIL reqm'ts to ROW 2/1/23. Rev RDWY Info to ENV 2/2/23. Loc & Des Doc apprv'd 2/22/23. Soil Survey req 4/8/25. Interim Est to PM 4/15/25.

ROW: Plans by Half 80% (9 trs). Initial Auth Rec'd 5/9/23. 7/9 apprs made & 6/9 apprs apprvd; UFI 4/7/21, Plans to 3 utils 9/29/2024, Revised Plans to 3 utils 12/13/2024; 1/3 WO issued

BR: (MCB) Layout 95%. Preliminary Info to Env. 04/16/25.

MAT: Soil Survey % AC to Rdwy 10/12/20. Subsurf Invest by Design Consult. Subsurface Investigation report complete 6/5/24

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (23)

090155 Hwy. 412 Improvements (Siloam Springs) P.E.

Hwy. 412

(Benton) (NHS) (Urban Principal Arterial) (4LG)

WORK ZONE POLICY: No work zone policy identified.

GENERAL: 22,000-29,000 ADT.

ENV: PI 2/24/04, 8/24/04, & 12/15/05. EA apprvd by FHWA 10/16/06. Public officials meeting & Loc PH 11/28/06. ID Staff 1/2/07. FONSI apprvd by FHWA 5/1/07.

PLAN: Railroad Involvement, overpass of KCS at LM 1.8.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

Other Federal-Aid & State Jobs

090250 Washington St. – East (Hwy. 412) (Siloam Springs) (F)

(Benton) (con) (3.21 mi.) (NHS) (Urban Principal Arterial) (4LG)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			85%				0%	TBD		RQD
							STIP FFY: 2025			

TYPE WORK: Widening (6-lane divided with curb & gutter)

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 11/7/07.

GENERAL: 22,000-29,000 ADT. VE required.

ENV: Ph I arch field work in progress.

SUR: Aerial photo flown 2/4/09.

PLAN: RR Involvement, overpass of KCS at Im 1.8.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

040894 Hwy. 412 Impvts. (Springdale) (S)

Hwy. 412

(Washington) (craft-tull) (0.61 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/Earmark/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
100%	100%	60%	50%	75%		15%	NA	35%	30%	
Jul 21	Nov 22	Jun 24	Apr 25	Dec 22	Apr 26	Apr 27	SCHEDULED DATE: 2026 STIP FFY: 2026			
Aug 21	Sep 22	Jul 24		Mar 23						

CRITICAL NOTES: \$5,000,000 of Community Project Funding must be obligated by Sept. 2027.

TYPE WORK: Widen to 6 lanes w/ raised median from Gene George Blvd. to S. 48th St. (west of I-49); Intersection Impvts. at Hwy. 412/S. 48th St. (west of I-49); Ramp Impvts

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: ACNHPP-9399(34)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 36,000-43,000 ADT.

ENV: Env constraints to Rdwy & ROW 10/28/22. Tribal consultation letters sent 11/9/23. PI meeting 11/7/24, 4-7 pm @ Springdale City Hall - City Council Chambers, 201 Spring Street, Springdale. PIF to SHPO 9/18/24, response 10/15/24.

LP: City responsible for any add'l funding for 12' sidepath w/ 6' buffer. Resolution sent to City 2/24/23. Resolution executed 3/28/23. Agreement to City 10/2/23. Agreement rec'd from City 10/9/23. Agreement executed 10/19/23. Executed Agreement ret'd to City 10/31/23.

SUR: Aerial photo 3/5/20, 10/15/24. CSUR 100%. UAV-LiDAR to be acquired, restricted airspace. UAV-LiDAR acquired 8/23/21. Feature Extraction 100%.

DSUR: NTP to Con 3/31/22. U&D 100%. DSUR to Rdwy 9/23/22. Add'l DSUR req'd 12/13/23 to Rdwy 2/12/24.

Add'l DSUR req'd 2/21/24 to Rdwy 4/10/24. Add'l DSUR req'd 4/18/24 100%.

PSUR: 92 certs. NTP to Con 9/13/22. Add'l 4 certs 12/22/22. PSUR to ROW 3/7/23. Rev. PSUR to ROW 4/13/23.

RDWY: (AH) No Floodplain SP req'd. DSUR rec'd 9/23/22. Traf, TMs, & Mat req 10/20/22. DDD appr'd 4/5/23. Early Coord Meeting held 4/6/23. Prelim Layouts to ROW & ENV 5/26/23. FWD & SS req 5/26/23. Add'l survey req 12/13/23 & 2/21/24. 30% Plans rec'd from CON 1/19/24. 30% Plans rev'd & ret'd to CON 2/12/24. Rev 30% Plans rec'd from CON 3/7/24. Rev 30% Plans rev'd & ret'd to CON 4/2/24. 60% Plans rec'd from CON 6/28/24. ROW & UTIL reqm'ts to ROW 7/22/24. PFI req 7/22/24. RDWY Info to ENV 7/31/24.

ROW: Plans 20% (28 trs), AUI 7/24/24, UFI 10/3/24, Plans to 12 utils 12/12/24;

MAT: Consultant. RV 10/24/22 & SS 11/27/23

PLAN: Scoping recommendations in 8/20/21 memo. Communicating w/ local officials about their concerns.

RAILROAD INFO: No RR involvement 1/5/24.

SIR: Traffic sent 12/30/22.

LEGISLATIVE DISTRICTS: US House (3); AR House (18 & 19); AR Senate (31)

Other Federal-Aid & State Jobs

012480 Hwy. 412 Cable Median Barrier Impvts. (S)

Hwy. 412

(Madison & Washington) (pickering) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	100%	100%	NA		NA	NA		NA	
TARGET DATE			Jul 24	Jul 24				SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE			Jul 24	Feb 24							

TYPE WORK: 17.01 miles of cable median barrier construction.

WORK ZONE POLICY: Significant.

FAP NUMBER: HSIP-4472(2)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 8/17/23.

GENERAL: 8,300-17,000 ADT.

ENV: CR clearance to file 10/11/23. T1CE apprvd 2/22/24.

RDWY: (TW) T.O. to CON 2/26/24. 60% Plans rec'd from CON 4/26/24. RDWY Info to ENV 5/24/24. 90% Plans rec'd from CON 6/28/24. FFI held 7/19/24. 90% Plans rev'd & ret'd to CON 7/22/24. Final Plans rec'd from CON 7/22/24. ROW & UTIL reqm'ts to ROW 7/24/24. Final Plans rev'd & ret'd to CON 8/9/24. Rev Final Plans rec'd from CON 8/19/24 & 8/21/24. Rev Final Plans rev'd & ret'd to CON 8/21/24. Rev Final Plans rec'd from CON 8/21/24. Rev Final Plans rev'd & ret'd to CON 9/3/24.

RAILROAD INFO: No RR involvement 1/9/24

LEGISLATIVE DISTRICTS: US House (3); AR House (25 & 26); AR Senate (28 & 32)

090639 Huntsville – Alpena (Passing Lanes) (S)

Hwy. 412

(Carroll & Madison) (con) (35.06 mi.) (NHS) (Principal Arterial) (4LG) /Earmark/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		5%	75%		5%	TBD	100%	NA	
TARGET DATE								STIP FFY: 2028			
END DATE		Jan 24									

TYPE WORK: Alternating Passing Lanes.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0844(3)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 4/7/21.

GENERAL: 4,800-9,300 ADT.

SUR: Aerial photo 2/29/20, 3/6/20. Ortho available. CSUR 100%. UAV-LiDAR acquired 7/19/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 1/22/24.

PSUR: 35 certs. PSUR to ROW 11/12/24.

RDWY: (HL) Floodplain SP req'd. DSUR to Rdwy 1/24/24. Traffic & Mat req 2/8/24.

ROW: AUI 1/30/24

MAT: SS to RDWY 3/12/25.

PLAN: Hwy. 412 Corridor Planning Study (2020) provides big picture finding

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1 & 3); AR House (5 & 26); AR Senate (28)

Other Federal-Aid & State Jobs

101238 Cache River Str. Removal & Scour Repair (S)

Hwy. 412

(Greene & Lawrence) (NHS) (Principal Arterial) (4LG) /PROTECT/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				0%			
TARGET DATE											
END DATE											

TYPE WORK: Historic Truss structure removal & Scour Repair

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 3/7/25.

BRIDGE INFO: 06565 (89.83, Scour Rpr., NP, Deck 7, Super. 7, Sub. 7, 1995)

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (30); AR Senate (21)

001930 I-69 Connector P.E.

Hwy. 530

(Various) (APHN) (Principal Arterial) /Earmark/

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/19/01.

GENERAL: CON selected 1/9/02.

PLAN: PE only.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (93 & 94); AR Senate (1)

001938 Co. Rd. 35 – Hwys. 11/425 Connector P.E.

Hwy. 530

(Jefferson, Cleveland & Lincoln) (con) (APHN) (Principal Arterial)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HPP-1851(2)

BACKGROUND INFO: Project programmed on 1/23/02.

GENERAL: VE completed 3/2004.

Construction Projects:

001935 - Co. Rd. 35-Hwy. 212 (Add'l. Lanes) (Gr. & Strs.) (F)

012061 - Co. Rd. 35-Hwy. 212 (Add'l. Lanes) (Bs. & Surf.) (F)

020456 - Hwy. 212-Hwys. 11/425 Connector (Add'l. Lanes) (Gr. & Strs.) (F)

020457 - Hwy. 212-Hwys. 11/425 Connector (Add'l. Lanes) (Bs. & Surf.) (F)

ENV: Env handling (EIS) under 001851. Des PH 6/27/05 at Pine Bluff & 6/28/05 at Star City.

RDWY: WO issued to CON 4/12/02. Kickoff meeting held 4/18/02.

PLAN: PE only.

LEGISLATIVE DISTRICTS: US House (1); AR House (93); AR Senate (1)

Other Federal-Aid & State Jobs

020365 Hwys. 11/425 Connector – Hwy. 278 P.E.

Hwy. 530

(Drew & Lincoln) (APHN) (Principal Arterial)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HPC-0018(33)

BACKGROUND INFO: Project programmed on 1/23/02.

GENERAL: Construction Projects:

020357 - Hwys. 11/425 Connector-Hwy. 35 (Gr. & Strs.) (F)

020358 - Hwys. 11/425 Connector-Hwy. 35 (Bs. & Surf.) (F)

020398 - Hwys. 11/425 Connector-Hwy. 35 (Add'l. Lanes) (Gr. & Strs.) (F)

020458 - Hwys. 11/425 Connector-Hwy. 35 (Add'l. Lanes) (Bs. & Surf.) (F)

020459 - Hwy. 35-Hwy. 278 (Add'l. Lanes) (Gr. & Strs.) (F)

020460 - Hwy. 35-Hwy. 278 (Add'l. Lanes) (Bs. & Surf.) (F)

ENV: Env handling (EIS) under 001851. 404 permit req'd. Des PH 6/27/05 at Pine Bluff & 6/28/05 at Star City.

ROW: ROW acq & UTIL relocated under Job 020357.

PLAN: PE only.

LEGISLATIVE DISTRICTS: US House (4); AR House (93 & 94); AR Senate (1)

061748 Mill Creek Str. & Apprs. (S)

Hwy. 600

(Garland) (art) (0.02 mi.) (Non-APHN) (Local) /BR-OFF/State/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	75%	90%	75%	20%	50%	0%	100%	NA	
	Feb 22	Oct 22	Apr 23	Mar 22	Feb 25	Jul 25	SCHEDULED DATE: 04-2026			
	Jan 22	Oct 22	Apr 23	Mar 22						
							STIP FFY: 2025			

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0026(47)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

BRIDGE INFO: 19840 (56.06, Br. Repl., P2, Deck 7, Super. 7, Sub. 5, 1945)

ENV: Env constraints to Rdwy, ROW & BR 7/1/22. NA consultation letters to Tribes 7/21/22. ARS to SHPO 3/13/23, response 3/22/23. PIF to SHPO 3/27/23, response 3/30/23. T1CE apprvd 4/19/23. 2023 Bat Survey Results: No T&E species

LP: Arkansas Department of Parks, Heritage, & Tourism will pay 20% non-Federal match for total project costs.

Resolution and Agreement sent to ADPHT on 11/15/24. Agreement executed on 3/31/2025.

SUR: CSUR 100%. DSUR to Rdwy 1/21/22.

DSUR: NTP to Con 10/15/21.

PSUR: Existing ROW to ROW 3/16/22.

RDWY: (TW) No Floodplain SP req'd. Traf & MAT req 5/17/21. Early Coord Meeting held 2/16/22. Prelim Layouts to

ROW & ENV 6/24/22. Hyd Anal Complete to BR 8/2/22. DDD apprvd 8/22/22. ROW & UTIL rqmts to ROW 10/27/22.

RDWY info to ENV 10/31/22. Interim Est to PM 4/15/25.

ROW: Plans 90% (1c) c.o. Initial Auth Rec'd 7/11/23. UFI 5/30/23. Plans to 2 utils 7/28/23; 2/2 est rec'd; 2/2 WO issued

BR: (TMG) Layout 90%.

MAT: Soil Survey %AC to Rdwy 8/24/21. SI 6/24/24

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (85); AR Senate (6)

Other Federal-Aid & State Jobs

001966 Springdale Northern Bypass P.E.

Hwy. 612

(Benton & Washington) (APHN) (Urban Freeway/Expressway) (4LG) ||Design Criteria: Established

TYPE WORK: New Location (4 lanes divided) (Design and Phase I ROW)

WORK ZONE POLICY: Significant.

FAP NUMBER: NCPD-NH-NHPP-9399(5)

BACKGROUND INFO: Project programmed on 4/3/03.

GENERAL: 3,000-11,000 ADT. Major investment study aprvd. W.O. issued to CON for proposed intchng locations concepts along I-540 3/12/03. Rev Interchange concepts rec'd. from CON 5/29/03. Design CON selected 7/12/06. W.O. issued to CON 11/16/06. Kick-off meeting w/CON 12/4/06. VE completed 11/2007. Construction Projects programmed for Eastern portion on 03/17/20 under Jobs 012366 & 012326.

ENV: PI 7/7-9/98, 8/31-9/2/99, & 8/5-6/03. Add'l PI 8/16/03 (for Hispanic Community). Loc PHs 4/2/02 at Lowell; 4/3/02 at Springdale; & 4/4/02 at Elm Springs. ID staff meeting 4/15/02, 1/9/03, & 2/11/03. RTA for strs to SHPO 1/25/03, 10 str det eligible for NRHP. Add'l RTA to SHPO for strs 2/6/03, 1 str det eligible for NRHP. Loc PHs 6/28/04 at Springdale & 6/29/04 at Lowell. Add'l PI 9/7/04. FEIS aprvd by FHWA for public dissemination 10/6/05. ROD aprvd by FHWA 2/15/06. RTA for 13 strs to SHPO 9/28/07. Public officials meeting 6/3/08. Design PH 6/3-4/08. T.O. for Ph I arch survey issued 7/14/08, field work complete, draft report to SHPO 3/18/09, SHPO response 8/21/09, PA req'd for ROW not accessed. Design reassess to FHWA for signature 6/20/14, aprvd 7/3/14.

SUR: -

DSUR: Aerial photo flown 12/1/04; 12/13/04; 2/17/05; 01/02/07. Add'l DSUR to CON 8/1/08; 9/5/08; 2/11/09. Add'l DSUR to Rdwy 10/29/10. DSUR update 100% 12-28-20.

PSUR: (569 trs) 3 TRS to ROW & CON 9/21/09. ROW staking (tract 97x & 153x) complete. Partial ROW staking 100%. ROW staking (tract 88x, 126x, 156x) complete. 1 tract to ROW 10/25/10. Add'l PSUR (Cert 110) req 12/11/12. Updated PSUR to ROW 11/19/20. ROW re-stake (tr. 23) req'd 11/16/22 to ROW 11/30/22. Rev. PSUR to ROW 3/7/23.

RDWY: Floodplain SP req'd. Rdwy cost est to Env 10/13/99. PPC rec'd 1/18/07. Frontage rd study rec'd from CON 11/5/07. Loc & Des Doc aprvd by FHWA 9/29/08. 60% plans rec'd from CON 9/8/08. ROW & Util req'mts to ROW 9/15/08. Rdwy info to Env 9/15/08. FI held 10/24/08. Plans to RR Coord 10/31/08. 60% plans reviewed & ret'd to CON 12/1/08 for Eastern Project. 60% plans reviewed & ret'd to CON 2/5/09 for western project. Rev 60% plans rec'd from CON 5/8/09 for Eastern Project. Rev 60% plans reviewed & ret'd to CON 5/15/09. Rev ROW & Util req'mts to ROW for western portion 8/24/09. Rev. ROW & Util req'mts to ROW 8/16/11. Rev 60% plans rec'd from CON for western portion (no add'l submittals will be rec'd) 10/3/11. Add'l RDWY Cost Est to ENV 3/4/19. Loc & Des Doc aprvd 6/15/22.

ROW: ROW Plans by Garver LLC - 8/8 apprs made & aprvd; 4 options & 6 paid & 1 condemned - poss. Date 8/11/15.

BR: (SWP/JYP) 27 Brs in Western project. Rec'd 28 Prelim. layouts from CON 10/13/08, (Includes future Br o/Puppy Creek). Comments Ret'd 2/5/09. Rec'd Rev'd. layouts for 19 Brs 7/17/09; 9 Brs 9/3/09. Ret'd comments 28 Brs 11/2/09. Rec'd Rev'd layouts 3/5/10 & 7/26/10. Ret'd comments 4/29/10. Layout 80%. Aprvd by FHWA 8/10/10. Rec'd 90% plans for 25 brs 7/6/12. Rec'd 90% plans for 3 Brs 9/11/12. Ret'd comments on 90% plans 11/7/13.

MAT: Pymt coring info to CON 12/3/07.

PLAN: Action req'd for access aprvl at I-540.

RAILROAD INFO: RR Involvement, A&M tracks between Hwy. 265 & 71B, north of Hwy. 264.

LEGISLATIVE DISTRICTS: US House (3); AR House (9, 11, 18, & 25); AR Senate (31, 32, & 33)

Other Federal-Aid & State Jobs

090621 I-49 – Hwy. 265 (Springdale Bypass) (S)

(Benton) (halff) (3.31 mi.) (NHS) (Urban Freeway/Expressway) (4LG) /NHPP/CAP-2/

||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	90%	100%	75%	80%	35%	90%	85%	90%	
		Apr 21	Apr 23	Oct 20	Apr 25	Jul 26	SCHEDULED DATE: 11-2025 STIP FFY: 2028			
	Dec 20	Apr 21	May 23	Nov 20						

CRITICAL NOTES: 12-week advertisement. Pup Season Clearing Restriction; Tree clearing prohibited May 1 – July 31 (30 acres of tree clearing)

TYPE WORK: New Location. Pavement Type: Alternates.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPF-0004(88)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 3/17/20.

ENV: CR clearance to file. T3CE apprvd 4/13/22 for hardship acquisition. PI meeting held 2/21/23 4-7pm @ First Baptist Church of Lowell 209A Washington St, Lowell. Arch deferment letter to SHPO 2/13/23, response 2/22/23. re-eval to FHWA 5/19/23, apprvd 5/23/23. NW14, no pcn.

LP: City req 12' side path. Department agreed to construct 12 ft. side path only within ROW of interchng. City responsible for all cost associated w/ 12' side path. Resolution to City 9/9/22. Resolution executed 10/11/22. Agreement sent to City 5/17/2024.

SUR: -

DSUR: DSUR under 001966. DSUR update reflecting completed Hwy. 265 widening to Rdwy 12/11/20. Add'l DSUR req'd 5/11/21 100% to Rdwy 8/25/21. Add'l DSUR (new house) to ROW/Rdwy 3/29/22. Add'l DSUR (tract 216) req'd 1/24/23 100%.

PSUR: PSUR under 001966. 6 new trs, 31 rev trs. PSUR update to ROW 11/19/20. Add'l DSUR (new house on tract 209) req'd 2/23/22. Add'l PSUR (107R split) req'd 10/12/22 to ROW 10/27/22. Rev. PSUR req'd 11/21/22 to ROW 12/21/22. ROW staking req'd 11/07/22 to ROW 12/13/22, 1/4/23. Add'l PSUR (2 trs) req'd 11/21/22 to ROW 12/22/22. Rev. PSUR (Add Dixieland Rd ROW) 100%. Add'l PSUR (1 tract) req'd 7/17/23 to ROW 8/3/23.

RDWY: (TW) No Floodplain SP req'd. TMs req 3/10/20. DSUR rec'd 12/11/20. ROW reqm'ts to ROW 4/14/21 (to Sta. 750+00). Add'l Survey req 5/11/21. Traf & MAT req 5/17/21. T.O. to CON 7/12/21. Add'l Survey req 7/30/21. Signals warrant signalization. 50% Plans rec'd from CON 10/21/21. 50% Plans rev'd & ret'd to CON 11/17/21. Traf req 11/29/21. Rev 50% Plans rec'd from CON 12/30/21. Rev ROW reqm'ts to ROW 2/1/22 & 12/13/22. Rev 50% Plans rev'd & ret'd to CON 2/1/22. 60% Plans rec'd from CON 2/14/22. FI & TMP meeting held 3/16/22. 60% Plans rev'd & ret'd to CON 4/20/22. Rev 60% Plans rec'd from CON 5/20/22 & 12/9/22. Rev Scope (SUP & Dixieland) rec'd from PM 9/19/22. DDD appr'd 11/28/22. Rev 60% Plans rev'd & ret'd to CON 9/27/22 & 9/5/23. UTIL reqm'ts to ROW 12/13/22. Rev ROW & UTIL reqm'ts to ROW 2/28/23. RDWY Info to ENV 3/13/23. 90% Plans rec'd from CON 5/6/24. FFI req 5/7/24. Plans to EST 5/7/24. TMP Meeting held 10/29/24.

ROW: Fee - Plans 90% (50 trs). Initial Auth Rec'd 6/12/23. 50/50 apprs made & appr'd; 38 Options; 38 paid; 8 condemned - poss. date 6/26/24 & 2 to be condemned. Plans rev'd & ret'd to CON 5/25/21. 8/9 res, 10/12 bus, & 8/8 ppo relos moved.

UTIL: UFI 1/18/18, Plans to 12 utils 1/19/24, 8/12 est rec'd; 2 utils no adj; 1 util no involvement; 5/9 WO issued.

BR: (MCB/JYP) Layouts 95%. Des. Phase B, 30% submittal to TP&P for AMR 2/22/22. Prelim. Info. To Env. 5/4/22.

Rec'd. 90% Plans for 7 of 17 br sites on 9/8/23. Final plans to A&M RR 1/18/24. Rec'd. 90% Plans, all sites 5/7/24 & 10/25/24. Ret'd. comments 90% Plans 6/17/24.

MAT: Soils Survey %AC to Rdwy 8/9/21. Subsurf by Geotechnology

RAILROAD INFO: RR Involvement req'd. A&M (new crossing DOT# 982678G). SP, PE & C&M req'd. Rcv'd final plan appr'd 6/25/24. C&M sent 6/25/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (11, 16, & 18); AR Senate (32 & 33)

Other Federal-Aid & State Jobs

012366 Hwy. 265 – Hwy. 412 (Springdale Bypass) (S)

(Benton & Washington) (garver) (6.63 mi.) (4LG)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	60%	10%	75%		10%	5%	TBD		
	Dec 23	Jun 24	Oct 25	May 24	Oct 26	Oct 27	STIP FFY: 2025			
	Jun 24			Oct 24						

TYPE WORK: New location. Pavement Type: Alternates.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACSTPF-0472(11)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 3/17/20.

ENV: CR clearance to file 5/25/22. hardship acquisition T3CE apprvd 6/13/22. NA consultation letters to Tribes 11/8/23. Env constraints to Rdwy & Br 11/30/23. T3CE for hardship acquisition apprvd 6/14/24.

SUR: Updated aerial photo flown 3/28/24. UAV-LIDAR acquired 4/5/24 (quarry stockpile area). DTM update 100%. Plan mapping update 100%. DSUR under 001966. Updated DSUR to Rdwy 6/4/24.

PSUR: Original PSUR under 001966, updated PSUR under 012366. PSUR to ROW 10/2/24. Rev PSUR to ROW 1/29/25.

RDWY: (TW) Floodplain SP req'd. DDD appr'd 1/18/07 (001966 PPC). Front Rd Study rec'd from CON 11/5/07. ROW & UTIL reqm'ts to ROW 9/15/08 (under 001966). FI held 10/24/08 (001966). Plans to RR Coord 10/31/08 (001966). Loc & Des (hardship acquisition) Doc appr'd 6/15/22. T.O. to CON 5/22/24.

ROW: Auth Rec'd 7/29/24. UFI 1/18/2018. 1/2 apprs made & appr'd

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (9, 11, & 25); AR Senate (32)

101099 Hwy. 886 Str. & Apprs. (Jonesboro) (S)

Hwy. 886

(Craighead) (coll) (Non-APHN) (Urban Local) /BR-OFF/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	5%	10%	75%			0%		NA	
	Sep 23	Sep 25	Nov 25	Oct 23	May 26	Nov 26	SCHEDULED DATE: 01-2027 STIP FFY: 2025			
	Sep 23			Aug 23						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-9227(98)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

BRIDGE INFO: M3811 (18.61, Br. Repl., P0, Deck 6, Super. 5, Sub. 5, 1976)

ENV: Env Constraints to RDWY 3/21/25. Tribal consultation letters sent 4/29/25.

LP: Arkansas Department of Human Services will pay 20% non-Federal match for total project costs. Resolution and Agreement sent to DHS on 11/15/24. Agreement rec'd from DHS on 3/27/25. Agreement executed on 4/21/2025.

SUR: CSUR 100%. Aerial photo flown 3/15/23. UAV-LiDAR acquired 3/29/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 9/15/23.

PSUR: PSUR covered under 100979.

RDWY: (ND) Floodplain SP req'd. Traf & Mat req 5/9/23. DSUR rec'd 9/15/23. Early Coord Meeting held 3/5/25.

RAILROAD INFO: No RR involvement 6/27/24

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (20)

Other Federal-Aid & State Jobs

061849 District 6 Bridge Painting Ph. 1 (S)

Various

(Various) (fre) (Urban Interstate) (4LG) /NHPP/BR-OFF/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA	95%	100%	NA			OPS		NA	
TARGET DATE								SCHEDULED DATE: 2026			
END DATE			Sep 24								

TYPE WORK: Paint 33 structures

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-STPB-0076(359)

BACKGROUND INFO: Project programmed on 3/27/24.

GENERAL: 680-117,000 ADT.

BRIDGE INFO: 02365 (67.52, Paint, NP, Deck 7, Super. 5, Sub. 5, 1948); 02713 (56.39, Paint, P3, Deck 5, Super. 5, Sub. 6, 1950); 03054 (88.00, Paint, NP, Deck 7, Super. 6, Sub. 5, 1979); 03081 (89.73, Paint, NP, Deck 6, Super. 6, Sub. 6, 1958); 03082 (87.36, Paint, NP, Deck 6, Super. 6, Sub. 5, 1958); 03176 (80.97, Paint, NP, Deck 6, Super. 6, Sub. 6, 1959); 03250 (86.67, Paint, NP, Deck 5, Super. 5, Sub. 5, 1960); 03332 (90.44, Paint, NP, Deck 6, Super. 7, Sub. 6, 1960); 03347 (84.09, Paint, NP, SD, Deck 4, Super. 5, Sub. 5, 1963); 03489 (76.96, Paint, NP, Deck 5, Super. 6, Sub. 7, 1962); 03942 (86.96, Paint, NP, Deck 5, Super. 6, Sub. 5, 1967); 05026 (74.81, Paint, NP, Deck 5, Super. 5, Sub. 7, 1967); 05028 (87.27, Paint, NP, Deck 5, Super. 6, Sub. 6, 1967); 05210 (84.63, Paint, NP, SD, Deck 4, Super. 6, Sub. 5, 1969); 05335 (73.70, Paint, NP, Deck 6, Super. 6, Sub. 6, 1970); 05509 (Unable to match to InspectX); 05655 (88.39, Paint, NP, Deck 6, Super. 6, Sub. 7, 1976); 05656 (87.82, Paint, NP, Deck 6, Super. 5, Sub. 7, 1976); 05657 (90.71, Paint, NP, Deck 7, Super. 6, Sub. 7, 1978); A3081 (89.73, Paint, NP, Deck 6, Super. 6, Sub. 6, 1958); A3176 (78.08, Paint, NP, Deck 5, Super. 5, Sub. 6, 1959); A3329 (88.44, Paint, NP, Deck 7, Super. 5, Sub. 7, 1961); A3493 (87.32, Paint, NP, Deck 7, Super. 6, Sub. 7, 1972); A3897 (81.09, Paint, NP, SD, Deck 5, Super. 4, Sub. 6, 1967); A3898 (83.54, Paint, NP, Deck 5, Super. 5, Sub. 6, 1967); A3940 (84.31, Paint, NP, Deck 7, Super. 7, Sub. 7, 1966); A5317 (72.83, Paint, NP, Deck 6, Super. 7, Sub. 7, 1970); B3329 (88.00, Paint, NP, Deck 7, Super. 5, Sub. 6, 1961); B3493 (90.89, Paint, NP, Deck 7, Super. 6, Sub. 7, 1972); B3897 (83.98, Paint, NP, Deck 5, Super. 5, Sub. 7, 1967); B3898 (83.54, Paint, NP, Deck 5, Super. 5, Sub. 6, 1967); B3940 (86.11, Paint, NP, Deck 7, Super. 7, Sub. 7, 1966); B5317 (72.66, Paint, NP, Deck 6, Super. 7, Sub. 7, 1974)

ENV: ARS to SHPO 8/28/24, response 9/20/24. CR clearance to file 8/20/24. T1CE apprvd 9/24/24.

RDWY: (MH) RUC req 5/21/24. Plans to EST 8/9/24. RUC rec'd 11/21/24.

RAILROAD INFO: No RR Involvement 4/10/24.

LEGISLATIVE DISTRICTS: US House (1, 2, & 4); AR House (Various); AR Senate (6, 7, 8, 11, 12, 13, 14, 15, & 17)

Other Federal-Aid & State Jobs

061851 District 6 Bridge Painting Ph. 3 (S)

Various

(Garland & Pulaski) (fre) (Urban Interstate) (4LG) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		80%	100%			NA	OPS		NA	
			Nov 24							

TYPE WORK: Paint 13 structures

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0076(361)

BACKGROUND INFO: Project programmed on 3/27/24.

GENERAL: 22,000-122,000 ADT.

BRIDGE INFO: 02984 (87.46, Paint, NP, Deck 6, Super. 5, Sub. 6, 1956); 03177 (86.67, Paint, NP, Deck 5, Super. 5, Sub. 5, 1959); 05781 (93.33, Paint, NP, Deck 7, Super. 7, Sub. 7, 1980); A3177 (86.60, Paint, NP, Deck 5, Super. 5, Sub. 5, 1959); A3335 (84.66, Paint, NP, SD, Deck 6, Super. 4, Sub. 5, 1960); A3498 (84.28, Paint, NP, SD, Deck 5, Super. 4, Sub. 6, 1969); A5702 (82.50, Paint, NP, Deck 7, Super. 7, Sub. 7, 1976); A5706 (88.00, Paint, NP, Deck 6, Super. 5, Sub. 7, 1979); B3335 (81.05, Paint, NP, SD, Deck 6, Super. 4, Sub. 5, 1960); B3498 (55.39, Paint, NP, SD, Deck 5, Super. 4, Sub. 6, 1969); B5702 (82.50, Paint, NP, Deck 7, Super. 7, Sub. 7, 1976); B5706 (88.00, Paint, NP, Deck 6, Super. 5, Sub. 7, 1979); E2768 (84.22, Paint, NP, SD, Deck 5, Super. 4, Sub. 5, 1961)

ENV: ARS to SHPO 9/13/24, response 10/9/24. CR clearance to file 10/9/24, 11/5/24. T3CE apprvd 11/7/24.

RDWY: (MH) RUC req 5/21/24. Loc & Des Doc apprvd 11/11/24.

RAILROAD INFO: RR Involvement rqd 4/10/24. UP DOT# 433894L (02984) MCL/SP rqd, 600429X (A3335 & B3335)

MCL/SP rqd, 600432F (A3177 & 03177) MCL/SP rqd, 433797C (A3498 & B3498) MCL/SP rqd, 433850L (E2768)

MCL, SP, C&M possible; AKMD DOT# 934757N (05781) C&M rqd, 934760W (A5706 & B5706) C&M rqd; LRPA DOT# 902528F (A5702 & B5702) possible SP. 95% plans sent to RR 3/5/25.

LEGISLATIVE DISTRICTS: US House (1, 2, & 4); AR House (51, 67, 75, 80, & 84); AR Senate (7, 12, & 14)

101171 District Ten Bridge Painting (S)

Various

(Craighead, Mississippi & Poinsett) (maint/fre) (Urban Interstate) (4LG) /NHPP/BR-OFF/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		100%	50%				OPS		NA	

TYPE WORK: Paint 17 structures.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-STPB-0076(318)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 3/22/23.

GENERAL: 10-26,000 ADT.

BRIDGE INFO: 03167 (90.00, Paint, NP, Deck 6, Super. 6, Sub. 6, 1960); 03182 (82.16, Paint, NP, Deck 7, Super. 7, Sub. 7, 1961); 03282 (83.24, Paint, NP, Deck 6, Super. 7, Sub. 7, 1960); 03287 (84.83, Paint, NP, Deck 6, Super. 6, Sub. 7, 1960); 06041 (90.89, Paint, NP, Deck 7, Super. 6, Sub. 7, 1984); A3289 (90.89, Paint, NP, Deck 6, Super. 7, Sub. 7, 1962); A3370 (90.89, Paint, NP, Deck 7, Super. 7, Sub. 6, 1961); A5203 (91.16, Paint, NP, Deck 8, Super. 7, Sub. 6, 1978); A5204 (91.16, Paint, NP, Deck 9, Super. 6, Sub. 6, 1978); A5205 (85.22, Paint, NP, Deck 9, Super. 6, Sub. 5, 1978); A5206 (88.11, Paint, NP, Deck 9, Super. 7, Sub. 6, 1978); B3289 (90.75, Paint, NP, Deck 6, Super. 7, Sub. 7, 1962); B3370 (90.89, Paint, NP, Deck 7, Super. 7, Sub. 6, 1961); B5203 (91.30, Paint, NP, Deck 8, Super. 7, Sub. 6, 1970); B5204 (93.33, Paint, NP, Deck 7, Super. 7, Sub. 7, 1970); B5205 (85.22, Paint, NP, Deck 9, Super. 6, Sub. 5, 1970); B5206 (85.22, Paint, NP, Deck 9, Super. 6, Sub. 5, 1970)

ENV: ARS to SHPO 1/25/24, response 2/15/24. CR clearance memo to file 2/21/24.

RAILROAD INFO: RR involvement at 2 UPRR 790837E (A5204/B5204) & 425752A (A5203/B5203) UPRR PE fully executed 6/16/23. UPRR Str Paint Specs to RR 10/19/23. 1/19/24 UPRR contractor containment plans-SP drafted w/ containment plan rqmnt 1/26/23. UPRR apprvd plans 2/5/24. Rcvd MFAE, SP sent 5/17/24. C&Ms fully executed & sent 9/10/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (32, 33, 34, 36, & 38); AR Senate (19 & 20)

Other Federal-Aid & State Jobs

061850 District 6 Bridge Painting Ph. 2 (S)

Various

(Lonoke, Prairie & Pulaski) (fre) (Urban Interstate) /NHPP/BR-OFF/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	NA	95%	100%	NA	NA	NA	OPS		NA	
							SCHEDULED DATE: 2026			
			Sep 24							

TYPE WORK: Paint 23 structures

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-STPB-0076(360)

BACKGROUND INFO: Project programmed on 3/27/24.

GENERAL: 40-32,000 ADT.

BRIDGE INFO: 03157 (78.36, Paint, NP, Deck 6, Super. 6, Sub. 5, 1960); 03195 (87.56, Paint, NP, Deck 7, Super. 5, Sub. 5, 1962); 03197 (86.96, Paint, NP, Deck 6, Super. 5, Sub. 5, 1962); 03198 (90.44, Paint, NP, Deck 7, Super. 6, Sub. 6, 1962); 03225 (78.69, Paint, NP, Deck 7, Super. 7, Sub. 7, 1963); 03236 (87.11, Paint, NP, Deck 5, Super. 6, Sub. 5, 1963); 03237 (90.44, Paint, NP, Deck 6, Super. 6, Sub. 7, 1963); 03238 (84.09, Paint, NP, SD, Deck 4, Super. 5, Sub. 5, 1963); 03269 (82.14, Paint, NP, Deck 6, Super. 6, Sub. 5, 1959); 03652 (77.61, Paint, NP, Deck 6, Super. 7, Sub. 6, 1963); 03653 (77.17, Paint, NP, Deck 6, Super. 6, Sub. 6, 1963); 03656 (73.11, Paint, NP, Deck 5, Super. 6, Sub. 6, 1963); 03670 (77.25, Paint, NP, Deck 6, Super. 6, Sub. 6, 1965); 03671 (79.89, Paint, NP, Deck 6, Super. 7, Sub. 7, 1965); 03672 (78.09, Paint, NP, Deck 7, Super. 7, Sub. 6, 1964); 03708 (87.42, Paint, NP, Deck 5, Super. 6, Sub. 6, 1964); 03710 (79.42, Paint, NP, Deck 6, Super. 7, Sub. 6, 1965); 03716 (79.61, Paint, NP, Deck 6, Super. 7, Sub. 6, 1966); 05305 (91.72, Paint, NP, Deck 8, Super. 8, Sub. 6, 1974); 05711 (87.11, Paint, NP, Deck 6, Super. 5, Sub. 5, 1980); 05712 (90.89, Paint, NP, Deck 7, Super. 7, Sub. 6, 1980); A5985 (84.08, Paint, NP, Deck 7, Super. 7, Sub. 7, 1986); B5985 (84.31, Paint, NP, Deck 7, Super. 7, Sub. 7, 1986)

ENV: ARS to SHPO 8/27/24, response 9/11/24. CR clearance to file 9/13/24. T3CE apprvd 9/18/24.

RDWY: (MH) RUC req 5/21/24. Plans to EST 8/9/24. RUC rec'd 11/21/24.

RAILROAD INFO: No RR Involvement 4/10/24.

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (61, 62, 67, & 73); AR Senate (10, 11, & 12)

Other Federal-Aid & State Jobs

012489 Hydrodemolition Bridge Preservation (2024) (S)

Various

(Various) (m.baker) (NHS) (Major Collector) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	NA	100%	100%	NA	NA	NA	100%		NA	
							SCHEDULED DATE: 2026			
			Aug 24							

TYPE WORK: Hydrodemolition on 18 structures

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0076(341)

BACKGROUND INFO: Project programmed on 11/13/23.

GENERAL: 350-23,000 ADT.

BRIDGE INFO: 01160 (78.49, Hydro., NP, Deck 5, Super. 6, Sub. 6, Hist., 1941); 01712 (86.31, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1962); 01713 (83.16, Hydro., NP, Deck 5, Super. 5, Sub. 6, 1962); 03356 (55.68, Hydro., NP, SD, Deck 5, Super. 4, Sub. 6, 1960); 03627 (72.78, Hydro., NP, Deck 5, Super. 5, Sub. 6, 1963); 03960 (82.72, Hydro., NP, Deck 5, Super. 5, Sub. 5, 1967); 05028 (87.27, Hydro., NP, Deck 5, Super. 6, Sub. 6, 1967); 05122 (84.06, Hydro., NP, Deck 5, Super. 5, Sub. 7, 1967); 05133 (77.99, Hydro., NP, Deck 5, Super. 5, Sub. 6, Hist., 1971); 05181 (84.65, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1969); 05265 (84.65, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1969); 05266 (84.06, Hydro., NP, Deck 5, Super. 5, Sub. 7, 1972); 05308 (90.89, Hydro., NP, Deck 6, Super. 7, Sub. 7, 1972); 05337 (74.31, Hydro., NP, Deck 6, Super. 6, Sub. 7, 1970); 05558 (84.40, Hydro., NP, Deck 5, Super. 7, Sub. 6, 1974); A1671 (83.57, Hydro., NP, Deck 5, Super. 5, Sub. 6, 1933); A3959 (84.37, Hydro., NP, SD, Deck 4, Super. 6, Sub. 5, 1967); B3959 (82.37, Hydro., NP, SD, Deck 3, Super. 7, Sub. 5, 1967)

ENV: CR clearance to file 8/27/24. T1CE apprvd 8/30/24.

RDWY: (MH) RUC req 4/10/24. 100% Plans rec'd from CON 6/12/24.

BR: (MCB) Rec'd. 90% Plans 5/8/24. Rec'd. Final Plans 6/12/24 & 8/1/24. Ret'd. comments Final Plans 8/5/24.

RAILROAD INFO: No RR Involvement 11/29/23

LEGISLATIVE DISTRICTS: US House (1, 2, 3, & 4); AR House (Various); AR Senate (Various)

Other Federal-Aid & State Jobs

012490 Districts 1, 5 & 10 Bridge Preservation (2024) (S)

Various

(Various) (m.baker) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	NA	100%	100%	NA	NA	NA	100%		NA	
							SCHEDULED DATE: 2026			
			Oct 24							

TYPE WORK: Polymer Overlay on 30 structures & Joint Repair on 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0076(342)

BACKGROUND INFO: Project programmed on 11/13/23.

GENERAL: 620-14,000 ADT.

BRIDGE INFO: 01711 (86.36, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1962); 01715 (87.23, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 1962); 02111 (86.94, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 6, 1987); 02534 (81.61, Poly. Ovly., NP, SD, Deck 6, Super. 6, Sub. 4, 1949); 03014 (90.28, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 8, 1956); 03130 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1957); 05338 (66.64, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1971); 05671 (86.94, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1978); 05672 (76.11, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1978); 05725 (89.70, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1978); 05726 (89.70, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1978); 05727 (87.25, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1978); 05728 (86.50, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1978); 05885 (89.53, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1981); 06036 (87.39, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1986); 06087 (93.10, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1984); 06227 (89.64, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1989); 06327 (89.49, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1991); 06328 (89.49, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1991); 06329 (89.49, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1991); 06367 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1993); 06368 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1993); 06544 (78.25, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 7, 2001); 06727 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2006); 06882 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2003); 06922 (86.94, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 2004); 06923 (87.39, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 7, 2004); 06924 (87.39, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 7, 2004); 07029 (90.28, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 2006); 07233 (94.22, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 9, 2014); A1409 (53.64, Joint Rpr., NP, SD, Deck 5, Super. 4, Sub. 5, 1959)

ENV: ARS to SHPO 8/7/24, response 8/29/24. CR clearance to file 10/28/24. T1CE apprvd 10/31/24.

RDWY: (MH) 90% Plans rec'd from CON 4/3/24. 90% Plans to EST 4/4/24. RUC req 4/10/24. Final Plans rec'd from CON 4/26/24. Final Plans to EST 4/26/24.

BR: (MCB) Rec'd. 90% Plans 4/3/24. "No Comments" ret'd to Consultant 4/24/24. Rec'd. Final Plans 4/26/24.

RAILROAD INFO: RR Involvement UP DOT# 788090E - D10 Str# 06087 - MCL Inq#9477 sent 6/14/24; MCL rec'd, MCL dist., & UPRR SP dist. 7/8/24; Depending on new LET may require MCL ext. 11/25/24.

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (Various); AR Senate (9, 10, 18, 20, 21, & 22)

Other Federal-Aid & State Jobs

012491 Districts 2, 3, 6 & 7 Bridge Preservation (2024) (S)

Various

(Various) (m.baker) (NHS) (Principal Arterial) (4LG) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		100%	100%		NA	NA	100%		NA	
							SCHEDULED DATE: 2026			
			Oct 24							

TYPE WORK: Polymer Overlay on 34 structures

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0076(343)

BACKGROUND INFO: Project programmed on 11/13/23.

GENERAL: 370-40,000 ADT.

BRIDGE INFO: 03268 (75.56, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1960); 03551 (86.05, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1962); 03552 (83.72, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1962); 03553 (83.72, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1962); 03554 (86.16, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1962); 03930 (86.23, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1966); 03931 (86.68, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1965); 03932 (86.23, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1965); 05209 (86.91, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1970); 05321 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1972); 05438 (87.12, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1976); 05617 (89.53, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1975); 05781 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1980); 05822 (90.16, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 1982); 05944 (87.39, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1982); 06127 (89.69, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1987); 06128 (89.69, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1987); 06535 (89.65, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1995); 06536 (89.65, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1995); 06580 (89.65, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1996); 06642 (89.53, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1997); 06643 (89.53, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1997); 06700 (80.43, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2001); 06705 (89.73, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1998); 06799 (90.68, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 2001); 06903 (87.83, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 6, 2003); 06905 (93.78, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 2009); 07210 (88.92, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 2013); 07284 (93.86, Poly. Ovly., NP, Deck 7, Super. 9, Sub. 8, 2016); A5944 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1997); A7037 (93.78, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 2007); B7037 (93.77, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 2006); M0323 (68.89, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 6, 1958); M2206 (62.54, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 5, 1960)

ENV: ARS to SHPO 5/21/24, response 6/11/24. CR clearance to file 7/1/24. T1CE appr'd 10/22/24.

RDWY: (MH) 90% Plans rec'd from CON 4/3/24. 90% Plans to EST 4/4/24. RUC req 4/10/24. Final Plans rec'd from CON 4/26/24. Final Plans to EST 4/26/24.

BR: (MCB) Rec'd. 90% Plans 4/4/24. "No Comments" ret'd to Consultant 4/24/24. Rec'd. Final Plans 4/26/24.

RAILROAD INFO: RR Involvement AKMD 934757N Str# 05781; UP 433805S & 600440X Str# 07284; UP 924178C Str# A7037 & B7037 SP & MCL req'd 4/10/24. MCL & SPs sent; Depending on new LET may require MCL ext. 10/17/24.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (Various); AR Senate (1, 2, 3, 4, 7, 12, 13, 15, & 17)

Other Federal-Aid & State Jobs

012492 Districts 4, 8 & 9 Bridge Preservation (2024) (S)

Various

(Various) (m.baker) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			100%	100%		NA	NA	60%		NA	
TARGET DATE								SCHEDULED DATE: 2026			
END DATE			Oct 24								

TYPE WORK: Polymer Overlay on 28 structures & Joint Repair on 2 structures

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0076(344)

BACKGROUND INFO: Project programmed on 11/13/23.

GENERAL: 1,100-17,000 ADT.

BRIDGE INFO: 01272 (80.80, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1930); 01599 (86.94, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 6, 1930); 01835 (81.53, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 6, 1934); 02089 (69.45, Joint Rpr., NP, Deck 5, Super. 6, Sub. 6, 1938); 02121 (70.04, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1939); 05031 (69.19, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 1968); 05562 (90.42, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1975); 05653 (89.58, Joint Rpr., NP, Deck 7, Super. 7, Sub. 7, 1976); 05875 (86.94, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1982); 06048 (90.66, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1986); 06166 (86.50, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1986); 06396 (86.94, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 6, 1992); 06397 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1992); 06406 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1993); 06592 (89.56, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1996); 06639 (93.78, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 8, 1998); 06667 (88.03, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1998); 06668 (90.28, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 1998); 06787 (87.39, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 2001); 06788 (87.83, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 8, 2001); 07062 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2007); 07115 (89.81, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2011); 07116 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2011); 07415 (93.61, Poly. Ovly., NP, Deck 8, Super. 9, Sub. 8, 2020); 07416 (90.72, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 2020); 07465 (93.61, Poly. Ovly., NP, Deck 8, Super. 9, Sub. 8, 2020); A1670 (81.77, Poly. Ovly., NP, Deck 5, Super. 5, Sub. 6, 1933); A7143 (91.16, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 9, 2012); B7143 (87.83, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 8, 2013); M0300 (59.76, Poly. Ovly., NP, Deck 5, Super. 5, Sub. 6, 1963)

ENV: ARS to SHPO 7/5/24, response 7/25/24. CR clearance to file 10/30/24. T1CE apprvd 10/31/24.

RDWY: (MH) RUC req 4/10/24. 90% Plans rec'd from CON 5/2/24. Final Plans rec'd from CON 6/12/24.

BR: (MCB) Rec'd. 90% Plans 5/2/24. Rec'd. 100% Plans 6/12/24.

RAILROAD INFO: RR Involvement UP DOT# 428326C Str# 05562; UP DOT# 924257N Str# 07116; UP DOT# 443712A Str. 06048; SP & MCL reqd 11/29/23. MCL & SP sent; Depending on new LET may require MCL ext. 10/17/24.

LEGISLATIVE DISTRICTS: US House (1, 2, 3, & 4); AR House (Various); AR Senate (5, 23, 25, 26, 28, 29, & 35)

012538 Districts 6 & 7 Pavement Friction Impvts. (HFST) (S)

Various

(Various) (3.22 mi.) (APHN) (Minor Arterial) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	50%	100%	NA	NA	NA	NA			
TARGET DATE			Apr 25	Feb 25				SCHEDULED DATE: 02-2026			
END DATE			Mar 25	Feb 25							

TYPE WORK: Pavement Friction Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-0076(376)

BACKGROUND INFO: Project programmed on 12/10/24.

GENERAL: 340-4,700 ADT.

ENV: CR clearance to file 1/13/25. T1CE apprvd 2/27/25.

RDWY: (MH) ROW & UTIL reqm'ts to ROW 3/26/25.

RAILROAD INFO: No RR Involvement 12/18/24.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (29, 60, 89, 90, & 96); AR Senate (2, 3, 7, & 11)

Other Federal-Aid & State Jobs

012542 Districts 5 & 9 Pavement Friction Impvts. (HFST) (S)

Various

(Various) (7.93 mi.) (NHS) (Urban Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	50%	100%	NA	NA	NA	NA			
TARGET DATE			Mar 25	Feb 25				SCHEDULED DATE: 01-2026			
END DATE			Mar 25	Feb 25							

TYPE WORK: Pavement Friction Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-0076(379)

BACKGROUND INFO: Project programmed on 12/10/24.

GENERAL: 680-15,000 ADT.

ENV: CR clearance to file 1/14/25. T1CE apprvd 2/27/25.

RDWY: (MH) ROW & UTIL reqm'ts to ROW 3/20/25.

RAILROAD INFO: No RR Involvement 12/30/24.

LEGISLATIVE DISTRICTS: US House (1, 2, 3, & 4); AR House (2, 4, 5, 6, 7, 8, 27, 39, & 58); AR Senate (18, 22, 23, 24, 28, & 32)

Other Federal-Aid & State Jobs

101073 Hwy. 351 Connector (Aggie Rd.) (Jonesboro) (S)

New

(Craighead) (urb) (1.11 mi.) /CAP-2/ ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	60%	50%	75%	10%		0%	100%	NA	
	Jul 23	Jan 24	Jun 25	Aug 23	Mar 26	Dec 26	SCHEDULED DATE: 01-2027 STIP FFY: 2026			
	Jul 23	Feb 24		Apr 23						

TYPE WORK: New Location - Single lane roundabouts located at Aggie Rd/Hwy. 351

Connector & Hwy. 351/Hwy. 351 Connector

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPF-9227(100)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

ENV: NA consultation letters to Tribes 7/31/23. 2023 Bat Survey Results: no updates. Env constraints to Rdwy 11/28/23.

ARS to SHPO 4/2/24, response 4/18/24. PIF to SHPO 5/7/24, response 5/16/24. PI meeting 6/25/24 @ Grace Missionary Baptist Church, 3930 Aggie Rd., Jonesboro. 2023 Bat Survey Results: No T&E species. ARS addendum to SHPO 6/19/24, response 7/23/24.

LP: City of Jonesboro will provide \$1M & assume ownership of Hwy. 351 from intersection w/ connector to Hwy. 49. ASU will donate ROW. Resolution to City & ASU 3/17/23. ASU resolution executed 6/8/23. City resolution executed 4/22/24. Agreement to City 6/12/24. Agreement rec'd from City 8/5/24. Agreement executed 8/8/24. Executed Agreement ret'd to City 9/11/24.

SUR: CSUR 100%. UAV-LiDAR acquired 2/28/23, 3/1/23. Aerial photo flown 3/15/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 7/7/23. Add'l DSUR req'd 2/15/24 to Rdwy 5/23/24. Add'l DSUR to field-locate str. To ROW 6/21/24.

PSUR: 68 certs. NTP to Con 3/7/23. PSUR to ROW 4/13/23. Add'l PSUR req'd 2/15/24 to ROW 5/7/24.

RDWY: (HL) Traf, TMs, & Soil Survey req 5/10/23. DSUR rec'd 7/6/23. Early Coord Meeting held 7/18/23. DDD apprvd 7/12/23. Prelim Layouts to ROW & ENV 7/17/23. RAB Lighting & Signing req to Maint 7/19/23. Traf & TMs req 9/7/23. Add'l Survey req 2/15/23. ROW reqmts to ROW 2/21/24. RDWY Info to ENV 2/21/24. PFI held 3/14/24. UTIL reqmts & Rev ROW reqmts to ROW 3/25/24. Hyd Anal complete to BR 7/17/24. Rev ROW & UTIL reqm'ts to ROW 11/25/24.

ROW: Fee - 70% (27+/- trs)

BR: (JYP) Retaining Wall & RCB.

MAT: SS complete 3/29/24. Soil Survey to RDWY 3/29/24

RAILROAD INFO: No RR involvement 11/30/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (36); AR Senate (20)

101220 I-55 – Hwy. 61 Connector (Mississippi Co.) (S)

New

(Mississippi) (con)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%				TBD			
							STIP FFY: 2025			

TYPE WORK: New Location

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACSPP-0047(99)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 7/30/24.

PLAN: Osceola Industrial Access Connection Study adopted by MO 2024-039

RAILROAD INFO: RR Involvement - RR & crossing TBD once scope is determined 10/3/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

Other Federal-Aid & State Jobs

061863 East-West North Pulaski Connector P.E.

New

(Pulaski)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
							TBD			
							SCHEDULED DATE: TBD			
							STIP FFY: 2025			

TYPE WORK: New Location

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 10/18/24.

RAILROAD INFO: Possible RR Involvement depending on location & scope w/UP 10/30/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (68, 71, & 72); AR Senate (13)

101140 Pocahontas Bypass (S)

New

(Randolph) (garver) (2.69 mi.) /STBGP/State/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	30%	80%	75%		10%	5%			YES
		Oct 25	Jul 25		Jul 26	Jul 27	SCHEDULED DATE: 11-2026			
	Dec 23			Nov 23						
							STIP FFY: 2027			

TYPE WORK: New Location: 2-lane. Pavement type: Alternates.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9350(7)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.

ENV: ENV CON (Garver). NA consultation letters to Tribes 7/27/23. ARS to SHPO 8/14/23, response 8/30/23. PI meeting 10/24/23 4-7pm @ Pocahontas Community Center 300 Geneva Dr, Pocahontas. ID Staff Recommendation on Preferred Alt apprvd 2/16/24. CRS to SHPO 5/17/24, response 5/29/24. Draft EA to ID Staff Review 5/16/24. EA apprvd 6/6/24. Draft PA in review 6/6/24, ACHP response 6/24/24. Loc & Des Public Hearing 7/23/24 4-7pm @ Pocahontas Community Center 300 Geneva Dr, Pocahontas. Executed PA signed 9/20/24 by SHPO, 10/2/24 by Osage, 10/18/24 by ARDOT, 10/26/24 by FHWA.

LP: City will provide \$1.6M & accept ownership of Hwy. 90 from Hwy. 67 to the bypass, Hwy. 115 from Hwy. 90 to the bypass, and Hwy. 304, Sec. 1N. Resolution passed 6/14/22. M.O. 2022-082 passed 7/27/22. Agreement sent to City 9/12/22. Agreement rec'd from City 3/28/23 & Executed 4/6/23. Agreement ret'd to City 5/18/23. Supplemental Agreement to City 2/5/24. Supplemental Agreement executed 5/14/24.

SUR: Primary GPS control 100%. UAV-LiDAR acquired 3/20/23. Feature extraction 100%. Plan mapping 100%. Add'l CSUR 100%.

DSUR: U&D 100%. DSUR to Rdwy 12/29/23. Add'l DSUR req'd 10/8/24 to Rdwy 1/8/25. Add'l UAV-LiDAR acquired 11/26/24. Plan mapping 100%. Feature extraction 100%.

PSUR: NTP to Con 6/23/23. PSUR to ROW 11/6/23. Add'l PSUR (41 certs) req'd 10/8/24 to ROW 12/30/24.

RDWY: (TW) Floodplain SP req'd. DSUR to RDWY 12/29/23. Traffic & Soils req 2/5/24. Mat rec'd 2/6/24. ENTP to CON 4/4/24. Early Coord Meeting held 5/16/24. Traffic rec'd 7/15/24. PI held 7/23/24. 30% Plans rec'd from CON 8/15/24.

ROW: Plans 20% (69 trs) AUI 7/23/24, UFI 12/16/24

BR: (SWP)

RAILROAD INFO: No RR Involvement 6/10/24

LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (21)

Other Federal-Aid & State Jobs

020738 Menard Bayou Str. & Apprs. (S)

CR

(Arkansas) (hdr) (0.1 mi.) (Non-APHN) (Local) /BR-OFF/Marine Fuel Tax/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%		50%	95%	65%	NA	
TARGET DATE		May 23	Nov 23	Nov 24	Jun 23	Aug 25	Feb 26	SCHEDULED DATE: 02-2026 STIP FFY: 2025			
END DATE		May 23	Oct 23	Oct 24	Apr 24						

TYPE WORK: Replace 1 bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0001(70)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 8/24/22.

BRIDGE INFO: 20859 (54.75, Br. Repl., P3, Deck 7, Super. 6, Sub. 7, 2004, Closed)

ENV: NA consultation letters to Tribes 3/14/24. Env constraints to Rdwy 5/2/24. CR letter to SHPO 5/6/24, response 6/3/24. T1CE apprvd 10/22/24.

LP: AGFC will provide Marine Fuel Tax funds to match Federal-aid off System Bridge funds. Agreement sent to AGFC on 3/10/25.

SUR: CSUR 100%. Aerial photo flown 1/27/23. DSUR to Rdwy 5/30/23.

PSUR: 1 cert. PSUR to ROW 4/18/24.

RDWY: (ND) Floodplain SP req'd. Traf & Mat req 5/31/23. DSUR rec'd 5/30/23. T.O. to CON 7/12/23. Early Coord Meeting held 8/1/23. 30% Plans rec'd from CON 9/20/23. ROW & UTIL req'mts to ROW 10/20/23. RDWY Info to ENV 2/9/24. PFI held 4/18/24. Soil Survey req 3/26/25. 90% Plans rec'd from CON 3/26/25.

ROW: Plans 85% (1 tr). Auth Rec'd 11/26/24. AFI/UF1 11/6/23; 2/2 est rec'd, 2/2 WO issued

BR: (JYP) 1 Br. Layout 95%. Rec'd. 90% Plans 4/2/25. Ret'd. comments 90% Plans 4/16/25.

MAT: Partial Soil survey 6/5/23. SI to Rdwy 3/4/25.

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (8)

Other Federal-Aid & State Jobs

061644 I-30 Overpass Str. & Apprs. (Saline Co.) (S)

CR

(Saline) (m.baker) (0.2 mi.) (Non-APHN) (Local) ||Design Criteria: Established

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	65%	100%	75%	100%	20%	10%	100%	NA	
	Nov 22	May 23	Aug 23	Dec 22	Apr 24	Oct 24				
	Jul 22	Jul 23	Sep 23	Dec 22	Apr 24					

CRITICAL NOTES: Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15 (1.5 acres of tree clearing)

TYPE WORK: Replace one bridge.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPB-0062(58)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/17/22.

BRIDGE INFO: 03246 (85.06, Br. Repl., NP, SD, Deck 4, Super. 6, Sub. 6, 1963)

ENV: EPD. Env Constraints to RDWY 8/12/22. NA consultation letters to tribes 8/11/22. ARS to SHPO 11/22/22, response 12/1/22. VPI held 5/1-5/15/23. PIF to SHPO 4/18/23, response 4/28/23. T3CE apprvd 9/18/23.

SUR: CSUR 100%.

DSUR: NTP to Con 5/23/22. DSUR to Rdwy. 7/14/22.

PSUR: 5 certs. PSUR to ROW 12/1/22. ROW staking req'd (and tie mobile home) 11/21/23 to ROW 12/13/23.

RDWY: (MH) No Floodplain SP req'd. T.O. to CON 7/12/22. Traf & Mat req 7/12/22. DSUR rec'd 7/14/22. Early Coord Meeting held 8/11/22. FI req 8/16/22. DDD appr'd 8/22/22. 30% Plans rec'd from CON 10/25/22. 30% Plans rev'd & ret'd to CON 12/7/22. RDWY Info to ENV 3/20/23. 60% Plans rec'd from CON 6/14/23. ROW & UTIL reqm'ts to ROW 7/11/23. 60% Plans rev'd & ret'd to CON 7/11/23. Loc & Des Doc appr'd 9/19/23.

ROW: Plans 90% (1 tr) Initial Auth Rec'd 9/26/23. AUI 8/10/22, UFI 8/2/23, 1 Option signed & 1 paid. 1/1 PPO relo moved, Plans to 7 Utils 12/15/23, 4 utils no adjs,

BR: (MCB) Layout 95%. Prelim. Info to Env. 8/22/22.

MAT: RV to RDWY 7/14/22. SI Submitted 4/18/24

RAILROAD INFO: No RR involvement 1/8/24.

SIR: Traffic sent 1/5/23.

LEGISLATIVE DISTRICTS: US House (2); AR House (29); AR Senate (7)

061854 I-30 Overpass Deck Repl. (Scott Hamilton Dr.) (LR) (S)

CS

(Pulaski) (con) (Non-APHN) (Urban Local) /NHPP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		5%	5%				0%		NA	

TYPE WORK: Deck Replacement

WORK ZONE POLICY: Significant.

FAP NUMBER: STPB-0060(79)

BACKGROUND INFO: Project programmed on 3/27/24.

GENERAL: 5,300 ADT.

BRIDGE INFO: 03175 (84.67, Dk. Repl., NP, SD, Deck 4, Super. 6, Sub. 5, 1961)

RDWY: (MH) T.O. to CON 4/18/24.

RAILROAD INFO: No RR Involvement 4/10/24.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (79 & 80); AR Senate (12 & 15)

Intersection Improvement Jobs

080675 Hwy. 7 Impvts. (Dardanelle) (S)

Hwys. 7, 22 & 27

(Yell) (craft-tull) (0.61 mi.) (NHS) (Urban Principal Arterial) /STBGP/Act 416/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	60%	100%	75%	10%	15%	NA	100%	30%	
	Oct 22	Jun 24	Jul 24	Nov 22	Apr 25	Jan 26	SCHEDULED DATE: 2026 STIP FFY: 2026			
	Nov 22	Jul 24	Aug 24	Jul 22						

TYPE WORK: Minor Widening to increase travel lanes to 11' & CTL to 12', intersection impvts., sidewalks & drainage impvts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0075(53)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 3/31/25.

GENERAL: 27,000 ADT.

ENV: ARS to SHPO 8/2/22, response 8/19/22. Env constraints to ROW & RDWY 9/2/22. NA consultation letters to Tribes 8/14/23. PI meeting Dec 7, 2023 4-7pm @ Dardanelle Community Center, 2059 State Hwy. 22, Dardanelle. PIF to SHPO 3/1/24, response 4/1/24. T1CE apprvd 8/13/24.

SUR: Aerial photo 3/4/21. CSUR 100%. UAV-LiDAR acquired 2/8/22. Feature Extraction 100%. DSUR to Rdwy 11/4/22. Add'l DSUR (Hydraulics) req'd 12/19/22 to Rdwy 2/7/23. Add'l DSUR (Hwy. 7 for RAISE grant) req'd 2/22/23. Add'l UAV-LiDAR acquired 4/24/23. Add'l Feature extraction 100%.

DSUR: NTP to Con 8/24/22. U&D 100%. Add'l U&D 100%. Add'l DSUR to Rdwy 8/11/23.

PSUR: PSUR to ROW 7/28/22. 32 add'l certs 5/5/23. 45 certs total. Add'l PSUR to ROW 9/20/23.

RDWY: (HL) Floodplain SP req'd. Traf, TMs & MAT req 2/9/22. DSUR rec'd 11/4/22. Add'l Survey req 12/19/22. Add'l Survey rec'd 2/7/23. Early Coord Meeting held 4/5/23. FWD & Soil Survey req 4/25/23. Prelim Layouts to ROW & ENV 4/25/23. T.O. to CON 6/6/23. 30% Plans rec'd from CON 7/25/23. RAB Lighting & Signing req to Maint 8/10/23. Add'l Survey rec'd 8/11/23. 30% Plans rev'd & ret'd to CON 8/23/23. PFI held 12/7/23. 60% Plans rec'd from CON 11/27/23. RUC req 4/10/24. Rev 60% Plans rec'd from CON 7/12/24. Add'l Survey rec'd 7/19/24. ROW & UTIL reqm'ts to ROW 7/24/24. RDWY Info to ENV 7/31/24.

ROW: Plans 50% (25 trs) Auth Rec'd 9/5/24. AUI 5/25/21, UFI 5/4/23; Plans to 7 utils 7/25/24.

MAT: Soil Survey % AC to Rdwy 2/14/2022. Add'l SS 3/25/24

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (25)

Intersection Improvement Jobs

090651 Hwys. 12/59 Signal & Inters. Impvts. (Gentry) (S)

Hwys. 12 & 59

(Benton) (burns-mcd) (APHN) (Urban Minor Arterial) /STBGP/Attrib/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	45%	NA	TBD	90%	
TARGET DATE		Jan 22	May 22	Aug 23	Jul 22	Oct 24	Oct 25	SCHEDULED DATE: 09-2025 STIP FFY: 2025			
END DATE		Mar 22	Feb 23	Aug 23	Jul 22	Nov 24					

TYPE WORK: Intersection Improvements.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-0004(91)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 7,600-18,000 ADT.

ENV: NA consultation letters to Tribes 9/30/22. PIF to SHPO 12/30/22, response 1/10/22. Public involvement meeting held 6/27/23 4-7pm @ Gentry Public Library 105 East Main St., Gentry. T1CE apprvd 8/23/23.

LP: City will provide \$250K. NARTS awarded \$250K STBGP-A funds to fulfill partnering commitment. Department will cover all add'l costs of the project. Resolution passed 6/9/21. Rev agreement sent to City 8/12/22. Agreement rec'd from City 9/1/22. Agreement executed 9/16/22. Executed Agreement ret'd to City 9/26/22.

SUR: Aerial photo 12/1/20. CSUR 100%.

DSUR: DSUR to Rdwy 3/11/22.

PSUR: 14 certs. PSUR to ROW 7/8/22. Add'l PSUR (2 trs) req'd 3/10/23. Rev PSUR to ROW 6/13/23. ROW staking req'd 9/20/23 to ROW 10/13/23.

RDWY: (TW) No Floodplain SP req'd. DSUR rec'd 3/11/22. TO to CON 7/26/22. Early Coord Meeting held 8/17/22. Traf & TMs req 10/10/22. 30% Plans rec'd from CON 9/23/22. 30% Plans rev'd & ret'd to CON 11/18/22. 60% Plans rec'd from CON 2/17/23. ROW & UTIL reqmts to ROW 2/27/23. PFI held 5/30/23. Rdwy Info to Env 4/21/23. 60% Plans rev'd & ret'd to CON 5/4/23. 90% Plans rec'd from CON 7/12/23. FFI held 8/9/23. TMP held 7/26/23. 90% Plans rev'd & ret'd to CON 8/9/23. Final Plans rec'd from CON 8/22/23. Plans to EST 7/20/23. Final Plans rev'd & ret'd to CON 8/23/24. Interim Est to PM 11/20/24. Rev Final Plans rec'd from CON 2/13/25.

ROW: Plans by B & M 90% (10 trs). 10/10 apprs made & apprvd; 9 options & 9 paid & 1 Condemned - Poss. date - 5/28/2024. Initial Auth Rec'd 9/7/23. AUI&UFI 4/30/2023.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: Traffic sent 10/13/22.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

Intersection Improvement Jobs

050182 Hwy. 14/Bayou Dr. Signal & Inters. Impvts. (Mountain View) (S)

Hwy. 14

(Stone) (coll) (APHN) (Minor Arterial) /IIP/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	50%	100%	100%	25%	25%	NA	100%	20%	NA
	Mar 08	Oct 08	Nov 08	Apr 08						
	Mar 08	Oct 08	Oct 08	Apr 08						

CRITICAL NOTES: On Hold because City cannot afford project at this time.

TYPE WORK: Signal & Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STP-0069(17)

BACKGROUND INFO: Project programmed on 6/23/06. Funding issues on 11/2/09.

GENERAL: 8,300 ADT.

ENV: Arch report apprvd by SHPO 12/13/07. Constraints to RDWY 4/8/08. RTA for 1 str to SHPO 5/1/08; str det not eligible 5/12/08. Addendum to arch report apprvd 10/28/08. T1 CE apprvd 10/31/08.

LP: ARDOT to handle design, Env, advertising, awarding bid & CENG. City to handle ROW & Util. PE deposit rec'd 7/27/06. Project placed on hold 11/24/09. Was scheduled for 2/2010.

SUR: DSUR by AHTD to RDWY 3/26/08. Add'l DSUR to RdwY 6/13/08. CSUR 100%.

PSUR: (16 trs) PSUR to ROW 4/18/08. ROW staking complete.

RDWY: (ND) No floodplain SP reqd. Exist ROW rec'd 8/31/07. FI held 11/13/07. Est for inters redcs to City 12/12/07. Add'l ROW needed. Stop WO issued 2/6/08. DSUR rec'd 3/26/08. Prelim prints to ROW & Env 4/7/08. Traf & Soil survey req 4/7/08. FI held 5/9/08. Add'l survey req 6/5/08. FI for traffic signals held w/ City 11/18/08. ROW & Util rqmts to ROW 10/23/08. RdwY info to Env 10/22/08. FI held 8/27/09. Rev ROW & Util rqmts to ROW 10/15/09. Rev RdwY info to Env 8/28/09.

ROW: ROW Plans 90% (6 trs). Letter dated 4/28/09 from City stating they will acquire ROW by donation & relocate Utils. Rev donation docs to city 10/14/09. Plans to City for 5 Utils 5/19/09.

MAT: Soil Survey to RdwY 7/10/08.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (41); AR Senate (24)

Intersection Improvement Jobs

101189 Hwys. 18/139 Inters. Impvts. (Monette) (S)

Hwys. 18 & 139

(Craighead) (m.baker) (NHS) (Principal Arterial) (4LG) /IIP/State/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	5%	10%	75%			NA			
	Dec 24	May 25	Aug 25	Jan 25	Feb 26	Aug 26	SCHEDULED DATE: 08-2026 STIP FFY: 2028			
	Feb 25			Jan 25						

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0016(107)

BACKGROUND INFO: Project programmed on 7/1/24.

GENERAL: 3,000-7,100 ADT.

ENV: Tribal consultation letters sent 9/10/24. Env. Constraints to RDWY 3/20/25.

LP: Partnered w/ Craighead Co. County assumes ownership of & responsibility for Hwy. 230, Sec. 10 between Hwy. 49B & Hwy. 135 & all strs along route upon execution of agreement. Agreement executed 12/22/23. Executed Agreement ret'd to Co. 3/8/24. ARDOT to provide \$14.6M available to Co. to be used for partnering commitments; \$2M for Job 101066 & local non-fed funding contribution for Jobs 101189 & 101190.

SUR: CSUR 100%. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 2/11/25.

PSUR: 22 certs. Notice to proceed 12/9/24. PSUR to ROW 1/16/25.

RDWY: (HL) DSUR rec'd 2/11/25. T.O. to CON 4/22/25. Early Coord Meeting held 4/29/25.

ROW: AUI 3/12/2025

RAILROAD INFO: No RR Involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

Intersection Improvement Jobs

090650 Hwys. 23/62 Inters. Impvts. (Eureka Springs) (S)

Hwys. 23 & 62

(Carroll) (garver) (APHN) (Minor Arterial) /STBGP/State/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	65%	80%	75%	20%	15%	NA	20%	NA	YES
	Dec 21	Jun 22	Jul 25	Jan 22	Mar 26	Nov 26	SCHEDULED DATE: 09-2026 STIP FFY: 2025			
	Oct 21	Jul 22		Mar 22						

TYPE WORK: Construct a roundabout including pedestrian tunnel.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-TAPF-0008(47)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 5,800-7,100 ADT.

ENV: EA. Tribal consultation letters sent 6/14/21. ARS to SHPO 12/15/21. Constraints to ROW & RDWY 3/29/22. ARS addendum to SHPO 6/22/22, response 6/27/22. PIF to SHPO 7/20/22, response 7/22/22. PI held 11/15/22 4-7pm @ Eureka Springs Auditorium Lower Level, 36 S. Main St. Eureka Springs, AR 72632. T3CE apprvd 4/6/23. 2023 Bat Survey Results: No T&E species. IOM to ROW, RDWY & Planning. PIF addendum to SHPO 8/26/24, response 9/24/24. Draft EA to FHWA 12/18/24, apprvd 12/31/24. EA to State Clearinghouse 1/14/25. Loc & Des PH scheduled 4/3/25, 4:00-7:00pm @ First United Methodist Church, 195 Huntsville Rd., Eureka Springs.

LP: City will contribute \$250K and fully pay for a pedestrian tunnel. Draft resolution sent to City 11/8/21. City resolution passed 11/22/21. M.O. 2022-020 passed 2/2/22. Agreement sent to the City 8/22/22. Agreement rec'd from the City 10/3/22. Agreement executed 10/20/22. Executed Agreement ret'd to the City 11/3/22. Supplemental Agreement sent to City 9/20/24. Supplemental Agreement executed 2/14/25. Awarded \$500K 2023 TAP funds toward the pedestrian tunnel. Landscaping to be included in a 2nd supplemental agreement once the City officially makes the request.

SUR: Aerial photo flown 4/9/19. CSUR 100%. LiDAR acquired 6/22/21. Feature Extraction 100%. DSUR to Rdwy 10/29/21. Add'l DSUR req'd 3/2/22 to Rdwy 4/7/22.

PSUR: Add'l PSUR req'd 9/23/22 to ROW 10/18/22. ROW staking req'd 6/12/23 to ROW 6/27/23.

RDWY: (TW) No Floodplain SP req'd. DSUR rec'd 10/29/21. T.O. to CON 1/25/22. Early Coord Meeting held 2/28/22. 30% Plans rec'd from CON 4/15/22. 30% Plans rev'd & ret'd to CON 5/18/22. ROW & UTIL req to ROW 7/1/22. FI req 7/1/22. 60% Plans rec'd from CON 7/1/22. 60% Plans rev'd & ret'd to CON 7/15/22. Traf & Mat req 7/15/22. Add'l survey req'd 9/23/22. Rdwy Info to Env 4/28/23. Interim Est to PM 6/12/24. Rev ROW & UTIL reqm'ts to ROW 3/17/25.

ROW: Plans by Garver 90% (10 trs). Initial Auth Rec'd 5/31/23. 3/10 apprs made & 0/10 apprvd. UFI 5/17/22; 2/5 est rec'd; 1/5 WO issued; Est 7 Bus relos, Plans to 5 utils 9/28/22.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (6); AR Senate (28)

Intersection Improvement Jobs

080688 Hwy. 25/Elliott Rd. Inters. Impvts. (Faulkner Co.) (S)

Hwy. 25

(Faulkner) (coll) (APHN) (Minor Arterial) /IIP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	15%	20%	75%			NA		NA	
	Dec 24	Mar 25	Aug 25	Jan 25	Feb 26	Aug 26	SCHEDULED DATE: 09-2026			
	Jan 25			Jan 25						

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0023(62)

BACKGROUND INFO: Project programmed on 6/26/24.

GENERAL: 7,800 ADT.

ENV: Tribal consultation letters sent 2/25/25. Env constraints to Rdwy 3/6/25. ARS to SHPO 3/18/25, response 4/9/25.

LP: Resolution executed 5/16/23. Agreement sent to County 4/3/24. Agreement rec'd from County 4/29/24. Agreement executed 5/20/24. Executed Agreement ret'd to County 6/28/24.

SUR: CSUR 100%. UAV-LiDAR acquired 10/17/24. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 1/8/25.

RDWY: (ND) Early Coord Meeting held 2/25/25. Traffic & Materials req 4/3/25. Prelim Layouts to ROW & Materials 4/3/25.

ROW: AUI 11/27/2024

RAILROAD INFO: No RR Involvement 6/28/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (42); AR Senate (24)

080667 Hwys. 25/285 Inters. Impvts. (Wooster) (S)

Hwys. 25 & 285

(Faulkner) (APHN) (Minor Arterial) /Attrib/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%				NA	TBD		
							STIP FFY: 2027			

TYPE WORK: Construction of a Roundabout.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-0023(65)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/21/22.

GENERAL: 7,800 ADT.

ENV: NA consultation letters to tribes 5/3/22.

LP: City to request ARDOT to handle letting, awarding, and inspecting. Project awarded \$3M from STIP. Resolution executed 10/27/20. Agreement sent to City 3/8/21. Agreement rec'd from City 2/2/22. Agreement executed 3/14/22. Executed Agreement ret'd to City 3/14/22. Supplemental Agreement sent to City 2/6/23. Supplemental Agreement for feasibility study executed 2/7/23.

RDWY: No Floodplain SP req'd.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (42); AR Senate (24)

Intersection Improvement Jobs

101190 Hwy. 49/County Rd. 762 Inters. Impvts. (Brookland) (S)

Hwy. 49

(Craighead) (m.baker) (NHS) (Urban Principal Arterial) (4LG) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	5%	75%		5%	NA			
TARGET DATE		Dec 24	Jun 25	Sep 25	Jan 25	Mar 26	Sep 26	SCHEDULED DATE: 08-2026 STIP FFY: 2028			
END DATE		Jan 25			Nov 24						

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0016(108)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 7/1/24.

GENERAL: 20,000 ADT.

ENV: Constraints to RDWY 3/19/25.

LP: Partnered w/ Craighead Co. County assumes ownership of & responsibility for Hwy. 230, Sec. 10 between Hwy. 49B & Hwy. 135 & all strs along route upon execution of agreement. Agreement executed 12/22/23. Executed Agreement ret'd to Co. 3/8/24. ARDOT to provide \$14.6M available to Co. to be used for partnering commitments; \$2M for Job 101066 & local non-fed funding contribution for Jobs 101189 & 101190.

SUR: CSUR 100%. UAV-LiDAR acquired 8/14/24. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 1/16/25.

PSUR: 17 certs. PSUR to ROW 11/7/24.

RDWY: (HL) DSUR rec'd 1/16/25. T.O. to CON 4/22/25. Early Coord Meeting held 4/29/25.

ROW: AUI 12/4/24

RAILROAD INFO: No RR Involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

101136 Hwy. 49 & School St. Inters. Impvts. (Brookland) (S)

Hwy. 49

(Craighead) (coll) (NHS) (Urban Principal Arterial) (4LG) /STBGP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	5%	75%			NA			
TARGET DATE		Dec 24	May 25	Aug 25	Jan 25	May 26	Feb 27	SCHEDULED DATE: 03-2027 STIP FFY: 2026			
END DATE		Nov 24			Feb 25						

TYPE WORK: Intersection improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0016(104)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/20/24.

GENERAL: 20,000 ADT.

ENV: Tribal consultation letters sent 12/11/24.

LP: Resolution executed 2/13/24. Agreement sent to City 6/27/24. Agreement rec'd from City 9/11/24. Agreement executed 9/19/24. Executed Agreement ret'd to City 10/14/24.

SUR: CSUR 100%. UAV-LiDAR acquired 8/14/24. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 11/1/24.

RDWY: (ND) Floodplain SP req'd. Early Coordination Meeting held 12/5/24.

RAILROAD INFO: No RR Involvement; UPRR #789155Y .2 miles east of location 3/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

Intersection Improvement Jobs

090708 **Hwys. 59 & 72 Inters. Impvts. (Gravette) (S)**

Hwys. 59 & 72

(Benton) (burns-mcd) (APHN) (Minor Arterial) /Attrib/IIP/State/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	35%	20%	75%		10%	NA	100%		
	Mar 24	Jul 25	Jul 25	Jun 24	Feb 26	Oct 26	SCHEDULED DATE: 11-2026 STIP FFY: 2026			
	Mar 24			Oct 24						

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0004(102)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/5/24.

GENERAL: 6,600-8,200 ADT.

ENV: Tribal consultation letters sent 7/1/24. ENV constraints to RDWY 12/11/24. ARS to SHPO 1/13/25, response 1/31/25. PI Meeting 4/29/25 4:30 - 6:30 pm @ Gravette Civic Center, 401 Charlotte St. SE, Gravette. PIF to SHPO 4/10/25

LP: Intersection Improvement Program Project. NWARPC Awarded \$1.0M in Attrib. funding 8/29/23. Resolution executed 2/28/23. Agreement sent to City 2/15/24. Agreement rec'd from City 2/28/24. Agreement executed 3/19/24. Executed Agreement ret'd to City 3/25/24.

SUR: DSUR to Rdwy 3/1/24.

PSUR: 14 certs. PSUR to Rdwy 10/3/24. Add'l PSUR req'd 2/17/25 to ROW 4/18/25.

RDWY: (AH) Traffic req 10/11/24. Traffic rec'd 10/24/24. Early Coord Meeting held 10/29/24. 30% Plans rec'd from CON 1/10/25. Prelim Layouts to ROW & ENV 1/13/25. Soil Survey req 1/13/25. 30% Plans rev'd & ret'd to CON 2/3/25. Soil Survey req 4/16/25.

ROW: UFI 4/30/2025

MAT: SS to RDWY 4/15/25.

RAILROAD INFO: RR Involvement KCS tracks parallel 3/6/24. SP reqd, possible C&M depending on scope; 30% plans sent to RR 1/24/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (12); AR Senate (35)

Intersection Improvement Jobs

101141 Hwys. 61/140 Inters. Impvts. (Osceola) (S)

Hwys. 61 & 140

(Mississippi) (hdr) (APHN) (Urban Principal Arterial) /STBGP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	15%	15%	NA	100%	60%	
TARGET DATE		Oct 23	Jun 24	Aug 24		Oct 25	Jul 26	SCHEDULED DATE: 08-2026			
END DATE		Nov 23	May 24	Feb 25	Nov 23						

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9326(7)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.

GENERAL: 7,400-12,000 ADT.

ENV: Env constraints to Rdwy 3/27/24. Tribal consultation letters sent 2/28/24. PIF & ARS sent 8/5/24, response 8/27/24. PI meeting on 12/12/24 4:30-6:30pm, Osceola Community Center, 382 Country Club Rd., Osceola. T1CE apprvd 2/14/25.

LP: City to provide \$125K. Resolution to City 9/22/22. M.O. 2022-101 passed 11/2/22. Resolution resent to city 2/16/23. Resolution executed 8/21/23. Agreement sent to City 2/5/24. Agreement Rec'd from City 2/29/24. Agreement executed 3/13/24. Executed Agreement ret'd to City 3/20/24.

SUR: Aerial photo flown 3/15/23. UAV-LiDAR acquired 11/3/21 under 101134. CSUR 100%. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 11/9/23.

PSUR: PSUR to ROW 11/13/23. NTP to Con 11/9/23. Add'l PSUR (5 certs) req'd 9/20/24 IP.

RDWY: (AH) No Floodplain SP req'd. Traf, TMs, & Soil Survey req 5/10/23. DSUR rec'd 11/9/23. T.O. to CON 1/8/24. Early Coord Meeting sched 2/27/24. 30% Plans rec'd from CON 3/8/24. Prelim Layouts to ROW & ENV 3/8/24. 30% Plans rev'd & ret'd to CON 3/26/24. Rev 30% Plans rec'd from CON 4/16/24 & 5/1/24. Rev 30% Plans rev'd & ret'd to CON 4/29/24 & 5/6/24. 60% Plans rec'd from CON 5/17/24. 60% Plans rev'd & ret'd to CON 5/28/24. ROW & UTIL reqm'ts to ROW 5/28/24. RDWY Info to ENV 6/10/24. Soil Survey rec'd 10/3/24. 90% Plans rec'd from CON 1/31/25.

ROW: Plans 85% (9 trs); Auth Rec'd 2/28/25. AUI 7/25/24; UFI 7/25/24; Plans to 5 utils 9/9/24, 4/5 est rec'd, 1/4 WO issued, 1 util no involvement

MAT: SS to RDWY 10/2/24.

RAILROAD INFO: No RR Involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

Intersection Improvement Jobs

090593 Hwy. 62 Inters. Impvts. (Berryville) (S)

Hwy. 62

(Carroll) (TRAF) (APHN) (Minor Arterial) /IIP/State/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	100%	100%	75%	45%	NA	NA	TBD	100%	
	Nov 22	May 23	Aug 23	Dec 22	Aug 25		SCHEDULED DATE: 08-2025 STIP FFY: 2025			
	Nov 22	May 23	Oct 23	Jan 23						

TYPE WORK: Intersection Improvements.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9037(3)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 4/15/22.

GENERAL: 10,000 ADT.

ENV: NA consultation letters to tribes 8/11/22. Env Constraints to ROW & RDWY 11/10/22. CR clearance to SHPO 9/11/23, response 10/17/23. T3CE apprvd 10/27/23.

LP: Resolution executed 1/2/2024. Agreement executed 1/3/2024.

SUR: CSUR 100%. Aerial LiDAR acquired 8/24/22. Feature Extraction 100%. U&D 100%.

DSUR: DSUR to Rdwy 11/03/22.

PSUR: 4 certs. PSUR to ROW 1/12/23. Add'l PSUR (1 cert) req'd 10/4/23 to ROW 11/17/23. ROW staking req'd 1/2/25 to ROW 1/14/25.

RDWY: Pavm't Des appr'd. Traf & Mat req 2/28/23. Prelim prints to ROW & ENV 2/28/23. Early Coord Meeting held 3/9/23. ROW & UTIL reqm'ts to ROW 5/23/23. RDWY info to ENV 5/23/23.

ROW: Plans 85% (6 trs). Auth Rec'd 4/16/25. 6/6 apprs made & 5/6 apprs appr'd; 2 options; UFI 10-27-2023.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (6); AR Senate (28)

Intersection Improvement Jobs

080685 Hwy. 65 Inters. Impvts. (Greenbrier) (S)

Hwy. 65

(Faulkner) (garver) (NHS) (Principal Arterial) (4LG) /NHPP/State/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	65%	100%	75%	15%	15%	NA	100%	60%	
	Jul 23	Aug 24	Nov 24		Dec 25	Dec 26	SCHEDULED DATE: 11-2026 STIP FFY: 2026			
	Apr 23	Sep 24	Feb 25	Sep 23						

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0023(69)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.

GENERAL: 28,000-30,000 ADT.

ENV: NA consultation letters to Tribes 1/10/24. ARS to SHPO 2/5/24, response 2/28/24. PIF to SHPO 9/20/24, response 10/16/24. PI meeting 12/10/24, 4-7 pm @ Greenbrier Church of Christ, 12 Wilson Farm Rd., Greenbrier.

T1CE apprvd 2/14/25.

LP: City will provide \$1.2M. MO 2022-066 passed 6/14/22. Resolution executed 1/3/23. Agreement to City 2/16/23.

Agreement rec'd from City 3/19/23. Agreement executed 3/21/23. Executed Agreement ret'd to City 3/30/23.

SUR: CSUR 100%. UAV-LiDAR acquired 12/15/22. Feature extraction 100%. Photogrammetry 100%.

DSUR: U&D 100%. DSUR to Rdwy 4/21/23. Add'l DSUR req'd 5/30/24 to Rdwy 7/16/24.

PSUR: 61 certs. NTP to Con 5/24/23. PSUR to ROW 9/21/23. Add'l PSUR (subdivision points) req'd 3/18/25 to ROW 4/16/25.

RDWY: (AH) No Floodplain SP req'd. DSUR rec'd 4/21/23. Traf, TMs, & Mat req 4/25/23. Soil Survey req 5/11/23. Early Coord Meeting held 6/6/23. T.O. to CON 2/13/24. 45% Plans rec'd from CON 5/31/24. 45% Plans rev'd & ret'd to CON 6/12/24. Add'l Survey req 6/17/24. Add'l Survey rec'd 7/16/24. 60% Plans rec'df from CON 8/28/24. ROW & UTIL reqm'ts to ROW 9/5/24. PFI req 9/5/24. 60% Plans rev'd & ret'd to CON 9/26/24. RDWY Info to ENV 10/4/24. Rev ROW & UTIL reqm'ts to ROW 2/10/25 & 4/24/25.

ROW: Plans 80% (61 trs); Auth Rec'd 3/4/25.

UTIL: AUI 4/25/24, UFI 7/30/24; Plans to 8 utils 10/2/2024, 1/8 est rec'd, 0/8 WO issued

MAT: SS to RDWY 11/6/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (42); AR Senate (24)

Intersection Improvement Jobs

080633 Hwy. 65B/Robins St. Signal (Conway) (S)

Hwy. 65B

(Faulkner) (tra) (NHS) (Urban Principal Arterial) (4LG) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	85%	50%	NA	100%	90%	
TARGET DATE		Oct 20	Jan 21	Feb 21		May 25	May 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE		Jun 20	Feb 21	Apr 21	Jan 21						

TYPE WORK: Traffic signal upgrade.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPC-STPLC-9095(39)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 10/24/19.

GENERAL: 14,000 ADT.

ENV: Env constraints to ROW & RDWY 7/13/20. Tribal consultation letters sent 1/7/21. ARS to SHPO 3/16/21, response 3/18/21. PIF to SHPO 3/19/21. T3CE apprvd 4/22/21. CR clearance memo to file 3/27/23.

LP: Requested PE deposit of \$35,000 on 11/15/19. Rec'd PE deposit 12/11/19.

SUR: Aerial photo flown 12/26/19. CSUR 100%. DSUR to Rdwy 6/17/20.

PSUR: 2 certs. PSUR to ROW 1/7/21. Add'l PSUR (certs 3-8) req'd 8/20/21 to ROW 9/14/21. ROW staking req'd 6/30/22 to ROW 7/14/22.

RDWY: DSUR rec'd 6/17/20. Early Coord Meeting held 6/25/20. Prelim Layouts to ROW & ENV 6/26/20. Traf, FWDs & Soil Survey req 6/26/20. Prelim Layouts to RR Coord 6/26/20. Preemption Calc's to RR Coord 11/12/20. Interim Cost Est to PM 2/19/21. ROW & UTIL reqm'ts to ROW 2/26/21. RDWY Info to ENV 2/26/21. Loc & Des Doc apprvd 4/27/21. RUC req 9/30/22. FFI req 10/21/22. Plans to EST 10/21/22. Plans to RR Coord 10/21/22. FFI held 11/2/22. Signed preemption req form to RR Coord 10/13/23. Plans to EST 12/18/23.

ROW: Garver Fee - Plans 90% (7 trs). Auth Rec'd 1/3/23. 6/6 apprs made & apprvd ;5 Options & 5 paid.1/4 WO issued; 1/1 bus relos moved.

UTIL: Plans to 4 utils 3/10/21, 3/4 est rec'd, 1/2 WO issued, 2 util no conflict.

MAT: Soil Survey %AC to Rdwy 6/29/20.

RAILROAD INFO: RR involvement at UPRR DOT 434231H 4/11/22. Final plans apprvd 1/30/24; C&M agmnt on hold - UP wants road authority responsible for crossing maint costs - waiting for confirmation from City 11/12/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (56 & 57); AR Senate (17)

Intersection Improvement Jobs

030463 Hwy. 67/Hwy. 71 Signals Upgrade (Texarkana) (S)

Hwys. 67 & 71

(Miller) (tra) (NHS) (Urban Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		20%	75%		10%	NA	NA		TBD
TARGET DATE		Feb 16			Mar 16						
END DATE		Feb 16			Mar 16						

CRITICAL NOTES: On Hold because City has elected not to fund project at this time.

TYPE WORK: Upgrade two traffic signals.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPC-9414(30)

BACKGROUND INFO: Project programmed on 6/26/15. Funding issues on 4/3/17.

GENERAL: 4,500-5,000 ADT.

ENV: RTA for 6 strs sent 8/2/16; 1 eligible, 2 undetermined 8/4/16; addl info submittal 8/16/16; 1 addl property eligible 8/19/16.

LP: PE deposit rec'd 8/5/15.

SUR: Aerial photo flown 11/12/15. Partial DSUR under 030388. Photo mapping 100% 12/18/15. DSUR to Rdwy 2/5/16.

PSUR: 6 certs PSUR to ROW 3/9/16.

RDWY: Add'l ROW req'd. DSUR rec'd 2/5/16. Interim Cost Est to PM 2/11/16.

ROW: AUI 12/23/15, UFI 3/9/22.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (100); AR Senate (4)

110870 Hwy. 77/L H Polk Dr. Inters. Impvts. (Marion) (S)

Hwy. 77

(Crittenden) (tra) (APHN) (Urban Minor Arterial) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPC-9278(15)

BACKGROUND INFO: Project programmed on 4/7/25.

GENERAL: 14,000 ADT.

RAILROAD INFO: No RR Involvement 5/7/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

Intersection Improvement Jobs

070632 Hwys. 79/79B/278 Inters. Impvts. (S)

Hwys. 79, 79B & 278

(Ouachita) (fre) (NHS) (Principal Arterial) (4LG) /Safety/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
							NA			

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 4/11/25.

GENERAL: 6,500 ADT.

RAILROAD INFO: No RR Involvement 5/2/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

061768 Hwy. 100/Counts Massie Rd. Inters. Impvts. (NLR) (S)

Hwy. 100

(Pulaski) (garver) (NHS) (Urban Principal Arterial) /NHPP/State/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	60%	50%	75%	15%		NA	100%	60%	
Mar 25	Oct 23	Apr 24	Jun 24		Dec 24	Jun 25	SCHEDULED DATE: 2026 STIP FFY: 2025			
	Oct 23	Jun 24		Dec 23						

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9315(67)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.

ENV: Tribal consultation letters sent 4/18/23. PIF to SHPO 7/12/24, response 8/1/24.

SUR: Aerial photo flown 3/13/23. CSUR 100%. UAV-LiDAR acquired 5/16/23. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 10/31/23.

DSUR: U&D 100%.

PSUR: 29 certs. PSUR to ROW 12/19/23.

RDWY: Traffic, TMs, & Soil Survey req 5/10/23. DSUR rec'd 10/31/23. T.O. to CON 2/13/24. 30% Plans rec'd from CON 4/15/24. 30% Plans rev'd & ret'd to CON 5/10/24. 60% Plans rec'd from CON 6/18/24. PFI req 6/28/24. ROW & UTIL reqm'ts to ROW 6/28/24.

ROW: Plans 85% (7 trs)

MAT: SS to RDWY 11/6/24.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (72); AR Senate (12)

Intersection Improvement Jobs

080764 Hwy. 286 & Skunk Hollow Rd. Inters. Impvts. (Faulkner Co.) (S)

Hwy. 286

(Faulkner) (APHN) (Urban Minor Arterial) /IIP/State/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPR-0023(75)

BACKGROUND INFO: Project programmed on 4/14/25.

GENERAL: 10,000 ADT.

LP: Project will be let by Faulkner Co.

RAILROAD INFO: No RR Involvement 4/21/25.

LEGISLATIVE DISTRICTS: US House (2); AR House (56); AR Senate (17)

Facility Jobs

061763 ARDOT Central Office Properties Modifications (S)

I-30

(Pulaski) /State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%		100%	75%		5%	NA		NA	
			Aug 22	Oct 24						

TYPE WORK: Property modifications for former Harley Davidson dealership & adjacent property.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 5/20/22.

ENV: CR clearance to file 7/5/22. Env clearance apprvd 8/12/22.

SUR: Aerial LiDAR acquired 11/22/23, 11/29/23. Updated DSUR to Con 11/15/24.

PSUR: NTP to Con 7/18/24. 14 certs. PSUR complete 10/22/24.

RDWY: No Floodplain SP req'd.

ROW: AUI 9/27/2024

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (77); AR Senate (15)

040086 Alma Weigh Station Reconstruction (S)

I-40

(Crawford) (benham) (Urban Interstate)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	100%	100%	75%	100%	NA	NA	TBD	100%	NA
	Jun 13	Nov 13	Jun 14	Feb 13	Jun 15					
	Jun 13	Nov 13	Jun 14	Feb 13	Jun 15					

TYPE WORK: Pavement type: Asphalt and Concrete

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 3/14/90. Scope changed on 7/17/12. Funding issues on 5/11/15.

GENERAL: 44,000 ADT. No responsive bids rec'd 9/17/14. Split out construction of virtual weigh station to job 040694.

ENV: Consultation from FHWA to Osage, Keetoowah, Quapaw, Tunica-Biloxi, Choctaw, Cherokee & Caddo 4/18/14. PIF to SHPO 5/13/14, apprvd 5/14/14. Env clearance 6/9/14.

SUR: Aerial photography flown 10/19/12; 12/21/12. ORTHO to CON 1/17/13.

DSUR: Photogrammetry 100%. CSUR 100%. U & D Survey 100%. Partial DSUR to CON 3/29/13. DSUR to CON 6/25/13; 9/27/13; 11/15/13. Add'l DSUR (req'd 6/27/14) in progress.

PSUR: PSUR (existing ROW) to CON 2/6/13.(6 Trs) PSUR to ROW 7/16/14.

RDWY: No Floodplain SP req'd. WO issued to CON 11/29/12. Kick-off meeting held 1/30/13. 60% rec'd from CON 11/4/13. 60% Plans rev'd & ret'd to CON 11/20/13. 90% Plans rec'd from CON 5/2/14. 90% plans rev'd & ret'd to CON 5/7/14. Rev 90% Plans rec'd from CON 5/27/14. Rev 90% Plans rev'd & ret'd to CON 5/29/14. Final Plans rec'd 6/17/14, 10/23/14, 11/10/14, 1/21/15, & 4/17/15. Final Plans rev'd & ret'd 6/23/14 & 1/30/15. Plans to ADEQ 8/15/14. TMP to Master File 8/20/14. Rev Final Plans rec'd from CON 12/7/15 & 7/1/16.

ROW: (1 tr) Allot to acquire rec'd 8/27/14. 1/1 apprs made & 1/1 apprs apprvd. 1 option & 1 paid; Plans to 8 Utils 6/9/14 to confirm NA.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (24); AR Senate (29)

Facility Jobs

030581 Lafayette Co. Area Headquarters (Lewisville) (S)

Hwy. 29

(Lafayette)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%				NA	TBD	NA	

TYPE WORK: Construction of a new Area Headquarters.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 2/18/22.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

080710 Perry Co. Area Headquarters (Perryville) (S)

Hwy. 60

(Perry)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%	65%			NA		NA	

TYPE WORK: Construction of a new Area Headquarters.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 3/22/23.

GENERAL: Programmed by Commission Minute Order 2023-013.

SUR: CSUR IP. GPS CTL only 100%.

ROW: Funding Rec'd 7/6/23.

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (55); AR Senate (5)

050494 White Co. Area Headquarters (Bald Knob) (S)

Hwy. 167

(White)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			90%	75%			NA		NA	
				Sep 23						

TYPE WORK: Construction of a new Area Headquarters.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 3/22/23.

GENERAL: Project programmed by Commission Minute Order 2023-012.

ENV: Tribal consultation letters 3/27/24. PIF to SHPO 4/24/24, response 5/14/24. Env Clearance Doc 5/22/24.

SUR: -

PSUR: PSUR to ROW 9/15/23. PSUR to ROW for new location 1/11/24.

ROW: Funding Rec'd 7/6/23.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (39); AR Senate (18)

Facility Jobs

061752 District 6 Headquarters (Little Rock) (S)

Hwy. 338

(Pulaski) /State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	90%		5%	100%			NA	TBD	NA	
				Oct 21						

TYPE WORK: Construction of a new District Headquarters.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 5/12/21.

ENV: Tribal consultation letters sent 8/9/21.

SUR: CSUR 100%. Aerial LiDAR acquired 4/7/22. Feature Extraction 100%.

DSUR: U&D 25%.

PSUR: PSUR to ROW 10/11/21.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (77); AR Senate (15)

040965 Sebastian Co. Area Headquarters (Greenwood) (S)

New

(Sebastian) /State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		95%	100%				NA	100%	NA	
			Oct 24							

TYPE WORK: Construct a new Area Headquarters.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 5/9/24.

ENV: Env Clearance Doc 10/11/24.

RDWY: 95% Plans rec'd from Maint 3/4/25.

MAT: SI sent 12/23/24

LEGISLATIVE DISTRICTS: -

110833 Crittenden Co. Area Headquarters 1 & R.E. Office 14 (S)

New

(Crittenden) /State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%				NA		NA	

TYPE WORK: Construct a new Area Headquarters & RE office.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 5/9/24.

RAILROAD INFO: No RR involvement 3/10/25.

LEGISLATIVE DISTRICTS: -

Facility Jobs

020833 Ashley Co. Area Headquarters (S)

New

(Ashley)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
				50%						

TYPE WORK: Construct a new Area Headquarters

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 4/11/25.

RAILROAD INFO: No RR Involvement 5/6/25.

LEGISLATIVE DISTRICTS: -

070626 R.E. Office 73 (Clark Co.) (S)

New

(Clark)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Construct a new resident engineer office

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 4/11/25.

RAILROAD INFO: No RR Involvement 5/6/25.

LEGISLATIVE DISTRICTS: -

Pavement Preservation Jobs

020746 DeWitt – Monroe Co. Line (S) Hwy. 1

(Arkansas) (dist) (14.06 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0001(102)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 880-1,800 ADT.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (1); AR House (62 & 63); AR Senate (10)

110775 Hwy. 318 – Hwy. 49 (S) Hwy. 1

(Phillips) (dist) (2.71 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0054(36)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,300-2,400 ADT.

RAILROAD INFO: No RR Involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

A10031 Hwy. 49 – Hwy. 243 (Sel. Secs.) (S) Hwys. 1 & 1B

(Lee & Phillips) (dist) (18.62 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%	100%	NA	

TYPE WORK: UTBWC (Sec. 8, Sec. 9 LM 0-6.14, Sec. 9B, & Sec. 10); Mill & Overlay (Sec. 9 LM 6.14-9.32); Rumble Strips

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-3954(1)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 1,800-5,400 ADT. IOM 9/28/23 - Project Supersedes 110757.

ENV: CR clearance to file 5/20/21. T1CE apprvd 12/1/23.

RDWY: T.O. to CON 10/15/21. 90% Plans from CON to Garver 4/6/22. Traf & RUC req 5/4/22. Garver's 90% Comments to CON 8/12/22. Final Plans to Garver from CON 9/28/22 & 7/13/23. Plans to EST 7/19/23 & 2/14/24. Rev Final Plans to RDWY 5/30/24. Rev Final Plans to EST 6/7/24. Transitioned from CON to Dist 7/3/24.

RAILROAD INFO: No RR involvement 5/16/24 w/ UPRR track >50ft parallel east of roadway

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

110780 Hwy. 306 – Hwy. 64 (S) Hwy. 1

(Cross & St. Francis) (dist) (8.59 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-1968(2)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 7,500-22,000 ADT.

RAILROAD INFO: RR involvement at UPRR 437671J - MP 332.80 Memphis Sub, SP & MCL Rqd 9/23/24. Will distribute SP & MCL closer to LET 12/31/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

101151 Cross Co. Line – Craighead Co. Line (Sel. Secs.) (S) Hwy. 1

(Poinsett) (dist) (12.32 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
		50%	NA	

TYPE WORK: Fog Seal (Sec. 15); 2" Mill & 2" Overlay

(Sec. 16)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0056(71)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 3,300-6,900 ADT.

ENV: CR clearance to file 3/5/25.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 38); AR Senate (19)

061784 Hwys. 5 & 70 Impvts. (Sel. Secs.) (Little Rock) (S) Hwys. 5 & 70

(Pulaski) (dist) (6.51 mi.) (NHS) (Urban Principal Arterial) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
		5%	5%	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9253(119)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 9,300-23,000 ADT.

ENV: PI meeting 5/22/25 4:30-6:30 pm @ Life Church of Little Rock, 9415 Stagecoach Rd, Little Rock.

RAILROAD INFO: RR involvement at UPRR DOT# 433805S & 600440X (RR-under) SP & MCL rqd. 4/21/23.

LEGISLATIVE DISTRICTS: US House (2); AR House (51, 77, 79, & 80); AR Senate (12 & 15)

050463 Hwy. 5 Impvts. (Stone Co.) (S) Hwy. 5

(Stone) (dist) (9.93 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay (LM 10-13.99); UTBWC (LM 13.99-19.927)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0069(25)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,800-2,400 ADT.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (27, 28, & 41); AR Senate (24)

070554 Hwy. 167 – Hwy. 7B (S) Hwy. 7

(Union) (dist) (6.21 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	90%	50%	5%	

TYPE WORK: 1.5" Overlay (LM 0.00-2.663); 2" Overlay (LM 2.663-6.206)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0070(48)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 5,300-9,800 ADT.

ENV: CR clearance to file 8/30/22.

RDWY: T.O. to CON 10/21/21. 90% Plans to Garver 12/17/21. Traf & RUC 5/4/22. Transitioned from CON to Dist 7/17/24.

RAILROAD INFO: RR involvement at UPRR Over 425797G, MP 488.78, El Dorado Sub., Union Co. At-Grade 438910K, (El Dorado Chemical - EDC) MP 488.50, El Dorado Sub., El Dorado, Union Co., 12/1/21. SP & MCL reqd. 12/7/21 SP to RDWY, PM, Const. & Dist. Will redistribute SP & MCL closer to LET 3/12/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (96 & 97); AR Senate (2)

Pavement Preservation Jobs

080696 Garland Co. Line – Yell Co. Line (S) Hwy. 7

(Perry) (dist) (21.81 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0053(41)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 840-1,200 ADT.

RAILROAD INFO: No RR involvement 6/23/23.

LEGISLATIVE DISTRICTS: US House (2); AR House (55); AR Senate (5)

080697 N. of Petit Jean River – Dardanelle (S) Hwy. 7

(Yell) (dist) (8.64 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0075(59)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 3,900-6,700 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (53 & 55); AR Senate (5)

070555 Hwy. 7B Impvts. (Smackover) (S) Hwy. 7B

(Union) (dist) (5.54 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0070(56)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 930-3,100 ADT.

RAILROAD INFO: No RR involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

070533 Pike Co. Line – Hwy. 53 (S) Hwy. 8

(Clark) (dist) (12.81 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%		NA	

TYPE WORK: Mill & Inlay (LM 0-1.56); 1" Level Up &

UTBWC (LM 1.56-12.81)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0010(57)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,300-3,300 ADT.

RAILROAD INFO: No RR involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

070559 E. of Manning – Hwy. 9 (S) Hwy. 8

(Dallas) (dist) (9.85 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0020(34)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 210 ADT.

RAILROAD INFO: No RR involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

A70035 Princeton – Hwy. 79B (S) Hwy. 8

(Dallas) (dist) (18.41 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%	100%	NA	

TYPE WORK: 2" Overlay w/ Spot Patching & Spot Leveling

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0020(32)

BACKGROUND INFO: Project programmed on 5/3/24.

GENERAL: 430-4,200 ADT. IOM 5/3/24-Project supersedes 070576

ENV: CR letter to SHPO 5/17/24, response 6/10/24. T1CE apprvd 11/27/24.

RAILROAD INFO: No RR involvement 6/27/24

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

070577 Fordyce – Bradley Co. Line (S) Hwy. 8

(Calhoun, Cleveland & Dallas) (dist) (18.23 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: UTBWC (Sec. 8 & 9); Level Up & UTBWC

(Sec. 10)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0076(363)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,300-1,900 ADT.

RAILROAD INFO: RR involvement at UPRR 790221F, MP 306.90, Pine Bluff

Sub, SP & MCL rqd 10/31/23. Will distribute SP & MCL closer to LET 11/25/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

050473 Stone Co. Line – Brandenburg (S) Hwy. 9

(Izard) (dist) (8.1 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Overlay & 2' Shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0033(35)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 260-900 ADT.

RAILROAD INFO: RR involvement at MNA DOT 443532C MP 324.75 Cotter Sub

(RR under). SP rqd, possible MCL.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (23)

050479 Hwy. 62 – Hwy. 395 (Salem) (S) Hwy. 9

(Fulton) (dist) (1.22 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0025(27)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,200-4,900 ADT.

RAILROAD INFO: No RR involvement 1/8/24

LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (23)

080717 Hwys. 10 & 217 Impvts. (Sel. Secs.) (S) Hwys. 10 & 217

(Logan) (dist) (8.91 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0042(22)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 790-9,800 ADT. IOM 9/13/23- Project Supersedes 040928

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (46); AR Senate (26)

Pavement Preservation Jobs

080699 Logan Co. Line – W. of Ola (S) Hwy. 10

(Yell) (dist) (28.7 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay (Sec. 3 & Sec. 4 LM 0-0.62), Level Up & 2" Overlay (Sec. 4 LM .62-8.679)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0075(60)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 1,300-6,200 ADT.

RAILROAD INFO: Possible RR involvement LRWN 6/27/23. No RR Involvement 2/27/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (53 & 55); AR Senate (5)

012463 Hwy. 9 – Lake Maumelle (S) Hwy. 10

(Perry & Pulaski) (dist) (7.54 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 1" Mill & 2" Overlay (Sec. 6); 2" Mill & 2" Overlay (Sec. 7)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-5360(3)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 1,600-3,500 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (55 & 78); AR Senate (5 & 17)

061785 Lake Maumelle – Goodson Rd. (S) Hwy. 10

(Pulaski) (dist) (8.07 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 1" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0060(81)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 3,500-4,600 ADT.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (78); AR Senate (17)

090686 SW Artillery Rd. – SW Wheatgrass Blvd. (Bentonville) (S) Hwy. 12

(Benton) (dist) (4.24 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPLC-9036(31)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 8,600-18,000 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (13 & 14); AR Senate (33)

061659 Jefferson Co. Line – Hwy. 70 (S) Hwy. 13

(Lonoke) (dist) (21.12 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%		NA	

TYPE WORK: Rut Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0043(53)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 470-710 ADT.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (61 & 66); AR Senate (8 & 10)

A60055 I-40 – Hwy. 38 (S) Hwy. 13

(Lonoke & Prairie) (14.96 mi.) (APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026

TYPE WORK: 2" level and thin overlay, and add shoulders

BACKGROUND INFO: Project programmed on 4/2/25.

GENERAL: 280-4,900 ADT.

RAILROAD INFO: No RR Involvement 5/7/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (60); AR Senate (10)

050480 Lonoke Co. Line – Hwy. 31 (S) Hwys. 13 & 267

(White) (dist) (4.28 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0073(101)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 790-860 ADT.

RAILROAD INFO: No RR involvement 1/8/24

LEGISLATIVE DISTRICTS: US House (2); AR House (60); AR Senate (18)

090687 Marion Co. Line – Baxter Co. Line (S) Hwy. 14

(Searcy) (dist) (15.6 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0064(22)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 350-800 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (24)

090688 Searcy Co. Line – Stone Co. Line (S) Hwy. 14

(Baxter) (dist) (7.43 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0003(58)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 320-350 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (23)

050481 Stone Co. Line – Hwy. 25 (S) Hwy. 14

(Independence) (dist) (6.08 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Overlay & 2' Shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0032(45)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,500 ADT.

RAILROAD INFO: No RR involvement 1/8/24

LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

Pavement Preservation Jobs

050482 Hwy. 167 – Hwy. 122 (S) Hwy. 14

(Independence) (dist) (15.35 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 1" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0032(46)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 2,000-3,000 ADT.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (39 & 40); AR Senate (22)

101152 Jackson Co. Line – East (S) Hwy. 14

(Poinsett) (dist) (2.2 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
		50%	NA	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0056(72)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,600 ADT.

ENV: CR clearance to file 3/5/25.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

020749 Hwy. 31 – North (S) Hwy. 15

(Jefferson) (dist) (3.84 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%	50%	NA	

TYPE WORK: 1.5" Level up & 1.5" Overlay; 2' shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0035(70)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,300 ADT.

ENV: CR clearance letter to SHPO 7/13/23, response 8/8/23.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (66); AR Senate (8)

040927 Benton Co. Line – Fayetteville (S) Hwy. 16

(Washington) (dist) (12.94 mi.) (APHN) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9142(58)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 2,100-38,000 ADT.

RAILROAD INFO: No RR Involvement 1/4/24

LEGISLATIVE DISTRICTS: US House (3); AR House (18, 22, & 23); AR Senate (30 & 35)

050484 Diaz – Newport (S) Hwys. 17, 18, 18S & 980

(Jackson) (dist) (6.43 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Overlay, 2' shoulders (Hwy. 17); Level Up & UTBWC (Hwy. 18, 18S & 980)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-0034(60)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 420-5,100 ADT.

RAILROAD INFO: RR involvement at UP/BNSF DOT# 438595W (SP's/MCL); UP DOT# 438902T & 438646E SP/MCL - possible C&M if 2' shoulders not already present at crossing.

LEGISLATIVE DISTRICTS: US House (1); AR House (39); AR Senate (10)

101154 I-55 – Hwy. 312 (Blytheville) (S) Hwy. 18

(Mississippi) (dist) (3.61 mi.) (NHS) (Urban Minor Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
		50%	NA	

TYPE WORK: Level Up & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9051(16)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 4,300-17,000 ADT.

ENV: CR clearance to file 2/27/25.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

070578 Louisiana State Line – Hwy. 79B (S) Hwy. 19

(Columbia) (dist) (17.99 mi.) (Non-APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0014(49)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 680-3,900 ADT.

RAILROAD INFO: RR involvement at LNW 852102V, MP 8.31 Unk sub. PE & SP rqd 10/31/23. Will send PE & SP closer to LET 3/25/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (98 & 99); AR Senate (3)

A30036 Hwy. 29 – North (Sel. Secs.) (S) Hwy. 19

(Nevada & Pike) (dist) (4.03 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	70%	100%	NA	

TYPE WORK: 1" Level Up & Overlay; Rumble Strips

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-5055(1)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 1,000-1,200 ADT. IOM 9/28/23 - Project Supersedes 030578.

ENV: CR clearance to file 7/13/22. T1CE apprvd 12/1/23.

RDWY: T.O. to CON 10/20/21. 90% Plans to Garver 12/23/21. Traf & RUC 5/4/22.

Garver's 90% comments to CON 6/21/22. Final Plans to RDWY 8/21/23. Finals to Est 8/21/23 & 2/5/24. Transitioned from CON to Dist 7/16/24.

RAILROAD INFO: No RR involvement 5/10/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

090689 Berryville – Indian Creek (S) Hwy. 21

(Carroll) (dist) (7.22 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Thin Overlay (1")

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9037(4)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 2,100-5,700 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (6); AR Senate (28)

090611 Indian Creek – Missouri State Line (S) Hwy. 21

(Carroll) (dist) (9.69 mi.) (APHN) (Minor Arterial) /STBGP/Safety/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%		NA	

TYPE WORK: 2" Overlay; Leveling; 2' Shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-STPR-0008(50)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,300-2,100 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (6); AR Senate (28)

Pavement Preservation Jobs

012485 Hwy. 41 – Hwy. 22 (S) Hwy. 23

(Franklin & Logan) (dist) (6.63 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-2442(4)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,800-2,000 ADT. IOM 9/13/23- Project Supersedes 040930

RAILROAD INFO: No RR involvement 6/20/23

LEGISLATIVE DISTRICTS: US House (4); AR House (46); AR Senate (26)

040931 Hwys. 23 & 219 Impvts. (Ozark) (S) Hwys. 23 & 219

(Franklin) (dist) (5.76 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0024(46)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 1,600-9,200 ADT.

RAILROAD INFO: No RR Involvement 1/4/24

LEGISLATIVE DISTRICTS: US House (4); AR House (26); AR Senate (26)

090690 Madison Co. Line – Hwy. 62 (S) Hwy. 23

(Carroll) (dist) (7.3 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: HIR & UTBWC (LM 0-1.173); Level Up &

UTBWC (LM 1.173-7.302)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0008(53)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,900-5,800 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (6); AR Senate (28)

030572 Hwy. 53 – Ouachita Co. Line (S) Hwy. 24

(Nevada) (dist) (7.11 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%		NA	

TYPE WORK: 2" Mill & Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0050(40)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,100-1,200 ADT.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

070550 Nevada Co. Line – Chidester (S) Hwy. 24

(Ouachita) (dist) (5.91 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%		NA	

TYPE WORK: Thin overlay (1")

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0052(31)

BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 6/20/23.

GENERAL: 1,100-1,600 ADT.

RAILROAD INFO: No RR involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

050485 Batesville – East (S) Hwy. 25

(Independence) (dist) (9.98 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: Level Up & UTBWC, 2' Shoulders (LM

4.55-9.983)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9026(15)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,600-5,200 ADT.

RAILROAD INFO: RR involvement UP/MNA DOT# 437719J SP's & MCL rqd.

C&M rqd if 2' shoulders are added through crossing 4/3/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (28 & 40); AR Senate (22)

030579 Murfreesboro – Delight (S) Hwy. 26

(Pike) (dist) (10.8 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%		NA	

TYPE WORK: 1" Level Up & Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0055(8)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,700-2,400 ADT.

RAILROAD INFO: No RR involvement 7/23/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

070579 Pike Co. Line – East (S) Hwy. 26

(Clark) (dist) (6.03 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Thin Overlay (1")

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0010(62)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,500 ADT.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

070534 Hwy. 53 – Hwy. 51 (S) Hwy. 26

(Clark) (dist) (4.85 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%		NA	

TYPE WORK: Mill & Inlay (LM 11.267-11.54); Thin Overlay

(LM 11.54-16.112)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0010(58)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,400 ADT.

RAILROAD INFO: No RR involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

030582 Hwy. 71 – Howard Co. Line (S) Hwy. 27

(Sevier) (dist) (7.59 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%		NA	

TYPE WORK: Mill & Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0066(43)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,400-1,600 ADT.

RAILROAD INFO: No RR involvement 7/23/24

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

Pavement Preservation Jobs

030558 Sevier Co. Line – Nashville (S) Hwy. 27

(Howard) (dist) (11.08 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%		5%	

TYPE WORK: 2" Overlay with Patching & Leveling (LM

0-6.00); Mill & Overlay (LM 6.00-11.08)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0031(43)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,600-7,400 ADT.

RAILROAD INFO: RR involvement at ARS at-grade crossing on Hwy. 27 LM 6.62 MP 6.40 DOT# 848733P SP only Rqd. Will distribute SP closer to LET date 1/2/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (4)

A30040 Prairie Creek – Hwy. 70 (S) Hwy. 27

(Pike) (dist) (7.61 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%	50%	NA	

TYPE WORK: 2" Overlay w/ Spot Patching & Spot Leveling

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0055(15)

BACKGROUND INFO: Project programmed on 5/3/24.

GENERAL: 2,500 ADT. IOM 5/3/24-Project supersedes 030580

ENV: CR clearance to file 9/26/24. T1CE apprvd 11/27/24.

RAILROAD INFO: No RR involvement 6/27/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3 & 5)

080700 Norman – Yell Co. Line (Sel. Secs.) (S) Hwys. 27 & 270

(Montgomery) (dist) (25.64 mi.) (NHS) (Minor Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC (Sec. 6 & Sec. 7 LM

0-10.15, Hwy. 270); Level Up & Chip Seal (Sec. 7 LM

10.15-16.939)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0049(24)

BACKGROUND INFO: Project programmed on 2/4/23. Scope changed on 5/11/23.

GENERAL: 400-5,000 ADT.

RAILROAD INFO: No RR Involvement 6/28/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

080659 Fourche La Fave River – West of Rover (S) Hwy. 28

(Yell) (dist) (9.12 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	95%	50%	NA	

TYPE WORK: 1" level up & Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0075(50)

BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 3/8/22.

GENERAL: 380-640 ADT.

ENV: CR clearance to file 7/14/22.

RDWY: T.O. to CON 10/15/21. 90% Plans to Garver 12/16/21. Traf & RUC 5/4/22.

Garver's 90% Comments to CON 7/11/22. Final Plans to Garver from CON

11/1/22. Transitioned from CON to Dist 7/16/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (5)

030609 Lewisville – Hope (S) Hwy. 29

(Hempstead & Lafayette) (dist) (22.03 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-2937(1)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,600-4,600 ADT.

RAILROAD INFO: Possible RR involvement KRR 335644E MP 1.47 Hope Sub. If so, SP only will be rqd & distributed closer to LET date 11/25/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (88, 98, & 99); AR Senate (3)

030610 Co. Rd. 16 – Blevins (S) Hwy. 29

(Hempstead) (dist) (3.22 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0029(40)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,000 ADT.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

030611 Hwys. 29B & 73 Impvts. (Hempstead Co.) (S) Hwys. 29B & 73

(Hempstead) (dist) (7.43 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Mill & 2" Overlay (Hwy. 29B & Hwy. 73

Sec. 3 LM 0-0.662), 2" Overlay (Hwy. 73 Sec. 3 LM

0.662-5.924)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9207(17)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 200-4,100 ADT.

RAILROAD INFO: RR involvement at UPRR 426327C MP 457.27 Little Rock

Sub., SP & MCL rqd. Will distribute SP & MCL closer to LET date 11/25/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

A30029 Ashdown – Hwy. 317 (S) Hwy. 32

(Little River) (dist) (6.93 mi.) (Non-APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	70%	100%	100%	

TYPE WORK: 1" Level Up & Overlay w/ Patching

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0041(52)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 2,700-3,000 ADT. IOM 9/28/23 - Project Supersedes 030562.

ENV: CR clearance to file 8/17/23. T1CE apprvd 12/1/23.

RAILROAD INFO: RR involvement at KRR 671742U & KCS 848769X; KCS SP &

KRR SP sent 12/28/23; RR Coord Complete 12/28/23

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

030612 Beard's Bluff – Hwy. 355 (S) Hwy. 32

(Hempstead & Howard) (dist) (4.65 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-2931(4)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 1,200-1,700 ADT.

RAILROAD INFO: RR involvement at ARS RR DOT# 848760L, MP 18.39,

Nashville Sub. Will distribute SP closer to LET date 11/25/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (4)

Pavement Preservation Jobs

020745 Saline Co. Line – Hwy. 167B (S) Hwy. 35

(Grant) (dist) (13.46 mi.) (APHN) (Minor Arterial) /STBGP/Safety/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%	50%	NA	

TYPE WORK: 1" Level & Overlay; Add 2' Shoulders (LM 11.55-13.46)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-STPF-0027(34)

BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 10/12/21.

GENERAL: 1,800-2,900 ADT.

ENV: CR clearance to file 4/12/23.

RAILROAD INFO: No RR involvement 7/23/24

LEGISLATIVE DISTRICTS: US House (4); AR House (92); AR Senate (2)

070547 Hwy. 9 – Hwy. 229 (S) Hwy. 48

(Dallas) (dist) (4.9 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%		NA	

TYPE WORK: 1" Level Up & Overlay w/ Patching; Add 2' Shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0020(29)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 190-380 ADT.

RAILROAD INFO: No RR involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

101157 Piggott – Marmaduke (S) Hwy. 49

(Clay & Greene) (dist) (19.89 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
		50%	NA	

TYPE WORK: Level Up & UTBWC (Sec. 1 LM 0-13.638); UTBWC (Sec. 1 LM 13.638-15.556, Sec. 2)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-1128(3)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 1,300-5,100 ADT.

ENV: CR clearance to file 3/5/25.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

110783 Hickory Ridge – S. of Cross Co. Line (Sel. Secs.) (S) Hwy. 49

(Cross & Woodruff) (dist) (12.95 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC (Sec. 6); 2" Overlay (Sec. 7)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-1974(2)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 960-1,200 ADT.

RAILROAD INFO: No RR Involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 62); AR Senate (10)

110753 Hwy. 64 – Woodruff Co. Line (S) Hwy. 49

(Cross) (dist) (2.83 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%		5%	

TYPE WORK: Thin Overlay (1")

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0019(58)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,000-1,200 ADT.

RAILROAD INFO: RR involvement at UPRR at-grade 438495S at Hwy. 49

MP318.60; MCL & SP rpd. To be distributed closer to LET 1/2/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

A10041 North of Hunter – Monroe Co. Line (S) Hwy. 49

(Woodruff) (dist) (7.13 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	70%	100%	NA	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0074(42)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 1,300-1,800 ADT. IOM 9/28/23 - Project Supersedes 110795.

ENV: T1CE apprvd 12/1/23.

RAILROAD INFO: No RR involvement 12/12/23; parallel track >50ft from Hwy 49

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (10)

110785 Woodruff Co. Line – Hwy. 17 (S) Hwy. 49

(Monroe) (dist) (5.69 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0048(60)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,800 ADT.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (10)

110770 Hwy. 70 – Hwy. 39 (S) Hwy. 49

(Monroe) (dist) (16.21 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%	50%	5%	

TYPE WORK: Mill & Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0048(43)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,400-2,000 ADT.

ENV: CR clearance to file 5/20/21.

RAILROAD INFO: RR involvement at UPRR Under at Hwy. 49 LM .31 MP 200.69 789047C. SP & MCL to be distributed closer to LET 12/31/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (62 & 63); AR Senate (10)

110786 Monroe Co. Line – Co. Rd. 625 (S) Hwy. 49

(Phillips) (dist) (4.39 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0054(37)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 190-1,900 ADT.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

110788 Crawfordsville – Clarkedale (S) Hwys. 50 & 64B

(Crittenden) (dist) (11.39 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Overlay & 2' Shoulders (Hwy. 50); Thin Overlay (1") & 2' Shoulders (Hwy. 64)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0018(69)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 220-1,100 ADT.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

Pavement Preservation Jobs

070580 Gurdon – Nevada Co. Line (S) Hwy. 53

(Clark) (dist) (8.24 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0010(63)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 850-2,500 ADT.

RAILROAD INFO: RR involvement at UPRR 438009A -MP 426.40 Little Rock & DOT# 425824B MP 427.82 9/24/23. SP & MCL will be distributed closer to LET 11/25/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

050445 Hwy. 5 – Hwy. 223 (S) Hwy. 56

(Izard) (dist) (2.84 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%		NA	

TYPE WORK: Level & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0033(32)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,000-3,900 ADT.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (23)

050486 Hwy. 223 – Brockwell (S) Hwy. 56

(Izard) (dist) (11.46 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Thin Overlay (1") & 2' Shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0033(36)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,900-2,000 ADT.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (23)

040934 Washington Co. Line – Cedarville (S) Hwy. 59

(Crawford) (dist) (13.47 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0017(59)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,000-1,400 ADT.

RAILROAD INFO: No RR Involvement 1/4/24

LEGISLATIVE DISTRICTS: US House (3); AR House (24); AR Senate (29)

101159 Osceola – Blytheville (S) Hwy. 61

(Mississippi) (dist) (16.27 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
		50%	NA	

TYPE WORK: UTBWC (LM 0-1.87) Level Up & UTBWC

(LM 1.871-7.303, 9.032-15.46); 2" Mill & 2" Overlay

(15.46 - 16.267); Fog Seal (LM 7.303-9.032)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9051(17)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 3,000-9,600 ADT.

ENV: CR clearance to file 2/27/25.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

090596 Avoca – Garfield (S) Hwy. 62

(Benton) (dist) (6.39 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	70%	50%	NA	

TYPE WORK: Microsurfacing

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0004(100)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 12,000 ADT.

ENV: CR clearance to file 6/3/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (7); AR Senate (32)

090693 Hwy. 62 Impvts. (Sel. Secs.) (S) Hwy. 62

(Marion) (dist) (8.65 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0045(47)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 5,300-8,600 ADT.

RAILROAD INFO: RR involvement at MNA DOT# 434964C-Aurora

Sub-393.40MP. 6/28/23. SP reqd. MCL possible.

LEGISLATIVE DISTRICTS: US House (1); AR House (4); AR Senate (23)

101160 Lawrence Co. Line – Hwy. 67 (S) Hwy. 62

(Randolph) (dist) (12.62 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9350(8)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 3,400-13,000 ADT.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (21)

101155 Corning – E. of McDougal (S) Hwy. 62

(Clay) (dist) (14.34 mi.) (NHS) (Principal Arterial) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: Level Up & UTBWC (LM 0-4.282); UTBWC

(LM 4.282-6.366); 2" Mill & 2" Overlay (LM 6.366-14.343)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0011(70)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 1,100-4,400 ADT.

RAILROAD INFO: RR involvement at UPRR 437902P MP 192.15 Hoxie Sub, SP

& MCL reqd & will be distributed closer to LET date 1/2/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

101156 E. of Pollard – Piggott (S) Hwy. 62

(Clay) (dist) (5.05 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
		50%	5%	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0011(71)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,100-4,300 ADT.

ENV: CR clearance to file 2/27/25.

RAILROAD INFO: RR involvement at UPRR DOT# 787545E. MCL & SP reqd

7/18/24. Will distribute SP & MCL closer to LET 3/10/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

Pavement Preservation Jobs

090694 Hwys. 62B & 178 Impvts. (Mountain Home) (S) Hwys. 62B & 178

(Baxter) (dist) (6.48 mi.) (NHS) (Urban Principal Arterial) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: UTBWC (Hwy. 62), Level Up & 2" Overlay
(Hwy. 178)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9299(16)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,200-20,000 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

061789 Hwy. 70 – Arkansas Co. Line (S) Hwy. 63

(Prairie) (dist) (14.63 mi.) (APHN) (Minor Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 1" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0059(25)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 3,300-4,200 ADT.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (61 & 62); AR Senate (10)

070523 Cleveland Co. Line – Warren (S) Hwy. 63

(Bradley) (dist) (5.05 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	100%		NA	

TYPE WORK: 2" Overlay; Rumble Strips

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0006(41)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,000 ADT.

RDWY: NTP to CON 10/25/21. 90% Plans from CON to Garver 4/6/22. Traf & RUC 5/4/22. Garver's 90% comments to CON 6/21/22. Final Plans to Garver from CON 10/11/22. Scope Change 3/20/23. Transitioned from CON to Dist 7/16/24.

RAILROAD INFO: No RR involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (1)

070581 Hwy. 278 – Hermitage (S) Hwys. 63 & 63B

(Bradley) (dist) (12.76 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC (Sec. 17); 2" Overlay
(Sec. 17B); 2" shoulders (Sec. 17B LM 0-.575, 0.758-0.838)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0006(45)

BACKGROUND INFO: Project programmed on 2/4/23. Scope changed on 5/11/23.

GENERAL: 490-3,900 ADT.

RAILROAD INFO: No RR involvement. RR track abandoned & removed 7/23/24

LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

070582 Co. Rd. 62 – W. of Hwy. 129 (S) Hwy. 63

(Bradley & Union) (dist) (16.75 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0670(1)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 1,000-2,800 ADT.

RAILROAD INFO: No RR involvement 7/16/24

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

040938 Alma – Franklin Co. Line (S) Hwy. 64

(Crawford) (dist) (11.54 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay (LM 8.705-10.16, 12.15-14.94); UTBWC (LM 10.16-12.15, 14.941-17.056, 17.056-20.245)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0017(60)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,900-8,600 ADT.

RAILROAD INFO: No RR Involvement 6/20/23.

LEGISLATIVE DISTRICTS: US House (3); AR House (24 & 25); AR Senate (29)

012464 Altus – Clarksville (S) Hwy. 64

(Franklin & Johnson) (dist) (18.89 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & Chip Seal (Sec. 3 LM

16.762-21.086); Level Up & UTBWC (Sec. 4 LM 0-1.846, LM 3.106-6.83); UTBWC (Sec. 4 LM 1.846-3.106); HIR & Microsurfacing (Sec. 4 6.83-14.57)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9089(10)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,500-9,400 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (26, 45, & 46); AR Senate (26)

080701 Johnson Co. Line – Hwy. 326 (S) Hwy. 64

(Pope) (dist) (7.83 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: HIR & Microsurfacing

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0058(67)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,100-8,800 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (45 & 54); AR Senate (25)

080703 Hwy. 65B – Ingram St. (Drainage Impvts.) (Conway) (S) Hwy. 64

(Faulkner) (dist) (0.25 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Drainage Impvts.; 2" Mill & 2" Overlay

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9095(53)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 21,000 ADT.

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (57); AR Senate (17)

Pavement Preservation Jobs

A10030 White Co. Line – Crittenden Co. Line (Sel. Secs.) (S) Hwy. 64

(Cross & Woodruff) (dist) (53.45 mi.) (NHS) (Minor Arterial) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	100%	100%	5%	

TYPE WORK: Fog Seal

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-1974(1)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 3,200-11,000 ADT. IOM 9/28/23 - Project Supersedes 110756. All bids rejected - Nov 2023 \$6.8M

ENV: CR clearance to file 5/20/21. T1CE aprvd 9/6/23.

RAILROAD INFO: Crosses UP DOT 787524L, MP 172.00, Jonesboro Sub, Cross Co., Fair Oaks & UP DOT 426407V, MP 278.30, Wynne Sub, Cross Co., Wynne 11/17/21. SP to RDWY, Const, Distr. & PM 9/5/23. MCL req, 10/9/23. MCL to Const, Distr., PM 11/16/23; Inquiry for MCL 787524L resubmitted 2/9/24 Inq 8643 & rec'd & dist 2/23/24, MCLs must be extended.

LEGISLATIVE DISTRICTS: US House (1); AR House (35, 37, & 62); AR Senate (10)

090603 Missouri State Line – Hwy. 62 (S) Hwy. 65

(Boone) (dist) (14.01 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%	50%	NA	

TYPE WORK: Mill & Overlay

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0005(59)

BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 5/11/21.

GENERAL: 9,400-12,000 ADT.

ENV: CR clearance to file 6/4/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (5 & 6); AR Senate (28)

090609 S. of Hwy. 206 – Hwy. 123 (S) Hwy. 65

(Boone & Newton) (dist) (2.6 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%	50%	NA	

TYPE WORK: Mill & Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0551(154)

BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 6/20/23.

GENERAL: 5,200-7,800 ADT.

ENV: CR clearance to file 6/3/21, addendum to file 6/22/23.

ROW: (45+/- trs)

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (5 & 27); AR Senate (24)

090620 Buffalo River – S. of Hwy. 74 (S) Hwy. 65

(Searcy) (dist) (6.37 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%	50%	NA	

TYPE WORK: Leveling & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0064(19)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,900-5,700 ADT.

ENV: CR clearance to file 6/3/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (24)

090695 Hwy. 27 – South Mountain Rd. (Marshall) (S) Hwy. 65

(Searcy) (dist) (1.61 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0064(23)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 5,100-8,600 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (24)

020750 Hwys. 65, 82 & 165 Impvts. (S) Hwys. 65, 82 & 165

(Chicot & Drew) (dist) (13.53 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Thin Overlay (1") (Hwy. 65 Sec. 20; Hwy.

165); 2" Mill & 2" Overlay (Hwy. 65 Sec. 21, Hwy. 82)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0922(3)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 1,100-8,800 ADT. IOM 5/11/23 - 020752 combined into this project.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (94 & 95); AR Senate (1)

020754 Hwy. 82 – Louisiana St. Line (Sel. Secs.) (S) Hwy. 65

(Chicot) (dist) (17.64 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0009(51)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,300-8,800 ADT.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

012365 Leslie – South Sylamore Creek (S) Hwy. 66

(Searcy & Stone) (dist) (22.09 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%	50%	NA	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-6469(2)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 980-2,300 ADT.

ENV: CR clearance to file 4/12/23.

LP: Part of partnering project with City of Leslie, Job 090672. In addition to new location work, the Department will resurface bypassed portion of Hwy. 66 from Hwy. 65 to Main St. with Job 012365 prior to it being transferred to the City upon completion of Job 090672.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (27 & 41); AR Senate (24)

030613 Hwys. 67 & 71Y Impvts. (S) Hwys. 67 & 71Y

(Miller) (dist) (11.61 mi.) (NHS) (Urban Minor Arterial) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Diamond Grinding

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9414(47)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 2,000-7,300 ADT.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (88 & 100); AR Senate (4)

Pavement Preservation Jobs

030614 Hwy. 67 Impvts. (Hope) (S) Hwy. 67

(Hempstead) (dist) (2.46 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9207(18)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 3,000-9,200 ADT.

RAILROAD INFO: RR involvement at KRR 671776N MP 805.55 Hope Sub. Will distribute SP closer to LET date 11/25/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

030573 Garland Creek – Clark Co. Line (S) Hwy. 67

(Nevada) (dist) (6.25 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%		NA	

TYPE WORK: 1" Level Up & Overlay w/ Patching & Joint Tape

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0050(36)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,500-2,200 ADT.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

061790 Hwys. 67 & 283 Impvts. (S) Hwys. 67 & 283

(Hot Spring) (dist) (9.64 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 1" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0030(35)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 850-2,900 ADT.

RAILROAD INFO: RR Involvement at UPRR DOT# 439812X (RR Under) SP & MCL reqd 4/21/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (29 & 90); AR Senate (7)

050488 Hwy. 64 – Hwy. 17 (Hwy. 67 Ramps) (S) Hwy. 67

(Jackson & White) (dist) (21.17 mi.) (NHS) (Urban Freeway/Expressway) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay, Diamond Grinding

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-3473(3)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 50-6,600 ADT.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (39, 58, 59, & 60); AR Senate (10)

030561 Hwy. 278 – Hwy. 369 (S) Hwy. 70

(Howard & Pike) (dist) (8.8 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%		NA	

TYPE WORK: 2" Mill & Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-3155(1)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,700 ADT.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (86, 87, & 89); AR Senate (4 & 5)

030616 Hwy. 369 – Kirby (S) Hwy. 70

(Pike) (dist) (14.43 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0055(807)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,900-2,800 ADT.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (5)

061791 Hwy. 365 – Cornish St. (NLR) (S) Hwy. 70

(Pulaski) (dist) (1.35 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9315(68)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 15,000-18,000 ADT.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (73); AR Senate (12)

110789 Hwy. 38 – Beaver Slough (S) Hwy. 70

(St. Francis) (dist) (6.94 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0068(56)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 810-840 ADT.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 64); AR Senate (9 & 10)

030615 Hwy. 70 – Hwy. 41 (De Queen) (S) Hwy. 70B

(Sevier) (dist) (3.32 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9114(9)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,600-7,500 ADT.

RAILROAD INFO: RR involvement at KCS 330524W - MP 433.52 - Southern

Sub, SP only reqd. Will distribute closer to LET date 11/22/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

030617 Louisiana State Line – N. of Fouke (S) Hwy. 71

(Miller) (dist) (20.6 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay (Sec. 1 LM 0-16.322),

2" Mill & 2" Overlay (Sec. 1 LM 16.322-17.308 & Sec. 2)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0046(58)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 290-2,800 ADT.

RAILROAD INFO: No RR Involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (4)

Pavement Preservation Jobs

A30031 Hwy. 296 North & South (State Line Rd.) (Texarkana) (S) Hwy. 71

(Miller) (dist) (1.33 mi.) (NHS) (Urban Principal Arterial) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	70%	100%	NA	

TYPE WORK: Mill & Overlay

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9414(45)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 12,000-14,000 ADT. IOM 9/28/23 - Project Supersedes 030567.

ENV: CR clearance to file 7/13/22. T1CE apprvd 12/1/23.

RDWY: T.O. to CON 10/21/21. 90% Plans to Garver 12/17/21. Rev 90% Plans to Garver 4/28/22. Traf & RUC 5/4/22. 90% Comments from Garver to CON 6/7/22. Rev. Final Plans to Garver from CON 6/13/22. Rev. Final Plans to Garver from CON 11/15/22. Final plans to Rdwy 10/23/23. Plans to Est 11/1/23 & 2/9/24. Rev Final Plans to RDWY 5/30/24. Rev Final Plans to EST 6/7/24. Transitioned from CON to Dist 7/3/24.

RAILROAD INFO: No RR involvement 5/10/24

LEGISLATIVE DISTRICTS: US House (4); AR House (100); AR Senate (4)

040939 Hwys. 71 & 272 Impvts. (Waldron) (S) Hwys. 71, 71B & 272

(Scott) (dist) (6.83 mi.) (NHS) (Principal Arterial) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Overlay (Hwy. 71); 2" Mill & 2" Overlay (Hwy. 272)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0063(34)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 400-5,400 ADT.

RAILROAD INFO: RR Involvement at DOT# 864532P & 864536S - ARS (CPKC own) SP's.

LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (5)

090599 Hwy. 94 – Guthrie Rd. (Pea Ridge) (S) Hwys. 72 & 94

(Benton) (dist) (1.73 mi.) (APHN) (Urban Major Collector) /STBGP/Safety/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%	50%	NA	

TYPE WORK: Leveling & 2" Overlay; 2' shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-STPSC-0004(101)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,900-7,600 ADT.

ENV: CR clearance to file 6/4/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (8); AR Senate (32)

030618 Hwy. 355 – Hwy. 278 (S) Hwy. 73

(Hempstead & Howard) (dist) (18.52 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-2931(5)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 760-1,800 ADT.

RAILROAD INFO: No RR Involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

070539 Hwy. 98 – Hwy. 79B (S) Hwy. 79

(Columbia) (dist) (10.57 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%		NA	

TYPE WORK: Spot Leveling & Thin Overlay (1")

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0014(44)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,500-5,200 ADT.

RAILROAD INFO: No RR involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (3)

070584 Columbia Co. Line – East (S) Hwy. 79

(Ouachita) (dist) (11.13 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay (LM 0-6); Thin Overlay (1") (LM 6-11.126)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0052(36)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 2,200-2,900 ADT. IOM 5/11/23 Job 070585 combined into this project.

RAILROAD INFO: No RR involvement 7/16/24

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

070551 Camden – South (S) Hwy. 79

(Ouachita) (dist) (4.44 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%		NA	

TYPE WORK: 1" level up & Thin Overlay with Patching

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0052(32)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,700-3,400 ADT.

RAILROAD INFO: No RR involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

070552 Hwy. 79B – Hwy. 205 (S) Hwy. 79

(Ouachita) (dist) (3.9 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%		NA	

TYPE WORK: 1" level up & Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0052(33)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 6,000-6,500 ADT.

RAILROAD INFO: No RR involvement 3/19/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

070553 Hwy. 205 – Hwy. 79B (S) Hwy. 79

(Ouachita) (dist) (6.96 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%		NA	

TYPE WORK: 1" level up & Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0052(34)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 4,600-6,000 ADT.

RAILROAD INFO: No RR involvement 3/19/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (96 & 98); AR Senate (2)

Pavement Preservation Jobs

012465 Hwy. 35 – North (S) Hwy. 79

(Cleveland & Jefferson) (dist) (16.57 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
		50%	NA	

TYPE WORK: Level Up & UTBWC (Secs. 7 & 8), 2" Mill & 2" Overlay (Sec. 9)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-1335(3)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,500-6,700 ADT.

ENV: CR clearance to file 12/31/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (66, 93, & 96); AR Senate (1 & 8)

020753 Hwy. 63 – Hwy. 79B (Alzheimer) (S) Hwy. 79

(Jefferson) (dist) (2.52 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%	50%	NA	

TYPE WORK: 1.5" level up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0035(71)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,200 ADT.

ENV: CR clearance to file 4/12/23.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (66); AR Senate (8)

020757 Stuttgart – Prairie Co. Line (S) Hwys. 79 & 165

(Arkansas) (dist) (7.56 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Overlay (Hwy. 79); 2" Mill & 2" Overlay (Hwy. 165)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9405(112)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 3,500-11,000 ADT. IOM 5/11/23 - Job 020793 combined into this project.

RAILROAD INFO: RR involvement at UPRR 924423D - MP 232.50 Jonesboro RR Under Hwy. SP & MCL to be distributed closer to LET date.

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (10)

110790 Clarendon – Hwy. 49 (S) Hwys. 79 & 79B

(Monroe) (dist) (10.51 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: Thin Overlay (1") (Sec. 14 LM 0-3.7,

6.768-9.274); 2" Mill & 2" Overlay (Sec. 14 LM

3.7-6.768); UTBWC (Sec. 14B)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0048(61)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,500-3,600 ADT.

RAILROAD INFO: RR involvement at UPRR 787576D; MCL & SP rqd. Will distribute SP & MCL closer to LET 12/31/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (62 & 63); AR Senate (10)

110776 Hwy. 49 – East (S) Hwy. 79

(Lee & Monroe) (dist) (4.78 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%	50%	NA	

TYPE WORK: Thin Overlay (1")

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0048(45)

BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 3/20/23.

GENERAL: 610-1,500 ADT.

ENV: CR clearance to file 5/20/21.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (10)

110791 Little Hog Tusk Creek – Hwy. 121 (S) Hwy. 79

(Lee) (dist) (4.93 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0039(34)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 610-1,300 ADT.

RAILROAD INFO: No RR Involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (10)

A20033 Hwys. 82 & 425 Impvts. (S) Hwys. 82 & 425

(Ashley & Drew) (dist) (15.73 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%	100%	NA	

TYPE WORK: UTBWC (Hwy. 82 & Hwy. 425 Sec. 2 LM

0-1.076); 2" Mill & 2" Overlay (Hwy. 425 Sec. 2 LM

1.076-12.159 & Sec. 3)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0222(6)

BACKGROUND INFO: Project programmed on 5/3/24.

GENERAL: 3,400-7,600 ADT. IOM 5/3/24-Project supersedes 020787

ENV: CR clearance to file 9/26/24. T1CE apprvd 11/27/24.

RAILROAD INFO: No RR involvement 6/27/24

LEGISLATIVE DISTRICTS: US House (4); AR House (94 & 95); AR Senate (1)

Pavement Preservation Jobs

A20023 Hwy. 83 Resurfacing (Sel. Secs.) (Monticello) (S) Hwys. 83, 83S & CS

(Drew) (dist) (6.43 mi.) (APHN) (Urban Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2025
100%	50%	100%	5%	

TYPE WORK: 2" Overlay (Sec. 1: 0-0.50, Sec. 1S: 0-2.33 & Sec. 2: 0.54-0.70); 1.5" Level & 2" Overlay (Sec. 1: 0.50 - 2.32); 2" Mill & Overlay (Sec. 1: 2.32-3.01, Sec. 2: 0-0.54, Sec. 2X: 0-0.04, & N. Gabbert: 0.09-0.59); 2' Shoulders (Sec 1: 0-0.50, Sec 1S: 0 - 2.33); 1.5" Level Shoulders (Sec. 1S 0.73-1.33); Remove channelization at Hwy. 425/Hwy. 83 inters

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-9293(11)

BACKGROUND INFO: Project programmed on 9/29/22.

GENERAL: 1,100-4,200 ADT. IOM 9/29/22 - Project Supersedes Job 020722.

ENV: CR clearance to file 10/19/21. T1CE apprvd 10/17/22.

LP: Part of the partnering for Job 020475. Agreement executed 10/22/19.

Supplemental Agreement sent to City 6/18/21. Supplemental Agreement executed 11/4/21.

RDWY: T.O. to CON 10/20/21. 90% Plans from CON to Garver 4/6/22. Traf & RUC 5/4/22. Garver's 90% Comments to CON 8/22/22. Finals to Est 8/21/23. Transitioned from CON to Dist 7/16/24.

RAILROAD INFO: RR involvement at AKMD 441406B, MP 445.80, AKMD Sub., Monticello, 11/7/22. SP sent 10/6/23. Will redistribute SP closer to LET date 2/25/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

061796 Malvern – Lake Catherine (S) Hwys. 84 & 171

(Garland & Hot Spring) (dist) (12.06 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Overlay; 2' Shoulders (Hwy. 171 Sec. 1)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-2630(1)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 370-9,200 ADT.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (29 & 90); AR Senate (7)

110809 Hwy. 49 – Hwy. 44 (S) Hwy. 85

(Phillips) (dist) (9.71 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & Chip Seal, 2' Shoulders (LM 0-7.29); Thin Overlay (1") & 2' Shoulders (LM 7.29-9.712)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0054(38)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 720-1,300 ADT.

RAILROAD INFO: No RR Involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

040940 Hwys. 88 & 272 Impvts. (Polk Co.) (S) Hwys. 88 & 272

(Polk) (dist) (18.02 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: Level Up & Chip Seal (Hwy. 88); 2" Mill & 2" Overlay (Hwy. 272)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0057(32)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 60-230 ADT.

RAILROAD INFO: No RR Involvement 12/30/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

080642 Mayflower – West (S) Hwy. 89

(Faulkner) (dist) (3.04 mi.) (APHN) (Urban Minor Arterial) /STBGP/Safety/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%	50%	NA	

TYPE WORK: 1" level up & Overlay; Add 2' shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-STPR-0023(68)

BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 9/13/21 & 4/6/23.

GENERAL: 3,000 ADT.

ENV: CR clearance letter to file 7/12/23.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (55); AR Senate (17)

101162 Hwy. 93 – East (S) Hwy. 90

(Randolph) (dist) (4.52 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay, 2' Shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0061(28)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 1,400 ADT.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (1 & 2); AR Senate (21)

101163 Hwy. 93 – Lawrence Co. Line (S) Hwy. 90

(Randolph) (dist) (13.24 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay, 2' Shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0061(29)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 600-950 ADT.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (1 & 2); AR Senate (21)

101106 Hwys. 93 & 231 (Sel. Secs.) (S) Hwys. 93 & 231

(Randolph) (dist) (12.02 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	70%		NA	

TYPE WORK: 1" level up & Overlay w/ Patching; 2' shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0061(26)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 490-1,000 ADT.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

080704 Hwy. 124 – Van Buren Co. Line (S) Hwy. 95

(Conway) (dist) (12.39 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay (LM 12.502-12.881),

Level Up & Chip Seal (LM 12.881 - 24.893)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0015(36)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 430-1,900 ADT.

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (25)

Pavement Preservation Jobs

061792 Hwy. 365 – I-40 (S) Hwy. 100

(Pulaski) (dist) (8.7 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: UTBWC (LM 0-6.579); 2" Mill & 2" Overlay
(LM 6.579-8.703)

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9315(70)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 7,300-40,000 ADT.

RAILROAD INFO: RR involvement at UPRR DOT# 924178C (RR-Under) MP
355.40 Van Buren Sub. SP & MCL rtd 4/21/23

LEGISLATIVE DISTRICTS: US House (2); AR House (70, 72, & 73); AR Senate
(12 & 13)

090696 Missouri State Line – Hwy. 62 (S) Hwy. 101

(Baxter) (dist) (11.11 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0003(59)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on
6/19/23.

GENERAL: 1,800-3,200 ADT.

RAILROAD INFO: No RR Involvement 6/28/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

061793 Arnold Dr. – W. Republican Rd. (S) Hwy. 107

(Pulaski) (dist) (3.57 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9222(23)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 5,700-7,200 ADT.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (70); AR Senate (11)

080705 Pulaski Co. Line – Vilonia (S) Hwy. 107

(Faulkner) (dist) (6.42 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0023(72)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 4,300-8,000 ADT.

RAILROAD INFO: No RR Involvement 6/28/23.

LEGISLATIVE DISTRICTS: US House (2); AR House (58); AR Senate (24)

080718 Hwys. 109 & 393 Impvts. (Logan Co.) (S) Hwys. 109 & 393

(Logan) (dist) (10.97 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay, 2' Shoulders (Hwy. 109

Sec. 3 LM 0-5.286); 2" Mill & 2" Overlay (Hwy. 109 Sec.

3 LM 5.286-7.785); 1" Mill & 2" Overlay (Hwy. 393)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0042(23)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 980-3,700 ADT. IOM 9/13/23- Project Supersedes 040941

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (); AR House (46); AR Senate ()

050490 Hwys. 110 & 210 Impvts. (Heber Springs) (S) Hwys. 110 & 210

(Cleburne) (dist) (5.97 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC (Hwy. 110); 2" Overlay
(Hwy. 210)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9198(7)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,400-4,200 ADT.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (41); AR Senate (18)

101164 Maynard – Hwy. 166 (S) Hwy. 115

(Randolph) (dist) (11.63 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: UTBWC, 2' Shoulders (LM 7.501-10.129);

Level Up & UTBWC (LM 10.129-11.63)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0061(30)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,200-2,800 ADT.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

080706 I-40 – Center Valley (S) Hwy. 124

(Pope) (dist) (3.47 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0058(68)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 5,000-9,600 ADT.

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (44 & 54); AR Senate (25)

061794 Hwy. 290 – Hwy. 270B (Hot Springs) (S) Hwy. 128

(Garland) (dist) (3.88 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Significant.

FAP NUMBER: STPSC-9210(54)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 6,800-14,000 ADT.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (84 & 90); AR Senate (7)

101166 Poinsett Co. Line – Hwy. 158 (S) Hwy. 135

(Craighead) (dist) (4 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
		50%	NA	

TYPE WORK: Level Up & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0016(105)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 1,600 ADT.

ENV: CR clearance to file 3/5/25.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

Pavement Preservation Jobs

A00074 Osceola – West (S) Hwy. 140

(Mississippi) (dist) (4.75 mi.) (APHN) (Urban Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%	50%	NA	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-0047(95)

BACKGROUND INFO: Project programmed on 5/3/24.

GENERAL: 2,600-8,300 ADT. IOM 5/3/24-Project supersedes 101167

ENV: CR clearance to file 8/1/24.

RAILROAD INFO: No RR involvement 6/6/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (33 & 34); AR Senate (19)

A00077 Scotchpine Dr. – I-555 (Jonesboro) (S) Hwy. 141

(Craighead) (2.05 mi.) (APHN) (Urban Major Collector) /Attrib/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level & Overlay

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 5/13/24.

GENERAL: 5,900 ADT.

LP: The City of Jonesboro has agreed to accept ownership of Hwy. 141 from Scotchpine Dr. to I-555 in Jonesboro/Craighead County upon completion of Job 100657.

RAILROAD INFO: No RR Involvement 5/16/24

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (20)

101168 Co. Rd. 764 – Hwy. 412 (S) Hwy. 141

(Craighead & Greene) (dist) (12.42 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-1628(8)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 970-3,100 ADT.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (30); AR Senate (21)

030568 Texas State Line – East (S) Hwy. 151

(Miller) (dist) (1.18 mi.) (NHS) (Urban Freeway/Expressway) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%		NA	

TYPE WORK: Patching

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0046(56)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 14,000 ADT.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (100); AR Senate (4)

070574 Hermitage – Hwy. 8 (S) Hwy. 160

(Bradley) (dist) (17.48 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%		5%	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0006(44)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 360-810 ADT.

RAILROAD INFO: RR involvement at FPRR at-grade 597690D MP 21.50 LM 5.54 & 597693Y MP 25.68 LM 11.15 DOT# 597693Y. SP reqd. SP to be sent closer to LET 3/27/25..

LEGISLATIVE DISTRICTS: US House (4); AR House (94 & 96); AR Senate (1)

020792 Hwy. 65 – Arkansas Co. Line (S) Hwy. 165

(Desha) (dist) (10.61 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: UTBWC(LM 0-5.45), Thin Overlay (1") (LM 5.45-10.607)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0021(63)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,300-5,300 ADT.

RAILROAD INFO: No RR Involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63 & 65); AR Senate (8)

012466 Hwy. 79 – Lonoke Co. Line (S) Hwy. 165

(Arkansas & Prairie) (dist) (7.54 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0159(3)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 3,400-4,600 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (61 & 62); AR Senate (10)

020794 Sheridan Bypass Impvts. (S) Hwy. 167

(Grant) (dist) (8.25 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0027(37)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 6,200-9,900 ADT.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (92); AR Senate (2)

061795 Grant Co. Line – I-530 (S) Hwy. 167

(Saline) (dist) (6.86 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay (LM 0-2.35), UTBWC (LM 2.35-6.855)

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0062(64)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 11,000-12,000 ADT.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (92); AR Senate (7)

020795 Dallas Co. Line – Hwy. 167 (S) Hwys. 167 & 167B

(Grant) (dist) (16.19 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC (Hwy. 167); UTBWC (Hwy. 167B)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0027(38)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 2,800-9,600 ADT.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (92); AR Senate (2)

Pavement Preservation Jobs

030620 Hwy. 29 – Hwy. 67 (S) Hwys. 174 & 355

(Hempstead) (dist) (8.63 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay (Hwy. 174 Sec. 0 LM

0-5.32); 2" Mill & 2" Overlay (Hwy. 174 Sec. 0 LM

5.32-6.167), 2" Overlay & 2" Shoulders (Hwy. 355)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9207(19)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 520-3,200 ADT.

RAILROAD INFO: No RR involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

061797 Hwy. 365 – Remount Rd. (NLR) (S) Hwy. 176

(Pulaski) (dist) (2.02 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Significant.

FAP NUMBER: STPLC-9315(69)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 9,600-21,000 ADT.

RAILROAD INFO: RR involvement at UP DOT# 440572P-Van Buren

Sub-345.99MP. SP & MCL req. 6/22/23.

LEGISLATIVE DISTRICTS: US House (2); AR House (70 & 72); AR Senate (12 & 13)

090591 Bull Shoals Lake – E. of Lakeview (S) Hwy. 178

(Baxter) (dist) (4.87 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	70%	50%	NA	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0003(57)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,600-5,300 ADT.

ENV: CR clearance to file 6/4/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

040942 I-49 – School Ave. (Fayetteville) (S) Hwy. 180

(Washington) (dist) (1.72 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9142(59)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 28,000-38,000 ADT.

RAILROAD INFO: RR involvement A&M DOT# 667202S (RR Over) 4/20/23. SP reqd.

LEGISLATIVE DISTRICTS: US House (3); AR House (21); AR Senate (30)

110818 Hwy. 242 – Hwy. 49B (Helena-West Helena) (S) Hwy. 185

(Phillips) (dist) (2.31 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Thin Overlay (1")

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9200(11)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 820-2,300 ADT.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

040944 Hwy. 64 – Philpot Rd. (S) Hwy. 186

(Franklin) (dist) (6.22 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up, Sealing & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0024(47)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 350-390 ADT.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (26); AR Senate (26)

110755 Hwy. 284 – Hwy. 64 (S) Hwy. 193

(Cross) (dist) (3.56 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%	50%	5%	

TYPE WORK: 1" level up & Overlay; 2' shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0019(59)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 860 ADT.

ENV: CR clearance to file 5/20/21.

RAILROAD INFO: RR involvement at UPRR at-grade 438489N at Hwy. 193 LM

6.02 MP 324.73. Shoulders to be tapered at crossing. SP & MCL reqd. To be distributed closer to LET 12/31/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

030619 E. of Texarkana – East (S) Hwy. 196

(Miller) (dist) (5.68 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: Level Up & 2" Overlay, 2' Shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0046(59)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 450-5,400 ADT.

RAILROAD INFO: RR involvement at UPRR 789694M MP 409.89 Pine Bluff Sub.

PE, SP, C&M reqd 3/25/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (4)

090697 Mountain Home – Missouri State Line (S) Hwy. 201

(Baxter) (dist) (12.53 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9299(17)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,200-8,200 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

110819 I-40 – Hwy. 147 (S) Hwy. 218

(Crittenden) (dist) (7.25 mi.) (NHS) (Major Collector) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & Chip Seal, 2' Shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0018(71)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 300-1,500 ADT.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

Pavement Preservation Jobs

080707 Greenbrier – Hwy. 107 (S) Hwy. 225

(Faulkner) (dist) (12.56 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 1.5" Overlay, Add 2' Shoulders, Culvert Extension

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0023(73)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 680-2,600 ADT.

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (42); AR Senate (24)

061680 Grant Co. Line – Hwy. 67 (S) Hwy. 229

(Saline) (dist) (9.25 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%		5%	

TYPE WORK: Rut Mill & 2" Overlay; Add 2' Shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0062(62)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 450-8,700 ADT.

RAILROAD INFO: RR involvement at UPRR DOT# 437730J. SP, MCL & if 2' shoulders are not present this job will req C&M 6/15/23.

LEGISLATIVE DISTRICTS: US House (2); AR House (29 & 82); AR Senate (7)

030621 Hwy. 71 – Co. Rd. 28 (S) Hwy. 237

(Miller) (dist) (5.34 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Overlay & 2' Shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9414(48)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 690-1,400 ADT.

RAILROAD INFO: No RR Involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (99 & 100); AR Senate (4)

061798 Hwy. 70 – Hwy. 7 (Hot Springs) (S) Hwy. 270

(Garland) (dist) (3.67 mi.) (NHS) (Urban Freeway/Expressway) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: UTBWC; Include ramps

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9210(55)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 9,800-41,000 ADT.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (91); AR Senate (6)

061800 I-30 – Grant Co. Line (S) Hwy. 270

(Hot Spring) (dist) (10.21 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: Level Up & UTBWC (LM 0-4.346); 2" Mill &

2" Overlay (LM 4.346-10.21)

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0030(36)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 4,400-6,000 ADT.

RAILROAD INFO: RR involvement at UP DOT# 922193X-Little Rock

Sub-386.08MP 6/22/23. SP, MCL rqd

LEGISLATIVE DISTRICTS: US House (4); AR House (29); AR Senate (7)

020796 Hot Spring Co. Line – Saline River (S) Hwy. 270

(Grant) (dist) (5.66 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0027(39)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 3,900-4,900 ADT.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (92); AR Senate (2)

020747 Saline River – Hwy. 46 (Sel. Secs.) (S) Hwy. 270

(Grant) (dist) (7.88 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%	50%	NA	

TYPE WORK: 2" Overlay (LM 5.66-9.5); Mill & Inlay (LM 11.9-16.12)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0027(35)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,900-10,000 ADT.

ENV: CR clearance to file 4/12/23.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (92); AR Senate (2)

070587 Hwy. 275 – Fordyce (S) Hwy. 274

(Calhoun & Dallas) (dist) (13.74 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0720(1)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 440-2,000 ADT.

RAILROAD INFO: RR involvement at ALM 598388S - MP 51.08 Sub 38. SP only will be distributed closer to LET 11/25/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

A30028 Hwy. 70 – Center Point (S) Hwy. 278

(Howard) (dist) (9.33 mi.) (Non-APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	70%	100%	5%	

TYPE WORK: 1" Level Up & Overlay; Add 2' Shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0031(41)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 1,400-1,900 ADT. IOM 9/28/23 - Project Supersedes 030560. No bids received Feb 2024.

ENV: CR clearance to file 7/13/22. T1CE apprvd 12/1/23.

RDWY: T.O. to CON 10/15/21. 90% Plans to Garver 12/15/21. Traf & RUC 5/4/22.

90% Comments from Garver to CON 3/27/23. 100% Submittal to Garver from CON 8/11/23. 100% Comments from Garver to CON 8/17/23. 100% Submittal to RDWY 9/8/23. Final Plans to EST 9/8/23. Rev Final Plans to RDWY 10/23/23. Rev Final Plans to EST 10/23/23. Transitioned from CON to Dist 7/10/24.

RAILROAD INFO: RR involvement at DeQueen & Eastern (Patriot) at-grade

845233G MP 79.50 12/1/21; PM req final plans be updated to add RR taper.

PE to RR 10/29/24. Final plans to RR 12/5/24. D3 to include shoulders. PE, SP & possible C&M rqd 2/3/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (86 & 87); AR Senate (4)

Pavement Preservation Jobs

A30038 Hwy. 29 – Rosston (S) Hwy. 278

(Hempstead & Nevada) (dist) (18.37 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%	100%	NA	

TYPE WORK: 2" Overlay w/ Spot Patching & Spot

Leveling; Mill & Inlay (LM 0.67-0.96)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-2950(2)

BACKGROUND INFO: Project programmed on 5/3/24.

GENERAL: 1,300-4,300 ADT. IOM 5/3/24-Project supersedes 030556

ENV: CR clearance to file 8/7/23. T1CE apprvd 11/27/24.

RAILROAD INFO: No RR involvement 6/27/24

LEGISLATIVE DISTRICTS: US House (4); AR House (88 & 89); AR Senate (3)

070589 Hwy. 24 – West (S) Hwy. 278

(Ouachita) (dist) (8.44 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0052(37)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 1,500-1,600 ADT.

RAILROAD INFO: No RR involvement 7/16/24

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

070588 Hwy. 167 – Hwy. 160 (S) Hwy. 278

(Calhoun) (dist) (4.74 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0007(36)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 2,000-4,400 ADT.

RAILROAD INFO: No RR involvement 7/16/24

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

110777 Hwy. 64B – Hwy. 306 (S) Hwy. 284

(Cross & St. Francis) (dist) (7.12 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-1968(3)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 390-1,100 ADT.

RAILROAD INFO: RR involvement at UPRR 437530A MP 334.60 Memphis Sub.

6/20/23SP & MCL reqd. 9/23/24. Will distribute SP & MCL closer to LET 12/31/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

101169 Hwy. 67 – Greene Co. Line (S) Hwy. 304

(Randolph) (dist) (9.21 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9350(9)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 840-3,100 ADT.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (1 & 2); AR Senate (21)

110820 Hwy. 49 – Hwy. 193 (S) Hwy. 306

(St. Francis & Woodruff) (dist) (15.12 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: Level Up & UTBWC, 2' Shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-6874(1)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 290-1,400 ADT.

RAILROAD INFO: RR involvement at UPRR 789017K MP 186.20 - Jonesboro

Sub. Shoulders to be tapered at crossing. SP & MCL will be distributed closer to LET 12/31/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 62); AR Senate (10)

A80030 Lake Dardanelle State Park – Hwy. 7 (Russellville) (S) Hwy. 326

(Pope) (dist) (5.11 mi.) (APHN) (Urban Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	70%	100%	NA	

TYPE WORK: 2" Overlay; 2' Shoulders (LM 5.11-7.21 & LM 7.76-7.92)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9379(33)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 1,200-3,100 ADT. IOM 9/28/23 - Project Supersedes 080680. All Bids Rejected Nov. 2024 \$3.9M

ENV: CR clearance letter to SHPO 9/20/23. T1CE apprvd 12/1/23.

LP: City to accept ownership of Hwy. 326 from Lake Dardanelle State Park to Hwy. 7 upon completion of improvements for 080606. Resolution executed 12/13/18. Agreement executed 4/5/21. Supplemental Agreement executed 6/16/22.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (25)

061804 Hwy. 367 – Hwy. 365 (S) Hwy. 338

(Pulaski) (dist) (5.08 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0060(83)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 2,200-8,200 ADT.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (80); AR Senate (12)

090698 Hwy. 279 – Hwy. 94 (Bella Vista) (S) Hwy. 340

(Benton) (dist) (9.2 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay (LM 0-4.285), 2" Overlay (LM 4.285-9.198)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9031(2)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 3,900-6,900 ADT.

RAILROAD INFO: No RR Involvement 6/28/23.

LEGISLATIVE DISTRICTS: US House (3); AR House (8 & 12); AR Senate (34)

Pavement Preservation Jobs

061805 Little Rock – Jefferson Co. Line (S) Hwy. 365

(Pulaski) (dist) (17.75 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 1" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-9253(120)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 490-5,200 ADT.

RAILROAD INFO: RR involvement at UP-White Bluff Sub; DOT# 426236W;

426265G; 426277B; 433817L; 600375U. SP & MCL req.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (80); AR Senate (8 & 12)

A50033 Hwy. 67B – Hwy. 13 (S) Hwy. 367

(White) (dist) (5.95 mi.) (APHN) (Urban Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	70%	100%	NA	

TYPE WORK: Mill & Overlay; Rumble Strips

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-0073(94)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 2,800-9,200 ADT. IOM 9/28/23 - Project supersedes 050465.

ENV: CR clearance to file 8/5/22. T1CE apprvd 12/1/23.

RDWY: NTP to CON 10/29/21. 90% Submittal to Garver 12/8/21. Traf & RUC 5/4/22. Scope Change 3/23/23. Final plans rec'd from CON 7/17/23. Finals to Est 7/19/23. Rev final plans to Rdwy 10/24/23. Plans to Est 11/1/23 & 2/13/24. Rev Final Plans to RDWY 6/4/24. Rev Final Plans to EST 6/7/24. Transitioned from CON to Dist 7/3/24.

RAILROAD INFO: Parallel to tracks >50ft. No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (60); AR Senate (18)

050491 Independence Co. Line – Newport (S) Hwy. 367

(Jackson) (dist) (6.69 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0034(61)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 650-2,200 ADT.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (39); AR Senate (10)

012476 Tuckerman – Hwy. 230 (S) Hwy. 367

(Jackson & Lawrence) (dist) (11.25 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
		50%	NA	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-3438(1)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 620-1,600 ADT. IOM 5/11/23 - Job 050492 combined into this project.

ENV: CR clearance to file 2/26/25.

RAILROAD INFO: No RR involvement 3/31/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (28 & 38); AR Senate (10 & 22)

030622 Hwy. 355 – Hempstead Co. Line (S) Hwy. 371

(Howard) (dist) (6.79 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Overlay (LM 7.28-12.19), UTBWC (LM

12.19-14.069)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0031(44)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 2,800-7,200 ADT.

RAILROAD INFO: RR involvement at UPRR 443699N - MP 483.60 Nashville Sub, SP & MCL req. Will distribute closer to LET date 11/25/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (4)

030623 Hwy. 371 Impvts. (Nevada Co.) (S) Hwy. 371

(Nevada) (dist) (5.68 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0050(809)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,000-1,800 ADT.

RAILROAD INFO: No RR involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

A30039 Rosston – Columbia Co. Line (S) Hwy. 371

(Nevada) (dist) (11.42 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%	100%	NA	

TYPE WORK: 2" Overlay w/ Spot Patching & Spot

Leveling; Rumble Strips

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0050(42)

BACKGROUND INFO: Project programmed on 5/3/24.

GENERAL: 1,000-2,700 ADT. IOM 5/3/24-Project supersedes 030577

ENV: CR clearance to file 9/26/24. T1CE apprvd 11/27/24.

RAILROAD INFO: No RR involvement 6/27/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89 & 98); AR Senate (3)

070544 Magnolia – South (S) Hwy. 371

(Columbia) (dist) (9.3 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
100%	50%		NA	

TYPE WORK: Level up & Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-0014(46)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,900-5,900 ADT.

RAILROAD INFO: No RR involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (98 & 99); AR Senate (3)

070590 Co. Rd. 27 – Taylor (S) Hwy. 371

(Columbia) (dist) (9.96 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0014(50)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 1,900-2,800 ADT.

RAILROAD INFO: No RR involvement 7/16/24

LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (3)

Pavement Preservation Jobs

050493 Hwy. 11 – Kensett (S) Hwy. 385

(White) (dist) (8.88 mi.) (Non-APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: Level Up & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0073(102)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 680-1,000 ADT.

RAILROAD INFO: RR involvement req at UP DOT's 437983S, 437984Y & 437985F 7/28/23. SP & MCL 4/21/23.

LEGISLATIVE DISTRICTS: US House (2); AR House (59 & 60); AR Senate (18)

090700 Washington Co. Line – Hwy. 412B (S) Hwy. 412

(Madison) (dist) (10.14 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC (LM 0-5.221); UTBWC (LM 5.221-10.139)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0044(47)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 8,300-12,000 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

090701 Huntsville – W. of Alpena (Sel. Secs.) (S) Hwy. 412

(Carroll & Madison) (dist) (18.76 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: 2" Mill & 2" Overlay (Sec. 3); 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0844(4)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 4,800-12,000 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

020797 S. of Hwy. 172 – Monticello (S) Hwy. 425

(Drew) (dist) (5.77 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			5%	

TYPE WORK: 2" Mill & 2" Overlay (LM 11.01-11.852); Thin Overlay (1") (LM 11.852-16.793)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9293(14)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 4,400-17,000 ADT. IOM 5/11/23 - Job 020798 combined into this project.

RAILROAD INFO: RR involvement at AKMD 441409W MP 446.40 Warren Sub 6/20/23, SP rqd. Will distribute SP closer to LET date 1/2/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

020799 S. of Drew Co. Line – Star City (Sel. Secs.) (S) Hwy. 425

(Drew & Lincoln) (dist) (6.12 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Thin Overlay (1") (Sec. 4), 2" Mill & 2" Overlay (Sec. 5)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-2240(2)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 3,600-5,700 ADT.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (93 & 94); AR Senate (1)

020801 Hwy. 35 – Hwy. 278 (S) Hwy. 530

(Drew) (dist) (4.5 mi.) (APHN) (Minor Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2026
			NA	

TYPE WORK: Level Up & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0022(47)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 590 ADT.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (93 & 94); AR Senate (1)

LPA Jobs

110509 BNSF Railroad Overpass (Marion) (S)

(Crittenden) (city) (Non-APHN) (Urban Minor Collector) /Earmark/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	CCON	100%	100%	CCON	20%	15%	100%	TBD	NA	NA
TARGET DATE			Dec 16					SCHEDULED DATE: 2025 STIP FFY: 2025			
END DATE			Jan 19	Dec 17							

TYPE WORK: New Railroad Overpass

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2010-2013 STIP. Project programmed on 11/15/06. Project renamed on 6/9/08, 10/15/18 & 6/5/20.

ENV: Coord from FHWA to Osage & United Keetoowah Cherokee tribes 4/27/09. RTA for 23 strs to SHPO 7/20/11, 5 strs declared eligible 8/17/11. PI held in Marion on 2/11/14, 1/19/17, & 11/8/18. SHPO conc recd 6/19/17. Draft T3 CE recd 10/5/17; cmts retd 10/25/17; draft to FHWA 11/27/17; apprvd 12/6/17.

LP: City's CON to handle design, Env & CENG. City to handle advertising & awarding bid. ROW & Util to be handled by city. As of 5/23/08, on hold pending technical correction for Earmarked funds. 2009 Appropriations Act corrected one category of funds. Still waiting for two add'l categories to be corrected. Resolution Executed 9/27/11. Agreement Executed 6/4/12.

SUR: DSUR date to CON 2/1/13.

DSUR: Aerial photo flown 01/03/08. Control Surveys 75%.

RDWY: No Floodplain SP req'd. Kickoff meeting held 10/17/13. Loc & Des Doc appr'd 1/30/19. 30% Plans rec'd from City's Con 3/28/18. 30% Plans rev'd & ret'd to City's Con 4/12/18. 60% Plans rec'd from City's Con 8/27/18. 60% Plans rev'd & ret'd to City's Con 9/14/18. ROW & UTIL req'mts to ROW 1/10/19. RDWY Info to ENV 3/8/19. 90% Plans rec'd from City's Con 6/21/19. 90% Plans rev'd & ret'd to City's Con 9/27/19. Final Plans rec'd from City's Con 2/4/20. Final Plans rev'd & ret'd to City's Con 5/22/20. Final Plans appr'd 5/22/20. Rev Final Plans rec'd from City's Con 6/10/20 & 12/8/20. Rev Finals rev'd & ret'd to City's Con 6/29/20.

ROW: By City. 90% Plans (16 trs.) Rev 90% Plans rec'd from City's CON 5/6/20. Auth Rec'd 2/5/21. UFI 5/17/12. City handling Utls.

BR: (SWP) Layout 100%. Rec'd. 60% plans 7/6/18. Ret'd. comments 60% plans 8/21/18. Comments addressed 10/9/18. Rec'd 90% BR plans 5/30/19.

RAILROAD INFO: RR Involvement at BNSF pending new DOT. DRAFT SP to City Con (Parsons-Robert McIvor) 6/4/20. LPA tracks this project. No RR coord. 11/13/24.

LEGISLATIVE DISTRICTS: -

110834 Memphis – Marion Trail (Marion) (S)

(Crittenden) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: TAPU-9278(14)

BACKGROUND INFO: Project programmed on 6/3/24.

LP: Resolution executed 6/28/22. Drafting Agreement.

RAILROAD INFO: No RR Involvement-TAP projects managed by LPA

LEGISLATIVE DISTRICTS: -

LPA Jobs

110857 bp pulse West Memphis Petro Travel Center (NEVI-23) (S)

(Crittenden) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Install NEVI compliant charging station

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/25/24.

RAILROAD INFO: No RR Involvement 12/6/24.

LEGISLATIVE DISTRICTS: -

110858 South Loop Ext.: Bollinger Rd. – Airport Rd. (West Memphis) (S)

(Crittenden) (1.03 mi.) (Non-APHN) (Urban Local) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%						NA	
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 7/16/24.

ENV: NEPA under 110676. Job CR clearance to file 7/26/24.

LEGISLATIVE DISTRICTS: -

110863 Tesla West Memphis Cracker Barrel (NEVI-23) (S)

(Crittenden) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Install NEVI compliant charging station

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/25/24.

RAILROAD INFO: No RR Involvement 12/6/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

020828 Southeast Arkansas Intermodal Facility Access Road (S)

(Drew) /State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%							

TYPE WORK: Construct a new access road

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 9/30/24.

LEGISLATIVE DISTRICTS: -

020829 Francis Energy Charging Pine Bluff Southern Edge Truck Stop (NEVI-23) (S)

(Jefferson) /NEVI/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Install NEVI compliant charging station

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/25/24.

RAILROAD INFO: No RR Involvement 12/6/24.

LEGISLATIVE DISTRICTS: -

020832 Universal EV White Hall Holiday Inn Express (NEVI-23) (S)

(Jefferson) /NEVI/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Install NEVI compliant charging station

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/25/24.

RAILROAD INFO: No RR Involvement 12/6/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

020834 Gamble Creek Str. & Apprs. (White Hall) (S)

(Jefferson) /BR-OFF/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-9452(4)

BACKGROUND INFO: Project programmed on 3/28/25.

BRIDGE INFO: 23674 (29.61, P0, Deck 7, Super. 7, Sub. 6, 1972)

LP: Resolution executed 12/16/24. Agreement sent to City 2/19/25. Agreement rec'd from City 3/3/25. Agreement executed 2/27/25. Executed Agreement ret'd to City 4/21/25.

RAILROAD INFO: No RR involvement 4/2/25.

LEGISLATIVE DISTRICTS: -

030645 Co. Rd. 47 Str. & Apprs. (Lafayette Co.) (S)

(Lafayette) (Non-APHN) (Minor Collector) /BR-OFF/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%							

TYPE WORK: Replace 1 Bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-0037(44)

BACKGROUND INFO: Project programmed on 10/10/24.

GENERAL: 40 ADT.

BRIDGE INFO: 21712 (49.67, Br. Repl., P2, Deck 6, Super. 5, Sub. 6, 1996)

ENV: Tribal consultation letters sent 11/18/24.

LP: Resolution sent to County 11/14/23. Resolution executed 12/13/23. Agreement sent to County 6/10/24. Agreement rec'd from County 7/18/24. Agreement executed 8/8/24. Executed agreement ret'd to County 12/4/24.

RAILROAD INFO: No RR Coord. 10/28/24.

LEGISLATIVE DISTRICTS: -

030648 GPM Southeast Texarkana EZ Mart (NEVI-23) (S)

(Miller) /NEVI/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Install NEVI compliant charging station

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/25/24.

RAILROAD INFO: No RR Involvement 12/6/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

040717 Don Tyson Pkwy. Extension (Springdale) (S)

(Washington) (city) (Non-APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	CCON	95%	100%	CCON		10%	NA	TBD	90%	NA
TARGET DATE								SCHEDULED DATE: 2025			
END DATE				Dec 18							

TYPE WORK: Parkway extension from S. 56th St. to Hwy. 112

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HIPU-HIPUCS-STPU-9399(23)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 4/28/16.

GENERAL: 12,000 ADT.

ENV: PI held 7/6/17 in Springdale; PI held by City 9/14/17 in Springdale. Tribal consultation sent 4/20/19. CRS conc recd from SHPO 6/12/18. PI held 9/6/18 in Springdale. Draft T3 CE submitted for review 8/30/18, 11/9/18, & 12/13/18; cmts retd 9/20/18; 11/30/18. T3 CE apprvd 12/20/18. NW 14 issued 6/13/18.

LP: City to handle all phases. Resolution Executed 3/22/16. Agreement Executed 4/15/16. 1st Supplemental Agreement executed 5/24/23. 2nd Supplemental Agreement executed 11/21/23. \$749,095 of 2023 STBGP-A transferred from Gene George Ph. 1.

RDWY: No Floodplain SP req'd. 30% Plans rec'd from City's Con 2/2/18. 30% Plans rev'd & ret'd to City's Con 2/16/18. 50% Plans rec'd from City's Con 7/17/18. 50% Plans rev'd & ret'd to City's Con 8/24/18. 90% Plans rec'd from City's CON 11/28/18. Loc & Des Doc apprvd 1/2/19. 90% Plans rev'd & ret'd to City's Con 5/2/19. Rev 90% Plans rec'd from City's Con 8/11/21. Rev 90% Plans rev'd & ret'd to City's Con 9/8/21.

ROW: UFI 8/19/21.

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: -

040848 56th St. Widening & Extension Ph. 2 (Springdale/Johnson) (S)

(Washington) /Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%					TBD	NA	
TARGET DATE											
END DATE											

TYPE WORK: New location with a roundabout.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 6/4/20.

GENERAL: IOM 06/04/2020 - Broken out of Job 040680.

LP: Resolution Executed 7/8/14. Agreement Executed 7/10/14.

ROW: Auth Rec'd 5/11/21.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

040849 56th St. Widening & Extension Ph. 3 (Springdale/Johnson) (S)

(Washington) /Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%					TBD	NA	

TYPE WORK: New location from 56th St. to Johnson Mill Blvd.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: RPES-STPU-9399(33)

BACKGROUND INFO: Project programmed on 6/4/20.

GENERAL: IOM 06/04/2020 - Broken out of Job 040680.

LP: Resolution Executed 7/8/14. Agreement Executed 7/10/14.

RAILROAD INFO: No RR Involvement 1/5/24.

LEGISLATIVE DISTRICTS: -

040852 Watkins Ave. Widening and Ped. Bridge (Springdale) (S)

(Washington) /TAP-Attrib/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		100%	100%				100%	NA	NA	
							SCHEDULED DATE: 2025			
			Aug 21							

TYPE WORK: Construction of sidewalks along Watkins Ave.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: TAPF-TAPU-9399(29)

BACKGROUND INFO: Project programmed on 2/1/21. Project renamed on 6/6/22.

ENV: CR clearance to SHPO, response 2/22/21. T3CE apprv'd 8/20/21. T3CE re-eval apprv'd 2/25/25.

LP: Resolution Executed 6/9/20. Agreement Executed 11/24/20.

RDWY: 90% Plans rec'd from City 1/20/21. 90% Plans rev'd & ret'd to City 2/11/21. Loc & Des Doc apprv'd 8/23/21. Final Plans rec'd from City 8/21/24.

BR: (MCB) Rec'd. 100% Plans on 5/10/24 & 6/25/24 & 8/21/24. Ret'd. Comments 100% Plans 5/28/24, 7/17/24 & 9/4/24.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

040923 Hwy. 62 – Battlefield Park Rd. (Prairie Grove) (S)

(Washington) (3.45 mi.) /STBGP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		65%	100%							
							SCHEDULED DATE: 2025			
			Nov 24							

TYPE WORK: Overlay & Drainage Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-0072(79)

BACKGROUND INFO: Project programmed on 3/21/23.

ENV: CRS & ARS to SHPO 2/28/24, received 3/27/24. T3CE apprvd 11/18/24.

LP: City will handle all phases. This portion of Hwy. 62 Sec. 1B was removed from the State Highway System 12-12-22.

This portion of Hwy. 170 to be removed from the State Highway System upon final acceptance of Job A40022.

Resolution Executed 9/27/21. Agreement sent to City 6/24/22. Agreement rec'd from City 10/8/22. Agreement

Executed 10/20/22. Executed Agreement ret'd to City 11/21/22.

RDWY: 60% Plans rec'd from LP 2/2/24. 60% Plans rev'd & ret'd to LP 2/21/24. Loc & Des Doc apprvd 11/22/24.

RAILROAD INFO: No RR Involvement 1/5/24

LEGISLATIVE DISTRICTS: -

040943 Millsap Rd./College Ave. Inters. Impvts. & N. Hemlock Ave. Impvts. (Fayetteville) (S)

(Washington) (0.14 mi.) (NHS) (Urban Principal Arterial) /Attrib/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		95%	100%				NA		30%	
							SCHEDULED DATE: 2025			
			Sep 24							

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9142(54)

BACKGROUND INFO: Project programmed on 5/15/23.

GENERAL: 34,000 ADT.

ENV: NA consultation to Tribes 8/7/23. CRS to SHPO 1/11/24, response 2/5/24. T3CE apprvd 9/16/24.

LP: Resolution Executed 5/16/23. Agreement sent to City 1/30/23. Agreement rec'd from City 3/7/23. Agreement

Executed 4/6/23. Executed Agreement ret'd to City 6/1/23. Supplemental Agreement executed 11/21/23. 2nd

Supplemental Agreement executed 7/19/24.

RDWY: 90% Plans rec'd from LP 8/12/24. 90% Plans rev'd & ret'd to LP 9/10/24. Loc & Des Doc apprvd 10/4/24.

ROW: City Auth Rec'd 9/23/24.

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: -

LPA Jobs

040947 Razorback Greenway Lighting (Johnson) (S)

(Washington)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		95%	50%						NA	
							01-2025 LETTING			

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CRPU-0072(73)

BACKGROUND INFO: Project programmed on 8/25/23.

ENV: CRS to SHPO 2/5/24, response 2/29/24.

LP: Resolution executed 4/11/23. Agreement sent to City 4/5/23. Agreement rec'd from City 4/21/23. Agreement executed 6/22/23. Executed Agreement ret'd to City 6/28/23.

RDWY: 30% Plans rec'd from LP 10/3/23. 30% Plans rev'd & ret'd to LP 10/17/23. 60% Plans rec'd from LP 1/19/24. 60% Plans rev'd & ret'd to LP 2/6/24. 90% Plans rec'd from LP 4/9/24. 90% Plans rev'd & ret'd to LP 5/2/24.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: -

040948 Trail Feasibility: Watkins Ave. – Cambridge St. & Gutensohn Rd. – S. Pleasant St. (S)

(Washington) /CRP-FLEX/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%						NA	

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CRPU-9399(35)

BACKGROUND INFO: Project programmed on 9/15/23.

LP: Resolution executed 7/27/23. Agreement sent to City 5/31/23. Agreement rec'd from City 9/13/23. Agreement executed 9/21/23. Executed Agreement ret'd to City 10/20/23.

RAILROAD INFO: Possible RR Involvement - A&M DOT# 667179A - 9/28/23 depending on location of trail.

LEGISLATIVE DISTRICTS: -

LPA Jobs

040955 Drake St. Trail Connection (Fayetteville) (S)

(Washington) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	100%						NA	
TARGET DATE											
END DATE				Aug 24							

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 1/17/24.

ENV: ARS & CRS to SHPO 6/11/24, response 7/10/24. T3CE apprvd 8/19/24.

LP: Resolution executed 5/16/23. Agreement sent to City 11/3/23. Agreement rec'd from City 12/12/23. Agreement executed 12/20/23. Executed Agreement ret'd to City 1/19/24. Supplemental Agreement sent to City 7/18/24. Supplemental Agreement executed 7/18/24.

RDWY: 30% Plans rec'd from LP 4/12/24. 30% Plans rev'd & ret'd to LP 5/3/24. 60% Plans rec'd from LP 8/9/24. 60% Plans rev'd & ret'd to LP 8/30/24. Loc & Des Doc appr'd 10/7/24.

RAILROAD INFO: No RR Involvement 1/25/24.

LEGISLATIVE DISTRICTS: -

040957 Hwy. 412/Barrington Rd. Inters. Impvts. (Tontitown) (S)

(Washington) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.

BACKGROUND INFO: Project programmed on 1/17/24.

LP: Resolution executed 4/18/23. Agreement sent to City 11/3/23. Agreement rec'd from City 1/9/24. Agreement executed 2/26/24. Executed Agreement ret'd to City 4/3/24.

RAILROAD INFO: No RR Involvement 1/25/24.

LEGISLATIVE DISTRICTS: -

040958 Clabber Creek Str. & Apprs. (Washington Co.) (S)

(Washington) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%						NA	
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 1/17/24.

ENV: Tribal consultation letters sent 3/19/25.

LP: Resolution executed 6/16/23. Agreement sent to County 11/3/23. Agreement rec'd from County 11/21/23. Agreement executed 12/8/23. Executed Agreement ret'd to County 1/19/24. Supplemental Agreement sent to County 7/18/24. Supplemental Agreement executed 7/18/24.

RAILROAD INFO: No RR Involvement 1/25/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

040966 I-49/Stephen Carr Memorial Blvd. Intchn. Impvts. (Fayetteville) (S)

(Washington) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Interchange Improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: STPU-9142(60)

BACKGROUND INFO: Project programmed on 12/19/24.

LP: Resolution executed 12/4/24. Agreement sent to City 11/1/24. Agreement rec'd from City 11/13/24. Agreement executed 1/29/25. Executed Agreement ret'd to City 2/21/25.

RAILROAD INFO: No RR Involvement 1/7/25.

LEGISLATIVE DISTRICTS: -

040967 Rupple Rd. Trail Lighting (Fayetteville) (S)

(Washington) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%							
TARGET DATE											
END DATE											

TYPE WORK: Trail Lighting

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9142(61)

BACKGROUND INFO: Project programmed on 12/19/24.

ENV: CR clearance to file 4/2/25.

RAILROAD INFO: No RR Involvement 1/7/25.

LEGISLATIVE DISTRICTS: -

040987 Ballard Creek Str. & Apprs. (Washington Co.) (S)

(Washington) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-0072(85)

BACKGROUND INFO: Project programmed on 9/16/24.

BRIDGE INFO: 17307 (30.47, Br. Repl., P0, Deck 5, Super. 5, Sub. 5, 1939)

ENV: Tribal consultation letters sent 2/28/25.

LP: Resolution sent to County 1/12/24. Resolution executed 2/20/24. Agreement sent to County 6/7/24. Agreement rec'd from County 6/20/24. Agreement executed 6/17/24. Executed Agreement ret'd to County 10/7/24.

SUR: Aerial photo 10/15/24.

RAILROAD INFO: No RR Involvement 9/26/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

040988 Board Camp Creek Str. & Apprs. (Polk Co.) (S)

(Polk) /BR-OFF/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%							

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0057(33)

BACKGROUND INFO: Project programmed on 9/16/24.

BRIDGE INFO: 20405 (19.77, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 6, 1983)

LP: Resolution sent to County 12/22/23. Resolution executed 1/23/24. Agreement sent to County 7/1/24. Agreement rec'd from County 7/15/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 10/7/24.

SUR: Aerial photo flown 3/11/25.

RAILROAD INFO: No RR Involvement 9/26/24.

LEGISLATIVE DISTRICTS: -

040989 Love's Travel Stops Alma (NEVI-23) (S)

(Crawford) /NEVI/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Install NEVI compliant charging station

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/25/24.

RAILROAD INFO: No RR Involvement 12/5/24.

LEGISLATIVE DISTRICTS: -

040990 Tesla Alma Harps (NEVI-23) (S)

(Crawford) /NEVI/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Install NEVI compliant charging station

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/25/24.

RAILROAD INFO: No RR Involvement 12/5/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

040991 Ebbing Traffic Infrastructure Enhancements (S)

(Sebastian) /Earmark/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Traffic Infrastructure Enhancements
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 2/18/25.
LEGISLATIVE DISTRICTS: -

040995 Jefferson St. Str. & Apprs. (Van Buren) (S)

(Crawford) (Non-APHN) (Urban Local) /BR-OFF/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
									NA	

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-0017(61)
BACKGROUND INFO: Project programmed on 7/25/24.
BRIDGE INFO: 01802 (72.92, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 4, Hist., 1936)
ENV: Tribal consultation letters sent 10/15/24. NW14 permit issued 2/26/25.
LP: Resolution sent to City 1/26/24. Resolution rec'd from City 2/26/24. Resolution executed 2/26/24. Agreement sent to City 4/3/24. Agreement rec'd from City 4/22/24. Agreement executed 4/22/24. Executed Agreement ret'd to City 7/3/24.
SUR: Aerial photo 10/15/24.
RAILROAD INFO: RR involvement UP DOT# 434435U - SP, plan review, & C&M reqd. 7/31/24.
LEGISLATIVE DISTRICTS: -

040997 Packsaddle Creek Str. & Apprs. (Scott Co.) (S)

(Scott) (Non-APHN) (Local) /BR-OFF/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
									NA	

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-0063(35)
BACKGROUND INFO: Project programmed on 7/16/24.
BRIDGE INFO: 16748 (24.46, Br. Repl., P0, Deck 6, Super. 6, Sub. 5, 1940)
SUR: Aerial photo flown 3/11/25.
RAILROAD INFO: No RR involvement 7/31/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

050496 Sulphur Creek Str. & Apprs. (Heber Springs) (S)

(Cleburne) (Non-APHN) (Urban Local) /BR-OFF/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%						NA	

TYPE WORK: Replace one structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0012(47)

BACKGROUND INFO: Project programmed on 12/13/23.

BRIDGE INFO: 21444 (15.96, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1994, Closed)

LP: Resolution executed 12/15/22. Agreement sent to City 6/6/24. Agreement rec'd from City 6/14/24. Agreement executed 6/10/24. Executed Agreement ret'd to City 9/16/24.

RAILROAD INFO: No RR Involvement 12/20/23.

LEGISLATIVE DISTRICTS: US House (2); AR House (41); AR Senate (18 & 22)

050502 Little Creek Str. & Apprs. (Fulton Co.) (S)

(Fulton) /BR-OFF/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%						NA	

TYPE WORK: Replace 1 bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-0025(28)

BACKGROUND INFO: Project programmed on 7/2/24.

BRIDGE INFO: 13119 (23.19, Br. Repl., P0, SD, Deck 6, Super. 6, Sub. 3, SC, 1948)

ENV: Tribal consultation letters 7/25/24.

LP: Resolution executed 12/19/23. Agreement sent to County 4/3/24. Agreement rec'd from County 4/22/24. Agreement executed 5/7/24. Executed Agreement ret'd to County 9/27/24.

RAILROAD INFO: No RR Involvement 9/20/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

050503 Spring River Str. & Apprs. (Fulton Co.) (S)

(Fulton) /BR-OFF/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%						NA	

TYPE WORK: Replace 1 bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-0025(29)

BACKGROUND INFO: Project programmed on 7/2/24.

BRIDGE INFO: 13139 (12.03, Br. Repl., P0, SD, Deck 3, Super. 3, Sub. 5, Hist., 1916, Closed)

ENV: Tribal consultation letters sent 12/31/24.

LP: Resolution executed 12/19/23. Agreement sent to County 4/3/24. Agreement rec'd from County 4/22/24. Agreement executed 5/7/24. Executed Agreement ret'd to County 9/27/24.

RAILROAD INFO: Possible RR Involvement BNSF DOT 667893C - depending on project limits.

LEGISLATIVE DISTRICTS: -

050521 Poke Bayou Str. & Apprs. (Izard Co.) (S)

(Izard) (Non-APHN) (Local) /BR-OFF/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
									NA	

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0033(37)

BACKGROUND INFO: Project programmed on 7/16/24.

BRIDGE INFO: 21071 (24.31, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 5, 1991)

ENV: Tribal consultation letters sent 3/19/25.

LP: Resolution executed 1/2/24. Agreement sent to County 3/12/24. Agreement rec'd from County 5/3/24. Agreement executed 6/7/24. Executed Agreement ret'd to County 6/28/24.

RAILROAD INFO: No RR involvement 7/31/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

050523 Lave Creek Str. & Apprs. (Sharp Co.) (S)

(Sharp) /BR-OFF/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-0067(35)

BACKGROUND INFO: Project programmed on 9/16/24.

BRIDGE INFO: 16942 (24.47, Br. Repl., P0, Deck 6, Super. 6, Sub. 5, 1935)

LP: Resolution executed 12/11/23. Agreement sent to County 6/6/24. Agreement rec'd from County 6/24/24. Agreement executed 8/8/24. Executed agreement ret'd to County 1/8/25.

RAILROAD INFO: No RR Involvement 9/26/24.

LEGISLATIVE DISTRICTS: -

050524 Chandler Creek Str. & Apprs. (Sharp Co.) (S)

(Sharp) /BR-OFF/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-0067(36)

BACKGROUND INFO: Project programmed on 9/16/24.

BRIDGE INFO: 16944 (30.53, Br. Repl., P0, Deck 6, Super. 6, Sub. 6, 1935)

LP: Resolution executed 12/11/23. Agreement sent to County 6/6/24. Agreement rec'd from County 6/24/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 1/8/25.

RAILROAD INFO: No RR Involvement 9/26/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

050525 South Fork Spring River Str. & Apprs. (Sharp Co.) (S)

(Sharp) /BR-OFF/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-0067(37)

BACKGROUND INFO: Project programmed on 9/16/24.

BRIDGE INFO: 16960 (25.51, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 5, 1965)

LP: Resolution executed 12/11/23. Agreement sent to County 6/6/24. Agreement rec'd from County 6/24/24. Agreement executed 8/8/24. Executed agreement ret'd to County 1/8/25.

RAILROAD INFO: No RR Involvement 9/26/24.

LEGISLATIVE DISTRICTS: -

050526 Pierce Creek Str. & Apprs. (Sharp Co.) (S)

(Sharp) /BR-OFF/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-0067(38)

BACKGROUND INFO: Project programmed on 9/16/24.

BRIDGE INFO: 22348 (41.81, Br. Repl., P0, Deck 7, Super. 6, Sub. 6, 2002)

RAILROAD INFO: No RR Involvement 9/26/24.

LEGISLATIVE DISTRICTS: -

050527 South Fork Spring River Str. & Apprs. (Fulton Co.) (S)

(Fulton) /BR-OFF/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0025(32)

BACKGROUND INFO: Project programmed on 12/23/24.

BRIDGE INFO: 22946 (17.86, Br. Repl., P0, Deck 5, Super. 5, Sub. 5, 1985)

LP: Resolution executed 8/20/24. Agreement sent to County 9/19/24. Agreement rec'd from County 10/16/24. Agreement executed 2/21/25. Executed Agreement ret'd to County 2/21/25.

RAILROAD INFO: No RR Involvement 1/7/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (22)

LPA Jobs

061121 Little Rock Bike Connector P.E.

(Pulaski) (jacobs) /Attrib/Earmark/Local/

TYPE WORK: Bicycle Trail Design.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 9/3/03. Project renamed on 8/14/13.

GENERAL: Plans by Metroplan CON. Metroplan auth to issue W.O. 8/6/04.

ENV: RTA response from SHPO rec'd 11/2/11. SHPO apprvl of CR report 2/9/12. T3 CE apprvd 6/4/12, reassess for trl connectors apprvd 5/24/13.

LP: Agreement Executed 4/13/04. Resolution Executed 4/20/04. PE deposit rec'd 4/27/04.

RDWY: No floodplain SP req'd. 30% plans rec'd from Metroplan 11/16/11. Loc & Des Doc apprvd 7/9/12.

ROW: Comments to Cons Coordinator 08/29/12. Final Cert. 1/21/15

BR: Rec'd prelim layouts 11/21/11. Ret'd comments 12/16/11.

RAILROAD INFO: RR Involvement, UP.

LEGISLATIVE DISTRICTS: -

061300 Main St. Viaduct (NLR) (S)

(Pulaski) (city) (Non-APHN) (Urban Minor Arterial)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	CCON		5%	CCON			CCON	TBD		TBD

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 9/13/10.

GENERAL: 16,000 ADT.

BRIDGE INFO: 02132 (63.92, NP, SD, Deck 5, Super. 4, Sub. 4, Hist., 1927)

ENV: Historic br involved. PI to be scheduled.

LP: Plans by City's Con. Resolution Executed 6/14/10. Agreement Executed 8/5/10.

SUR: -

DSUR: Bridge Scan to Env 9/13/12.

RDWY: City authorized to issue WO 3/28/12.

RAILROAD INFO: RR Involvement at UP

LEGISLATIVE DISTRICTS: -

LPA Jobs

061423 N. Cantrell Rd. Str. & Apprs. (Little Rock) (S)

(Pulaski) (city) (NHS) (Urban Principal Arterial) /BR City/Earmark/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	CCON	60%	100%	CCON			90%	TBD	NA	TBD
TARGET DATE											
END DATE				Oct 19							

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/7/13.

GENERAL: 22,000 ADT.

ENV: NEPA under Job 061454.

LP: City to handle all phases. Resolution Executed 11/20/12. Agreement Executed 7/16/13. Supplemental Agreement Executed 3/15/19. To be included in ARDOT Job 061454. NEPA approved under 061454.

RDWY: Floodplain SP req'd. 60% Plans rec'd from City's Con 1/12/18.

BR: (SWP) Rec'd 30% plans 11/21/2011. Prov. Comments 30% plans 12/16/11. Rec'd 60% plans 8/31/17. Rec'd. 90% Plans 6/12/23.

RAILROAD INFO: No RR involvement 2/2/22.

LEGISLATIVE DISTRICTS: -

061562 Southwest Trail Design

(Garland, Pulaski & Saline) /FLAP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				90%							RQD
TARGET DATE											
END DATE											

TYPE WORK: Design 60 plus mile trail connecting the National Park Service's Hot Springs National Park with the Little Rock Central High National Historic Site.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-TAPR-TAPU-0076(181)

BACKGROUND INFO: Project programmed on 10/20/17.

ENV: Tribal consultation sent 6/25/18. PI meetings scheduled 11/13/18, 11/14/18, & 11/15/18 in Benton, Hot Springs, & Little Rock respectively. Draft EA from CON recvd 11/13/19, comments ret'd 12/19/19. Draft EA to FHWA 4/17/20, to FHWA for second review 5/27/20, apprvd 6/16/20. EA review req to statewide clearinghouse 6/18/20. Virtual Location PH scheduled 07/12/20 - 8/26/20 @ SWTrail.TransportationPlanRoom.com. SHPO response to CRS addendum 8/11/20. comments on draft FONSI ret'd to consultant 9/29/20. FONSI to FHWA 10/22/20, apprvd 11/19/20. CRS addendum to SHPO 6/30/22, response 7/20/22. NEPA re-eval in review. SHPO response to de minimis impact determination 8/8/22. NEPA re-eval apprvd 9/8/22. Re-eval apprvd 1/30/24. Re-eval apprvd 7/16/24.

LP: Awarded \$2,165,000 FLAP016 funds. Agreement with FHWA-Eastern Federal Lands Highway Division signed 9/22/17. Resolution Executed 7/31/17. Agreement Executed 10/12/17. ENV re-assessment approved 9/8/22 under 061562.

RDWY: Loc & Des Doc apprvd 11/30/20.

RAILROAD INFO: RR Involvement Rqd. - Multiple UP crossings 10/11/23.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061623 Little Rock Central High Corridor Ph. 1 (S)

(Pulaski) /FLAP/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		65%	50%				75%	NA	NA	
							SCHEDULED DATE: 2025			

TYPE WORK: Construct a trail.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 3/28/19.

ENV: NWP 3 & 13 issued 3/18/21. T3CE apprvd 2/3/22. NA consultation letters sent to Tribes 6/26/24. CRS Report to SHPO 6/17/24, response 7/8/24.

LP: City responsible for all phases. Agreement Executed 3/11/19. Awarded \$1,672,564 FLAP017 funds.

RDWY: Final Plans rec'd from PM 2/11/22. Final Plans rev'd & ret'd to PM 3/15/22. Loc & Des doc appv'd 3/16/22. 60% plans rec'd from PM 3/30/23. 60% Plans rev'd & ret'd to PM 4/18/23. Rev 60% Plans rec'd from LP 8/2/24. Rev 60% Plans rev'd & ret'd to LP 8/26/24.

BR: (MCB) Rec'd. 90% Plans 10/21/24. Ret'd. comments 90% Plans 10/22/24.

LEGISLATIVE DISTRICTS: -

061679 Pike Ave. Impvts. (NLR) (S)

(Pulaski) (city) (0.69 mi.) (NHS) (Urban Principal Arterial) /TAP-Attrib/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		55%	100%					NA	30%	
							SCHEDULED DATE: 2025			
			Apr 25							

TYPE WORK: Pedestrian improvements on Hwy. 365.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9315(60)

BACKGROUND INFO: Project programmed on 3/11/22.

GENERAL: 20,000 ADT. NEPA handled under 061551.

ENV: NA consultation letters to Tribes 6/26/24. CR clearance to file 11/5/24. T1CE apprvd 4/23/25.

LP: Agreement Executed 12/2/16. Supplemental Agreement Executed 6/10/22. NEPA handled under 061551.

RDWY: 30% plans rec'd from PM 1/27/23. 30% Plans rev'd & ret'd to PM 3/24/23. 50% Plans rec'd from LP 5/29/24. 50% Plans rev'd & ret'd to LP 6/20/24.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061712 Kanis Rd./Denny Rd./Stewart Rd. Roundabout (Pulaski Co.) (S)

(Pulaski) (Non-APHN) (Urban Minor Arterial) /STBGP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	100%					TBD	NA	
TARGET DATE								SCHEDULED DATE: 2025			
END DATE				Aug 21							

TYPE WORK: Construction of a roundabout.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HIPU-STPU-9253(99)

BACKGROUND INFO: Project programmed on 6/2/21.

GENERAL: 4,100 ADT.

ENV: ARS & CRS to SHPO 7/27/21, response 7/29/21. T3CE apprvd 8/12/21.

LP: Resolution Executed 9/28/20. Agreement sent to County 2/10/20. Agreement executed 12/21/20. Executed Agreement ret'd to County 6/8/21.

RDWY: 60% Plans rec'd from PM 8/16/21. Loc & Des Doc apprv'd 8/20/21. 60% Plans rev'd & ret'd to PM 9/21/21. Rev 60% Plans rec'd from PM 10/18/21. Rev 60% Plans rev'd & ret'd to PM 12/1/21. 90% Plans rec'd from PM 8/16/22. 90% Plans rev'd & ret'd to PM 8/29/22. 100% Plans rec'd from PM 5/2/23. 100% Plans rev'd & ret'd to PM 5/4/23. Rev 100% Plans rec'd from PM 6/6/23. 100% Plans rev'd & ret'd to PM 6/27/23.

ROW: City Auth Rec'd 9/20/21. City handling ROW & Utils.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

061714 Tri-Creek Greenway Ph. III (Little Rock) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			100%	100%				0%	NA	NA	
TARGET DATE								SCHEDULED DATE: 2025			
END DATE				Sep 21							

TYPE WORK: Shared use Bicycle and Pedestrian Trail.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9253(100)

BACKGROUND INFO: Project programmed on 5/3/21.

ENV: SHPO response to letter determining not an undertaking 6/11/21. CRS report to SHPO 8/27/21, response 8/30/21. T3CE apprvd 9/13/21.

LP: Resolution Executed 9/1/20. Agreement Executed 4/26/21.

RDWY: 30% Plans rec'd from PM 7/9/21. 30% Plans rev'd & ret'd to PM 8/10/21. 60% Plans rec'd from PM 1/4/22. 60% Plans rev'd & ret'd to PM 2/11/22. 90% plans rec'd from PM 6/29/22. 90% Plans rev'd & ret'd to PM 7/13/22. 100% Plans rec'd from PM 11/8/22. 100% Plans rev'd & ret'd to PM 1/13/23.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061715 W. Main St. Realignment (Jacksonville) (S)

(Pulaski) /Attrib/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		65%	90%					TBD	NA	
			Sep 23							

TYPE WORK: Realignment of W. Main St.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HIPU-STPU-9222(19)

BACKGROUND INFO: Project programmed on 7/9/21.

ENV: T3CE apprvd 9/11/23.

LP: Resolution Executed 10/1/20. Agreement Executed 7/7/21.

RDWY: 30% Plan rec'd from PM 4/22/22. 30% plans rev'd & ret'd to PM 5/21/22. Rev 30% plans rec'd from PM 6/29/22 & 8/12/22. Rev 30% Plans rev'd & ret'd to PM 7/13/22 & 8/25/22. 60% plans rec'd from PM 1/13/23. 60% Plans rev'd & ret'd to PM 2/23/23. Loc & Des apprvd 9/14/23.

ROW: City Auth Rec'd 9/15/23. City handling ROW & Utils.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

061717 Congo Rd./Shenandoah Rd. Roundabout (Benton) (S)

(Saline) (Non-APHN) (Urban Minor Arterial) /Attrib/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		95%	100%					NA	NA	
							SCHEDULED DATE: 2025			
			Jun 23							

TYPE WORK: Construct a roundabout at the intersection of Congo Rd. & Shenandoah Rd.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 10/4/21.

GENERAL: 12,000 ADT.

ENV: CR clearance to file 6/21/22. NA consultation letters sent to Tribes 6/28/22. Ph III PI meeting held Thursday 08/25/22 5:30-7pm @ Oak Grove Missionary Baptist Church 2907 Congo Road, Benton. CR clearance letter to SHPO 5/15/23, response 6/7/23. T3CE apprvd 6/29/23.

LP: Agreement Executed 9/17/21. Resolution Executed 6/22/22. Supplemental Agreement Executed 12/16/22.

RDWY: 30% Plans rec'd from PM 3/9/22. 30% Plans rev'd and ret'd to PM 4/13/22. Rev 30% plans rec'd from PM 5/18/22. 60% Plans rec'd from PM 11/4/22. 60% Plans rev'd & ret'd to PM 1/13/23. 90% Plans rec'd from PM 5/8/23. 90% Plans rev'd & ret'd to PM 5/12/23.

ROW: City Auth Rec'd 9/7/23. City handling ROW & Utils.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061720 Lonoke Co. Multi-Use Trail (Cabot) (S)

(Lonoke) (Half) /ENH/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	90%				100%	NA	NA	
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9065(33)

BACKGROUND INFO: Project programmed on 4/29/21.

ENV: CRS to SHPO 2/2/24, response 2/28/24. NA consultation letters to Tribes 3/11/24. T3CE apprvd 7/17/24.

LP: Resolution executed 9/21/20. Agreement executed 4/26/21. Supplemental Agreement executed 2/13/24. 2nd Supplemental Agreement executed 4/7/25.

RDWY: 30% Plans rec'd from LP 5/23/23, 30% Plans rev'd & ret'd to LP 6/8/23. 60% Plans rec'd from LP 5/6/24. 60% Plans rev'd & ret'd to LP 6/3/24. 90% Plans rec'd from LP 8/21/24. 90% Plans rev'd & ret'd to LP 9/10/24.

ROW: City auth rec'd 8/14/2024

BR: (MCB) Rec'd. Final Plans 10/21/24. Ret'd. comments Final Plans 10/22/24.

RAILROAD INFO: Possible RR Involvement - UP - Depending on location on trail & RR ROW 10/11/23.

LEGISLATIVE DISTRICTS: -

061755 Vineyard St. – Central Ave. (Hwy. 88) (Hot Springs) (S)

(Garland) (0.16 mi.) (APHN) (Urban Minor Arterial) /Earmark/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%					TBD		
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: Construct a Northbound lane & Signal upgrade

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 6/21/21.

GENERAL: 12,000 ADT.

ENV: Tribal consultation letters sent 8/12/21.

LP: Agreement & Resolution Executed 12/15/20. Executed Agreement ret'd to City 6/24/21.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061803 Bowman Rd. Impvts. Ph. 2 (Little Rock) (S)

(Pulaski) (0.97 mi.) (Non-APHN) (Urban Minor Arterial) /Attrib/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			35%	5%						NA	
TARGET DATE											
END DATE											

TYPE WORK: Widen Bowman Road to a 5-lane minor arterial from Cherry Laurel Drive to Brodie Creek Trail with sidepath from Executive Center Drive to Brodie Creek Trail.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9253(110)

BACKGROUND INFO: Project programmed on 6/26/23.

GENERAL: 20,000 ADT.

ENV: NA consultation letter to Tribes 9/5/23.

LP: Resolution Executed 11/15/22. Agreement sent to City 2/23/22. Agreement rec'd from City 4/10/23. Agreement Executed 4/25/23. Executed Agreement ret'd to City 5/18/23. Supplemental Agreement Executed 6/30/23.

RDWY: 30% Plans rec'd from LP 2/28/24. 30% Plans rev'd & ret'd to LP 3/18/24.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

061806 Hwy. 38/Lincoln St. Inters. Impvts. (Austin) (S)

(Lonoke) (APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			60%	100%						60%	
TARGET DATE											
END DATE				Aug 24							

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-0043(50)

BACKGROUND INFO: Project programmed on 5/15/23.

GENERAL: 13,000 ADT.

ENV: SHPO response to CRS 2/9/24. T3CE apprvd 8/21/24.

LP: Resolution Executed 6/27/22. Agreement sent to City 2/3/23. Agreement rec'd from City 2/8/23. Agreement Executed 2/15/23. Executed Agreement ret'd to City 1/19/24. Supplemental Agreement executed 12/14/23.

RDWY: 30% Plans rec'd from LP 1/12/24. 30% Plans rev'd & ret'd to LP 1/26/24. Rev 30% Plans rec'd from LP 5/13/24.

Rev 30% Plans rev'd & ret'd to LP 6/11/24. 60% Plans rec'd from LP 7/24/24. 60% Plans rev'd & ret'd to LP 8/14/24.

Loc & Des Doc apprvd 9/9/24.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061810 Sardis Rd. Trail Ph. 1 (Shannon Hills) (S)

(Saline) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%						NA	
TARGET DATE											
END DATE											

TYPE WORK: Construct Sardis Rd. Trail

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: TAPU-0062(35)

BACKGROUND INFO: Project programmed on 8/28/23.

ENV: Tribal consultation letters sent 10/15/24. CRS Report to SHPO 12/5/24, response 12/6/24.

LP: Resolution executed 5/16/23. Agreement sent to City 4/26/23. Agreement rec'd from City 5/23/23. Agreement executed 6/6/23. Executed Agreement ret'd to City 6/29/23. Supplemental Agreement executed 4/1/25.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

061811 Bryant Pkwy. Trail Ph. 2 (Bryant) (S)

(Saline) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%							
TARGET DATE											
END DATE											

TYPE WORK: Trail

WORK ZONE POLICY: Significant.

FAP NUMBER: STPU-9061(16)

BACKGROUND INFO: Project programmed on 12/6/23.

ENV: CR clearance memo to file 4/19/24.

LP: Resolution executed 6/18/22. Agreement sent to City 3/21/23. Agreement rec'd from City 4/10/23. Agreement executed 5/26/23. Executed Agreement ret'd to City 6/29/23. Supplemental Agreement sent to City 2/25/25.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061812 Midland Rd. – E. of Lombard Rd. Multi-Use Trail (Bryant) (S)

(Saline) /COVID/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			10%						NA	

TYPE WORK: Multi-Use Trail

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9061(17)

BACKGROUND INFO: Project programmed on 12/6/23.

ENV: Tribal consultation letters sent 2/25/25.

LP: Resolution executed 10/25/22. Agreement sent to City 6/16/23. Agreement rec'd from City 7/25/23. Agreement executed 1/5/24. Executed Agreement ret'd to City 6/6/24.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

061813 Elm St. & Main St. Bike/Ped. Impvts. (Cabot) (S)

(Lonoke) /COVID/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			50%							

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HIPUCS-9065(37)

BACKGROUND INFO: Project programmed on 9/15/23.

ENV: Tribal consultation letters 10/2/23. CR Letter to SHPO 2/23/24, response 3/25/24.

LP: Resolution & Agreement sent to the City 6/16/23. Resolution executed 7/10/23. Agreement sent to City 6/16/23. Agreement Rec'd from City 8/8/24. Agreement executed 9/20/24. Executed Agreement ret'd to City 9/27/24.

Supplemental Agreement sent to City 12/18/24.

RAILROAD INFO: RR Involvement - UP DOT# 437822W 9/28/23.

LEGISLATIVE DISTRICTS: -

061814 Arkansas River Trail Cantrell Rd. (Little Rock) (S)

(Pulaski) /TAP-Attrib/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%						NA	

WORK ZONE POLICY: Significant.

FAP NUMBER: HIPUCS-9253(111)

BACKGROUND INFO: Project programmed on 9/8/23.

ENV: NA consultation letters to Tribes 10/27/23.

LP: Resolution executed 9/19/23. Agreement sent to City 6/16/23. Agreement rec'd from City 2/2/24. Agreement executed 2/12/24. Executed Agreement ret'd to City 4/10/24.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061815 Crystal Hill Rd. Realignment (North Little Rock) (S)

(Pulaski) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	90%			10%	70%			
TARGET DATE											
END DATE				Aug 24							

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9315(64)

BACKGROUND INFO: Project programmed on 9/8/23.

ENV: NA consultation letters to Tribes 2/8/24. CRS & ARS to SHPO 4/30/24, response 5/15/24. T3CE apprvd 8/19/24.

LP: Resolution executed 11/8/22. Agreement sent to City 6/16/23. Agreement rec'd from City 6/30/23. Agreement executed 2/14/24. Executed Agreement ret'd to City 6/6/24. Supplemental Agreement executed 5/14/24. 2nd Supplemental Agreement sent to City 1/2/25.

RDWY: 30% Plans rec'd from LP 4/9/24. 30% Plans rev'd & ret'd to LP 5/1/24. 60% Plans rec'd from LP 7/22/24. 60% Plans rev'd & ret'd to LP 8/19/24. Loc & Des Doc apprvd 10/7/24.

ROW: City Auth Rec'd 9/25/24; AUI/UFI - 12/4/24;

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

061816 Hwy. 5 & Desoto Blvd. Inters. Impvts. (Saline Co.) (S)

(Saline) (APHN) (Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				10%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-0062(60)

BACKGROUND INFO: Project programmed on 9/14/23.

GENERAL: 4,400 ADT.

ENV: Tribal consultation letter sent 10/30/23. Env constraints to Rdwy 8/19/24.

LP: Resolution & Agreement sent to County 6/12/23. Resolution executed 7/17/23. Agreement rec'd from County 9/19/24. Agreement executed 9/30/24. Executed Agreement ret'd to County 10/11/24.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061817 Downtown Streetscape (Cabot) (S)

(Lonoke) /TAP-Attrib/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%						NA	

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: TAPU-9065(36)

BACKGROUND INFO: Project programmed on 4/22/24.

LP: Resolution executed 12/20/21. Agreement sent to City 3/20/23. Agreement rec'd from City 2/8/24. Agreement executed 2/26/24. Executed Agreement ret'd to City 5/7/24.

RAILROAD INFO: No RR Involvement 4/29/24.

LEGISLATIVE DISTRICTS: -

061818 Hwy. 165 Sidewalk (England) (S)

(Lonoke) /TAP-Attrib/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			100%							

TYPE WORK: Construction of sidewalks along Hwy. 165

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: TAPU-0043(56)

BACKGROUND INFO: Project programmed on 1/17/24.

ENV: Tribal consultation letters 5/30/24. CR clearance to file 7/9/24. T3CE apprvd 7/23/24.

LP: Resolution executed 1/4/2022. Agreement executed 5/7/2024.

RAILROAD INFO: No RR Involvement 1/25/24.

LEGISLATIVE DISTRICTS: -

061821 Biscoe & White River TIC Water and Wastewater Impvts. (Prairie Co.) (S)

(Prairie) /State/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%							

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 2/7/24.

LP: Resolution executed 1/4/23. Agreement sent to City 1/22/24. Agreement rec'd from City 8/15/24. Agreement executed 8/12/24. Executed Agreement ret'd to City 10/3/24.

RAILROAD INFO: No RR Involvement 10/11/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061827 S. Fork Saline River Str. & Apprs. (Garland Co.) (S)

(Garland) (Non-APHN) (Local) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				10%						NA	
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-0026(50)

BACKGROUND INFO: Project programmed on 12/6/23.

BRIDGE INFO: 20061 (48.78, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1958)

ENV: Tribal consultation letters sent 1/22/25. Env. Constraints to RDWY 3/20/25.

LP: Resolution executed 1/9/23. Agreement executed 5/26/23. Executed Agreement ret'd to County 6/26/23.

SUR: Aerial photo flown 1/30/24, 2/27/25.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4 & 4); AR House (85); AR Senate (6 & 6)

061836 Southwest Trail Connector: Hill Farm Rd. – W. Sardis Rd. (Bryant) (S)

(Saline) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	5%			5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9061(18)

BACKGROUND INFO: Project programmed on 1/29/24.

LP: Resolution executed 7/25/23. Agreement sent to City 2/15/24. Agreement rec'd from City 2/27/24. Agreement executed 5/7/24. Executed Agreement ret'd to City 6/6/24.

RAILROAD INFO: RR Involvement reqd BXN DOT# 844075F 2/14/24.

LEGISLATIVE DISTRICTS: -

061837 Central Arkansas Greenway: Pine St. – Campground Rd. (Cabot) (S)

(Lonoke) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9065(39)

BACKGROUND INFO: Project programmed on 1/29/24.

LP: Resolution executed 7/17/23. Agreement sent to City 12/22/23. Agreement rec'd from City 3/28/24. Agreement executed 5/7/24. Executed Agreement ret'd to City 6/6/24.

RAILROAD INFO: No RR Involvement 2/14/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061838 Roosevelt Rd. – 17th St. Impvts. (Hwy. 70) (Little Rock) (S)

(Pulaski) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.

FAP NUMBER: STPU-9253(114)

BACKGROUND INFO: Project programmed on 1/29/24.

ENV: NA consultation letters to Tribes 3/7/24.

LP: Resolution executed 7/18/23. Agreement sent to City 1/19/24. Agreement rec'd from City 2/7/24. Agreement executed 2/14/24. Executed Agreement ret'd to City 4/10/24.

RAILROAD INFO: No RR Involvement 2/14/24.

LEGISLATIVE DISTRICTS: -

061839 Markham St. Impvts. (Little Rock) (S)

(Pulaski) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	100%						NA	
TARGET DATE											
END DATE				Aug 24							

WORK ZONE POLICY: Significant.

FAP NUMBER: STPU-9253(115)

BACKGROUND INFO: Project programmed on 1/29/24. Project renamed on 3/21/24 & 4/24/25.

ENV: Tribal consultation letters 5/2/24. CR letter to SHPO 5/16/24, response 6/10/24. T1CE apprvd 8/20/24. Re-eval apprvd 4/9/25.

LP: Resolution executed 7/18/23. Agreement sent to City 2/8/24. Agreement rec'd from City 3/20/24. Agreement executed 4/4/24. Executed Agreement ret'd to City 4/30/24.

RDWY: 90% Plans rec'd from LP 4/26/24. 90% Plans rev'd & ret'd to LP 5/20/24.

RAILROAD INFO: No RR Involvement 2/14/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061840 Club Manor Dr. Impvts. (Mauvelle) (S)

(Pulaski) /Attrib/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		65%	100%						NA	
			Aug 24							

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9468(10)

BACKGROUND INFO: Project programmed on 1/29/24.

ENV: Tribal consultation letters sent 4/15/24. CR clearance to file 7/24/24. T3CE apprvd 8/20/24.

LP: Resolution executed 7/17/23. Agreement sent to City 1/12/24. Agreement rec'd from City 2/2/24. Agreement executed 2/12/24. Executed Agreement ret'd to City 4/30/24. Supplemental Agreement sent to City 1/2/25.

Supplemental Agreement executed 1/2/25.

RDWY: 30% Plans rec'd from LP 3/28/24. 30% Plans rev'd & ret'd to LP 4/24/24. 60% Plans rec'd from LP 6/7/24. 60% Plans rev'd & ret'd to LP 6/27/24. Loc & Des Doc appr'd 10/7/24.

RAILROAD INFO: No RR Involvement 2/14/24.

LEGISLATIVE DISTRICTS: -

061841 Central Arkansas Greenway: Gap Creek Dr. – Oneida St. (Sherwood) (S)

(Pulaski) /Attrib/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%						NA	

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9391(26)

BACKGROUND INFO: Project programmed on 1/29/24.

LP: Resolution executed 7/24/23. Agreement sent to City 1/19/24. Agreement rec'd from City 2/9/24. Agreement executed 4/9/24. Executed Agreement ret'd to City 4/30/24.

RAILROAD INFO: No RR Involvement 2/14/24.

LEGISLATIVE DISTRICTS: -

061853 Lonoke Co. Multi-Use Trail (Austin) (S)

(Lonoke) /TAP-Attrib/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			100%						NA	
			Mar 25							

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: TAPU-0043(59)

BACKGROUND INFO: Project programmed on 5/9/24.

ENV: T3CE appr'd 3/19/25.

LP: Resolution executed 1/22/24. Agreement sent to City 4/3/24. Agreement rec'd from City 4/9/24. Agreement executed 5/7/24. Executed Agreement ret'd to City 6/6/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061857 Southwest Trail: Central High – State Fair Grounds (S)

(Pulaski) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 6/3/24.

LP: Resolution executed 8/30/21. Agreement sent to County 5/7/24. Agreement rec'd from County 5/21/24. Agreement executed 6/6/24. Executed Agreement ret'd to County 6/27/24.

RAILROAD INFO: RR Involvement trail parallel's UP's tracks & ROW 6/6/24.

LEGISLATIVE DISTRICTS: -

061885 Love's Travel Stops Malvern (NEVI-23) (S)

(Hot Spring) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Install NEVI compliant charging station

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/25/24.

RAILROAD INFO: No RR Involvement 12/5/24.

LEGISLATIVE DISTRICTS: -

061886 Circle K Stores Lonoke (NEVI-23) (S)

(Lonoke) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Install NEVI compliant charging station

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/25/24.

RAILROAD INFO: No RR Involvement 12/5/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061887 Love's Travel Stops Hazen (NEVI-23) (S)

(Prairie) /NEVI/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Install NEVI compliant charging station

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/25/24.

RAILROAD INFO: No RR Involvement 12/5/24.

LEGISLATIVE DISTRICTS: -

061890 Shenandoah Rd. – Longhills Rd. (Congo Rd.) (Benton) (S)

(Saline) /Attrib/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Road widening to 3 lanes and construction of sidewalk/shared use path

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPU-9035(35)

BACKGROUND INFO: Project programmed on 1/23/25.

RAILROAD INFO: No RR Involvement 2/11/25.

LEGISLATIVE DISTRICTS: -

061891 Hwy. 321 – Campground Rd. (Kerr Station Rd.) (Cabot) (S)

(Lonoke) /Attrib/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Road widening to Minor Arterial, construction of sidewalk/shared use path, drainage improvements

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPU-9065(41)

BACKGROUND INFO: Project programmed on 1/23/25.

RAILROAD INFO: No RR Involvement 2/11/25.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061893 Castle Valley Rd. – Green Rd. (Chicot Rd.) (Pulaski Co.) (S)

(Pulaski) /Attrib/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%							

TYPE WORK: Road widening to add shoulders as pedestrian travel lanes

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPU-0060(85)

BACKGROUND INFO: Project programmed on 1/23/25.

ENV: Tribal consultation letters sent 4/28/25.

LP: Resolution executed 10/23/24. Agreement sent to the County 1/24/25. Agreement rec'd from the County 2/28/25.

Agreement executed 3/31/25. Executed Agreement ret'd to the County 4/28/25.

RAILROAD INFO: No RR Involvement 2/11/25.

LEGISLATIVE DISTRICTS: -

061894 Southwest Trail: North & South Connectors (Pulaski Co.) (S)

(Pulaski) /Attrib/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Construct shared use paths

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPU-0060(86)

BACKGROUND INFO: Project programmed on 1/23/25.

RAILROAD INFO: RR Involvement UP - near DOT# 600440X, 600430S, & 600431Y - depends on scope - 2/11/25.

LEGISLATIVE DISTRICTS: -

061895 Southwest Trail: Saline River Bridge – Garland Co. (Saline Co.) (S)

(Saline) /Attrib/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Trail

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: CRPU-STPU-0062(65)

BACKGROUND INFO: Project programmed on 1/23/25.

LP: Resolution executed 8/19/24. Agreement sent to the County 1/24/25. Agreement rec'd from the County 2/27/25.

Agreement executed 3/21/25. Executed Agreement ret'd to the County 4/3/25.

RAILROAD INFO: Possible RR involvement UP - near DOT# 748590T - depends on scope - 2/11/25.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061896 Hwy. 107 – Lybrand Dr. (Jacksonville - Cato Rd.) (Sherwood) (S)

(Pulaski) /Attrib/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%							

TYPE WORK: Road widening to 3 lanes, intersection improvements, construct sidewalk/shared use path

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPU-9391(27)

BACKGROUND INFO: Project programmed on 1/23/25.

ENV: Tribal consultation letters sent 2/4/25. Report to SHPO 4/29/25.

RAILROAD INFO: No RR Involvement 2/11/2025.

LEGISLATIVE DISTRICTS: -

061897 Middle Fork Saline River Str. & Apprs. (Saline Co.) (S)

(Saline) /BR-OFF/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0062(68)

BACKGROUND INFO: Project programmed on 4/21/25.

BRIDGE INFO: 21899 (26.10, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 4, 1997)

RAILROAD INFO: No RR Involvement 4/28/25.

LEGISLATIVE DISTRICTS: -

061898 Cedar Creek Str. & Apprs. (Saline Co.) (S)

(Saline) /BR-OFF/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0062(69)

BACKGROUND INFO: Project programmed on 4/21/25.

BRIDGE INFO: 21690 (39.56, Br. Repl., P0, Deck 6, Super. 6, Sub. 6, 1996)

RAILROAD INFO: No RR Involvement 4/28/25.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061899 Unity Road Str. & Apprs. (Saline Co.) (S)

(Saline) /BR-OFF/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0062(70)

BACKGROUND INFO: Project programmed on 4/21/25.

BRIDGE INFO: 22500 (24.89, Br. Repl., P0, SD, Deck 4, Super. 6, Sub. 5, 2002)

RAILROAD INFO: No RR Involvement 4/28/25.

LEGISLATIVE DISTRICTS: -

061901 Otter Creek Str. & Apprs. (Shannon Hills) (S)

(Saline) /BR-OFF/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0062(67)

BACKGROUND INFO: Project programmed on 3/28/25.

BRIDGE INFO: 22817 (28.53, P0, Deck 6, Super. 5, Sub. 7, 2004)

RAILROAD INFO: No RR Involvement 4/2/25.

LEGISLATIVE DISTRICTS: -

061902 Indianhead Lake Estates Ped. Impvts. (Sherwood) (S)

(Pulaski) /TAP-Attrib/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%							

TYPE WORK: Construct sidewalks

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: TAPU-0060(88)

BACKGROUND INFO: Project programmed on 4/3/25.

RAILROAD INFO: No RR Involvement 4/7/25.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061903 Jonesboro Children's Trail Ph. 4 (Little Rock) (S)

(Pulaski) /TAP-Attrib/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%							

TYPE WORK: Trail extension to War Memorial Trail
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: TAPU-0060(89)
BACKGROUND INFO: Project programmed on 4/3/25.
RAILROAD INFO: No RR Involvement 4/7/25.
LEGISLATIVE DISTRICTS: -

061904 Old Hwy. 161 Safety Barrier (Pulaski Co.) (S)

(Pulaski) /TAP-Attrib/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%							

TYPE WORK: Construct a pedestrian safety barrier
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 4/3/25.
RAILROAD INFO: Possible RR Involvement - UP tracks parallel >60ft. 4/7/25.
LEGISLATIVE DISTRICTS: -

070614 Cottonmouth Creek Str. & Apprs. (Cleveland Co.) (S)

(Cleveland) /BR-OFF/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-0013(25)
BACKGROUND INFO: Project programmed on 9/16/24.
BRIDGE INFO: 18597 (30.73, Br. Repl., P1, Deck 5, Super. 5, Sub. 5, 1985)
LP: Resolution executed 12/4/23. Agreement sent to County 6/7/24. Agreement rec'd from County 7/18/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 1/3/25.
RAILROAD INFO: No RR involvement 9/30/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

070615 Eagle Creek Str. & Apprs. (Cleveland Co.) (S)

(Cleveland) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0013(26)

BACKGROUND INFO: Project programmed on 9/16/24.

BRIDGE INFO: 19761 (16.17, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 6, 1985)

LP: Resolution executed 12/4/23. Agreement sent to County 6/7/24. Agreement rec'd from County 7/18/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 1/3/25.

RAILROAD INFO: No RR involvement 9/30/24.

LEGISLATIVE DISTRICTS: -

070616 Panther Creek Str. & Apprs. (Cleveland Co.) (S)

(Cleveland) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-0013(27)

BACKGROUND INFO: Project programmed on 9/16/24.

BRIDGE INFO: 20182 (41.81, Br. Repl., P0, Deck 7, Super. 6, Sub. 6, 1983)

RAILROAD INFO: No RR involvement 9/30/24.

LEGISLATIVE DISTRICTS: -

070617 Neeley Loop Str. & Apprs. (Cleveland Co.) (S)

(Cleveland) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-0013(28)

BACKGROUND INFO: Project programmed on 9/16/24.

BRIDGE INFO: 20685 (23.58, Br. Repl., P0, Deck 5, Super. 5, Sub. 5, 1988)

LP: Resolution executed 12/4/23. Agreement sent to County 6/7/24. Agreement rec'd from County 7/18/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 1/8/25.

RAILROAD INFO: No RR involvement 9/30/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

070618 Pilot Travel Centers Caddo Valley (NEVI-23) (S)

(Clark) /NEVI/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Install NEVI compliant charging station

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/25/24.

RAILROAD INFO: No RR Involvement 12/6/24.

LEGISLATIVE DISTRICTS: -

080647 Salem Rd. Reconstruction (Conway) (S)

(Faulkner) /Attrib/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		65%	100%						30%	
			Sep 23							

TYPE WORK: Reconstruct Salem Rd.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9095(49)

BACKGROUND INFO: Project programmed on 5/26/22.

ENV: NA consultation letters to tribes 8/11/22. CR clearance letter to SHPO 8/23/22, response 9/13/22. T3CE apprvd 9/5/23.

LP: Resolution Executed 6/22/21. Agreement Executed 4/7/22. Executed Agreement ret'd to City 7/14/22. Supplemental Agreement executed 12/14/23.

RDWY: 30% Plans rec'd from PM 7/10/23. 30% Plans rev'd & ret'd to PM 7/21/23. Loc & Des doc appr'd 10/16/23. 60% Plans rec'd from LP 9/13/23. 60% Plans rev'd & ret'd to LP 10/16/23. 60% Plans rec'd from LP 9/13/23. 60% Plans rev'd & ret'd to LP 10/16/23.

ROW: City Auth Rec'd 9/15/23. City handling ROW & Utils.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

080709 College Ave. Bridge Impvts. (Conway) (S)

(Faulkner) /COVID-U/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			35%	5%						NA	
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.

FAP NUMBER: HIPUCS-9095(51)

BACKGROUND INFO: Project programmed on 9/14/23.

ENV: Tribal consultation letters sent 10/29/24.

LP: Resolution executed 7/11/23. Agreement sent to City 6/16/23. Agreement rec'd from City 7/27/23. Agreement executed 11/13/23. Executed Agreement ret'd to City 1/22/24.

RDWY: 30% Plans rec'd from LP 2/20/24. 30% Plans rev'd & ret'd to LP 4/9/24.

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: -

080719 Fletcher Creek Str. & Apprs. (Logan Co.) (S)

(Logan) (Non-APHN) (Major Collector) /FLAP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA			5%				CCON	TBD	NA	TBD
TARGET DATE											
END DATE											

TYPE WORK: Bridge replacement.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 2/5/18.

GENERAL: IOM 9/13/23- Project Supersedes 040760

BRIDGE INFO: 18114 (27.92, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 5, 1930)

LP: FLAP012 project. Logan County Project 040760. Renumbered to District 8. County responsible for all phases. Resolution Executed 8/14/17. MOA executed 1/19/18.

SUR: Aerial photo flown 3/7/18.

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

080723 Hwy. 65 Ped. Bridge Impvts. (Greenbrier) (S)

(Faulkner) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%						NA	
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-0023(70)

BACKGROUND INFO: Project programmed on 1/29/24.

ENV: Tribal consultation letters 6/6/24.

LP: Resolution executed 8/7/23. Agreement sent to the City 4/2/24. Agreement rec'd from the City on 5/29/24. Agreement executed 7/17/24. Executed Agreement ret'd to the City 9/18/24.

RAILROAD INFO: No RR Involvement 2/14/24.

LEGISLATIVE DISTRICTS: -

080746 Fourche La Fave Str. & Apprs. (Yell Co.) (S)

(Yell) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0075(61)

BACKGROUND INFO: Project programmed on 9/19/24.

BRIDGE INFO: 17693 (7.89, Br. Repl., P0, SD, Deck 5, Super. 5, Sub. 1, Hist., 1905, Closed)

LP: Resolution sent to County 12/29/23. Resolution executed 1/8/24. Agreement sent to County 7/1/24. Agreement rec'd from County 7/22/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 10/7/24.

SUR: Aerial photo 10/15/24.

RAILROAD INFO: No RR Involvement 9/26/24.

LEGISLATIVE DISTRICTS: -

080747 Francis Energy Charging Morrilton Casey's (NEVI-23) (S)

(Conway) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Install NEVI compliant charging station

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/25/24.

RAILROAD INFO: No RR Involvement 12/5/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

080748 Tesla Conway Cracker Barrel (NEVI-23) (S)

(Faulkner) /NEVI/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Install NEVI compliant charging station

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/25/24.

RAILROAD INFO: No RR Involvement 12/5/24.

LEGISLATIVE DISTRICTS: -

080752 Pilot Travel Centers Russellville Flying J (NEVI-23) (S)

(Pope) /NEVI/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Install NEVI compliant charging station

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/25/24.

RAILROAD INFO: No RR Involvement 12/5/24.

LEGISLATIVE DISTRICTS: -

080753 Connect Conway Ped. Impvts. (Conway) (S)

(Faulkner) /Attrib/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Construct shared use paths/sidewalks

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPU-9095(54)

BACKGROUND INFO: Project programmed on 1/23/25.

ENV: Tribal consultation letters sent 4/28/25.

RAILROAD INFO: RR involvement UP near DOT 924455J, 434237Y - depends on scope 2/11/25.

LEGISLATIVE DISTRICTS: -

LPA Jobs

080755 West Creek Str. & Apprs. (Paris) (S)

(Logan) /BR-OFF/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0042(24)

BACKGROUND INFO: Project programmed on 2/18/25.

LP: Resolution executed 10/7/24. Agreement executed 1/2/25.

RAILROAD INFO: No RR Involvement 2/26/25.

LEGISLATIVE DISTRICTS: -

090601 Hwys. 71B/264 Inters. Impvts. (Lowell) (S)

(Benton) (NHS) (Urban Principal Arterial) /Attrib/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		90%	100%			40%			90%	
			Oct 23							

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9259(7)

BACKGROUND INFO: Project programmed on 7/14/22.

GENERAL: 19,000 ADT.

ENV: NA consultation letters to tribes 8/11/22. ARS to SHPO 8/23/22, response 8/29/22. T3CE apprvd 10/10/23.

LP: Resolution Executed 7/20/21. Agreement Executed 6/13/22. Executed Agreement sent to City 7/22/22. 1st

Supplemental Agreement executed 6/7/23. 2nd Supplemental Agreement executed 12/4/23.

RDWY: 60% Plan rec'd from PM 8/2/22. 60% Plans rev'd & ret'd to PM 8/17/22. 90% Plans rec'd from PM 10/18/22. 90%

Plans rev'd & ret'd to PM 11/3/22.

ROW: City Auth Rec'd 9/24/24. 1/5 est rec'd,

RAILROAD INFO: Possible RR involvement 7/19/22.

LEGISLATIVE DISTRICTS: -

LPA Jobs

090606 Hwy. 16 – Bruce Rutherford Dr. (E. Kenwood St.) (Siloam Springs) (S)

(Benton) (city) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	50%						NA	
TARGET DATE											
END DATE											

TYPE WORK: East Kenwood St. Improvement

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9394(22)

BACKGROUND INFO: Project programmed on 10/18/22.

ENV: Tribal consultation letters sent 3/28/24. ARS & CRS to SHPO 10/3/24, response 11/1/24.

LP: Resolution Executed 11/2/21. Agreement sent to City 8/12/22. Agreement rec'd from City 8/23/22. Agreement Executed 9/12/22. Executed Agreement ret'd to City 10/21/22.

RDWY: 30% Plans rec'd from LP 3/22/24. 30% Plans rev'd & ret'd to LP 4/16/24. 60% Plans rec'd from LP 8/6/24. 60% Plans rev'd & ret'd to LP 8/29/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: -

090613 Hwys. 12/279 Inters. Impvts. (Bentonville) (S)

(Benton) (city) (APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			30%	20%							
TARGET DATE											
END DATE											

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: STPU-9036(29)

BACKGROUND INFO: Project programmed on 10/17/22.

GENERAL: 6,400-8,900 ADT.

ENV: NA consultation letters to Tribes 3/5/24. ARS & CRS to SHPO 5/16/24, response 6/11/24.

LP: Resolution Executed 7/13/21. Agreement sent to City 5/18/22. Agreement rec'd from City 6/27/22. Agreement Executed 7/22/22. Executed Agreement ret'd to City 10/21/22.

RDWY: 30% Plans rec'd from LP 10/22/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

090628 Greenhouse Rd. Safety Impvts. (Bentonville) (S)

(Benton) (1.49 mi.) (Non-APHN) (Urban Major Collector) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	90%		65%	100%				10%	TBD	30%	
TARGET DATE											
END DATE											

TYPE WORK: Safety Improvements to Greenhouse Rd.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HIPU-STPU-9036(25)

BACKGROUND INFO: Project programmed on 6/4/21.

GENERAL: 14,000 ADT.

ENV: NA consultation letters to Tribes 3/1/23. CRS to SHPO 4/13/23, response 4/25/23. T3CE apprvd 7/23/24.

LP: Resolution Executed 5/26/20. Agreement Executed 6/2/21. Executed Agreement ret'd to City 6/21/21. Supplemental

Agreement executed 12/5/23. 2nd Supplemental Agreement sent to City 7/18/24.

RDWY: 60% Plans rec'd from LP 7/22/24. 60% Plans rev'd & ret'd to LP 8/19/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: -

090635 Apple Blossom Ave. Impvts. (Springdale) (S)

(Benton) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Major Widening

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9399(36)

BACKGROUND INFO: Project programmed on 12/19/24.

LP: Resolution and Agreement sent to City 1/3/25. Resolution executed 1/21/25.

RAILROAD INFO: RR Involvement A&M DOT# 667156T

LEGISLATIVE DISTRICTS: US House (3); AR House (11 & 16); AR Senate (32 & 33)

LPA Jobs

090674 Hwys. 94/265 Inters. Impvts. (Rogers) (S)

(Benton) (APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.

FAP NUMBER: STPU-9373(33)

BACKGROUND INFO: Project programmed on 9/15/23.

GENERAL: 14,000-15,000 ADT.

LP: Resolution executed 4/11/23. Agreement sent to City 3/23/23. Agreement rec'd from City 7/21/23. Agreement executed 9/21/23. Executed Agreement ret'd to City 10/11/23. Supplemental Agreement sent to City 7/19/24. Supplemental Agreement executed 7/19/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: -

090675 Hwy. 265/W. Pleasant Grove Rd. Inters. Impvts. (Rogers) (S)

(Benton) (APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.

FAP NUMBER: STPU-9373(34)

BACKGROUND INFO: Project programmed on 9/8/23.

GENERAL: 13,000 ADT.

LP: Resolution and Agreement sent to City 3/23/23. Resolution Executed 4/11/23. Agreement rec'd from City 7/21/23. Agreement Executed 9/21/23. Executed Agreement ret'd to City 10/17/23. Supplemental Agreement sent to City 7/18/24. Supplemental Agreement executed 7/18/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: -

090705 Hwy. 71B Ped. Impvts. (Rogers) (S)

(Benton) /CRP-FLEX/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Sidewalk Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CRPU-9373(36)

BACKGROUND INFO: Project programmed on 12/19/24.

LP: Resolution executed 3/12/24. Agreement sent to City 11/1/24. Agreement rec'd from City 11/27/24. Agreement executed 12/5/24. Executed Agreement ret'd to City 1/7/25.

RAILROAD INFO: Possible RR Involvement - A&M tracks parallel to Hwy 71B - 1/7/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (7, 11, & 15); AR Senate (32 & 33)

LPA Jobs

090706 McKissic Trail (Ph. 2) (Centerton) (S)

(Benton) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	90%						NA	
TARGET DATE											
END DATE				Oct 24							

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CRPU-9082(5)

BACKGROUND INFO: Project programmed on 9/15/23.

ENV: CR clearance to file 11/6/23. T1CE apprvd 10/30/24.

LP: Resolution and Agreement sent to City 4/5/23. Resolution executed 5/9/23. Agreement rec'd from City 5/17/23.

Agreement executed 6/22/23. Executed Agreement ret'd to City 6/29/23.

RDWY: 30% Plans rec'd from LP 11/2/23. 30% Plans rev'd & ret'd to LP 11/3/23. 60% Plans rec'd from LP 1/18/24. 60%

Plans rev'd & ret'd to LP 2/6/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: -

090707 Lowell Traffic Signal Impvts. (S)

(Benton) (NHS) (Urban Principal Arterial) /CRP-FLEX/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.

FAP NUMBER: CRPU-9259(9)

BACKGROUND INFO: Project programmed on 9/15/23.

GENERAL: 9,800-32,000 ADT.

LP: Resolution and Agreement sent to City 6/19/23. Resolution executed 7/18/23. Agreement rec'd from City 7/20/23.

Agreement executed 11/28/23. Executed Agreement ret'd to City 1/19/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

090709 Monroe Ave. Extension (Lowell) (S)

(Benton) /Attrib/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		95%	5%				60%			

TYPE WORK: New Location

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9259(10)

BACKGROUND INFO: Project programmed on 6/26/23.

LP: Resolution and Agreement sent to City 3/20/23. Resolution Executed 4/18/23. Agreement rec'd from City 5/3/23.

Agreement Executed 5/31/23. Executed Agreement ret'd to City 6/29/23.

RDWY: 90% Plans rec'd from LP 8/20/24. 90% Plans rev'd & ret'd to LP 9/11/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: -

090710 City Sidewalk Impvts. (Centerton) (S)

(Benton) (APHN) (Minor Arterial) /CRP >200K/TAP/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%							

TYPE WORK: Sidewalk Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CRPU-9082(8)

BACKGROUND INFO: Project programmed on 12/19/24.

GENERAL: 6,600-8,200 ADT.

LP: Resolution executed 2/13/24. Agreement sent to City 11/1/24. Agreement rec'd from City 11/19/24. Agreement

executed 12/5/24. Executed Agreement ret'd to City 1/7/25.

RAILROAD INFO: No RR Involvement 1/7/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (12); AR Senate (35)

090715 Fish Hatchery Rd. Trail (Centerton) (S)

(Benton) /CRP >200K/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%						NA	

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 4/22/24.

LP: Resolution Executed 1/10/23. Agreement sent to City 4/2/24. Agreement rec'd from City 5/10/24. Agreement

executed 7/17/24. Executed Agreement ret'd to City 9/20/24.

RAILROAD INFO: No RR Involvement 4/29/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

090716 SW Bentonville Trail: Morning Star Trail – Vendor Blvd. (Bentonville) (S)

(Benton) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	5%						NA	
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 1/17/24.

ENV: Tribal consultation letters 6/6/24.

LP: Resolution and Agreement sent to City 11/3/23. Resolution executed 4/9/24. Agreement rec'd from City 5/16/24.

Agreement executed 6/6/24. Executed Agreement ret'd to City 8/5/24.

RDWY: 60% Plans rec'd from LP 8/12/24. 60% Plans rev'd & ret'd to LP 9/9/24.

RAILROAD INFO: No RR Involvement 1/25/24.

LEGISLATIVE DISTRICTS: -

090717 Hwy. 94 Sidewalk Connection (Pea Ridge) (S)

(Benton) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Sidewalk Connection

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CRPU-0004(822)

BACKGROUND INFO: Project programmed on 12/19/24.

LP: Resolution executed 4/16/24. Agreement sent to City 11/1/24. Agreement rec'd from City 11/6/24. Agreement executed 12/20/24. Executed Agreement ret'd to City 1/8/25.

RAILROAD INFO: No RR Involvement 1/7/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (8); AR Senate (32)

090718 Lee Town Rd. Multi-Use Trail (Pea Ridge) (S)

(Benton) /CRP-FLEX/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 1/17/24.

LP: Resolution and Agreement sent to City 11/3/23. Resolution executed 11/21/23. Agreement rec'd from City 11/30/23.

Agreement executed 1/23/24. Executed Agreement ret'd to City 2/15/24.

RAILROAD INFO: No RR Involvement 1/25/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

090719 N. Davis St. Sidewalk Ext. (Pea Ridge) (S)

(Benton) /CRP-FLEX/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	10%				90%		NA	
TARGET DATE											
END DATE				Sep 24							

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 1/17/24.

ENV: NA consultation letters to Tribes 2/27/24. T3CE apprvd 9/10/24.

LP: Resolution & Agreement sent to City 11/3/23. Resolution executed 11/21/23. Agreement rec'd from City 11/30/23. Agreement executed 12/21/23. Executed Agreement ret'd to City 4/30/24. Awarded add'l \$126,000 in TAP-22 funds. Supplemental Agreement needed. Supplemental Agreement sent to City 8/5/24. Supplemental Agreement executed 8/5/24.

RDWY: 60% Plans rec'd from LP 2/20/24. 60% Plans rev'd & ret'd to LP 4/2/24. 90% Plans rec'd from LP 7/16/24. 90% Plans rev'd & ret'd to LP 8/16/24. Loc & Des Doc appr'd 10/7/24.

ROW: City Auth Rec'd 9/24/24.

BR: (MCB) Rec'd. 90% Plans 7/16/24. Ret'd. 90% Comments 7/22/24.

RAILROAD INFO: No RR Involvement 1/25/24.

LEGISLATIVE DISTRICTS: -

090721 Hwy. 62/Hwy. 94/Hwy. 12 Sidewalk Impvts. (Rogers) (S)

(Benton) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CRPU-9373(35)

BACKGROUND INFO: Project programmed on 1/17/24.

ENV: Tribal consultation letters sent 6/14/24.

LP: Resolution and Agreement sent to City 11/3/23. Resolution executed 11/28/23. Agreement rec'd from City 2/26/24.

Agreement executed 4/5/24. Executed Agreement ret'd to City 6/6/24.

RAILROAD INFO: RR Involvement A&M DOT# 667115N, 667108D, 667135A(closed), 667136G(closed), 667107W(closed), 920698X, SP, C&M depending on scope.

LEGISLATIVE DISTRICTS: -

LPA Jobs

090722 Hwy. 264 Razorback Greenway Tunnel (Lowell) (S)

(Benton) /Attrib/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		65%	100%				60%			
			Sep 24							

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 1/17/24.

ENV: ARS & CRS to SHPO 8/28/24, response 9/13/24. T3CE apprvd 9/16/24.

LP: Resolution executed 11/14/23. Agreement sent to City 11/3/23. Agreement rec'd from City 11/27/23. Agreement executed 12/5/23. Executed Agreement ret'd to City 1/17/24. Supplemental Agreement executed 7/18/24.

RDWY: 60% Plans rec'd from LP 7/24/24. 60% Plan rev'd & ret'd to LP 8/20/24. Loc & Des Doc appr'd 10/7/24.

ROW: City Auth Rec'd 9/26/24.

BR: (MCB)

RAILROAD INFO: No RR Involvement 1/25/24.

LEGISLATIVE DISTRICTS: -

090739 Little Sugar Creek Str. & Apprs. (Pea Ridge) (S)

(Benton) /BR-OFF/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-0004(821)

BACKGROUND INFO: Project programmed on 9/16/24.

BRIDGE INFO: 23560 (57.50, Br. Repl., NP, Culv. 6, 1997)

ENV: Tribal consultation letters sent 2/28/25.

LP: Resolution executed 1/16/24. Agreement sent to City 6/6/24. Agreement executed 7/10/24. Executed Agreement ret'd to City 10/2/24.

SUR: Aerial photo 10/15/24.

RAILROAD INFO: No RR Involvement 9/26/24.

LEGISLATIVE DISTRICTS: -

090740 Impower Connection Siloam Springs Jiffy Trip (NEVI-23) (S)

(Benton)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Install NEVI compliant charging station

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/25/24.

RAILROAD INFO: No RR Involvement 12/5/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

090746 Kings River Str. & Apprs. (Madison Co.) (S)

(Madison) /BR-OFF/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-1744(1)

BACKGROUND INFO: Project programmed on 10/24/24.

BRIDGE INFO: 22944 (23.80, Br. Repl., P0, Deck 6, Super. 5, Sub. 5, 1999)

LP: Resolution sent to County 12/1/23. Resolution executed 1/18/24. Agreement sent to County 6/7/24. Agreement rec'd from County 6/20/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 12/4/24.

SUR: Aerial photo flown 1/21/25.

RAILROAD INFO: No RR Involvement 10/31/24.

LEGISLATIVE DISTRICTS: -

090747 War Eagle Creek Str. & Apprs. (Madison Co.) (S)

(Madison) /BR-OFF/Local/

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			20%							

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-0044(48)

BACKGROUND INFO: Project programmed on 10/24/24.

BRIDGE INFO: 22128 (36.84, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 4, SC, 1999)

ENV: Broken out of job BR4401. Tribal consultation sent 9/18/18. RTA to SHPO 12/27/18; 1 property eligible 1/9/19. Constraints to BR & SA 1/16/19. 2021 Bat Survey Results: MYGR captured. Tribal consultation letter sent 1/30/25.

LP: Resolution sent to County 12/1/23. Resolution executed 1/18/24. Agreement sent to County 6/7/24. Agreement rec'd from County 6/20/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 12/4/24.

SUR: Aerial photo flown 1/21/25.

RAILROAD INFO: No RR Involvement 10/31/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

090748 Goad Springs Rd. – Bellview St. (Hwy. 264) (Lowell) (S)

(Benton) /Attrib/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Widening

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPU-9259(12)

BACKGROUND INFO: Project programmed on 12/19/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (16); AR Senate (33)

101175 Great River Road Cold War Artifacts Restoration (S)

(Mississippi) / Scenic Byway/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			100%						NA	
			Aug 24							

TYPE WORK: Restoration of artifacts

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NSBP-0047(98)

BACKGROUND INFO: Project programmed on 10/16/23.

ENV: CR letter to SHPO 7/15/24, response 8/5/24. T1CE apprvd 8/14/24.

LP: ARDOT agreement sent to The National Cold War Center 1/22/24. ARDOT agreement rec'd 5/20/24. ARDOT agreement executed on 5/9/24. ARDOT executed FHWA agreement on 5/24/24 & FHWA executed the agreement on 5/31/24. Executed Agreement re'd to The National Cold War Center 6/25/24. Environmental Division will be handling this project in house.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: -

LPA Jobs

101208 Post Oak Creek Str. & Apprs. (Co. Rd. 508) (Clay Co.) (S)

(Clay) /BR-OFF/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-0011(72)

BACKGROUND INFO: Project programmed on 9/19/24.

BRIDGE INFO: 21027 (51.11, Br. Repl., P3, SD, Deck 7, Super. 6, Sub. 4, 1991)

ENV: Tribal consultation letters sent 2/28/25.

LP: Resolution executed 5/20/24. Agreement sent to County 7/1/24. Agreement rec'd from County 7/11/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 1/8/25.

SUR: Aerial photo 10/10/24.

RAILROAD INFO: No RR involvement 9/30/24.

LEGISLATIVE DISTRICTS: -

101209 Johnson Creek Str. & Apprs. (Clay Co.) (S)

(Clay) /BR-OFF/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-0011(73)

BACKGROUND INFO: Project programmed on 9/19/24.

BRIDGE INFO: 21133 (40.55, Br. Repl., P0, SD, Deck 1, Super. 5, Sub. 4, 1991, Closed)

SUR: Aerial photo 10/10/24.

RAILROAD INFO: No RR involvement 9/30/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

101210 Post Oak Creek Str. & Apprs. (Co. Rd. 430) (Clay Co.) (S)

(Clay) /BR-OFF/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-0011(74)

BACKGROUND INFO: Project programmed on 9/19/24.

BRIDGE INFO: 21333 (38.82, Br. Repl., P4, Deck 9, Super. 7, Sub. 7, 1993)

SUR: Aerial photo flown 10/10/24.

RAILROAD INFO: No RR involvement 9/30/24.

LEGISLATIVE DISTRICTS: -

101221 Payne Creek Str. & Apprs. (Clay Co.) (S)

(Clay) /BR-OFF/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-0011(75)

BACKGROUND INFO: Project programmed on 9/19/24.

BRIDGE INFO: 21446 (39.83, Br. Repl., P0, SD, Deck 6, Super. 6, Sub. 4, 1993)

LP: Resolution executed 5/6/24. Agreement sent to County 7/1/24. Agreement rec'd from County 7/11/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 1/8/25.

SUR: Aerial photo 10/10/24.

RAILROAD INFO: No RR involvement 9/30/24.

LEGISLATIVE DISTRICTS: -

101222 Poplar Creek Str. & Apprs. (Clay Co.) (S)

(Clay) /BR-OFF/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-0011(76)

BACKGROUND INFO: Project programmed on 9/19/24.

BRIDGE INFO: 21467 (38.39, Br. Repl., P0, SD, Deck 5, Super. 5, Sub. 2, SC, 1994, Closed)

SUR: Aerial photo flown 10/10/24.

RAILROAD INFO: No RR involvement 9/30/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

101223 Cache River Ditch No. 1 Str. & Apprs. (Clay Co.) (S)

(Clay) /BR-OFF/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0011(77)

BACKGROUND INFO: Project programmed on 9/19/24.

BRIDGE INFO: 22675 (25.89, Br. Repl., P0, SD, Deck 7, Super. 7, Sub. 3, 2003)

LP: Resolution executed 5/20/24. Agreement sent to County 7/1/24. Agreement rec'd from County 7/11/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 1/8/25.

SUR: Aerial photo flown 10/16/24.

RAILROAD INFO: No RR involvement 9/30/24.

LEGISLATIVE DISTRICTS: -

101230 Francis Energy Charging Blytheville Holiday Inn (NEVI-23) (S)

(Mississippi) /NEVI/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Install NEVI compliant charging station

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/25/24.

RAILROAD INFO: No RR Involvement 12/6/24.

LEGISLATIVE DISTRICTS: -

101231 Jordan's Kwik Stop Osceola (NEVI-23) (S)

(Mississippi) /NEVI/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Install NEVI compliant charging station

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/25/24.

RAILROAD INFO: No RR Involvement 12/6/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

101232 Love's Travel Stops Jonesboro (NEVI-23) (S)

(Craighead) /NEVI/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Install NEVI compliant charging station

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/25/24.

RAILROAD INFO: No RR Involvement 12/6/24.

LEGISLATIVE DISTRICTS: -

101233 GPM Southeast Trumann Flash Market (NEVI-23) (S)

(Poinsett) /NEVI/Local/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Install NEVI compliant charging station

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/25/24.

RAILROAD INFO: No RR involvement 12/12/24.

LEGISLATIVE DISTRICTS: -

101235 AR 14B Rd. Str. & Apprs. (Poinsett Co.) (S)

(Poinsett) /BR-OFF/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0056(73)

BACKGROUND INFO: Project programmed on 12/20/24.

BRIDGE INFO: 01690 (13.67, Br. Repl., P0, SD, Deck 6, Super. 3, Sub. 5, 1933, Closed)

SUR: Aerial photo flown 1/23/25.

RAILROAD INFO: No RR involvement 1/7/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19)

LPA Jobs

101236 L'Anquille River Str. & Apprs. (Poinsett Co.) (S)

(Poinsett) /BR-OFF/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0056(74)

BACKGROUND INFO: Project programmed on 12/20/24.

BRIDGE INFO: 21728 (31.96, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 5, 1996)

SUR: Aerial photo flown 1/23/25.

RAILROAD INFO: No RR involvement 1/7/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19)

101239 Cockle Burr Slough Ditch Str. & Apprs. (Craighead Co.) (S)

(Craighead) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 4/21/25.

BRIDGE INFO: 11878 (51.78, Br. Repl., P2, SD, Deck 4, Super. 4, Sub. 6, 1976)

RAILROAD INFO: No RR Involvement 4/28/25.

LEGISLATIVE DISTRICTS: -

101240 Bayou De View Str. & Apprs. (Poinsett Co.) (S)

(Poinsett) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0056(75)

BACKGROUND INFO: Project programmed on 3/25/25.

BRIDGE INFO: 23257 (31.06, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 7, 2010)

RAILROAD INFO: No RR involvement 3/31/25.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

C03008 Briarcliff Keith Dr. Improvements (S)

(Baxter) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	75%	100%				NA	TBD		
							SCHEDULED DATE: 08-2025			
	Mar 20		Apr 24							

WORK ZONE POLICY: Non-Significant.

ENV: Env constraints to State Aid 6/24/21. 2023 Acoustic Bat Survey is pending. Tribal consultation letters 1/10/24. PIF to SHPO 3/11/24, response 4/12/24. Env clearance doc apprvd 4/25/24.

SUR: RFP to CON 10/15/19. NTP to CON 11/12/19. CSUR 100%. DSUR to State Aid 03/05/20.

RDWY: Floodplain SP req'd.

RAILROAD INFO: No RR involvement.

SA: PE Dep rec'd 7/16/19. Req Sur 7/16/19. Rec'd sur 3/6/20. Req'd traffic, hydr, prelim enviro 7/30/2021. Rec'd traffic 8/24/21. Rec'd Hydr. 11/18/21. Req'd Enviro 11/14/23. Rec'd enviro 4/25/24.

LEGISLATIVE DISTRICTS: -

C03011 Gassville S. Johnson St. Widening (S)

(Baxter) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	35%	20%	75%			NA			
							SCHEDULED DATE: 2025			
	Feb 23			Mar 23						

WORK ZONE POLICY: Non-Significant.

ENV: Env constraints to State Aid 2/22/23. ARS to SHPO 11/6/23, response 11/21/23.

SUR: CSUR 100%. Aerial photo flown 7/22/22. Photogrammetry 100%.

DSUR: U&D 100%. DSUR to State Aid 2/3/23.

PSUR: 66 certs. NTP to Con 10/17/22. PSUR to ROW 3/15/23.

SA: PE Dep rec'd 1/22. Allotment rec'd 4/14/22. Sur req 4/15/22. Req'd traffic 10/25/22. Rec'd traffic 11/17/22. Rec'd prelim Env. Constraints 2/23/23. Rec'd survey 3/3/23.

SIR: Traffic sent 11/17/22.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA0312 Hwy. 341 Southeast - Stone Co. Line (S)

(Baxter) (ty)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	60%		5%	NA			NA	TBD		TBD

CRITICAL NOTES: Federal Land Transfer.

WORK ZONE POLICY: Non-Significant.

GENERAL: PE for Jobs FA0313 & FA0314

ENV: Ozark National Forest involved.

SUR: Aerial photo flown 2/22/11. Work order to CON 4/12/11; 8/19/11.

DSUR: CSUR 100%. U&D survey (west 4 miles) 100%. Photogrammetry (west 4 miles) 100%. DSUR to State Aid 9/28/11.

SA: PE Deposit Rec'd 04/07/09; Sur Req'd 04/07/09

LEGISLATIVE DISTRICTS: -

FA0314 Hwy. 341 Southeast - Stone Co. Line (Phase 2) (S)

(Baxter) (ty)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		80%	95%		20%		90%	TBD		NA
							SCHEDULED DATE: 08-2025			
			Feb 24							

CRITICAL NOTES: Federal Land Transfer

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0003(49)

GENERAL: PE under FA0312.

ENV: USFS involvement. Tribal consultation sent 7/28/16; 9/17/18. RTA to SHPO 8/18/16. Constraints to SA 10/12/16.

Cooperating agency letter sent USFS 10/13/16. CRS to SHPO 3/6/18; conc recd 3/8/18; addendum sent 9/11/18;

more info requested 9/19/18; response 10/9/18; conc recd 10/10/18. Scoping ltrs sent 8/15/18. BE req'd. by USFS.

Cont. consultation to Tribes 8/7/20. 2023 Bat Survey Results: No T&E species. CR clearance letter to SHPO 8/21/23,

response 9/13/23. T3CE appr'd 2/13/24. NW14 permit to USACE 11/25/24.

RDWY: No Floodplain SP req'd. Hyd anal complete to BR 3/5/20.

ROW: Plans 90% (2 trs). 1 USA tr. Draft FLT to FHWA X/X/20.

BR: (TMG) 3-Sided Box, layout 90%.

SA: Req'd CO 8/23/16, 6/8/18. Rec'd CO 8/2/19. Rec'd Hyd. Memo 3/5/20. Req'd CO & prop. owners 7/27/22. Rec'd prop owner 7/28/22. Rec'd Box Culvert 3/29/23.

SIR: GPR to ENV 2/5/18.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

CB0401 N. Flint Creek Str. & Apprs. (Springtown) (S)

(Benton) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	75%	100%				100%	TBD		
							SCHEDULED DATE: 09-2025			
	Jan 20		May 24							

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0004(81)

ENV: Tribal consultation letters sent 7/27/21. PIF to SHPO 10/31/23, response 11/16/23. T1CE apprvd 5/2/24.

SUR: RFP to CON 10/16/19. NTP to CON 11/12/19. Aerial photo flown 02/01/20. CSUR 100%. DSUR to State Aid 01/16/20.

RDWY: Floodplain SP req'd. Hyd anal complete to BR 4/6/22. Plans cert by HYD 10/30/24.

BR: (TMG) RCBC. Plans complete 9/5/2024.

SA: PE dep rec'd 4/23/19. Sur req'd 4/29/19. Sur rec'd 1/16/20. Req'd prop owners, traffic info, soil survey, hydr, prelim enviro 2/3/20. Rec'd traffic 3/24/20. Rec'd hydr 4/6/22. Req'd enviro. 10/17/23. Req'd Box Culvert 1/18/24. Rec'd enviro 5/2/24. Sent revised box culvert request 6/11/24. Rec'd box culvert plans 9/5/24. Rec'd. Utility Cert. 9/18/24.

Req'd hydro cert. 10/24/24. Rec'd hydro cert 10/30/24.

LEGISLATIVE DISTRICTS: -

FA0403 War Eagle Creek Str. & Apprs. (S)

(Benton)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			20%	NA		Co.	0%	TBD	NA	NA

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 5/18/04.

BRIDGE INFO: 17807 (50.24, Br. Repl., P1, Deck 7, Super. 5, Sub. 7, Hist., 1907)

ENV: Arch field work 75%.

SUR: Project on hold until property access for survey is acquired by County. Property owner will not allow access.

SA: Sur req'd 5/19/04.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA1108 Piggott-West Reconstruction No. 2 (Sel. Secs.) (S)

(Clay) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	85%	100%	75%	20%		100%	TBD		TBD
							SCHEDULED DATE: 09-2025			
			Jun 21	Apr 21						

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0011(57)

GENERAL: PE deposit rec'd 12/6/17.

ENV: Constraints to State Aid 4/1/20. Tribal consultation letters sent 2/11/21. ARS to SHPO 4/29/21, response 5/5/21.

PIF to SHPO 6/8/21, response 6/10/21. T3CE apprvd 6/15/21. NW14, no pcn.

SUR: Aerial photo flown 1/25/18.

DSUR: CSUR 100%. DSUR 100% to State Aid 1/18/19.

PSUR: Land ties added 3/9/21. PSUR to ROW 4/8/21.

RDWY: No Floodplain SP req'd. Hyd Anal complete to BR 9/19/19.

ROW: Plans to 90% (12 trs).

BR: (TMG) RCBC plans 100% 9/2/20.

SA: Sur req'd 12/11/17. Sur rec'd 1/18/19. Req'd hydr anal., prelim env, traffic 3/14/19. Rec'd traffic 3/2/19. Rec'd hyd anal 9/19/19. DR to Env 10/8/19. Req'd prop own 11/20/20. Rec'd prop owner 1/28/20. Req box culv 7/9/20. Req'd C.O. 2/23/21. Rec'd CO 10/20/22.

LEGISLATIVE DISTRICTS: -

BR1611 Union Pacific Railroad Crossing (Co. Rd. 20) (S)

(Craighead) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	75%	100%	75%	20%		80%	100%		TBD
			Jan 23	Oct 19						

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 7/23/18.

BRIDGE INFO: 11743 (11.66, Br. Repl., P0, SD, Deck 2, Super. 2, Sub. 2, 1957, Closed)

ENV: Constraints to State Aid & BR 8/13/19. ARS to SHPO 5/11/21, response 5/21/21. Tribal consultation letters sent 7/26/21. PIF to SHPO 9/1/21, response 9/7/11. T3CE apprvd 1/23/23. 2023 Bat Survey Results: No T&E species

SUR: Aerial photo flown 1/31/19. CSUR 100%. DSUR to State Aide 5/03/19, 6/25/19. UAS Photo 5/6/19, 6/13/19. RR maps on EDM 7/25/19. Add'l DSUR req'd 7/25/22 to State Aid 8/11/22.

PSUR: 4 certs. PSUR to ROW 10/03/19. Add'l PSUR to ROW 5/16/22. Add'l PSUR (cert 5, 100763) to ROW 5/19/22. Rev PSUR req'd 3/17/23 to ROW 4/12/23.

ROW: State Aid C.O. - Plans 90% (8 trs).

BR: (CMW) Layout 95%. ROW Variance request to TP&P for UPRR 8/13/20. ROW variance request Apv'd. w/comments 9/25/20. Des. Phase B (30% submittal) to TP&P for forwarding to UPRR 6/10/21. Des. Phase B (30%) submittal Apv'd. by UPRR 7/26/21.

MAT: Soil Survey to State Aide 10/9/19. Subsurf Invest by Geotechnology 10-25-22

RAILROAD INFO: UPRR Crossing DOT# 787841R (existing) & 922536C (NEW) at MP 130.18. Br # 11743. City At-grade 9/25/20 Variance req w/ comments apprvd by UPRR. 4/8/21 C&M Draft submitted w/ Redline comparison. 6/10/21 Des Ph B 30% plans to UPRR. 7/8/21 Recommend Mat Boring to be done by Contractor. 7/27/21 30% Design Ph B plan apprvl rec'd from UPRR. 7/28/21 Est. rec'd from UPRR. SA notified project on hold 10/4/23

SA: Surveys req'd 7/26/18. SURV rec'd 5/3/19, prelim enviro, traffic, ROW. Mater 6/7/19. Rec'd add'l survey 6/25/19.

Rec traffic 7/8/19; rec prelim env. Req'd CO 4/15/22. Req'd add'l survey 7/20/22. Sent Enviro req 10/12/22. Reworked ROW & sent back down 9/21/22. 10/4/23 Judge put job on hold.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

CB1701 Vine Prairie Creek Str. & Apprs. (Mulberry) (S)

(Crawford) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	40%	10%				0%			
							SCHEDULED DATE: 09-2025			
	Jul 23									

WORK ZONE POLICY: Non-Significant.

BRIDGE INFO: 12208 (43.61, Br. Repl., P1, Deck 6, Super. 7, Sub. 6, 1965)

ENV: Constraints to SA 8/25/23.

SUR: CSUR 100%.

DSUR: NTP to Con 3/28/23. DSUR to State Aid 7/17/23.

RDWY: Floodplain SP req'd. Hyd anal complete to BR 9/20/23.

BR: (JYP) Layout 15%.

SA: PE dep rec'd 9/6/22. Allotment appv'd 9/15/22. Sur req'd 9/20/22. Req'd traffic 12/22/22. Sur Rec'd 7/17/23. Rec'd traffic 8/9/23

Req'd hydr. 8/3/23. Rec'd hydr. 9/20/23. Rec'd prelim enviro. 8/25/23.

LEGISLATIVE DISTRICTS: -

C17010 Pigeon Creek Str. & Apprs. (Mountainburg) (S)

(Crawford) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	15%	20%				RCB			
							SCHEDULED DATE: 2025			
	Oct 22									

WORK ZONE POLICY: Non-Significant.

ENV: NA consultation letters to tribes 1/10/23. ARS to SHPO 4/26/23, response 5/4/23.

SUR: CSUR 100%. Aerial photo flown 7/19/22. DSUR to State Aid 10/21/22.

RDWY: Floodplain SP req'd. HYD anal 60%. Hyd Anal complete to BR 10/30/23.

BR: RCB

SA: PE Dep rec'd 1/22. Allotment appv'd 4/14/22. Sur req'd 4/15/22. Rec'd Sur 10/21/22. Rec'd traffic 12/2/22. Req'd Prelim Enviro 12/22/22. Rec'd hydr. 10/30/23.

SIR: Traffic sent 12/2/22.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

CB1801 Ten Mile Bayou Str. & Apprs. (West Memphis) (S)

(Crittenden) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	50%	10%	75%			RCB	TBD		TBD
							SCHEDULED DATE: 09-2025			
	Jun 19									

WORK ZONE POLICY: No work zone policy identified.

BRIDGE INFO: 19107 (38.56, Br. Repl., P1, SD, Deck 5, Super. 5, Sub. 3, 1960)

ENV: Constraints to BR & State Aid 12/3/19.

SUR: Aerial photo flown 1/25/18. NTP to CON 4/03/19. CSUR 100%.

DSUR: DSUR to State Aid 6/14/19. DSUR under BR1809.

PSUR: Parcel surveys may be required. PSUR req'd (6 trs) 11/2/15. Existing ROW only under BR1809.

RDWY: Floodplain SP req'd. Hyd Anal complete to BR 12/12/19.

BR: (JYP) Sent final Info. to Env. 9/1/22.

SA: PE dep rec'd 12/11/17. Rec Sur 6/14/19. Req'd traffic & hyd 10/21/19. Rec'd hyd 12/12/19. Rec'd traffic 1/21/20.

LEGISLATIVE DISTRICTS: -

C18016 West Memphis E. Polk Ave. Widening (S)

(Crittenden) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	15%	50%	75%			NA			
							SCHEDULED DATE: 2025			
	Dec 22									

WORK ZONE POLICY: Non-Significant.

ENV: NA Consultation letter to tribes 2/17/23. Env constraints to State Aid 4/25/23. ARS to

SHPO 7/28/23, response 8/3/23. PIF to SHPO 8/25/23, response 10/17/23.

SUR: CSUR 100%. Aerial photo flown 6/22/22. DSUR to State Aid 12/01/22.

DSUR: NTP to Con 10/12/22.

PSUR: 24 certs. NTP to Con 1/5/23. PSUR to ROW 2/17/23.

RAILROAD INFO: No RR involvement 10/3/22

SA: PE Dep rec'd 1/22. Allotment appv'd 4/14/22. Sur req'd 4/15/22. Rec'd Sur 12/1/22. Rec'd traffic on 6/27/23.

LEGISLATIVE DISTRICTS: -

C18019 Edmondson E. Fleming St. Extension

(Crittenden) (ty) (0.5 mi.)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	15%	5%				NA			
							SCHEDULED DATE: 2025			
	Jun 24									

WORK ZONE POLICY: Non-Significant.

SUR: CSUR 100%. UAV-LiDAR acquired 1/29/24. Aerial photo flown 2/14/24. Feature

extraction 100%. Plan mapping 100%. DSUR to State Aid 6/14/24.

SA: PE dep rec'd 10/23/23. Allotment appv'd 11/9/23. Sur req'd 11/15/2023. Rec'd survey 6/14/24. Rec'd traffic 8/2/24.

Rec'd traffic 8/26/24.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA1911 Hwy. 1C-Hwy. 163 (Reconstruction) (S)

(Cross) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%		25%	IP	10%	Co.	NA	NA	NA	TBD
	Jul 14									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 10/20/06. PE for FA1913 & FA1915.

ENV: RTA for 11 str to SHPO 1/30/09, SHPO response 2/13/09, 3 str eligible for NRHP. Coord from FHWA to Osage Tribe 2/2/09.

SUR: DSUR on east section to State Aid 10/8/07. CSUR 100% on west section. WO (DSUR) to CON 5/7/14. DSUR (west section) to State Aid 7/25/14. Add'l DSUR to State Aid 12/11/15. Old and new DSUR merged, to State Aid 5/13/16.

RDWY: No floodplain SP req'd.

ROW: Ownership researched 6/25/08.

SA: Sur req'd 10/20/06.

LEGISLATIVE DISTRICTS: -

C22005 Groce Creek Str. & Apprs. (Wilmar) (S)

(Drew) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	65%	10%				100%	TBD		
							SCHEDULED DATE: 08-2025			
	Apr 21									

WORK ZONE POLICY: Non-Significant.

BRIDGE INFO: M3267 (44.33, Br. Repl., P0, Deck 6, Super. 6, Sub. 5, 1969)

ENV: Env Constraints to Br and State Aid 10/8/20.

SUR: CSUR 100%. Aerial photo 2/3/21. DSUR to State Aid 4/16/21.

RDWY: Floodplain SP req'd. Hyd Anal complete to BR 9/9/21. Plans cert by HYD 3/20/25.

BR: (CMW) Plans complete 12/5/22.

RAILROAD INFO: No RR involvement per State Aid on 10/11/21

SA: PE deposit rec'd 9/9/20. Allotment appv'd 9/22/20. Sur req'd 9/23/20. Rec'd Sur 4/16/21. Req'd traffic, hydr, prelim env 7/30/21. Rec'd traffic 8/24/21. Rec'd Box Plans 12/5/22. Sent revised Design Request to Enviro. 12/20/24. Req'd hydro cert. 2/21/25. Rec'd hydro cert. 3/20/25.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA2214 Co. Rd. - Northeast (Reconstruction) (S)

(Drew) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	40%	10%				RCB	TBD		
	Jul 21									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0022(44)

ENV: Env constraints to State Aid 12/28/21.

SUR: CSUR 100%. Aerial photo 1/26/21. DSUR to State Aid 7/23/21. Add'l DSUR (hydraulics) 25%.

RDWY: Floodplain SP req'd. hyd anal complete to BR 5/9/23.

BR: (RCBC)

SA: PE dep rec'd 9/17/20. Allotment appv'd 9/22/20. Sur req'd 9/22/20. Rec'd sur 7/23/21. Req'd traffic & hydr. 7/22/22.

Rec'd traffic 7/29/22. Rec'd hyd. 5/9/23

SIR: Traffic sent 7/29/22.

LEGISLATIVE DISTRICTS: -

C26005 Gulpha Creek Str. & Apprs. (Hot Springs) (S)

(Garland) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	30%	10%				RCB	TBD		
							SCHEDULED DATE: 2025			
	Sep 20									

WORK ZONE POLICY: Non-Significant.

BRIDGE INFO: 19151 (67.47, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1955)

ENV: Tribal consultation letters sent 9/16/20. Env Constraints to SA 9/2/21.

SUR: CSUR 100%. DSUR 100%.

RDWY: Floodplain SP req'd. Hyd Anal complete to BR 8/18/21.

SA: PE dep rec'd 5/5/20. Allotment appv'd 5/5/20. Sur req'd 5/5/20. Rec'd Sur 9/30/20. Req'd Traffic 10/1/20. Rec'd traffic 4/7/22.

LEGISLATIVE DISTRICTS: -

CB2601 Stokes Creek Str. & Apprs. (Hot Springs) (S)

(Garland) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	30%	5%				RCB	TBD		
							SCHEDULED DATE: 09-2025			
	Sep 20									

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STP-9210(42)

SUR: Aerial photo flown 01/20/20. CSUR 100%. DSUR to State Aid 9/3/20.

RDWY: Floodplain SP req'd. Hyd Anal complete to BR 6/24/21.

BR: RCBC

SA: PE Deposit Rec'd 11/15/19. Allotment appvd 12/18/19. Sur req'd 1/7/20. Rec'd sur 1/8/21. Req'd traffic 2/23/21.

Rec'd traffic 4/7/22.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

BR2606 East Branch Gulpha Creek Str. & Apprs. (S)

(Garland) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	30%	5%				0%			
							SCHEDULED DATE: 2026			
	Mar 23									

WORK ZONE POLICY: Non-Significant.

BRIDGE INFO: 13176 (33.53, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 5, 1930)

ENV: NA consultation to Tribes 10/11/22.

SUR: CSUR 100%. NTP to Con 1/9/23.

DSUR: DSUR to State Aid 3/31/23.

RDWY: Floodplain SP req'd. Hyd Anal complete to BR 7/2/24.

BR: (TMG) Bridge.

SA: PE Dep rec'd 5/17/22. Allotment appv'd 5/23/22. Sur req'd 5/24/22. Sur Rec'd 3/31. Req'd traffic 7/20/23. Rec'd traffic 8/23/23. Req'd hydro 6/19/24. Rec'd hydro 7/2/24.

LEGISLATIVE DISTRICTS: -

BR2814 Johnson Creek Str. & Apprs. (S)

(Greene) (ty) /BR/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	85%	100%		15%		100%	TBD		
							SCHEDULED DATE: 08-2025			
	Nov 20		Sep 23							

WORK ZONE POLICY: Non-Significant.

BRIDGE INFO: 21156 (30.26, Br. Repl., P0, Deck 6, Super. 5, Sub. 7, 1992)

ENV: NA consultation letters to Tribes 6/20/23. PIF to SHPO 8/7/23, response 9/7/23. T1CE apprvd 9/12/23.

SUR: CSUR 100%. DSUR 100% to State Aid 11/13/20.

RDWY: Floodplain SP req'd. Hyd Anal complete to BR 5/28/21. Plans cert by HYD 8/14/23.

ROW: C.O. Plans 90% (3 trs.)

BR: (CMW) RCBC. Plans complete 6/21/23.

RAILROAD INFO: No RR involvement per Steve M-SA 12/11/23

SA: Allotment appv'd 12/18/19. Sur req'd 1/7/20. Sur rec'd 11/13/20. Req'd traffic, Prelim Env., Hydr 2/23/21. Rec'd traffic 4/6/22. Req'd Box 5/11/23. Req'd CO 5/17/23. Req'd enviro. 5/17/23. Rec'd enviro. 9/12/23.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

C32005 Batesville Myers St. Widening (S)

(Independence) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	100%	100%				NA	100%		TBD
							SCHEDULED DATE: 05-2025 ADVERTISED			
	Oct 17		Sep 20							

WORK ZONE POLICY: Non-Significant.

GENERAL: PE dep rec'd 7/28/17.

ENV: Tribal consultation sent 12/13/18; 12/18/18. RTA for 1 property to SHPO 12/28/18; conc rec'd 1/9/19. Constraints to SA 2/6/19. PIF to SHPO 8/24/20, response 8/31/20. Env Clearance apprv'd 9/2/20, re-eval apprv'd 4/14/25.

SUR: Aerial photo flown 11/9/17.

DSUR: DSUR 100%. CSUR 100% to State Aid 10/27/17.

MAT: Soil Survey - Verbal recommendations discussed with State Aid.

RAILROAD INFO: No RR involvement. 10/20/23

SA: Sur req'd 8/2/17, prelim to Env 6/20/18.

SIR: FWD to SA 11/28/2018. GPR to SA 11/28/2018.

LEGISLATIVE DISTRICTS: -

FA3212 Meadow Lake Strs. & Apprs. (S)

(Independence) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	40%	20%				RCB	TBD		
	Jun 22									

WORK ZONE POLICY: Non-Significant.

BRIDGE INFO: 14004 (86.50, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1949); 19754 (62.92, Br. Repl., NP, Culv. 6, 1943)

ENV: ARS to SHPO 7/26/21, response 7/29/21. Env constraints to State Aid 4/1/24.

SUR: CSUR 100%. UAV-LiDAR acquired 2/9/22. Mapping 100%. U&D 100%. DSUR to State Aid 6/3/22.

RDWY: Floodplain SP req'd. HYD anal 60%. HYD anal complete to BR 4/28/23.

SA: PE dep rec'd 7/8/21. Sur req'd 7/12/21. Rec'd sur 6/3/22. Req'd traffic 6/27/22. Rec'd traffic 10/25/22. Rec'd Hydro. 4/28/23. Req'd prelim enviro. 12/20/23. Rec'd prelim enviro. 4/1/24.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA3309 Co. Rd. 66-Hwy. 56 (S)

(Izard) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	10%	90%	NA		Co.	NA	NA	NA	NA
	Mar 89									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE for Job FA3314.

ENV: CatEx appr'd 1/19/90, env reassess req'd. ADEQ approval erosion control req'd. Individual Water Quality Cert req'd. from ADEQ.

SUR: DSUR to State Aid 3/3/89.

RDWY: No floodplain SP req'd.

LEGISLATIVE DISTRICTS: -

FA3314 Strawberry River & Relief Strs. & Apprs. (S)

(Izard) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	40%	90%	NA		Co.	100%	NA	NA	NA

WORK ZONE POLICY: Non-Significant.

GENERAL: Env handling, Subsurf invest, & PH under Job FA3309.

BRIDGE INFO: 18041 (29.89, Br. Repl., P0, Deck 5, Super. 5, Sub. 5, 1939); 18042 (50.67, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1939)

ENV: Env handling under Job FA3309. Env reassess req'd. ADEQ approval erosion control req'd. Individual Water Quality Cert req'd. from ADEQ.

RDWY: No floodplain SP req'd.

BR: (CMW) Plans complete in 1992.

LEGISLATIVE DISTRICTS: -

FA3611 Catalpa - Hwy. 21 (Reconstruction) P.E.

(Johnson) /STBGP/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	70%		5%							

WORK ZONE POLICY: No work zone policy identified.

SUR: CSUR 100%. Aerial photo 10/15/24. Aerial LiDAR acquired 2/25/25. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 20%.

SA: PE dep rec'd 8/15/24. Allotment appv'd 8/29/24. Surv. req'd 9/12/24.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA3612 FA3612 Catalpa – East (Ph. 1) (S)

(Johnson)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%							
							SCHEDULED DATE: 2025			

WORK ZONE POLICY: No work zone policy identified.

SA: PE deposit under Job FA3611.

LEGISLATIVE DISTRICTS: -

BR3715 Steel Creek Str. & Apprs. (S)

(Lafayette) (ty)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	85%	95%				100%	TBD		
							SCHEDULED DATE: 09-2025			
	May 21		Apr 24							

CRITICAL NOTES: Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15 (1.2 acres of tree clearing)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0037(42)

ENV: Tribal consultation letters sent 8/18/21. Env Constraints to BR and State Aid 11/10/21. PIF to SHPO 2/14/24, response 3/12/24. T3CE apprvd 4/2/24. NW23 permit req to USACE 9/9/24.

SUR: Aerial photo flown 01/20/20. CSUR 100%. DSUR to State Aid 5/25/21.

DSUR: NTP to Con 3/5/21.

RDWY: No Floodplain SP req'd. Hyd Anal complete to BR 4/14/22. Plans cert by HYD 9/16/24.

ROW: CO Plans 30% (4 trs)

BR: (CMW) RCBC. Box Culvert plans complete 1/9/24.

SA: PE Dep rec'd 11/26/19. Sur Req'd 1/6/20. Sur rec'd 5/25/21. Req'd prelim enviro, traffic, ROW, hydr 8/2/21. Rec'd traffic 4/6/22. Rec'd hydr 4/14/22. Req'd box culvert 6/6/23. Rec'd box culvert 1/10/24. Req'd Enviro. Classification 12/19/23. Req'd Court Order 12/19/23. Rec'd Enviro 4/23/24 Rec'd C.O. Rec'd hydro cert 9/16/24.

LEGISLATIVE DISTRICTS: -

FA3916 Co. Rd. 5 (Reconstruction) (Sel. Sec.) (S)

(Lee) (jb) (1 mi.)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	40%	50%	NA	10%	Co.	NA	NA	NA	TBD

WORK ZONE POLICY: Non-Significant.

GENERAL: PE under Job FA3912.

RDWY: No floodplain SP req'd.

ROW: Ownership researched 6/3/04.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

BR4401 War Eagle Creek Str. & Apprs. (S)

(Madison) (jb)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	45%	50%				85%	100%		NO
							SCHEDULED DATE: 11-2025			
	Aug 18									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 9/18/17.

BRIDGE INFO: 21595 (21.69, Br. Repl., P0, Deck 5, Super. 5, Sub. 5, SC, 1995)

ENV: Tribal consultation sent 9/18/18. RTA for 5 properties to SHPO 12/27/18; 1 property eligible 1/9/19. Constraints to BR & SA 1/16/19. 2021 Bat Survey Results: MYGR captured. PIF to SHPO 11/27/24, response 1/22/25.

SUR: -

DSUR: NTP to CON 3/1/18. CSUR 100%. DSUR 100% to State Aid 8/15/18. Aerial photo flown 1/5/18.

RDWY: Floodplain SP req'd. Hyd Anal complete to BR 12/30/19.

BR: (CMW) Layout 95%. Prelim. Info. to Env. 1/2024.

MAT: SI 4/18/2024

SA: Sur req'd 9/18/17, req. traffic 8/21/18, prelim to Env 8/21/18. Req'd prop owners, Des Req to ENV, and info to Hyd 10/7/19. Req'd C.O. 8/8/24. Req'd enviro. 8/21/24.

LEGISLATIVE DISTRICTS: -

C45007 Dean Branch Str. & Apprs. (Yellville) (S)

(Marion) (0.2 mi.)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	15%	5%							
	May 24									

WORK ZONE POLICY: No work zone policy identified.

SUR: CSUR 100% UAV-LiDAR acquired 3/5/24. Aerial photo flown 3/28/24. Feature extraction 100%. Plan mapping 100%. DSUR to State Aid 5/17/24.

RDWY: No Floodplain SP req'd.

SA: PE Dep. Rec'd 11/27/23. Allotment appv'd 12/11/2023. Survey req'd 12/11/23. Req'd Traffic 5/16/24. Rec'd Survey 5/17/24. Rec'd traffic 6/28/24.

Req'd Hydro. 7/16/24.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

C47017 Luxora Canal St. Widening (S)

(Mississippi) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	25%	5%	75%			NA			
							SCHEDULED DATE: 2025			
	Jan 23			Feb 24						

WORK ZONE POLICY: Non-Significant.

SUR: CSUR 100%. Aerial photo flown 6/22/22. DSUR to State Aid 1/6/23. Add'l DSUR req'd 9/4/23 to State Aid 12/1/23. Add'l CSUR 100%.

PSUR: NTP to Con 10/12/22. Add'l PSUR (30 trs) IP. 83 certs total. Add'l PSUR to ROW 2/9/24.

RAILROAD INFO: No RR involvement 10/3/22

SA: PE Dep rec'd 1/22. Allotment appv'd 4/14/22. Sur req'd 4/15/22. Req'd traffic 12/22/22. Req'd sur. 1/6/23. Req'd add't'l sur. 8/31/23. Rec'd add't'l sur 12/1/23.

LEGISLATIVE DISTRICTS: -

BR4907 Caney Creek Str. & Apprs. (S)

(Montgomery) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	40%	50%				0%	TBD		TBD
							SCHEDULED DATE: 09-2025			
	Sep 18									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE Dep rec'd 4/23/18.

BRIDGE INFO: 15508 (53.86, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1925)

ENV: Env. Constraints to BR & State Aid 11/21/19. ARS to SHPO 12/16/20, SHPO response 1/2/21. PIF to SHPO 6/21/22, response 7/19/22.

SUR: NTP to CON 6/22/18. DSUR 100% to State Aid 9/19/18. Add'l DSUR req'd 10/11/18 to State Aid 11/9/18. Add'l DSUR req'd 4/4/19, 100%, to State Aid 4/25/19. Add'l DSUR (powerlines) 100% to State Aid 10/11/19.

RDWY: No Floodplain SP req'd. Hyd Anal complete to BR 10/18/18.

BR: (TMG) Layout 90%.

SA: Sur req'd 4/27/18. Req'd add't'l sur. 4/4/19. Rec'd add't'l sur 10/11/19. Req'd Env. Des. 4/23/20.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

CB5101 Marshall Creek Str. & Apprs. (Western Grove) (S)

(Newton) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	15%	10%	75%						
	Aug 23									

WORK ZONE POLICY: Non-Significant.

ENV: NA consultation letters to tribes 10/24/22. Env constraints to State Aid 11/2/22.

SUR: Aerial photo flown 2/15/23. Use CAF from CA0906. CSUR 100%.

DSUR: NTP to Con3/1/23. DSUR to State Aid 8/3/23.

PSUR: NTP to Con 3/6/23. 24 certs. PSUR under CA0906. PSUR to ROW 6/28/23.

RDWY: No floodplain SP req'd.

SA: PE dep rec'd 9/6/22. Allotment appv'd 9/15/22. Sur req'd 9/20/22. Req'd traffic 12/22/22. Rec'd Enviro. 11/2/22. Rec'd su. 8/3/23. Rec'd Traffic 12/18/23

LEGISLATIVE DISTRICTS: -

FA5306 Hwy. 155-East (S)

(Perry) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	50%	85%	NA	100%	Co.	NA	TBD	NA	NA
			Dec 10							

CRITICAL NOTES: Federal Land Transfer.

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 3/28/02. PE for Jobs FA5307 & FA5308.

ENV: Ouachita National Forest (ONF) land involved. Coord to ONF 1/21/10. Coord from FHWA to 5 tribes 1/21/10.

RTA for 3 str to SHPO 2/4/10. RTA for 3 str to SHPO 2/4/10, 2 str det eligible for NRHP 2/18/10. SHPO apprvd. 05/05/2010. Arch report to 5 tribes 7/27/10. T3 CE apprvd 12/2/10 (for FA5307 & FA5308).

SUR: DSUR (west 2 miles) to State Aid 8/6/08. CSUR (East 3 miles) 100%. WO (DSUR) to CON 6/19/13. U&D Survey 100%. DSUR (East 3 miles) to State Aid 8/19/13. Aerial Photo Flown 1/7/13.

PSUR: ROW staking req 10/7/10. ROW staking (USPS trs) complete.

RDWY: No floodplain SP req'd.

ROW: ROW Plans 90% (3 trs). 1 FLT (filed 03/16/11) & 2 donations. Donation petitions to County Judge 4/16/10.

SA: Sur req'd 4/1/02. PE for Jobs FA5307, FA5308 & FA5309.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

BR5308 Maumelle River Str. & Apprs. (S)

(Perry) /BR/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	20%	10%				0%			
	Jun 24									

WORK ZONE POLICY: No work zone policy identified.

BRIDGE INFO: 15735 (67.44, Br. Repl., NP, Deck 6, Super. 7, Sub. 7, 1936)

ENV: Tribal consultation letters sent 3/19/25. Env constraints to State Aid 4/8/25. ARS to SHPO 4/21/25.

SUR: CSUR 100%. UAV-LiDAR acquired 1/31/24. Aerial photo flown 1/30/24. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to State Aid 6/26/24.

RDWY: No Floodplain SP req'd.

SA: PE Dep. Rec'd Rec. 9/7/23. Allotment appv'd 9/28/23. Sur req'd. 10/4/23. Rec'd traffic 2/15/24. Rec'd traffic 5/24/24. Rec'd Sur 6/16/24. Rec'd hydro. 3/11/25. Rec'd prelim enviro 3/11/25.

LEGISLATIVE DISTRICTS: -

BR5614 L'Anquille River Str. & Apprs. (Evans Ln.) (S)

(Poinsett) (jb) /BR/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	50%	100%				50%	100%		
							SCHEDULED DATE: 11-2025			
	Jun 22									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0056(63)

BRIDGE INFO: 22914 (16.44, Br. Repl., P0, SD, Deck 3, Super. 4, Sub. 5, 2005)

ENV: Env Constraints to State Aid 1/10/23. NA consultation letters to Tribes 4/25/24. PIF to SHPO 6/25/24, response 7/16/24. T1CE apprv'd 7/23/24. NW14, no pcn.

SUR: CSUR 100%. Aerial photo flown 6/22/22. DSUR to State Aid 6/30/22.

RDWY: Floodplain SP req'd, Hyd anal complete to BR 4/20/23.

BR: (TMG) Layout 95%.

MAT: SI to Bridge 5/20/24

RAILROAD INFO: No RR involvement 10/3/22

SA: PE dep rec'd 3/16/22. Allotment appv'd 3/22/22. Sur req'd 3/29/22. Env req'd 3/29/22. Rec'd sur 6/30/22. Rec'd traffic 10/12/22. Rec'd Enviro 4/19/23. Rec'd Enviro 4/25/23. Rec'd Hydro 4/20/23. Rec'd traffic 1/27/23. Rec'd Bridge Layout 4/17/24. Sent environmental classification 6/11/24. Rec'd Enviro. Clearance 7/23/24. C.O. Filed 4/29/25

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA5703 Big Fork Creek Str. & Apprs. No. 2 (S)

(Polk) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	70%	90%	NA	10%	Co.	0%	NA	NA	NA

WORK ZONE POLICY: Non-Significant.

ENV: Env & PH data under Job F 57-2. Env reassess req'd.

RDWY: Floodplain SP req'd.

ROW: Ownership researched 6/5/00.

BR: (TMG) Plans complete 3/2/90.

LEGISLATIVE DISTRICTS: -

BR5707 Ouachita River Str. & Apprs. (S)

(Polk) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%		15%	NA	10%	Co.	0%	TBD	NA	TBD

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 3/17/00.

BRIDGE INFO: 16197 (16.51, Br. Repl., P0, SD, Deck 5, Super. 3, Sub. 5, Hist., 1914)

ENV: Endangered species involved (Arkansas fatmucket mussel). Historic br involved. Env constraints to State Aid 4/27/11.

RDWY: Floodplain SP req'd. Hyd anal complete to BR 9/13/05.

ROW: Ownership researched 4/26/02.

BR: (JYP)

LEGISLATIVE DISTRICTS: -

FA5801 MILL CREEK STR. & APPRS. (S)

(Pope) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
		10%	5%				0%			
							SCHEDULED DATE: 2025			

WORK ZONE POLICY: No work zone policy identified.

BRIDGE INFO: 20466 (75.26, Br. Repl., NP, Deck 7, Super. 7, Sub. 7, 1983)

RDWY: Previously BR5803. Floodplain SP req'd.

BR: (JYP) Bridge.

SA: PE dep rec'd 1/23/23. Allotment appv'd 1/24/23. Sur req'd 1/24/23. Rec'd Survey 1/5/24. Req'd Traffic 1/9/24. Rec'd Traffic 2/5/24. Rec'd traffic 2/6/24. This job supercedes job BR5803.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA6014 North Bayou Str. & Apprs. (S)

(Pulaski)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	35%	10%				0%			
							SCHEDULED DATE: 2025			
	Jan 23									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0060(73)

BRIDGE INFO: 04157 (67.81, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1960)

ENV: NA consultation letters to tribes 10/24/22. Env Constraints to State Aid 11/10/22.

SUR: Full DSUR. DSUR to State Aid 1/13/23.

RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 12/19/24.

BR: (CMW) Bridge. Layout 70%.

SA: PE dep rec'd 8/1/22. Allotment appv'd 8/23/22. Sur req'd 8/24/2022. Rec'd prelim enviro 11/10/22. Req'd traffic 12/22/22. Rec'd traffic 6/29/23. Rec'd sur 1/17/23. Req'd Prelim Hyd. 11/26/24. Rec'd Prelim Hyd. 12/19/24.

LEGISLATIVE DISTRICTS: -

C62006 Bryant Sheaff Ave. Extension (S)

(Saline) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	30%	10%				90%	TBD		TBD
	Jul 18									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE dep rec'd 1/3/18.

ENV: Tribal consultation letters sent 8/25/20. Constraints to State Aid 9/2/20.

SUR: DSUR to State Aid 7/2/18.

DSUR: DSUR 100% to State Aid 7/2/18. CSUR 100%. Aerial photo flown 1/29/18. Add'l DSUR req'd 10/28/19, to re-stake 12/06/19.

RDWY: No floodplain SP req'd. Hyd Anal complete to BR 7/29/21.

BR: (TMG)

SA: Sur req'd 1/9/18. Req'd traffic 10/23/19. Req'd add'l sur 10/23/19. Sent prelim Env 10/23/19. Rec'd add'l sur 12/6/19. Rec'd traffic 3/5/20. Rec'd hydr 7/29/21. Req'd box culvert 10/24/24.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA6413 Hwy. 374-Tomahawk Creek (Reconst.) (S)

(Searcy) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	100%	95%	NA	100%	Co.	NA	NA	NA	NA
	Aug 03									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STP-0064(7)

GENERAL: PE deposit rec'd 10/15/01. Contract awarded 9/29/04. Contract cancelled 1/5/05.

ENV: SHPO det (5/4/04) 1 str eligible to NRHP. Arch report apprvd by SHPO 6/15/04. T2 CE apprvd 8/5/04. Env reassess req'd.

SUR: DSUR by Dist to State Aid 8/1/03.

RDWY: No floodplain SP req'd.

ROW: ROW acquired.

SA: Sur req'd 10/15/01. Plans to ROW for Court Order 5/10/04.

LEGISLATIVE DISTRICTS: -

CB6601 Wilson Creek Str. & Apprs. (De Queen) (S)

(Sevier) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	55%	50%				100%	TBD		TBD
							SCHEDULED DATE: 2025			

WORK ZONE POLICY: Non-Significant.

GENERAL: PE deposit rec'd 1/29/18.

BRIDGE INFO: 20656 (90.00, Br. Repl., NP, Culv. 6, 1972)

ENV: Constraints to BR & State Aid 8/12/20. NA consultation letters to Tribes 5/12/22. ARS to SHPO 9/9/22, response 9/13/22. CR clearance to file 9/14/22.

SUR: NTP to CON 4/19/19. CSUR 100% to State Aid 7/26/19. (Ortho under BR6610 on EDM.)

RDWY: Floodplain SP req'd. Hyd Anal complete to BR 2/21/20.

BR: (CMW) Plans complete 4/26/22.

SA: Sur req'd 2/6/18. Sur rec'd 7/26/19. Rec'd hyd anal. Rec'd prelim env 3/16/20. Rec'd traffic 3/25/20. Box to BR 12/16/20.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

BR7106 Old Highway 389 Strs. & Apprs. (S)

(Van Buren) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	70%	95%		15%		100%	100%		NA
	Jan 18		May 20							

CRITICAL NOTES: Pup Season Clearing Restriction; Tree clearing prohibited May 1 – July 31

WORK ZONE POLICY: Non-Significant.

GENERAL: PE dep rec'd 1/23/17.

BRIDGE INFO: M3015 (30.53, Br. Repl., P0, Deck 6, Super. 6, Sub. 6, Hist., 1940); M3018 (24.47, Br. Repl., P0, Deck 5, Super. 6, Sub. 6, Hist., 1940)

ENV: Hist br process req'd. Tribal consultation sent 8/28/18. RTA for 9 properties to SHPO 12/20/18; conc rec'd 3 properties eligible 1/9/19. Constraints to BR & SA 2/7/19. B Marketing Exemption response from SHPO 12/19/19. ARS to SHPO 12/30/19. MOA to SHPO 2/20/20. CRS to SHPO 4/21/20, response 4/24/20. MOA to FHWA 4/29/20. T3-CE apprv'd 5/28/20. NW14 permit to USACE 7/6/20. 2018 Bat Survey - Expired

SUR: CSUR 100%. NTP to CON 9/14/17. DSUR 100% to State Aid 1/23/18. Aerial photo flown 7/12/17, 7/13/17.

RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 2/13/19. Rev Hyd Anal complete to BR 2/19/19. Plans cert by HYD 5/27/20.

ROW: Plans 70% (8 trs.).

BR: (TMG) 4 RCBC. RCBC plans complete 12/17/19.

MAT: Soil Survey to State Aid 8/21/18.

SA: Sur req'd 1/26/17. Req'd CO 1/21/20. Req'd hyd cert 5/19/20. Hyd. Cert rec'd 6/9/22.

LEGISLATIVE DISTRICTS: -

BR7107 Archey Creek Str. & Apprs. (S)

(Van Buren) (ty) /BR/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	10%	5%				0%			
							SCHEDULED DATE: 2026			
	Dec 23									

WORK ZONE POLICY: Non-Significant.

BRIDGE INFO: M4080 (24.51, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 5, 1956)

SUR: DSUR to State Aid 12/28/23.

RDWY: No Floodplain SP req'd. Hyd Anal complete to BR 7/2/24.

BR: (CMW) Bridge. Layout 10%.

SA: PE dep rec'd 2/27/23. Allotment appv'd 3/6/23. Sur req'd 3/7/23. Rec'd Survey 12/28/23. Req'd Traffic 1/8/24.

Rec'd Traffic 2/5/24. Rec'd traffic 2/6/24. Rec'd hydro. 7/2/24.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

CB7201 Clear Creek Str. & Apprs. (Johnson) (S)

(Washington)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	15%	5%	75%			0%			
	Nov 23			Jul 23						

WORK ZONE POLICY: Non-Significant.

ENV: NA consultation to Tribes 10/11/22. Env constraints to SA 12/12/22.

SUR: UAV-LiDAR acquired 3/14/23. CSUR 100%. Feature extraction 100%.

DSUR: NTP to Con 6/19/23. U&D 100%. DSUR to State Aid 11/16/23.

PSUR: 6 certs. PSUR to ROW 7/28/23.

RDWY: Floodplain SP req'd.

SA: PE Dep rec'd 8/1/22. Allotment appv'd 8/23/22. Sur req'd 8/24/22. Req'd traffic 12/22/22. Rec'd Prelim. Enviro.

12/22/22. Rec'd Survey 11/16/23. Rec'd Traffic 12/20/23. Req'd hydro. 2/1/24.

LEGISLATIVE DISTRICTS: -

C73017 Community Dr. Phase 2 (Beebe) (S)

(White)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	15%	5%				NA			
	Jul 24									

WORK ZONE POLICY: No work zone policy identified.

SUR: Aerial photo flown 3/28/24. CSUR 100%. UAV-LiDAR acquired 5/30/24. Feature

Extraction 100%.

DSUR: U&D 100%. DSUR to State Aid 7/18/24.

SA: PE dep rec'd 3/4/24. Allotment appv'd 2/26/24. Surv. req'd 3/4/24. Surv. Rec'd 7/18/24.

LEGISLATIVE DISTRICTS: -

FA7519 Hwy. 7 - Co. Rd. 50 (S)

(Yell) (ty)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	40%	10%				NA	TBD		TBD
	Jan 19									

WORK ZONE POLICY: Non-Significant.

ENV: Constraints to SA 3/27/19. NA consultation letters to Tribes 5/9/22.

SUR: Add'l DSUR I.P. NTP to CON 11/27/17. CSUR 100%. DSUR 100% to State Aid 3/9/18. Aerial photo flown 7/12/17.

Ortho 100%. Add'l DSUR req'd 1/9/19, 100% to State Aid 3/15/19. Add'l DSUR (Hyd) 100% to State Aid 7/26/19.

RDWY: Floodplain SP req'd. Hyd Anal complete to State Aid 5/3/19.

SA: Sur req'd 5/22/17. Add'l sur req'd 1/9/19, req'd traffic & prelim to Env 1/10/19. Rec'd traffic 2/28/19. Add'l sury rec'd 3/15/19, 7/26/19.

LEGISLATIVE DISTRICTS: -

STAFF MINUTES JOB INDEX

001873	35	020737	138	030575	13	040790	255	040991	349	061342	64
001930	281	020738	296	030579	321	040845	29	040995	349	061344	144
001938	281	020745	323	030581	314	040848	342	040997	349	061371	148
001966	283	020746	317	030582	321	040849	343	050182	300	061382	65
012157	123	020747	334	030601	164	040852	343	050418	93	061423	355
012270	212	020749	320	030602	180	040860	218	050419	278	061454	66
012305	219	020750	326	030603	89	040862	64	050420	156	061467	125
012327	86	020753	329	030604	87	040866	99	050439	85	061510	161
012328	150	020754	326	030607	167	040867	169	050445	324	061562	355
012365	326	020757	329	030609	322	040868	127	050447	109	061590	145
012366	285	020758	183	030610	322	040869	207	050451	75	061608	247
012369	14	020768	196	030611	322	040871	172	050453	124	061611	261
012413	30	020769	197	030612	322	040872	114	050463	317	061612	17
012422	55	020770	190	030613	326	040882	26	050473	318	061623	356
012440	162	020771	191	030614	327	040885	113	050474	249	061631	146
012463	319	020772	192	030615	327	040888	80	050476	94	061632	51
012464	325	020773	193	030616	327	040889	42	050477	128	061644	297
012465	329	020775	199	030617	327	040891	82	050479	318	061645	258
012466	332	020776	248	030618	328	040892	170	050480	319	061659	319
012476	336	020777	48	030619	333	040893	201	050481	319	061676	238
012480	280	020781	136	030620	333	040894	279	050482	320	061677	20
012485	321	020782	237	030621	334	040902	28	050484	320	061679	356
012489	289	020792	332	030622	336	040903	28	050485	321	061680	334
012490	290	020794	332	030623	336	040904	29	050486	324	061683	15
012491	291	020795	332	030624	167	040906	251	050488	327	061684	20
012492	292	020796	334	030630	166	040907	256	050490	331	061689	43
012493	45	020797	337	030631	271	040908	208	050491	336	061690	43
012515	41	020799	337	030632	200	040909	241	050493	337	061691	44
012523	13	020801	337	030633	227	040923	344	050494	314	061712	357
012527	276	020802	71	030645	341	040924	59	050496	350	061714	357
012535	15	020803	189	030646	185	040927	320	050502	350	061715	358
012538	292	020804	136	030647	186	040931	321	050503	351	061717	358
012539	59	020812	89	030648	341	040934	324	050504	92	061720	359
012540	14	020813	245	030649	186	040938	325	050513	62	061737	257
012541	39	020814	91	040086	313	040939	328	050514	53	061738	212
012542	293	020828	340	040486	71	040940	330	050516	94	061739	277
020315	34	020829	340	040621	83	040942	333	050517	109	061742	163
020316	34	020832	340	040713	98	040943	344	050518	249	061745	68
020365	282	020833	316	040714	19	040944	333	050519	73	061746	200
020462	36	020834	341	040717	342	040945	31	050520	121	061747	242
020470	37	030026	168	040720	213	040947	345	050521	351	061748	282
020611	38	030304	164	040723	173	040948	345	050523	352	061752	315
020615	182	030412	159	040746	214	040955	346	050524	352	061755	359
020628	246	030456	265	040748	27	040957	346	050525	353	061759	21
020661	40	030463	310	040751	215	040958	346	050526	353	061763	313
020675	195	030477	165	040752	216	040965	315	050527	353	061764	160
020676	194	030527	108	040758	217	040966	347	050533	84	061765	276
020712	231	030531	166	040762	63	040967	347	060906	52	061767	275
020715	266	030558	322	040780	244	040968	241	061121	354	061768	311
020716	135	030561	327	040785	72	040987	347	061261	145	061784	317
020717	262	030568	332	040787	171	040988	348	061262	50	061785	319
020732	35	030572	321	040788	126	040989	348	061300	354	061789	325
020736	137	030573	327	040789	202	040990	348	061329	55	061790	327

STAFF MINUTES JOB INDEX

061791	327	061894	370	070616	374	080719	376	090640	119	090744	96
061792	331	061895	370	070617	374	080723	377	090641	67	090745	119
061793	331	061896	371	070618	375	080735	256	090642	250	090746	388
061794	331	061897	371	070619	188	080746	377	090643	211	090747	388
061795	332	061898	371	070620	142	080747	377	090644	73	090748	389
061796	330	061899	372	070621	185	080748	378	090646	210	090753	177
061797	333	061901	372	070622	92	080749	82	090647	53	090754	267
061798	334	061902	372	070623	110	080750	268	090648	175	100512	152
061800	334	061903	373	070624	272	080751	205	090650	302	100615	158
061803	360	061904	373	070626	316	080752	378	090651	299	100682	42
061804	335	061915	33	070632	311	080753	378	090653	120	100836	101
061805	336	070212	38	080364	139	080755	379	090664	96	100879	102
061806	360	070367	198	080491	266	080764	312	090665	111	100881	49
061810	361	070424	239	080493	267	090155	278	090666	117	100882	101
061811	361	070439	106	080499	225	090157	56	090667	176	100979	47
061812	362	070458	187	080503	60	090237	120	090668	78	100981	123
061813	362	070508	54	080606	56	090238	209	090669	133	101003	203
061814	362	070509	143	080607	268	090246	57	090672	141	101065	100
061815	363	070512	61	080608	272	090247	57	090674	382	101066	204
061816	363	070523	325	080612	205	090248	58	090675	382	101073	294
061817	364	070526	91	080615	234	090249	58	090676	31	101090	122
061818	364	070527	263	080618	235	090250	279	090686	319	101091	76
061821	364	070533	318	080619	140	090338	174	090687	319	101099	285
061823	18	070534	321	080621	88	090424	84	090688	319	101100	90
061827	365	070539	328	080633	309	090433	253	090689	320	101106	330
061831	258	070544	336	080642	330	090489	130	090690	321	101107	230
061832	259	070547	323	080645	226	090506	112	090693	324	101108	32
061833	259	070550	321	080647	375	090512	220	090694	325	101110	33
061836	365	070551	328	080659	322	090513	221	090695	326	101119	121
061837	365	070552	328	080667	303	090514	222	090696	331	101122	70
061838	366	070553	328	080674	134	090554	177	090697	333	101127	240
061839	366	070554	317	080675	298	090556	69	090698	335	101128	179
061840	367	070555	318	080676	115	090559	79	090700	337	101129	116
061841	367	070559	318	080677	206	090578	131	090701	337	101131	151
061849	286	070570	189	080684	236	090581	118	090702	175	101132	157
061850	288	070572	264	080685	308	090591	333	090705	382	101133	228
061851	287	070573	107	080686	271	090593	307	090706	383	101134	270
061852	39	070574	332	080688	303	090596	324	090707	383	101135	273
061853	367	070577	318	080696	318	090599	328	090708	305	101136	304
061854	297	070578	320	080697	318	090601	379	090709	384	101138	229
061857	368	070579	321	080699	319	090603	326	090710	384	101140	295
061859	149	070580	324	080700	322	090606	380	090715	384	101141	306
061861	16	070581	325	080701	325	090609	326	090716	385	101150	122
061862	275	070582	325	080703	325	090611	320	090717	385	101151	317
061863	295	070584	328	080704	330	090613	380	090718	385	101152	320
061882	260	070587	334	080705	331	090620	326	090719	386	101154	320
061885	368	070588	335	080706	331	090621	284	090721	386	101155	324
061886	368	070589	335	080707	334	090628	381	090722	387	101156	324
061887	369	070590	336	080709	376	090635	381	090739	387	101157	323
061889	149	070592	62	080710	314	090636	223	090740	387	101159	324
061890	369	070597	188	080715	81	090637	132	090741	97	101160	324
061891	369	070614	373	080717	318	090638	110	090742	44	101162	330
061893	370	070615	374	080718	331	090639	280	090743	72	101163	330

STAFF MINUTES JOB INDEX

101164	331	110745	22	A20023	330
101166	331	110747	21	A20033	329
101168	332	110748	232	A30028	334
101169	335	110749	97	A30029	322
101171	287	110751	224	A30031	328
101173	155	110752	162	A30036	320
101174	248	110753	323	A30038	335
101175	389	110754	74	A30039	336
101177	227	110755	333	A30040	322
101188	124	110770	323	A40015	30
101189	301	110775	317	A50033	336
101190	304	110776	329	A60055	319
101191	43	110777	335	A70035	318
101192	228	110780	317	A80030	335
101193	46	110783	323	CA0102	128
101208	390	110785	323	CA0611	257
101209	390	110786	323	CA0613	147
101210	391	110788	323	CA0707	188
101211	236	110789	327	CA0802	133
101212	223	110790	329	CA0908	131
101213	230	110791	329		
101214	237	110803	129		
101215	70	110804	274		
101216	250	110805	181		
101220	294	110807	103		
101221	391	110809	330		
101222	391	110812	105		
101223	392	110818	333		
101225	153	110819	333		
101226	153	110820	335		
101227	154	110827	226		
101228	154	110828	163		
101229	155	110831	95		
101230	392	110832	178		
101231	392	110833	315		
101232	393	110834	338		
101233	393	110836	32		
101235	393	110837	232		
101236	394	110838	90		
101238	281	110839	274		
101239	394	110840	273		
101240	394	110841	233		
110509	338	110842	254		
110568	184	110857	339		
110614	130	110858	339		
110651	25	110861	95		
110701	77	110863	339		
110703	252	110870	310		
110705	269	A00074	332		
110708	104	A00077	332		
110711	24	A10030	326		
110716	243	A10031	317		
110738	23	A10041	323		