

641+68

## BRIDGES

## LOCATION

Name or Station 648+50 Over Saline River Br. No. 884Year 4-3-28-1929Route No. 24 Section No. 172 County Sevier-Howard Job No. 307

INSPECTION OF SITE		DESCRIPTION OF STRUCTURE				
By	Date	Span	Roadway	Height Foundat'n	Superstructure	Substructure
		3 @ 35' 1 @ 120'	20'		RCD Girder Thru Truss	Conc. Pile Piers
Total Lgth. 228'-0"						

Drawings No. 1019-1083-1519-1522-1523-

Plans Started	Completed	Sent to B. P. R. for Appr.	Appr. for Letting	Advertised
4-9-29	4-12-29			4-10-29

Cost of Plans

## CONTRACT

Date of Letting	Contractor
4-18-29	Reynolds & Sutton Nashville, Ark.

Estimated Cost	Contract Price
\$ 20212.52	\$ 19389.47

Vert. Clearance-14'-0" Loading-H-15

CONTRACT UNIT PRICES		
	\$	
Dry Excav.		
Wet Excav.		
Rock Excav.		
Untr. Timber		
Tr. Timber		
Class " " Conc.		
Class " " Conc.		
Class " " Conc.		
Rein. Steel		
Str. Steel (Beams)		
Str. Steel (Trusses)		
Untr. T. Piling		
Tr. T. Piling		
Con. Piling		
Rip Rap		
Conc. Retainng		