

## BRIDGE RECORD

Form 1079-B-1M-1-29-69601-C.-McB.

## LOCATION

Name or Station Busch Relocation Over White River Br. No. 2597Year 1953Route No. 62 Section No. 3 County Carroll Job No. 9294

| INSPECTION OF SITE |            | DESCRIPTION OF STRUCTURE |                      |                  |                           |                           |
|--------------------|------------|--------------------------|----------------------|------------------|---------------------------|---------------------------|
| By                 | Date       | Span                     | Roadway              | Height Foundat'n | Superstructure            | Substructure              |
|                    | <u>2@</u>  | <u>40'-0"</u>            |                      |                  |                           |                           |
|                    | <u>2 -</u> | <u>44'-0"</u>            | <u>26'-0"</u>        |                  | <u>4-I-Beam Spans</u>     | <u>Reinf. Concrete</u>    |
|                    | <u>3 -</u> | <u>177'-6"</u>           | <u>2-1'-0" Curbs</u> |                  | <u>5-Deck Truss Spans</u> | <u>Piers &amp; Abuts.</u> |
|                    |            | <u>119'-0"</u>           |                      |                  |                           |                           |

Drawings No. 7995 to 8004 Incl. 2388, 1888, 1891, 1896

| Plans Started   | Completed            | Sent to B. P. R. for Appr. | Appr. for Letting        | Advertised    |
|-----------------|----------------------|----------------------------|--------------------------|---------------|
| <u>10-16-50</u> | <u>5-15-51</u>       | <u>7-10-51</u>             | <u>7-24-51</u>           | <u>8-1-51</u> |
| Date of Letting | <u>8-8-51</u>        | Contractor                 | <u>Forcum James Co.,</u> |               |
| Estimated Cost  | <u>\$ 277,196.00</u> | Address                    | <u>Oxysburg, Tenn.</u>   |               |
| Contract Price  | <u>\$ 301,396.20</u> | Completed Cost             | <u>\$ 305,519.90</u>     |               |

Remarks: Total Length of Bridge 787'-4"(Loading-H-20)Layout: 7996